

Model DDC/CDC minutes of meeting format

Subject	Minutes of the Meeting of District Development Committee
Date & Time	26/06/2026 at 10:30 AM
Venue	Conference Hall, D.C.'s Office, Nagaon
Participants	Annexure-1.1
Absentees	Annexure-1.2
Fund receipt & Utilization	Annexure-A(Received) & B (Not received)
Physical Progress	Annexure-C (for Current Year) and Annexure-D (for Previous Years).

The meeting was jointly presided by **Shri Devashish Sharma, IAS, District Commissioner, Nagaon** and **Smti. Debajani Choudhury, ACS, District Development Commissioner, Nagaon**. The meeting began with a welcome address by the District Development Commissioner.

During the District Development Committee (DDC) meeting held on 26th June 2026, the District Commissioner of Nagaon outlined a strategic action plan aligning with the newly formed state government. Emphasizing the sustainable economic growth, efficiency building and inter-departmental co-ordination to bridge developmental gaps, the chair directed the immediate identification of project **bottlenecks and delays**. Strict monitoring of fund expenditures was mandated to minimize pending Utilization Certificates (UCs) and improve public service delivery. Furthermore, the district established a prioritized framework adopting the Japanese Model, specifically targeting close monitoring of the education and health sectors, executing immediate "low-hanging fruits," and leveraging the CM Dashboard for enhanced governance.

The discussion and decisions taken in the meeting are summarized as follows:

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
1	Infrastructure	Irrigation			i) The EE apprised regarding the status of the action taken points from the previous DDC meeting. The EE, Kaliabor reported an urgent requirement for an electrician and a pump operator to maintain uninterrupted operations. Concurrently, the EE, Nagaon stated that the division is currently functioning without a permanent accounts officer. ii) The Chairperson directed the Irrigation and Agriculture Departments to conduct regular joint convergence meetings to ensure better inter-departmental synergy. The departments were instructed to prepare a comprehensive action plan immediately for presentation to the Concerned Minister. Furthermore, the Chairperson emphasized the critical need for long-term irrigation planning, instructing the officials to evaluate the real ground potential and strategically draft a vision document for the next 10 years. iii) The EE, Kaliabor suggested the construction of Jack Wells and Micro Command Area Development (MCAD) systems. This alternative approach aims to direct water from local water bodies directly to the fields, which was highlighted as a significantly more efficient method that reduces overall manpower dependency.	EE, Irrigation Department
2	Infrastructure	APDCL		Control Room issue.	i) The AGM apprised regarding the status of the action taken points from the previous DDC meeting. The AGM stated that additional substations are required for effective load control and management. Furthermore, it was projected that four more substations would be necessary to meet future demands. The Chairperson directed the AGM to clearly define their specific requirements and document the formal proposals accordingly. Additionally, the Chairperson instructed to identify and locate suitable land on both banks of the Kollong River, emphasizing a long-term approach for futuristic planning to seamlessly address the rising power requirements of the area.	AGM, APDCL
3	Economic	Agriculture		i) Inter-Departmental Synergy and Comprehensive Action Plan	i) The Chairperson directed to conduct regular joint convergence meetings to ensure better inter-departmental synergy, instructing to immediately prepare a comprehensive action plan for presentation to the concerned Minister. Further, the Chairperson emphasized the need of new strategic schemes to boost the agricultural production in the district.	


 District Commissioner,
 Nagaon.

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
	Development			ii) PMKISAN Registration Flexibility. iii) Awareness Creation. iv) Women Empowerment and self-reliance in Agri sector.	ii) Addressing operational challenges, the District Agricultural Officer (DAO) requested administrative flexibility regarding PMKISAN registration. The Chairperson instructed to call for a dedicated meeting to address and resolve this matter. iii) The DAO also stressed on the vital importance of cultivating rabi crops, highlighted the urgent need for a paddy procurement centre as requested by the Hon'ble MLA and emphasized on the necessity of raising public awareness regarding palm oil production within the district. The Chairperson directed DAO to provide an action plan regarding the same. iv) The DAO requested the Chairperson to felicitate a lady named Smti Kunti Bora in recognition of her proficient tractor-driving skills and this acknowledgement will prove to be an inspiring example of women's empowerment and self-reliance, encouraging greater participation of women in the agricultural sector. In this regard, the Chairperson directed Dept. of Agriculture and Agricultural Engineering to constitute FPCs fully administered by women (a minimum of 3) and shall be empowered with machineries & agricultural implements and promoted in Nagaon district with the aim of creating FPCs fully administered and governed by women which may prove to be a new chapter in the state. v) Regarding compilation of data for horticultural products in the district, the Chairperson directed DAO that now since adequate number of staff have been employed in the department, henceforth proper data with regard to production as well as export shall be kept in order.	DAO, Nagaon
4	Social sector	Social Welfare	i) Model Anganwadi Centre.	i) Status of the progress of Model AWCs in the District. ii) Issue of electrification in AWCs. iii) Irregularities in AWCs. iv) De-Addiction & Rehabilitation Centre and old age home.	i) The CDPO reported that out of 5 Nos. of Model AWCs under Barhampur LAC where construction have not started yet, site change for 4 Nos. of Model AWCs has been done but bank details and land NOCs have not been submitted yet for release of 1st installment and remaining 1 MAWC's site is to be changed. The Chairperson directed to take necessary steps and release the fund at the earliest. ii) The CDPO informed that formal communication has been made with the Directorate of Women & Child Development, Assam regarding the issue of electrification at Anganwadi Centres. The Chairperson directed the department to convene a meeting with APDCL to be chaired by District Commissioner, Nagaon. iii) The CDC, Raha highlighted that the Kapili ICDS project faces a boundary issue, as it is physically located in Nagaon district but administered by Morigaon district administration. She also reported that children enrolled in MAWCs are being provided with biscuits instead of ready-to-cook packaged meals. The CDC also informed that AWCs especially in Raha remain non-functional or partially functional during the working days which adversely affects motivation of the children and hinders the development of their cognitive and mental abilities. In this regard, the Chairperson directed Assistant Commissioner Smti Anjali Kumari, ACS to conduct a strict enquiry regarding functioning of AWCs in the district and submit an extensive report. The Chairperson also directed the CDPO to step up fieldwork, especially for drug rehabilitation and supporting victims of domestic abuse. He instructed the department to conduct the frequent inspection of old age homes with a strong focus on humanitarian care, directing the CDPO to form dedicated teams for this purpose and urged the department to show greater initiative, passion, and creativity, instructing them to hold regular brainstorming sessions to actively fight social evils and improve performance against past reports.	DSWO, Nagaon


District Commissioner,
Nagaon.


Sl. N o.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
5	Social sector	Health		i) Issues related to NMCH. ii) The Chairperson enquired about the status of cleanliness and the availability of basic amenities for patients and attendants within the NMCH premises. The Principal, NMCH, informed that significant improvements in cleanliness and maintenance have been achieved over the past six months. He further stated that the existing seating arrangements were installed three years ago and are now inadequate in view of the increased patient footfall. The Principal also requested the Chairperson for the provision of additional stretchers. The Chairperson instructed the Principal, NMCH, to submit all infrastructural and logistical requirements in a consolidated written proposal for necessary action. iii) The Principal, NMCH, also informed about the theft of the earthing cable of the CT Scan machine. It was informed that while the initial estimated cost of restoration was approximately ₹10 lakh, the total expenditure has now increased to around ₹31 lakh due to additional damage to the machine and the consequent repair and restoration works. The Chairperson directed the health department to look into the matter and come up with a feasible and long-term solution. iv) The Principal, NMCH reported chaos created in and around the campus of NMCH due to congestion of e-rickshaws. The Chairperson expressed dissatisfaction for the issue not being solved till date and directed DTO, Nagaon and EO, NMB to take strict action and also directed to conduct regular patrolling in and around NMCH. v) The Chairperson instructed Jt. DHS to shift to the new office buildings within 4 days and to be made fully operational within a month. vi) The AE, NHM informed that construction of Kawaimari CHC is pending due to non-formation of Management Committee. The Chairperson directed Jt. DHS and DPM, NHM to look into the matter and resolve the issue at the earliest.	i) The CDC, Raha, informed about a complaint received from Ranthali PHC regarding the unavailability of doctors in the midnight hours. The primary reason identified for the issue was improper roster management to which the DPM, Health informed that the roster management has since been streamlined, ensuring the availability of doctors during all shifts. It was further stated that the appointment and joining of five Medical Officers had already been facilitated to strengthen service delivery.	Jt. DHS, Nagaon, Principal, NMCH, DTO, Nagaon, EO, NMB & DPM, NHM
6	Economic Development	Excise		i) The Superintendent of Excise apprised that the revenue collection target for FY 2026-27 is ₹150 crore. He further stated that ₹34 crore has been collected during the first quarter of the financial year. The Chairperson directed Superintendent of Excise to take appropriate actions to fulfill the target within the stipulated time. ii) The Superintendent of Excise informed that the anti social activities in Uria Gaon and Samaguri areas have largely been brought under control. However, it was noted that certain illegal activities continue to be carried out from premises rented on a daily basis in some locations. The Chairperson directed to take strict actions against those found involved in illegal activities.		


 District Commissioner,
 Nagaon

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
					iii) The SE further informed that actions have been taken against unauthorized dhabas with the department conducting regular raids as part of its enforcement measures. The SE requested the Senior Superintendent of Police (SSP) to facilitate training and awareness programmes for Excise personnel to enhance their operational efficiency and strengthen their capacity while conducting enforcement raids.	Superintendent of Excise
7	Reforms, Governance Facilitation and Regulation	Environment & Forest			The Chairperson enquired about the compensation provided to the farmers for crop damage due to the incursions of elephants and awareness created regarding the same. DFO, Nagaon Division informed that compensation has been given to the farmers whose crops have been destroyed by elephant and an amount of Rs. 1,08,500/- for the year 2026 and Compensation has been claimed to the higher authority for an amount of Rs. 1,36,200/- under Kaliabor Co-District.	DFO (Territorial)
8	Social Sector	Education		i) Average Passing Percentage in Board Exam. ii) Rationalisation issue. vi) Regular inspection of schools by Magistrates	i) The Inspector of Schools (IS) informed that training sessions for teachers have been initiated twice a week, with a dedicated focus on conceptual teaching methodologies to improve students' learning techniques and overall academic outcomes. The Chairperson directed Inspector of Schools to conduct such training sessions regularly. ii) The IS informed that applications for inter-district and intra-district transfers are being submitted by teachers and if rationalisation is undertaken at the State level, the remaining transfer-related matters will be addressed in the second phase. iii) The Chairperson instructed IS to ensure effective monitoring of field-level activities through the BEEOs. It was directed that the BEEOs should closely monitor the functioning, attendance, and academic activities of teachers on a regular basis. iv) The IS also informed the house that five schools have been banned for their involvement in irregularities. He further informed that a report on schools suspected to be engaged in fraudulent activities has been submitted, and a specialized enquiry team has been constituted to investigate the matter. The Chairperson directed IS to be vigilant and prevent such irregularities in the future. v) The CEO, Zilla Parishad, stated that all teachers engaged in Census duties must strictly comply with the assigned responsibilities and instructions. He further directed that teachers should be prepared to perform Census-related duties during the summer vacation, if required. Leave may be granted only in special or emergency circumstances, provided that the authority is informed beforehand. vi) The Chairperson directed all Assistant Commissioners to conduct regular visits to the schools within the district and submit the observations accordingly.	IS, Nagaon All Assistant Commissioners, Nagaon


 District Commissioner,
 Nagaon.

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
9	Economic Development	Sericulture Department		i) Fencing issues ii) High Pricing of Muga, Paat Silk	i) The EO highlighted the ongoing fencing issues affecting the farms in Raha & Singimari block and also stressed on the requirement of high performing training centres in the region. The Chairperson directed the concerned BDOs to resolve the issue at the earliest. ii) The EO also apprised the Chairperson that Muga production is a lengthy process and is highly dependent on climatic and temperature conditions. Unfavourable conditions often result in heavy losses for rearers. She further stated that issues related to the pre-cocoon sector are costly in nature and the low compensation received during failures discourages the rearers. The Chairperson emphasized on the importance of revenue generation and advised encouraging private sector participation. She is also informed that the yield of mulberry rearing activities are continuing smoothly.	EO, Sericulture, BDO, Singimari and Raha Development Block
10	Economic Development	Cooperative Societies	Review of the schemes		The DRCS reported that mushroom production business is currently operating on a trial basis. 1 no. of society namely Indira Goswami CLF have started the business on trial basis and was able to earn profit Rs. 10,000/- after selling mushroom. She also informed that 8 (Eight) numbers of societies have shown interest for Seed Production. The Chairperson directed DRCS to take proactive steps to boost the production of mushroom in the district.	Deputy Registrar of Cooperative Societies, Nagaon
11	Infrastructure	Public Health Engineering Department.		i) Lack of fund	The EE reported that the pipeline repairing works damaged by ongoing road expansion activities is being delayed due to the non-availability of adequate funds and also payment of power bills has been pending. He also informed that an SOP was released on 07/02/2026 from PWRD regarding provision of restoration of damaged water supply infrastructure as a part of the project estimate in the projects of PWRD, charging expenditures of restoration to the budget head of the respective projects. In this regard, the Chairperson directed EE, PWD (Roads) to look into the matter and also directed EE, PHED to submit the details of the power bill (priority wise) to AGM, APDCL.	EE, PHED
12	Economic Development	Fisheries Department		i) Field Visit	The DFDO apprised that awareness is being done continuously in major fish markets in the district to maintain the cleanliness and safe disposal of waste and health hazard of formalin adulteration. He also mentioned that the department is preparing an AI based modern hygienic fish market with all amenities under ADB- SWIFT project where a suitable plot of land is required for which help of district administration is solicited. The Chairperson directed DFDO to prepare and submit an action plan regarding the same to the authority.	DFDO, Nagaon
13	Social Sector	Legal Metrology Department	Issue of Meter Tampering & Short Filling by Petrol Pumps.		The Chairperson directed the department to intensify the enforcement drive by following proper procedures and to conduct surprise raids with the assistance of Magistrates. Further, the Chairperson instructed that the surprise raids should be widely publicised through social media platforms.	Legal Metrology Department


 District Commissioner,
 Nagaon.

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
14	Economic Development	Transport Department			i) The DTO informed that the revenue generation target for FY 2026-27 is ₹121 crore. He further stated that revenue amounting to ₹23.54 crore has been collected to date. ii) The DDC informed that public compliance with parking regulations remains unsatisfactory, with a generally casual attitude towards unauthorized parking. The Chairperson emphasized that all road users must strictly adhere to traffic rules and regulations and directed that stringent action should be taken against violators, particularly errant e-rickshaw drivers. The DTO assured the house that the department has been consistently undertaking measures to improve road safety and traffic discipline. The DTO also highlighted the implementation of the "No Helmet, No Petrol" policy at fuel stations as an awareness initiative to promote helmet use among two-wheeler riders. iii) The DDC expressed concern over street vendors occupying major junctions and causing traffic congestion, and emphasized the need for appropriate measures to address the issue. iv) The ADC raised concerns regarding applicants obtaining driving licences from districts outside their jurisdiction to circumvent the prescribed qualifying tests. The Chairperson instructed DTO to exercise due diligence while issuing driving licences, particularly to young applicants and to ensure strict adherence to the prescribed procedures. v) The Chairperson instructed DTO to coordinate with the National Highways Authority of India (NHAI) in all accident cases reported on National Highways to facilitate timely and effective response.	DTO, Nagaon
15	Economic Development	District Industries & Commerce Centre			The GM, DICC apprised about the CMAAA 2.0 and other entrepreneurship programmes and mentioned about mass reduction issues of PM Vishwakarma schemes. The Chairperson directed GM to look into the matter and come up with a solution to prevent such issues in the future and also directed to conduct extensive awareness programmes in the district.	GM, DICC, Nagaon
16	Economic Development		Nagaon Municipal Board		The EO requested GM, DICC to inform suitable schemes so that projects can be taken up by MB with the participation of public provided with subsidised loan from these schemes of DICC.	GM, DICC & EO, NMB
17	Social Sector	Sports Department			i) The Chairperson enquired about the participation of female candidates in sports in Nagaon district. DSO reported that the District Level School Football Tournament for under 15 years Boys, Under-17 years Boys & Girls, 2026-27 will be organised by the office of the District Sports Officer, Nagaon from 2nd to 4th July, 2026 at Phulaguri High School Playground and the Winner teams will participate in the upcoming Inter- District School Football Tournament to be organised by DSYW, Assam in the month of July, 2026.	


District Commissioner,
Nagaon.

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
					He also apprised that till date the female participation for this tournament is higher in comparison to boys participation. The Chairperson directed DSO to provide all the necessary requirements to the participants and also create awareness of such tournaments with the help of social media platforms. ii) The Chairperson also enquired about the recruitment of players/athletes in govt. jobs from sports quota in the district of Nagaon. DSO reported that a player has been recruited in the department in the post of Junior Assistant and such recruitments are being made by Govt. in the department. iii) The DSO also mentioned a letter has been sent to DSYM, Assam for providing sports equipment in the district.	DSO, Nagaon
18	Economic Development	Dairy Development Board		i) Quality of Milk & Milk products.	i) The Dairy Development Officer informed that regular joint inspections are being carried out by DDO and Food Safety Officer to ensure that the quality of milk and milk based products are not compromised in the district. The Chairperson directed DDO to be vigilant about the new stores being opened in the district and ensure their licensing procedure is carried out and also quality and hygiene is taken care of. ii) The DDO informed that in Bebejia there exists a main processing plant of power 40kw which needs to be reduced to 7kw. The Chairperson directed AGM, APDCL to look into the matter.	Dairy Development Officer, Nagaon
19	Economic Development	Handloom & Textiles Department		Action against illegal power loom products.	i) The DHO apprised that training under SAMARTH has been carried out in Amoni, Raha etc. and beneficiaries have also been selected. He also informed that a proposal for the training of weavers on Modern Looms has already been forwarded to the Weavers' Service Centre (WSC), Guwahati, for the effective utilization of the looms. In this connection, the WSC has agreed to impart training under the Wage Enhancement Model Scheme at Raha, Amonisali and Katahguri area, thereby enabling the weavers to acquire the necessary skills for efficient operation of the modern looms. ii) The DHO informed that inspection and raid activities against the sale of power loom made Gamochas are being conducted on a regular basis in different market areas of the district to ensure compliance with the relevant regulations and to protect the interests of genuine handloom weavers. The Chairperson directed to conduct the raids more frequently and publicise the same through social media platforms.	DHO, Handloom & Textiles
20	Social Sector	Labour and Employment Department		i) Water related issue.	i) The Assistant Labour Commissioner (ALC), Nagaon apprised that the matter regarding the presence of fluoride and arsenic contamination in the water supply at Diyu Valley Tea Estate has been taken up with the Office of the EE, PHE, Kaliabor, who has informed that water samples have been collected for testing the presence of arsenic and fluoride and necessary corrective measures for rectification of any contamination detected shall be undertaken accordingly based on the test results. She also requested EE, PHE to collect the water samples from the JJM sources too. The Chairperson directed EE, PHE to address the issue.	


 District Commissioner,
 Nagaon.

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible &Timeline
				ii) Unrest in Seconee Tea Estate	ii)The ALC also reported about ongoing unrest in Seconee tea gardens as the workers are demanding a change in the ownership of the estate. The Chairperson directed ALC to take necessary steps and inform the authority regularly on the recent developments and also to ensure no untoward incidents takes place.	ALC, Nagaon
21	Economic Development	Animal Husbandry and Veterinary Department, Nagaon			The DVO informed that as per the orders from Supreme Court of India, it is to be ensured that no stray dogs should be present in any playground or stadium to ensure public safety, particularly for children. The Chairperson directed to conduct joint inspection by Sports dept., Animal Husbandry & Veterinary dept., concerned Municipal Boards and BDOs for sterilization/vaccination of stray dogs. The Chairperson also directed the DVO to submit a quarterly report of the number of dogs sterilized and vaccinated. The DVO also apprised that animal house in Katimari area is required to keep animals for post-operative care after sterilization. The Chairperson directed concerned BDO to look into the matter.	DVO, Nagaon
22	Infrastructure	PWD (Building)			The Chairperson enquired about the physical progress of the ongoing Circuit House construction and Batadrava Than project. She also instructed EE to speed up all ongoing departmental projects and ensure strict adherence to their completion dates without compromising on quality.	EE, PWD (Building)
23	Infrastructure	PWD (Electrical)		Electricity issue at the Batadrava Tourist Project.	The EE reported that the payment issue for the Batadrava project remains pending and is yet to be cleared. The Chairperson directed the EE to properly secure the electrical connections for the medical equipment in NMCH to prevent the theft of valuable wiring. Additionally, the Chairperson enquired about the current status of Jagannath Community Halls and suggested utilizing the venue for hosting weddings.	EE, PWD (Electrical)
24	Infrastructure	PWD (Roads)			The Chairperson strictly instructed EE to be meticulously careful while preparing and presenting reports in the DDC meeting. The EE reported that there have been shortage in regarding the lack of availability of bitumen, GSB and certain metals and the EE, PWD (R) reported that contractors have been demanding more money for purchasing the materials at higher rates. The Chairperson instructed EE to approach the contractors to purchase metal from Dokmoka area. Further, the Chairperson directed EE to repair potholes and complete minor repairs at the earliest. Additionally, the Chairperson also directed EE to conduct site visit to reduce accidents and installation of Road markings around the speed breakers to reduce untoward accidents. The DTO requested for colouring the speed breakers and the EE stated that the colouring will be completed after getting fund.	PWD (Roads)
25	Social Sector	District Library			The District Librarian reported non-functionality of air conditioning system in the library. The Chairperson instructed the EE, PWD (Electrical) to resolve the issue and also instructed the District Librarian to submit a formal application to the relevant authority.	EE, PWD (Electrical)/ District Librarian


 District Commissioner,
 Nagaon.

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
26	Economic Development	Transformation & Development Department		Regarding PMJVK scheme	The Chairperson directed the concerned BDOs to submit Plan & Estimate of PMJVK schemes for the year 2022-23 to 2025-26 at the earliest.	Concerned BDOs
27				ARTPS	The Chairperson requested all concerned HoDs to clear all the pending cases in the Sewa Setu Portal on a regular basis to streamline the public service delivery.	All HoDs


District Commissioner,
 **Nagaon.**

The Chairman also desired to review the department wise progress of Infrastructure Development of Major Schemes / Projects of the following departments.

Issues discussed on Major Schemes / Projects and target date of completion assured by the Department as follows:-

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
1	Handloom & Textiles	1. Kumar Shasaktikaran Yojana:-		
		(i) No. of Artisans applied - 118 nos.	Under process	Ongoing Scheme
		(ii) No. of Artisans approved - 108 nos.		
		(iii) No. of Artisans rejected - 10 nos.		
		2. Geographical Index Mark of Assamese Fulam Gamocha:-		
		No. of weavers applied for the G.I registration of Assamese Fulam Gamocha - 217 nos.	Under process	Ongoing Scheme
		3. Implementation of Handloom (Reservation of Articles for Production) Act, 1985:-		
		Inspection and raid operations against powerloom-made Gamocha was conducted by the Handloom Department Team in Kaliabor town under the provisions of Handloom (Reservation of Articles for Production) Act, 1985.	Under process	Ongoing Scheme
2	Nagaon Soil Conservation Division	Nagaon-WDC-II/2024-25 (Chapanala)-PMKSY-2.0	80%	To be completed by 31st May,2026
3	Sewerage Board	As reported by the Executive Engineer, Assam Urban Water Supply and Sewerage Board:-		
		1) Sewerage Treatment Plant Detail Progress:- Supply Installation of Sewerage Pipeline.	90.33 %	Partially Commissioned.
		2) Re-costruction of OHSR and ancillary works at Zone -3A of Nagaon Water Supply Project under UIDF	40%	Raft foundation is completed, reinforcement binding of bracing beam is under progress. Construction work for ESR will be completed on June, 2026.
4	NHM, Nagaon	The Junior Engineer (Civil) NHM, Nagaon reported that the schemes namely:-		
		Up Gradation of Panigaon PHC to CHC at Nagaon District under NHM, Assam	95%	03-10-2026
		Construction of New PHC at Kuthori in Nagaon district under NHM, Assam	65%	03-06-2026
		PM ABHIM Work : Construction of building less Sub Health Centres:-		
		Chalchali SC:	90%	work progress slow. Notice issued
		Sunarigaon SC:	95%	work progress slow. Notice issued
		Dimaruguri:	98%	Work Stopped Notice issued
		Biharigaon SC:	95%	work progress slow. Notice issued
		Bhotiagaon SC	85%	work progress slow. Notice issued
		Ghilani:	30%	Work Stopped Notice issued
		Niz JaarabariSC :	98%	30/05/2026


District Commissioner,
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
5	Water Resources	<u>The EE, Water Resources reported that the following schemes:-</u>		
		• Construction of New Embankment from Pub Kawoimari to Borchung including Dowel Bund from Dhing gaon to Pub-Kawoimari on the left of river Kopilli.	88%	February, 2027
		• Construction of New Embankment from Jamunamukh PWD Bridge to Atigaon, Kopillikan to Premajan including Dowel Bund from Atigaon to Kopillikan, Premajan to Gosaigaon on the left bank of river Kopilli.	75%	February, 2027
		• Construction of New Embankment at Maruwaripatty-Raha on the right bank of River Kopilli including one Sluice Gate.	76%	February, 2027
		• Construction of New Embankment from Niznarikoli to Bahakabari on the right bank of River Kopilli.	88%	February, 2027
		• M&R to Construction of embankment on the left bank of river Kopilli at Garukhunda, Borchung to Changchaki and on the right bank from Bareguga to Niz-Narikali (Extension of embankment from Saibook gaon to Gosaigaon)	40%	January, 2027
		• M&R to Construction of embankment along right bank of river Kopilli & Jamuna from Jamuna PWD bridge to Jamunamukh PWD road and along left bank of river Kopilli from Bakuloguri to Jamunamukh PWD bridge.	90%	January, 2027
		• M & R to Construction of embankment along right bank of river Kopilli from Patiyapam to Gar ali (Kahargaon), Kathkatia gaon to Kamar gaon and Dhanbazar to Jamunamukh PWD bridge.	65%	March, 2027
		• M&R to Protection of East Tetelisor area under Kampur Revenue Circle from the avulsion of river Haria on its right bank	70%	March, 2027
		• Restoration of damaged section along left bank embankment of river Kopilli from Changchaki to Siuguri at Nelipar and its adjoining areas.. PDNA 2022	80%	January, 2027
		• Restoration of damaged section along left bank embankment of river Kopilli in between Basundhari and Pachim Bula areas. PDNA 2022	76%	February, 2027
		• Immediate measures for bank stabilisation at Hatimura area under Koliabor Revenue Circle from the avulsion of river Brahmaputra for the year 2025-26	60%	March, 2027
		• Construction of new embankment from gorubandha to majorati gaon along left bank of river nikhari.	70%	February, 2027
		• Construction of new embankment from raha PWD RCC bridge to dubaritoli on the left bank of river kolong.	85%	February, 2027
		• Bank stabilization works of Akashi Ganga Lake at Batadrava Than.	80%	January, 2027
		• Pro-siltation measures against bank erosion of river Brahmaputra at Bhurabandha area (Samaguri	90%	January, 2027
		• Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur.	90% (LA issues)	January, 2027


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
6	SSA	<u>The DPE, SSA reported the progress of the schemes as follows:-</u>		
		• Addl. class room (Ele) for 2024-25 under SSA	Out of total 186 nos. 184 nos. are complete & 2 nos. are in progress	2 nos. 2nd. inst. yet to be received
		• Addl. class room (Secondary) for 2025-26 under SSA	Out of total 6 nos. 2 nos. are complete & 4 nos. are in progress	2nd. inst. yet to be received
		• Science Lab (Secondary) under SSA, 2024-25:	out of total 1 nos., 1 is in progress.	2nd. inst. yet to be received
		Integrated Maths. with science lab.	Out of total 97 nos. 70 nos. are complete & 27 nos. are in progress	2nd. inst. yet to be received
		• MDM Kitchen	Out of 83 nos., 82 nos. are completed & 1 no. is in progress.	
		• Up-gradation of Sec. to Sr. Sec. at Kadulumari Khiramari High School	90%	
		• Up-gradation of UP to Sec. at 2 No. Missamari Vivekananda MES	90%	
		<u>PM-Shri School:-</u>		
		• Addl. Class Room for the year 2024-25:	out of total 2 nos., 2 nos. are in progress.	2nd. inst. yet to be received
		• Science Lab (Sec) for the year 2023-24:	out of total target 2 Nos., 1 no. is completed & 1 No. is in progress	2nd. inst. yet to be received
		• Science Lab (Sec) for the year 2024-25:	out of total target 4 Nos., 4 nos. are completed .	
		<u>SBM-G :-</u>		
		• Girls Toilet for the year 2024-25:	out of total target of 59 Nos., 58 nos. are completed & 1 No. is in progress	
		• Boys Toilet for the year 2024-25:	out of total target of 48 Nos., 47 nos. are completed & 1 No. is in progress	


District Commissioner,
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		PM-CSPY :-		
		• ACR	out of total target of 10 Nos., 5 Nos. are completed and 5 nos. are in progress	2nd inst. yet to be received
		• Library	out of total target of 5 Nos., 2 nos. is completed & 3 Nos. are in progress	2nd inst. yet to be received
		• Girls Toilet	out of total target of 14 Nos., 9 nos. are completed & 5 Nos. are in progress	2nd inst. yet to be received
		• Boys Toilet	out of total target of 16 Nos., 10 nos. are completed & 6 Nos. are in progress	2nd inst. yet to be received
		• Kitchen Room	out of total target of 7 Nos., 5 nos. are completed & 2 Nos. are in progress	2nd inst. yet to be received
7	PWD, Dhing & Rupohihat Territorial Road Division	The Executive Engineer, PWD, Dhing & Rupohihat Territorial Road Division reported that the following schemes namely:-		
		MMPPNA		
		Hatipara Khatowal PWD Road at Tarabari to Rupahi College Road via Gehua Chalchali.	95%	July, 2026
		NagabandhaUdmari Road.	97%	July, 2026
		Mukundaati to Sutipar Road via Jahajan.	92%	July 2026
		MMPNA		
		Periodic Renewal of JTB road-Paghali.Ghahi Kuruabahi Road - West Kujidah Medhichuk.	90%	July, 2026
8	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	The Executive Engineer, PWD, Nagaon- Batadroba, Raha & Barhampur Territorial Road Division reported the progress of the following schemes namely:-		
		ASOM MALA 2.0		
		Improvement and upgradation of road from Kathiatoli (From ch. 0.00Km to KampurJamunamukh to Doboka) to ch. 40.813KM) Road Under Assam Mala 2.0 for the year 2023-24, L=38.185 K	41%	Dec, 2026 (For Nagaon District)
		ASOM MALA 3.0		
		Improvement and Upgradation and of road from Urigaon Chariali to Borghat Chariali via Dimaruguri Tiniali & Morikolong Chariali Road (Length - 9.90 KM) under Asom Mala 3.0 for the year 2025-26.	15%	January, 2027


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		Improvement & Upgradation of Raha Chaparmukh KampurBaithalangso Road (From Ch. 13.50 Km at Bahakabari to Ch 24.40 Km at Bogoritol) under Asom Mala 3.0 for the year 2025-26 (Package No- ASOM_MALA_3.0_25_26_64)	0%	July, 2027 (FWO Issued)
		<u>SOPD-G:-</u>		
		Construction of road side RCC covered drain in front of Nagaon Medical College at Mokhuli on Nagaon-LawkhowaNaltoli Road (SH-03) (1600.00 m) under SOPD- G for the year 2021-22, Barhampur LAC.	90% Variation Estimate Submitted to Construct another drain in front of Medical College including Both side Parking Places & Earthwork	August, 2026
		Construction of Heliport under (RCS UDAN- 2) at Nagaon under SOPD – G for the year 2022-23 of Nagaon LAC.	60%	Sept, 2026
		Construction of 2-Lane approach road leading to Nagaon Heliport under SPOD (G) for the year 2022-23.	30%	December, 2026
		<u>PMGSY-III:-</u>		
		MRL05-Rupohigaon Uttar Etapara to Uttar Herapatty via Laogaon,	91% + 60% (Bridge)	December, 2026
		MRL04-SH 47 to Niz Hatichung (Package No.- AS19800)	40%	August, 2026
		<u>MMUPPN:-</u>		
		Improvement & Widening of Nagaon Dakhinpat Kampur Road (From Haria RCC Bridge Approach at Borkula towards Dakhinpat) under Mukhya Mantrir Unnoto Paki Path Nirman Achan (MMUPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	30%	August, 2026
		<u>RIDF:-</u>		
		Construction of Road from NH-27 to Potiapam under RIDF-XXIX-NABARD for the year 2023-24 of Nagaon District (Barhampur LAC), L= 3.200 Km.	80%	July, 2026
		Construction of Road from Saragaon Dighaldori Rd to Khaigarh via Kalyanpur (Milanjyoti Path) under RIDF-XXIX of NABARD for the year 2023-24, Raha - LAC in Nagaon District, PACKAGE NO: RIDF_XXIX_23_24_36	97%	June, 2026
		<u>MMNPPNA:-</u>		
		Improvement of Amlokhi Kathiatoli Kampur Chaparmukh Raha Road (Amoni Tiniali Roha College) (ch.58600.00 m to Ch. 58975.00m) as Gaurab Path under Mukhya Mantrir Nagariya Pakipath Nirman Achan (MMNPPNA) for the year 2023-24	95%	June, 2026


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		- Construction of Chokitup road bye-lane (Prabhat Pal to Sanjay Biswas house) with P.C.C. pavement including C.C. road, - Construction of RCC drain by the side of Chokitup road including culvert near Arun House to Swapan Kar house, - Construction of Chokitup road from Kalibari to Hanif House providing ICBP pavement including culvert, - Construction of Kirtan Ghar Road bye-lane (Humeswar Das path), - Construction of B.B. Road bye-lane including drain (infront of Nagaon Fire Service), - Construction of Mohi Chandra Road bye-lane including drain, - Construction of drain between B.B. Road and M. Azad road, - Construction of Choukat Ali road including both side drain, - Construction of drain by the side of R.D.M. road including culvert - Construction of connecting road between swahid kushal konwar road and M. Azad road (near masjid), RCC drain at Paruj Bora road (Sechabat), - Construction of drain by the side of Paroj Bora road (right side) from railgate to dimoruguri tiniali	94%	July, 2026
		- Construction of RCC drain from Panigaon to Kolong - Construction of Poly road bye-lane (Ananda Nagar path), - Construction of Shiva Nagar road bye-lane 07, - Construction of Ratnapur Bhupen Hazarika path - Construction of NH-37 (Old) bye-lane including drain, - Construction of BB Road bye-lane 1 including drain (left side), - Construction of BB Road bye-lane 2 including drain (left side), - Construction of BB Road bye-lane 1 including drain (right side), - Construction of BB Road bye-lane 3 including drain (left side), - Construction of Pratap Sarmah road bye-lane including drain, - Construction of J.B. road bye-lane including drain near Malbhog Baba Shiva Mandir, - Construction of Centre drain with CC at S.M. Road bye-lane (Post Office Gully I), - Construction of Dr. Huge road bye-lane including drain (near senbari), - Construction of ADP road bye-lane including drain (near Mahesh Mansion) - Improvement & widening of Park Road (Goru field Road), - Construction of R. K. Road bye-lane near Harijon Colony L. P. School, - Construction of M. G. road bye-lane including drain (infront of Advaita Healthcare) - Road from Old NH 36 near Saikia Masjid to Dhacca Patty road - Improvement of approach road to Circuit House, Nagaon & approach Road to residence of Deputy Commissioner, Nagaon - Construction of S.M Road bye-lane (Near B. Ed. College)	96%	July, 2026


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		- Construction of RCC drain at Mullapatty Road - Construction of PWD Colony road at Lakhinagar - Widening of Ananda Ram Barua Road(Cow Path) (Lakhinagar chariali to Bhuyanpatti Khensowa road) - RCC Drain at Bhuyapatty Bridge to Outlet at near Kabarsthan - Extension of Drain on OLD NH 37 at Khutikatia from ch 2900.00m to 3350m on right side - Construction of NH-37 (old) bye-lane (Sankardev road) bye-lane including drain - Construction of NH-37 (old) bye-lane (Khutikatia Tribal Colony road) including both side drain, - Construction of Hemakanta Rajkhowa Road, - Construction of balance RCC drain at Old NH-37 - Construction of road including drain from Krishna Mohan School to Teliapatty Gate, - Construction of Road at 1 No Mullapatty Bylane No 3	90%	July, 2026
		Improvement of Road from (i) NH-27 to Rajagaon (i) Raha Barapujia Road to Pub Topakuchiajagaon (ii) NH-27 to Raha Barapujia Road (iii) Raha Barapujia Road to Shankar Dev Colony (iv) Khadi Board Road (v) Segun Bagan Road	97%	June, 2026
		ARRBP		
		Const. of Bridges in Nagaon District i) Br. On Galani Madhapara Road	90%	August,2026
		Br. No. 1/1 on NonoiKamargaon Kamalchuk Adarsha Gaon Road. Pkg. CE/EAP/ ARRB/ OCB/ Bridges-2/Nagaon/05	60%	August,2026
		Const. of Bridges in Nagaon District i) Br. 1/1 on KSB Road to SingimariParghat. Pkg. No. CE/ EAP/ ARRB/ OCB/Bridge- 1/Nagaon/04	87%	April, 2027
		Br. No. 3/1 on SamaguriUdmari Road to Kathalguri Amalakhi Road via Sotarbasti	30%	September, 2026 (Pilling work Completed)
		Br. No. 2/1 on ChalchaliMuslimgaon to KA road	75%	October,2026
		Br. No 1/1 on BB Road to Ghogragaon	95%	June,2026 (Substructure work in progress)
		Br. on Olapia Bebejia to Nonoi Dakhinpat Road	82%	July,2026
		Br. on Nasatra to Shantipur Road	35%	September, 2026
		Br. No. 1/1 on Phulaguri Deobali	85%	July, 2026
		Br. on Ramanipathar to Pamila Jarani	25%	September, 2026
		Br. No 2/1 on Nonoi Sutargaon Nibukali Road	80%	July, 2026
		Br. No 1/2 on KA Road to Ganjugaon Road	75%	July, 2026
		Br. on 1/1 on Chapanal waterfall road to Matiapathar TE	65%	Sept,2026
		Br. on 1/1 on Nonoi Panigaon Putani Chutiagaon Road	68%	July,2026
		Br. on Roha Gaon Tupakuchi	15%	December,2026
		Br. on Mahgarh to Tepporati Road	95%	July,2026
		Br. on Chapanal Bhoraguri Link Road	40%	October,2026


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		Const. of Bridges in Nagaon District i) Br. No. 1/1 on Phulaguri deobali Road	85%	July, 2026
		Br. No 1/1 on Dakhin Jagial to Darrangibeel Kacharigaon	20%	December, 2027
		Br. No. 5/1 on Barbheti Kachamari Road	40%	July, 2027
		Br. No 1/1 on Garangati to Hatigarh Balijuri connecting to road leading to Karbi Anglong	27%	February, 2028
		The Executive Engineer, PWD, Kaliabor and Samaguri Territorial Road Division, Jakhalabandha reported that the following schemes namely:-		
		<u>PMGSY-III:</u>		
		Upgradation of MRL05-Kawoimari to Missamukh Via Rahdhala including Cross-Drainage Works and Routine Maintenance of the works for 5 years under PMGSY-III, Batch 1, 2024-25	68%	October, 2026
		Upgradation of MRL11-Sonaibali to Borbalitup via Dakshin Puta Kolong including Cross-Drainage Works and Routine Maintenance of the works for 5 years under PMGSY-III, Batch 1, 2024-25	90%	July, 2026
		<u>MMPNA Works - 2023-24:</u>		
		Periodic Renewal of approach road to Madhatari village, Missamukh Rahdhala Khamkhua Ambagan (MRKA) road & Barua-ati to Hatiakhowa Road under Mukhya Mandir Path Nabikaran Aachani for the year 2023-24 under Kaliabor LAC	35%	November, 2026
		<u>Mukhya Mantrir Pakipath Nirman Aachani (MMPNA)- 2022-23:</u>		
		• Construction of Road at Ouguri Namghar, including routine maintenance for 4 years	65%	December, 2026
		• Construction of Road from Chikoni Borhola to Chikoni Pathar Road,	65%	December, 2026
		• Construction of Road at Rangaloo Sewalipath,	65%	December, 2026
		• Construction of Road at Ouguri Adarsh high school Road,	65%	December, 2026
		• Construction of Road at i) Chatialgaon (Ch. 0.00m to 100.00 m), ii) Kawoimari (Ch. 0.00 m to 120.00 m), Boruati Hatiakhowa road connecting Niz Chilabandha (Ch. 0.00m to 130.00 m) (Total Length=350.00 m),	65%	December, 2026
		• Construction of Road from Khaloiti to Misamukhpam	65%	December, 2026
		• Construction of road from 6th Km of Ambagan Burbhandha Road connecting Bhokuamari Village (length-1.375 km)	60%	September, 2026
		• Construction of 1st Km of NDNL Road connecting Dhonekhowa village (Part A, Part B),	65%	September, 2026
		• Construction of road from Randhanichuk LP School to Gayanor Chuk Village (Ch: 0.00 m to 1100.00 m),	65%	November, 2026
		• Construction of Road at Hatimura (Part A, Part B) (Length=0.830 Km),	70%	November, 2026


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		• Construction of road from PDB Road to GeruagaonSankanda LP School Via Geruamukh	70%	November, 2026
		• Construction of road from PDB road at Bakultal to Panikhuwa Chuk (Gorematichuwa)	76%	November, 2026
		• Construction of road from Sonaibali LP School to Sonaibali Boroma Road	65%	November, 2026
		• Construction of Road from No. 2 Khalihamari RCC Bridge to NH-37 at Amoni,	35%	November, 2026
		• Construction of Road from Kanuwamari Muwamari Road to Goni Basti (Ch 0.00 m to 1900.00 m),	35%	November, 2026
		MMUPPNA (Unnoto) Works:		
		• Improvement of Silghat Naltoli Road & Jamkhala Naltoli Sullung Borghuli Ambagan Road Part 1 Kaliabor LAC.	80%	September, 2026
		• Improvement of road from Jakhalabandha to Chikoni TE, Kaliabor LAC.	80%	September, 2026
		• Construction of road cum embankment of Brahmaputra Dyke from Kukurakata hill to Hatimura hill under RIDF-XXVIII of NABARD for the year 2022-23	95%	July, 2026
		• Improvement of road from NH-37 (Jakhalabandha) to Hatimura, Keribakori to NKA, NKS Diversion road connecting to NH-37, NKS Silghat road via Teliagaon,	45%	March, 2027
10	PWD, Kaliabor & Barhampur Territorial Building Division	ASOM MALA:		
		• Improvement and upgradation of road from NH 715 at Kuwaritol Tiniali (Ch 0 km) to Jakhalabandha Road (Ch 14.93 km),	77%	December, 2026
		The EE, PWD, Kaliabor & Barhampur Territorial Building Division reported that progress of the following schemes namely:-		
		• Medical College at Nagaon: Hospital Building.	99.90%	
		• Establishment of new Engineering College Nagaon,	92%	31-07-2026
		• Establishment of Model Degree College at Samaguri.	68%	30-07-2026
		• Construction of District Science Centre and Planetarium at Kaliabor,	81%	31-09-2026
		• Construction of 100 nos. of Model Secondary School at Burapahar Tea Estate under RIDF XXVIII.	49%	31-10-2026
		• Jagannath community Hall Cum Skill Centre at Sakmuthia TE.	76%	21-07-2026
		• Jagannath community Hall Cum Skill Centre at Lungsung TE.	84%	21-07-2026
		• Jagannath community Hall Cum Skill Centre at Seconee TE.	40%	13-11-2026
		• Jagannath Community Hall cum Skill Center at Rangamati T.E. under Kaliabor LAC	80%	09-07-2026
		• Jagannath Community Hall cum Skill Center at Nonoi T.E. under Kaliabor LAC	94%	30-06-2026


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		• Jagannath Community Hall cum Skill Center at Udmari T.E. under Kaliabor LAC	55%	16-07-2026
		• Design and Construction of 150 bedded New District Hospital at Kaliabor, Assam EPC Mode.	24%	20-10-2026
		• Transformation of Ambagan HS School as centre of excellence under NESIDS-OTRI.	90%	31-07-2026
		• Transformation of Kampur HS & MP School as centre of excellence under NESIDS-OTRI.	80%	31-07-2026
		Infrastructure development of 126 nos. of Secondary Schools under RIDF - XXIX during 2023-24 for :		
		• Chapanala H.S. School on Engineering, Procurement and Construction (EPC) mode - I basis (Group XIII)	82%	07-07-2026
		• Kaliabor Girls' H.S. School on Engineering,	84%	07-07-2026
		Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District:-		
		(ii)Kaliabor HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	5%	26-08-2026
		(i)Barhampur SSI HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	37%	26-08-2026
		Establishment of Govt. Law College at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode-I basis	2%	21-07-27
		Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Kuwaritol Higher Secondary School, Kaliabor under Kaliabor, Barhampur TBD (Gr-33)	30%	26-06-2027
		Construction of new school building for 100 nos secondary school under-RIDF-XXXI at Jakhlabandha HS School under Nagaon District.	Nil	12-09-2027
		Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Puranigudam RKB Higher secondary School	3%	17-11-2027
		Additional Clasroom under ASAP- i) Lutumani par HS ii) Pub Garubathari Teron HS	Nil	21-07-2027
		Construction of 50 bedded AYUSH Hospital at Kaliabor, Nagaon District" on Engineering, Procurement and Construction (EPC) Mode-I Basis	10%	18-11-2027
		Establishment of Government Model Degree College at Kaliabor (Nagaon District), Assam for setting up of Model Degree College (Special Education / Training Institution) at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode - I basis (Group XIII)	74%	16-03-2027
11	PWD, Nagaon-Batadrava, Raha(SC), Dhing, Rupohihat & Samaguri Territorial Building Division	The EE, PWD, Nagaon-Batadrava, Raha(SC), Dhing, Rupohihat & Samaguri Territorial Building Division reported that progress of the following schemes namely:-		
		Development of BatadravaThaan as Cultural and Tourist Destination at Batadrava, Nagaon	Phase-I: 100% Phase II:98%	Phase-I: Work Completed Phase-II: May,2026
		Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon.	93%	July, 2026


District Commissioner,
Nagaon.


Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		Construction of Multi-storied Market Complex including Car Parking at Natun Bazar Market, Nagaon.	99%	Inaugurated by Hon'ble CM on 22.10.2025. Site was Partially handed over to the Municipality Board, Nagaon.
		Construction of Public Bus Stand with all modern facilities at Morikolong.	84%	August, 2026
		Construction of 9 Nos. of Model Women College at Batadrava.	88%	August, 2026
		Construction of New Circuit House (G+3) RCC Building at Nagaon.	70%	September, 2026
		Jagannath Community and skill center at:-		
		Borpani T.E.	84%	July, 2026
		Amsoi T.E.	84%	July, 2026
		Balikuchi TE under Raha LAC	84%	July, 2026
		Up gradation of Govt. Polytechnic and ITI in Assam as centre of Excellence(Construction).	98%	Work completed
		MSDP :-		
		Construction of proposed Girls Hostel (100 bedded) under MSDP in Nagaon district at: Kachuwa	52%	Work canceled
		RIDF :-		
		Infrastructure development for 126 Nos. Secondary School under RIDF XXIV during 2023-24 for-		
		i) Salmara High School	90%	August, 2026
		ii) Jaramari Char D.K.B High school	56%	August, 2026
		iii) Batadrava SS Sankardev High school	90%	August, 2026
		iv) Kashori High school	77%	August, 2026
		v) Senchowa Amar Borkakoti HSS	90%	August, 2026
		vi) Singimari MD Ali HS School	36%	August, 2026
		NESIDS :-		
		Transformation of 50 Nos. of School of State under NESID-OTRI	60%	September, 2026
		(i) Haiborgaon High School at Nagaon District.		
12	Kaliabor Samaguri Irrigation Division	The EE, Kaliabor Samaguri Irrigation Division reported the progress of the schemes :-		
		Solar Powered Cart Mounted Multifunctional Irrigation Scheme with Existing Water Source- 14 Nos., Solar Powered Cart mounted Multifunctional Irrigation Scheme with 2 Nos. Manual Boring- 07 Nos., and Solar Powered Mobile Irrigation Schemes- 04 Nos under SOPD-G (Innovation/ Consultation & Pilot Project) for the year 2024-25 under Kaliabor Samaguri Division (i), Jakhalabandha, Nagaon. (From Existing Water Source	90%	30-09-2026
		INSTALLATION OF 2 NOS. OF MDTW SCHEME AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	40%	31-12-2026


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		RENOVATION OF KALIABOR LIFT IRRIGATION SCHEME UNDER SOPD-G FOR THE YEAR 2025-26 (PHASE-I)	98%	30-06-2026
		INSTALLATION OF 7 NOS OF MDTW SCHEME AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	40%	31-12-2026
		SUPPLY & INSTALLATION OF SOLAR POWERED MOBILE CART WITH 2 NOS OF MANUAL BORING AT GUMUTHA GAON PATHAR (1 POINT) UNDER SOPD-G IN KALIABOR LAC FOR THE YEAR 2025-26	95%	30-06-2026
13	Nagaon-Batadrava- Raha- Barhampur Irrigation Division	The EE, Nagaon-Batadrava-Raha – Barhampur Irrigation Division reported the progress of the schemes :-		
		• Installation of 2 no.s of MDTW Schemes under Barhampur LAC under SOPD-G for the year 2025-26	85%	July-2026
		• Installation of 2 no.s of MDTW Schemes under Raha LAC under SOPD-G for the year 2025-26	15%	December-2026
		• Renovation of IIS from Kollong River under Nagaon Batadrava LAC under SOPD G FTY 2025-26	10%	Mar-2027
		• MDTW scheme at Jorabari, Bahakabari and Hatigarh (03 Points) under SOPD-SCSP for the year 2024-25	25%	December-2026
		• IIS for KRB & SRB: Renovation works of Dakhinpat (R/B) ILP under SOPD for the year 2023-24.	75%	July, 2026
		• Paschim Palasha Gaon ELIS under RIDF- XXX (NABARD) for the year 2024-25.	85%	July, 2026
		• Renovation of IIS from KRB&SRB under Raha LAC under SOPD-G for the year 2025-26.	70%	Dec-26
14	Dhing - Rupahihat Irrigation Division	The EE, Dhing - Rupahihat Irrigation Division reported the progress of the schemes of the department:-		
		• Installation of 1 (One) Point MDTWS at Rupahihat LAC under SOPD-G for the year 2024-25.	100%	Completed on 31/01/2026
		• Solar Powered MDTW Scheme at Godaimari Gaon Panchayat under Rupahihat LAC (1Point) under SOPD-G for the year 2024-25.	100%	Completed on 20/02/2026
		• INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT RUPAHIHAT LAC UNDER SOPD-G FOR THE YEAR 2025-26	100%	Completed
		• INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT DHING LAC UNDER SOPD-G FOR THE YEAR 2025-26	100%	Completed


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
15	DoH&UA	The EE, DoH&UA, Nagaon reported the progress of schemes namely:-		
		• Construction of Dr. Bhupen Hazarika Kala Tirtha at T.B. Hospital, PanigaonChariali, Nagaon, under CIDF.	100%	Completed
		• Beautification of Morikollong lake.	100%	Completed
		• River Front Development and Beautification of river Kollong from Law College Bridge to RKB Bridge, Nagaon (likely to be extended upto the RCC Bridge near RKB High School Playground).	90%	in progress

The meeting concluded with a vote of thanks from the Chair.

Digitally signed by
District Commissioner
Nagaon
Date: 14-07-2026
16:22:45

Memo No. E 26392 /







(A)

Copy to:

1. The Addl. Chief Secretary to the Govt. of Assam, T&D Department, Dispur, Guwahati-6 for kind information.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Guwahati-6 for kind information.
3. The Principal Secretary to the Govt. of Assam, T&D Department, Dispur for kind information.
4. The S.O. to C.S. to the Govt. of Assam for kind appraisal of Chief Secretary.
5. The Director (DCP), T&D Department, Dispur for kind information.
6. The Director, Evaluation & Monitoring Division, T&D Department, Dispur for kind information.
7. All Circle Officers/BDOs, Nagaon district for information and necessary action.
8. The District Manager, DITEC, Nagaon. He is directed to upload the DDC minutes in the District Website urgently.
9. All Members of DDC for information and necessary action.
10. Office copy.

(e-signed)
District Commissioner,
Nagaon.

ATTENDANCE SHEET**DDC AND REVIEW MEETING ON INFRASTRUCTURE DEVELOPMENT
OF SCHEMES OF NAGAON DISTRICT FOR THE MONTH OF JUNE-2026****VENUE : CONFERENCE HALL, D.C.'S OFFICE, NAGAON****DATE : 26/06/2026 TIME: 10:30 AM**

Sl. No.	Name	Designation	Mobile No.	E-mail	Signature
1	Sri Devashish Sharma, IAS	District Commissioner, Nagaon			
2	Sri Manoj Kumar Sikaria, ACS	Chief Executive Officer, Nagaon Zilla Parishad & PD, DRDA			
3	Smti. Debajani Choudhury, ACS	District Development Commissioner, Nagaon			
4	Shri Partha Protim Das, IPS	Senior Superintendent of Police, Nagaon			
5	Pallabi Gogoi	Addl. District Commissioner, Nagaon			
6	Gopal Sharma, ACS	Addl. District Commissioner, Nagaon			
7	Sri Raj Baruah, ACS	Co-District Commissioner, Kaliabor Co-District			
8	Dr. Ankita Bora, ACS	Co-District Commissioner, Raha Co-District			
9	Sepankar Barmen	Addl. District Commissioner, Nagaon			
10		Addl. District Commissioner, Nagaon			
11		Addl. District Commissioner, Nagaon			
12	Dr. Priyanka Kashyap	Asstt. Commissioner, Nagaon			
13	Anjali Kumari, ACS	Asstt. Commissioner, Nagaon			
14		Asstt. Commissioner, Nagaon			
15		Asstt. Commissioner, Nagaon			
16	Bikash Sarma	DIPRO, Nagaon			
17					
18					
19					
20					
21	Rupyon Borah	EE(PHE), Nagaon Div	882274835		
22	Manoj Bhargava	EE(PHE) PHE, Kaliabor Division	7002863824		
23	Imran Hussain	FDO, O/o DFO, Ngn	9954187886		
24	Arup Kumar Das	FDO, O/o DFO, Nagaon	9706900706		
25	Anishan Barthakur	DPM, NHM			

Contd.....

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
26	Dr. P. K. Datta	Dr. P. K. Datta Health			
27	Rakesh Kr. Dasgupta	B.D.O., Bagmari	9954306564		
28	Deepjyoti Pallick	EE, Kaliaha Buidy Division	8638133834		
29	Puspa Chetoy	EE, Kaliaha & Bagmari T. Road Div.	9435485674		
30	Dhruvaji Das	A.E.E, KALIABOR TRSD, PWRD	9508748148		
31	Abdus Sattar	SPE, SS. Nagaon	9435314629		
32	Badruz Zaman	EE, (PHE) Dhky Division	7399568298		 26/06/26
33	Saifur Ahmed	DPN, ASDM	702649330		
34	Parvati Saha	AC, AUU 8813	2901366192		
35	Sirrantha Bora	D.T.O.	6001432595		
36	Nridul Kr. Nath	I/S. Nagaon	8811860479		
37	Bibhuti Chandra Bora	DEEO, Nagaon	877181346		
38	Sohas Kadam	DFO, Nagaon Div	6900134855		
39	Dr Bishnu Ram Das	Principal, NMCH	8011703846		
40	Barshana Talukdar	Assistant Commissioner of State Tax	8399060289		
41	Dr. Ram Narayan Bora	D.V.O., Nagaon	94353-61175	dr ram narayan bora@gmail.com	 26/06/2026
42	Pinku Majumdar	EE, Nagaon WR Division	9435548198		
43	Hemanta K. Das	E.E. NBRB Div. Irrigation	99541-23364		
44	Nilam Pd. Bora	EE, Irrigation Kaliaha Samaguri Div	7002533129	bora nilam 92@gmail.com	
45	Ujjwal Hazarika	EE(1/c), DOHBUA Nagaon	8721062612		
46	Rajib Hazarika, AS	DFO, NWZD	9394228906		
47	Swapan W. Das	ACM, APDCL	9264019326		
48	Minal Bora	EE, PWD(R)	9435062166		
49	Khatapendray Ahmed	EE, PWRD	9401468253		
50	Alzaal Ibne Hafiz	AEE, PWRD	9954799419		

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
51	R A Ahum	AE Garoijan Dev Bk	940153187		
52	Mohan Ch. Morwa	DDPS; Nagaon	9859153205		
53	Ranjit Kalita	AH, ADDCL, Nagaon	9864982956		
54	Togroware Khosichap	ARO, DD, for TCP	7002774323		
55	Prasanta Rongpi	DHO Hamdroom & Textile	8761898758		
56	Malini Porasas	AEE (TC), Shing-Rupahi Div (Trr)	9954323484		
57	Sandigan Das	DE, Shing-Rupahi Div.	9401320652		
58	Suma Saha	Joint BDO Singimari Dev Block	8011320686		
59	Sebanjali Das	Asst. Librarian	7002729169		
60	Prakash Mohan Pandit	AAE, Nagaon Division	9706153122		
61	Pradanta Das	ABE (P) ELRC	9435209893		
62	Dr. Rajat Saha	Superintendent IIC NMCP	9454757306		
63	Kabita Barman	Asst. Labour Commissioner	7002878308		
64	Pranjan Rajmehi	General Manager DCC Nagaon	9864295333		
65	Uma Rana Giliadai	LDM Nagaon	9778682007		
66	Intihar Talukder	Intihar Dairy Dev. Officer Nagaon	8215618189		
67	Rajis Das	ABDO Paktumuri Dev Block	8638117237		
68	Swele Rakma Samra	BDO Achiabli Dev Block	8876334718		
69	Shilpa Dutta	BDO Kaliabor	9854564096		
70	Sikha Jyoti	BDO, Nyzehung	9435305764		
71	Gitanori Borghain	B.D.O, Raha	910130538		
72	Prasanta Sar. Das	Asstt. Director of Sericulture, Nagaon	9435243138		
73	Mousami Debn	E.O. Sericulture	8135807430		
74	Anjan Anya	DCPO, Nagaon	9508830327		
75	Chandan Kalita	Asstt. Engrg. PNRD, Singimari Dev. Block	8486852812		
76	Ananta Kalita	Asstt. of Engrg	9435492745		
77	Rahul Deka	BDO, Dhing	60027-15910		

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
78	Pratishruti Bhuyan	EO, Kamrup MB	9365617189		
79	Krishanjyoti Das	EO, Kaha MB	8723961069		
80	Subhil Bordoloi	R.O. Sadar S.F. Kamrup	93658 56604		
81	Rajesh Das	Asstt. BDO, Jorhat	97351 62113		
82	Subal Hassan Choudhury	Pr. Asstt. Jorhat	9954271529		
83	Indrajit Bora	Asstt Controller Legal Metrology	9678 255905		
84	Pratim Baruah	D.S.O.	9365203338		
85	Biswa Jyoti Bora	PWD(B)	9435489179		
86	Rajman Khatun	PWD (W)	7602683717		
87	Rablu Barman	CDPO W & CD	7896014229		
88	Anam Jyoti Medhi	A.E(C), NHM	9935395993		
89	Chandan Majumdar	AE, NHM	9707020651		
90	Niraj Bora	Asstt. HRA Consultant PHE D, Nagaon	8876130942		
91	Manami Bhakat	DRCS	9365202507		
92	Trishanku Dutta	Asstt, Soil Conservation	8011747158		
93	Debjit Saing	Sr. Asstt	7602693021		
94	Nikhil Siva Deka	PHE Nagaon	9854553238		
95	Rituparna Phukan	ABE (PHE)	8486895971		
96	Pranjit Dutta	BDO, Khagarijan	9101183690		
97	Sanjibanta Singh	EO, Dibrugarh MB	7399279405		
98	Alakesh Dutta	BDO, Borhampur	8638102662		
99	Landrati Hazarika	Asstt-SBM, PHE Dibrugarh	863894458		
100	Pranjit Saikia	J.L. PWD NHM Nagaon	6003827 795		
101	Pankaj Bhuyan	EO, NMB	8658192431		
102	Raja Kumar	JOAA	9878937285		

Physical Progress of Works under different Schemes under Kaliabor PHE Division, Kaliabor of Current Year 2026-27

Annexure: C

Sl No.	Department	Name of Scheme	No. of works sanctioned in the current year 2026-27	Progress of Current Year Works/Services-Catagorise no. of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Kaliabor PHE	Jal jeevan Mission	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Executive Engineer(PHE)
Kaliabor Division, Kaliabor

Annexure: D

Physical Progress of Works under diiferent Schemes under Kaliabor PHE Division, Kaliabor of Previous Years

Physical Progress of Works under diifferent Schemes under Kallabor PHE Division, Kallabor of Previous Years																
SI No.	Department	Name of Scheme	Total no. of schemes pending on the last day of previous financial year 2025-26	No. of years delayed for completion- as on the last financial year - Catagorise works based on the delay in completion				Progress of pending works of previous Years Pending as on the last date of last Financial Year-Catagorise works based on the stage of Physical Progress								
				Less than 1 year	>= 1 to 3 yrs	>= 3 to 5 yrs	>= 5 yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	Remarks	
1	Kallabor PHE	Jaal Jeevan Mission	28		28			28	1	26					1	multiple DTW failure in Pakapanar Lengteng PWSS

Executive Engineer (PHE)
Kaliabor Division, Kaliabor

Annexure- A

Monthly status of Fund receipt and utilisation for the Month of June Year 2026 (till 24/06/2026)

A. For Schemes: Funds received.

S.No	Admin. Dept.	Name of Scheme (Implementing Agency)	PFMS Code & SLS Code	Category CS/CSS/S State/EAP etc.	Opening Balance With CAN/SNA/Others- as applicable.		Opening Balance with the District/Council /Others- as applicable.		Current Year Allocation to District*		Fund received in the current year		Total Funds available for Scheme	Fund utilised till now Amount & (%) in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Q4 Previous year	Q4 Current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	KALIABOR PHE	JAL JEEVAN MISSION	AS65	CS	Nil	Nil					98956800	10995200	109952000	94372200 (95.37%)	8616919 (95.37%)	Nil	104258000	Nil	Nil	

* = will be provided by the HOD/ Concerned Agency. PFMS: Public Finance Management System, SLS: State Linked Scheme-State Code.

EXECUTIVE ENGINEER (PHE)
KALIABOR DIVISION, KALIABOR

Monthly Status of Fund Receipt and Utilisation for the Month of June 2026.

A. For Schemes: Funds Received

Sl. No.	Admin Dept.	Name of Scheme (+ Implementation Agency)	PFMS Code and SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others as applicable		Opening Balance with District/Council/Others-as applicable		Current Year Allocation to District		Fund Received in the Current Year		Total Funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1.	Soil Conservation	WDC-PMKSY-2.0	AS-83	CS & SS	0	0	0	0	0	0	131.59	0	131.59	131.59	0	0	0	0	0	
Total					0	0	0	0	0	0	131.59	0	131.59	131.59	0	0	0	0	0	

B. Schemes for which no funds received by the District/Council:

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any


 Divisional Officer,
 Nagaon Soil Conservation Division,
 Katimari, Nagaon.

C. Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Current Year (2026-27).

Sl. No.	Admin Dept.	Name of Scheme	Number of Works Sanctioned in the Current Year	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	SOIL CONSERVATION DEPARTMENT	PMKSY-WDC 2.0 Nagaon/WDC-II/2024-25 (Chapanala)	12	82%	80%	2	Work under progress
2		RIDF-XXXI	1	35%	-	-	Work under progress
3		RIDF-XXX	1	100	-		FOC demand submitted
4		SOPD-G	1	100%	-	-	Joint Inspection Completed

D. Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Year (2025-26).

Sl. No.	Admin. Dept.	Name of Scheme	Total Number of Work Spending as on the Last date of previous Financial Year	Number of Years Delayed for completion	Reason for Delay	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	SOIL CONSERVATION DEPARTMENT	PMKSY-WDC 2.0 Nagaon/WDC-II/2024-25 (Chapanala)	22	0	No	100%	100%	-	NRM works
2		RIDF-XXX	1	0	No	100%	95%	-	State Share Demand submitted
3		RIDF-XXIX	1	0	No	100%	95%	-	State Share Demand submitted
4		SOPD-G	1	0	No	100%	100%	-	-


 Divisional Officer,
 Nagaon Soil Conservation Division,
 Katimari, Nagaon.

Monthly status of Fund receipt and utilization for the Month of May Year 2026

A. For Schemes: Fund received.

Sl. No.	Admin Dept.	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others as applicable.		Opening Balance with the District/Council /Others as applicable.		Current year Allocation to District*		Fund received in the current year		Total fund available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilization certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous year	Of current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Nagaon S.F. Division	CAMPA		State CAMPA	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	1595520			Nil	Nil	Nil	Nil	As per PCCF &HOFF, ASSAm's Letter no. FG.5/Amrit Brikshya Andolan/2025, dtd, 04/04/2026, raising of new saplings kept in abeyance
2		RKVY Agroforestry		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	0			500000	Nil	500000	Nil	Maintenance of 0.5Ha RKVY Agroforestry nursery at Dhing Lahkar is under progress.


 Divisional Forest Officer
 Nagaon Social Forestry Division
 Katimari: Nagaon

B. Schemes for which no fund received by the District/Council: For Please visit <https://www.indiabudget.gov.in/index.php> and concerned ministry/Department website to know the list of Central schemes of current and previous years)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Nagaon S.F. Division	SCCP, TSP, RFW,SFG		Fund not received for the year 2023-24, 2024-25, 2025-26 & 2026-27.


 Divisional Forest Officer
 Nagaon Social Forestry Division
 P.M. Katimari: Nagaon

Physical progress of works under different schemes/Programmes/Projects across Departments of current year

Sl. No.	Admin Dept.	Name of Scheme	Number of works sanctioned in the current year	Physical progress(%)	Financial progress(%)	Not started	Remarks
1	Nagaon S.F. Division	CAMPA	1	0%	0%	1	As per PCCF &HOFF, ASSAm's Letter no. FG.5/Amrit Brikshya Andolan/2025, dtd, 04/04/2026, raising of new saplings at 1.5 ha CAMPA Nursery, Missa Roumari kept in abeyance.
2		RKVY	Nil				Fund not Received for the Year 2026-27


 Divisional Forest Officer
 Nagaon Social Forestry Division
 Katimari: Nagaon

Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Years

Sl. No.	Admin Dept.	Name of scheme	Total number of works pending as on the last date of previous financial year	Number of years delayed for completion as on the last date of last financial year categorise works based on the delayed in completion	Reason for Delay	Physical progress(%)	Financial progress (%)	Not started	Remarks
1	Nagaon S.F. Division	RKVY Agroforestry Nursery	1	N/A	Fund received on Feb/2026	80%	100%		Seed sowing works under progress .


 Divisional Forest Officer
 Nagaon Social Forestry Division
 Katimari: Nagaon

NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR


Annexure-
A

NAME OF DISTRICT:- NAGAON

MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF JUNE, 2026

A. For Schemes: Fund Received

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME (+ IMPLEMENTATION AGENCY)	PFMS CODE & SLS CODE	CATEGORY CS/CSS//STATE/EAP ETC.	OPENING BALANCE WITH CNA/ SNA/ OTHERS AS APPLICABLE		OPENING BALANCE WITH DISTRICT/ COUNCIL/ OTHERS AS APPLICABLE		CURRENT YEAR ALLOCATION TO DISTRICT		FUND RECEIVED IN THE CURRENT YEAR		TOTAL FUNDS AVAILABLE FOR SCHEME	FUNDS UTILISED TILL NOW AMOUNT & (%INB RACKET)		AMOUNT FOR WHICH UCS ARE PENDING AT THE END OF THE PREVIOUS YEAR	UTILISATION CERTIFICATE SUBMITTED AGAINST TOTAL AVAILABLE FUNDS FOR THE CURRENT YEAR	AMOUNT FOR WHICH UCS ARE PENDING AS ON DATE		REMARKS
					CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE		CENTRAL SHARE	STATE SHARE			OF PREVIOUS YEAR	OF CURRENT YEAR	
	N/A	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A


23/6/26
Executive Engineer, P.W.D.
Kaliabor & Barhampur
Territorial Building Division,
Kaliabor

Annexure-B


NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR

NAME OF DISTRICT:- NAGAON

MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF JUNE, 2026

B. Schemes for which no funds are received by the District/ Council

SL NO	ADMIN DEPARTMENT	SCHEME NAME	REASONS	REMARKS, IF ANY
1	N/A	N/A	N/A	N/A


23/6/26
Executive Engineer, P.W.D.
Kaliabor & Barhampur
Territorial Building Division,
Kaliabor

NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR

NAME OF DISTRICT:- NAGAON

MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF JUNE, 2026

C. Physical Progress of Works under different Schemes/ Programmes/ Projects across departments of Current Year

SCHEMES SANCTIONED DURING 2025-2026

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	NUMBER OF WORKS SANCTIONED IN THE CURRENT YEAR	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	NOT STARTED	REMARKS
LAC: KALIABOR							
1	HIGHER EDUCATION	Establishment of Govt. Law College at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	2%	NIL		Boundary Wall work started.
2	EDUCATION	Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District (ii)Kaliabor HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	5%	NIL		Foundation work is in progress.
3	EDUCATION	Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Kuwaritol Higher Secondary School, Kaliabor under Kaliabor, Barhampur TBD (Gr-33)	N/A	30%	Nil		Foundation work complete.1st floor slab work in progress
4	EDUCATION	Construction of 50 bedded AYUSH Hospital at Kaliabor, Nagaon District" on Engineering, Procurement and Construction (EPC) Mode-1 Basis	N/A	10%	Nil		Foundation work in progress.
5	JUDICIAL	Upgradation of Official residence of Sub-Divisional Judicial magistrate (M) at Kaliabor in Nagaon District	N/A	100%	NIL		Work completed and handed over.
6	JUDICIAL	Construction of Lock up including toilet facilities and sitting arrangementfor Female U.T.P at Sub-Divisional Judicial Court, Kaliabor (Balance work)	N/A	100%	NIL		Work completed and handed over.
7	EDUCATION	Construction of new school building for 100 nos secondary school under-RIDF-XXXI at Jakhalabandha HS School under Nagaon District.	N/A	NIL	NIL		Detail DPR and drawing under preparation.
LAC: BARHAMPUR							
1	EDUCATION	Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District (i)Barhampur SSI HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	37%	29%		Work upto plinth level completed .Ground Floor Slab in progress.
2	EDUCATION	Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Puranigudam RKB Higher secondary School	N/A	3%	NIL		Foundation work in progress.
3	EDUCATION	Construction of additional class rooms under Assam school Education and adolescent well-being project(ASAP) (i)Lutumani par HS (ii)Pub Garubathari Teron Hs.	N/A	NIL	NIL		Detail DPR and drawing under preparation.

23/6/26
Executive Engineer, P.W.D.

Kaliabor & Barhampur
Territorial Building Division, Kaliabor

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF JUNE, 2026 NAME OF DISTRICT:- NAGAON D. Physical Progress of Works under different Schemes/ Programmes/ Projects across departments of Previous Year									
LAC: KALIABOR									
SCHEMES SANCTIONED DURING 2024-2025									
1	LABOUR DEPARTMENT	"Establishment of Government Model Degree Colleges at Kaliabor (Nagaon District), Assam" for setting up of Model Degree College (Special Educational/ training institution) at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) Mode-1 Basis		N/A	N/A	74%	1,929.42	N/A	Block A: Plastering complete. Plumbing works going on. Flooring, Tiles work ongoing, Granite complete on stairs. Block B: Brick work complete. Plastering of Ground floor & 1st floor is complete. 2nd floor plastering ongoing. Block C: Brick work of Ground floor & 1st floor complete, Plaster ongoing, Granite in stair complete Ramp 2nd slab and underground RCC water tank completed. Gate under construction. Demand submitted for 434.07 L which is yet to be recieved.

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
SCHEMES SANCTIONED DURING 2023-2024									
2	EDUCATION DEPARTMENT	Transformation of School (50 nos.) of the State as center of Excellence in Assam under NESIDS - OTRI for (ix) Ambagan HS School at Nagaon District		N/A	N/A	90%	668.88L	N/A	Civil works almost completed. Site development works, Electrical works, installation of Furniture and Firefighting works in progress
3	EDUCATION DEPARTMENT	Infrastructure Development of 126 nos. of Secondary School under RIDF - XXIX during 2023-24 for (viii)Koliabor Girls HS School on Engineering, Procurement and Construction (EPC) mode-I basis (Group XIII)		N/A	N/A	84%	446.82 L	N/A	Main school Building completed. Cycle stand, Mid-Day Meal, security Qtr. Is under progress.

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
SCHEMES SANCTIONED DURING 2022-2023									
4	HEALTH & FAMILY WELFARE DEPARTMENT	Design and Construction of 150 bedded New District Hospital at Kaliabor, Assam in EPC Mode.		N/A	N/A	24%	2281.73 L	N/A	Part-1 -(i) 5th floor slab work in progress (PSA tank obstruction) (ii) Internal ceiling plaster work in progress ground floor & 1st, 2nd floor (iii) AAC block work in progress upto 4th floor (iv) MEP work in progress upto 4th floor. Part-2 - (i) 6th floor slab work complete (ii) Internal ceiling plaster work in progress ground, 1st and 2nd floor (iii) AAC block work in progress upto 5th floor (iv) MEP work in progress to ground floor to 4th floor. Part-3 - (i) Slab work completed (ii) Internal ceiling plaster work in progress upto 2nd floor & Internal wall plaster is in progress upto 2nd Floor. Part-4 (Ramp)- (i) Slab work completed. (ii) Internal ceiling plaster work complete., Internal wall plaster work complete and outside plaster in progress. ESS Building: (i) Foundation work completed. (ii) Outside brick work and cable trace work in progress Mortuary & Laundry Building: (i) Plinth beam work completed (ii) Roof beam work in progress BMW building (i) Plinth beam work
5	TEA TRIBES	Jagannath Community Hall cum Skill Center at Kellydin T.E. under Kaliabor LAC		N/A	N/A	100%	122.15	N/A	Work completed.
6	TEA TRIBES	Jagannath Community Hall cum Skill Center at Dijuvalley T.E. under Kaliabor LAC		N/A	N/A	100%	103.863	N/A	Work completed. Demand submitted for Rs.14.06L which is not yet received

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
7	TEA TRIBES	Jagannath Community Hall cum Skill Center at Kaliabor T.E. under Kaliabor LAC		N/A	N/A	100%	87.018	N/A	Work completed. Demand submitted for Rs.37.50L which is not yet received
8	TEA TRIBES	Jagannath Community Hall cum Skill Center at Jagadamba T.E. under Kaliabor LAC		N/A	N/A	100%	44.51	N/A	Work completed. Demand submitted for Rs.81.466L which is not yet received
9	TEA TRIBES	Jagannath Community Hall cum Skill Center at Missa T.E. under Kaliabor LAC		N/A	N/A	100%	38.57	N/A	Work completed. Demand submitted for Rs.67.67L which is not yet received
10	TEA TRIBES	Jagannath Community Hall cum Skill Center at Sakmuthia T.E.		N/A	N/A	76%	42.377	N/A	Work completed upto roof sheet level. Boundary work is in progress. The work was delayed due to shifting of HT line, which was finally shifted on August, 2025. Notice issued to the contractor vide letter no.: KBTBD/Tech/Jagannath/2024-25/26A/831 dated 02.07.2025 and KBTBD/Tech/Jagannath/2024-25/26A/1092 dated 26.09.2025 to expedite the work.Demand submitted for Rs.55.10 L which is not yet received .
11	TEA TRIBES	Jagannath Community Hall cum Skill Center at Salona T.E. under Kaliabor LAC		N/A	N/A	100%	114.396	N/A	Work completed.

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
12	TEA TRIBES	Jagannath Community Hall cum Skill Center at Amluckie T.E. under Kaliabor LAC		N/A	N/A	100%	50.444	N/A	Work completed. Demand amounting to Rs.77.02 L is submitted
13	TEA TRIBES	Jagannath Community Hall cum Skill Center at Seconee T.E. under Kaliabor LAC		N/A	N/A	40%	Nil	N/A	Truss work has been started, All works upto roof beam is completed. Bill submitted for Rs.51.68 L is submitted.
14	HEALTH & FAMILY WELFARE DEPARTMENT	Establishment of 54 beded covid-19 isolation bed facility along with one number doctor room and 5 nos toilet at Uluoni CHC under Simona Basti BPHC Nagaon.		N/A	Delay of APDCL processing	100% (Civil Works)	Nil	N/A	Work completed only external Eletrification work is to be done which will be executed by the PWD (Electrical). Bill submitted for Rs. 45.08 L.
15	EDUCATION DEPARTMENT	Construction of 100 (Hundred) nos. of Model Secondary Schools in the Tea Garden Areas Assam at Burapahar TG Model School, Kaliabor, Nagaon		N/A	N/A	49%	72.92 L	N/A	Work completed upto 1st floor post plate beam. Brick work & plastering in ground floor & 1st floor complete. Due to modification of model drawing (from Assam Type building to RCC G+1 roof sheet) as per necessity at site and then approved by CE, PWD (B), hence work started from April 2025 after receiving modified approved drawing.


SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
SCHEMES SANCTIONED DURING 2020-2021									
17	SCIENCE, TECHNOLOGY & CLIMATE CHANGE DEPARTMENT	Construction of 6(six) of District Science Centre Cum Planetarium for ASTEC under Department of Science & Technology, Assam at 1. Majuli, 2. Diphu, 3. Kaliabor, 4. Silchar, 5. Amingaon and 6. Bongaigaon at Kaliabor, Package No. -DSC Cum Planetarium- Kaliabor.			1. Revised estimate has been submitted to the C.E., PWD (Building) Office which was approved on October, 2025. 2. Delay in receipt of structural drawings. 3. Payment issue which has been resolved now.	81%	929.896L	N/A	Planetarium Hall =80% Science Centre Building = 100% Auditorium = 80% Toilet = 100 % Office =100% Grade-III Qtr. = 95 % Grade-IV Qtr.= 95 % Guest House = 95 % Snack Bar = 95 % Barrack = 95% Boundary Wall and Gate = 95% Raising Low Site & Site Development = 90 % CCTV, Video System, Fire Fighting = 50 % Sewerage Treatment Plant = Nil Furniture = Nil Indoor & Outdoor Exhibit = 100 % .

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
LAC: BARHAMPUR									
SCHEMES SANCTIONED DURING 2023-2024									
1	EDUCATION DEPARTMENT	Construction of Netaji Subhash Chandra Bose Avasiya Vidyalaya at Kathiatoli block, Nagaon District under Samagra Shiksha.		N/A	N/A	100%	568.62 L	N/A	Demand submitted for Rs. 150.76. L
2	EDUCATION DEPARTMENT	Transformation of School (50 nos.) of the State as center of Excellence in Assam under NESIDS - OTRI for (viii) Kampur HS & MP School at Nagaon District.		N/A	N/A	80%	498.82 L	N/A	Work completed upto roof sheet level. Putty and Painting work is in progres. Sanitary and Electrical fitting works in progress..
3	EDUCATION DEPARTMENT	Infrastructure Development of 126 nos. of Secondary School under RIDF - XXIX during 2023-24 for (vi) Chapanala HS School on Engineering, Procurement and Construction (EPC) mode-I basis (Group XIII)		N/A	N/A	82%	Rs. 386.03 L	N/A	School Building Completed. Demolishing work ongoing fot security barrack and cycle stand.

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
SCHEMES SANCTIONED DURING 2022-2023									
4	TEA TRIBES	Jagannath Community Hall cum Skill Center at Lungsung T.E. under Kaliabor LAC		N/A	N/A	84%	39.95	N/A	Work completed upto Roof sheet level and false ceiling completed and Boundary wall in progress. Tiles work under progress.. Notice issued to the contractor vide letter no.: KBTBD/Tech/Jagannath/2024-25/26A/831 dated 02.07.2025 and KBTBD/Tech/Jagannath/2024-25/26A/1092 dated 26.09.2025 to expedite the work. Demand for Rs. 71.12 L submitted which is not yet received.
5	TEA TRIBES	Jagannath Community Hall cum Skill Center at Rangamati T.E. under Kaliabor LAC		N/A	N/A	80%	Nil	N/A	Work completed upto roof sheet level. Flooring, false ceiling completed, painting and putty is in progress. Notice issued to the contractor vide letter no.: KBTBD/Tech/Jagannath/2024-25/26A/1099 dated 07.10.2025 to expedite the work.
6	TEA TRIBES	Jagannath Community Hall cum Skill Center at Nonoi T.E. under Kaliabor LAC		N/A	N/A	94%	40.009	N/A	Work completed upto roof sheet level. All work upto roof level complete. Site Development work in progress. Demand submitted for Rs. 51.68L which is not yet received..


SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
7	TEA TRIBES	Jagannath Community Hall cum Skill Center at Udmari T.E. under Kaliabor LAC		N/A	N/A	55%	31.71	N/A	Work completed upto post plate level. Roof Truss and Brick work is going on. Notice issued to the contractor vide letter no: KBTBD/Tech/Jagannath/2024-25/ 26A/983 dated 20.08.2025 & KBTBD/Tech/Jagannath/2024-25/26A/1458 dt 9.03.2026 to expedite the work.
8	TEA TRIBES	Jagannath Community Hall cum Skill Center at Kondoli T.E. under Barhampur LAC		N/A	N/A	100%	107.937	N/A	Bill submitted for Rs.37.68 L
9	TEA TRIBES	Jagannath Community Hall cum Skill Center at Dhantula T.E. under Barhampur LAC		N/A	N/A	100%	71.574	N/A	Work completed and handed over. Bill submitted for Rs..60.07 & 13.69L which is yet to the received
10	TEA TRIBES	Jagannath Community Hall cum Skill Center at Sogunbahi T.E. under Barhampur LAC		N/A	N/A	100%	29.703	N/A	Work completed and handed over. Earlier Demand submitted for Rs. 93.56L & Rs.22.38 L which is not yet received.
11	TEA TRIBES	Jagannath Community Hall cum Skill Center at Chapanala T.E. under Barhampur LAC		N/A	N/A	100%	71.9	N/A	Work Completed..

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
LAC: SAMAGURI									
SCHEMES SANCTIONED DURING 2019-2020									
1	HIGHER EDUCATION DEPARTMENT	Establishment of 3 new Engineering College (Nalbari Udalguri and Nagaon) at Nagaon of Assam for the year 2019-20		N/A	1. Delay in receipt of Running bill 2. Revised estimate recently sanctioned.	92%	2671.29 L	N/A	<u>Block A:</u> Completed <u>Block B:</u> Completed <u>Block C:</u> Completed.. Site development and electrical works is in progress. Demand submitted for Rs. 177.41 which is yet to be received.
2	EDUCATION	Establishment of Model Degree College in 12 District of Assam (at Samaguri) Nagaon (Balance work)		1 Year	Work is delayed due to non timely receipt of fund.	68% (overall)	391.137 L	N/A	Academic building, Principals Qtr and Professor's qtr completed. Grade III & Gr- IV qtr in progress, Boundary wall for the Academic block almost completed. Health Center completed up to roof beam level. 4 nos of Gr-III and 3 nos of Grade IV qtr under construction. Demand submitted for Rs. 22.77 L which is yet to be recieved. Notice issued to the contractor vide letter no.: KBTBD/School/2022-23/10/1573 dt 02.05.2026 to expedite the work.
SCHEMES SANCTIONED DURING 2018-2019									
3	HEALTH & FAMILY WELFARE DEPARTMENT	Establishment of New Medical college attached with District/Referral Hospital at Nagaon .Assam .Centrally sponsored Scheme (Balance work) Package No NMC-Nagaon		1 Year	Works Completed. Some minor repairing/ maintenance works are going on.	99.90%	36926.533 L	N/A	Some minor repairing/ maintenance works are going on.


 Executive Engineer, P.W.D.
 Kaliabor & Barhampur
 Territorial Building Division, Kaliabor

**ABSTRACT OF ALL WORKS / SCHEMES UNDER P.W.D. DHING AND RUPOHIHAT TERRITORIAL ROAD DIVISION
FOR THE MONTH OF JUNE, 2026**

Sl. No	Schemes	Financial Year	Sanctioned Amount (Rs in Lakh)	Total No. of Schemes	Total completed Scheme	Total ongoing Schemes	Financial Progress	Remarks
1	MMUPPNA (RIDF-XXVIII)	2022-23	1168.77	1	1	0	100%	
2	MMPPNA		1009.26	7	2	5	72%	
3	MMPNA		170.44	2	0	2	0	
4	SOPD ODS (ROB 50:50)		5896.58	1	0	1	11%	
5	MMUPPNA (RIDF-XXVIII)	2023-24	3726.26	5	3	2	85%	
6	MMPPNA		1800.16	14	1	13	33%	
7	MMPNA		215.15	1	1	0	38%	
8	MMUPPNA (RIDF-XXVIII)	2024-25	2000	4	1	3	71%	


 Executive Engineer PWD(R),
 Dhing & Rupohihat
 Territorial Road Division

STATUS OF ONGOING SCHEMES FOR THE MONTH OF JUNE, 2026
(INFRASTRUCTURE/WORKS DEPARTMENT)

DEPARTMENT: NAGAON W.R. DIVISION

DISTRICT: NAGAON

SCHEMES FOR THE YEAR 2025-26

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING AGENCY	CATEGORY CS/CSS/STATE/EAP ETC.	OPENING BALANCE/ ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEFERRED ISSUES	Remarks/REASONS FOR DELAY
1	Construction of New Embankment from Pub Kawoimari to Borchung including Dowel Bund from Dhing gaon to Pub-Kawoimari on the left of river Kopilli.	NAGAON W.R. DIVISION	RIDF-XXXI	320.00			242.504	242.504			88%	75.783	February, 2027		Work in Progress
2	Construction of New Embankment from Jamunamukh PWD Bridge to Atigaon, Kopillikan to Premajan including Dowel Bund from Atigaon to Kopillikan, Premajan to Gosaigaon on the left bank of river Kopilli.		RIDF-XXXI	640.00			449.027	449.027			75%	70.16	February, 2027		Work in Progress
3	Construction of New Embankment at Maruwaripatty-Raha on the right bank of River Kopilli including one Sluice Gate.		RIDF-XXXI	280.00			202.494	202.494			76%	72.319	February, 2027		Work in Progress
4	Construction of New Embankment from Niznarikoli to Bahakabari on the right bank of River Kopilli.		RIDF-XXXI	900.00			450.00	450.00			88%	50.00	February, 2027		Work in Progress
5	M&R to Construction of embankment on the left bank of river Kopilli at Garukhunda, Borchung to Changchaki and on the right bank from Bareguga to Niz-Narikali (Extension of embankment from Saibook gaon to Gosaigaon)		SOPD-G	56.51				---			40%	0.00	January, 2027		Work in Progress
6	M&R to Construction of embankment along right bank of river Kopilli & Jamuna from Jamuna PWD bridge to Jamunamukh PWD road and along left bank of river Kopilli from Bakuloguri to Jamunamukh PWD bridge.		SOPD-G	600.00			250.00	250.00			90%	41.67	January, 2027		Work in Progress
7	M&R to Construction of embankment along right bank of river Kopilli from Patiyapam to Gar ali (Kahargaon), Kathkatia gaon to Kamar gaon and Dhanbazar to Jamunamukh PWD bridge.		SOPD-G	1000.00				---			65%	0.00	March, 2027		Work in Progress

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CS/CSS/STATE/AP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS L ISSUES	Remarks/REASONS FOR DELAY
8	M&R to Protection of East Tetelisor area under Kampur Revenue circle from the avulsion of river Haria on its right bank.	NAGAON W.R DIVISION	SOPD-G	495.54				---			70%		March, 2027		Work in Progress
9	Restoration of flood damage for PDNA 2022 - Procurement of Geo Tube under Nagaon W.R. Division.(PDNA 2022)		PDNA	276.40				---			100%				work completed
10	Restoration of damaged section along left bank embankment of river Kopilli from Changchaki to Siuguri at Nelipar and its adjoining areas.. (PDNA 2022)		PDNA	89.998				---			80%		January, 2027		Work in Progress
11	Restoration of damaged section along left bank embankment of river Kopilli in between Basundhari and Pachim Bula areas. (PDNA 2022)		PDNA	283.60				---			76%		February, 2027		Work in Progress
12	Restoration of Kollong Right Bank embankment from Phuloguri to Mulankata at Rahachaki area and Chakial Gaon area of river Titaimari (Sheet Pile)(Ex-Post-Facto)		SOPD G	270.00							100%				work completed
13	Permanent closing of breach at Brahmaputra dyke from Kukurakata hill to hatimura hill at Hatimura (Ex. post facto)		SOPD G	400.00							100%				work completed
14	Closing of breach to Brahmaputra dyke from Kukurakata Hill to Hatimura Hill at Hatimura for 2024-25 (Ex. post facto)		SOPD G	388.00							100%				work completed
15	Launching of Flood fighting materials (PSC Porcupine, Mega Geo Bags and Type -A Geo bags) at Muwamari, Dhing area under Nagaon WR Division (Ex-Post-Facto)		SOPD G	225.44000			225.00	225.00			100%	99.8048			work completed
16	Immediate measures for bank stabilisation at Hatimura area under Koliabor Revenue Circle from the avulsion of river Brahmaputra for the year 2025-26		SDMF	297.64							60%		March, 2027		Work in Progress

Executive Engineer
Nagaon W.R. Division
Nagaon

SCHEMES SANCTIONED DURING YEAR 2024-2025

SL No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CS/CSS/STATE/AP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS ENTAIL ISSUES	Remarks/REASONS FOR DELAY
1	CONSTRUCTION OF EMBANKMENT ON THE LEFT BANK OF RIVER KOPILLI AT GAROKHUNDA, BORCHUNG TO CHANGCHAKI AND ON THE RIGHT BANK FROM BAREGUGA TO NIZ-NARIKALI	NAGAON W.R. DIVISION	SOPD-G	1425.00	---	---	784.00	784.00	784.00		100%	55.02	---		work completed
2	CONSTRUCTION OF NEW EMBANKMENT FROM GORUBANDHA TO MAJORATI GAON ALONG LEFT BANK OF RIVER NIKHARI		SOPD-G	600.00	---	---	366.00	366.00	366.00		70%	61.00	February, 2027		Work in progress.
3	CONSTRUCTION OF NEW EMBANKMENT FROM RAHA PWD RCC BRIDGE TO DUBARITOLI ON THE LEFT BANK OF RIVER KOLONG		SOPD-G	600.00	---	---	366.00	366.00	366.00		85%	61.00	February, 2027		Work in progress.



Executive Engineer
Nagaon W.R. Division
Nagaon

SCHEMES SANCTIONED DURING YEAR 2023-2024

SL No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY- CS/CSS/STATE/ AP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS ISSUES	Remarks/REASONS FOR DELAY
1	Bank stabilization works of Akashi Ganga Lake at Batadrava Than	NAGAON W.R. DIVISION	RIDF-XXIX	785.97	553.120		553.12000	553.12000	553.12000		80%	70.4%	January, 2027		Work in progress
2	Protection of Pachim Teteliasora area under Kampur Revenue Circle from the avulsion of river Haria on its left bank.		RIDF-XXIX	327.00	277.21200	14.59015	291.80215	291.80215	291.80215		100%	89.2%	completed		Work completed
3	Restoration of PWD road cum embankment at Rahachaki,Durgajan & Deobali area along right bank of river Kollong.		RIDF-XXIX	298.00	278.806	14.674	293.48000	293.48000	293.48000		100%	98.5%	completed		work completed
4	A/E measures to protect Kopilli left bank embankment at Niz-Jorabari area from the erosion of river Kopilli.		NIDA	300.00	262.76900	29.19658	291.96579	291.96579	291.96579		100%	97.3%	completed		work completed
5	Pro-siltation measures against bank erosion of river Brahmaputra at Bhurbandha area (Samuguri)		NIDA	800.00	579.7154		579.7154	579.7154	579.7154		90%	72.5%	January, 2027		Work in progress.
6	Anti-erosion measures along right bank of river Kollong at Khutikatia Kollongpar area.		SOPD-G	354.00		315.31601	315.31601	315.31601	315.31601		100%	89%	completed		work completed
7	Anti-erosion measures along right bank of river Kollong at Bhuyanpatty (Eidgah field) and Haldhiati area.		SOPD-G	133.87		80.00000	80.00000	80.00000	80.00000		100%	---	completed		work completed


 Executive Engineer
 Nagaon W.R. Division
 Nagaon

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-2023

SL No.	Name of Scheme	NAME OF IMPEL- MENTING EXECUTING AGENCY	CATEGORY- CS/CSS/STAT E/EAP ETC.	OPENING BALANCE/ES TT AMOUNT (RS IN LAKHS)	FUND RECEIVE D(CENTR AL SHARE) (RS. IN LAKHS)	FUND RECEIVE D(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(R S IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PEN DIN G AS ON DAT E	PHYSICA L PROGRE SS(%)	FINANC IAL PROGR ESS(%)	Target date of completion	ANY DEF ART ME NTA L ISSU ES	Remarks/RE ASONS FOR DELAY
1	Immediate measures to restoration of B/T dyke along left bank of river Kopilli from Charaihagi to Tuklaitup at 1 No. Nelipar area under SDRF for 2021-22.	NAGAON W.R DIVISION	SDRF	200.00	Nil	Nil	179.9185	179.9185	179.9185	NIL	100%	90%	COMPLETED		Work physically completed
2	Protection of Tinisuti area under Raha Revenue Circle from the avulsion of river Kollong on its left bank	NAGAON W.R DIVISION	RIDF-XXVIII	471.70	403.257	21.224	424.481	424.481	424.481	NIL	100%	100.00%	COMPLETED		Work physically completed
3	A/E measures to protect Kopilli left bank embankment at Uttar Changchaki area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	150.50	127.809	6.727	134.53600	134.53600	134.53600	NIL	100%	100.00%	COMPLETED		Work physically completed
4	A/E measures to protect Kopilli left bank embankment at South Ghilani area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	200.00	170.98100	8.999	179.98000	179.98000	179.98000	NIL	100%	89.99%	COMPLETED		Work physically completed
5	A/E measures to protect Kopilli left bank embankment at Pub-Darrangi Gaon area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	187.80	159.627	8.401	168.02800	168.02800	168.02800	NIL	100%	89.47%	COMPLETED		Work physically completed
6	A/E measures to protect Bakulaguri area from the erosion of river Kopill under Raha LAC.	NAGAON W.R DIVISION	RIDF-XXVIII	1150.30	1091.756	57.4609	1149.21690	1149.21690	1149.21690	NIL	100%	99.91%	COMPLETED		Work physically completed
7	R/S to Nonoi & Haria dyke along right bank from Tulsimukh to Hariaghat (From Ch1000m. to 9500m).	NAGAON W.R DIVISION	RIDF-XXVIII	1443.79	1233.973	64.94609	1298.91909	1298.91909	1298.91909	NIL	100%	89.97%	COMPLETED		Work physically completed
8	Anti-erosion measures to protect Senchowa area along right bank of river Kollong under Nagaon revenue circle.	NAGAON W.R DIVISION	RIDF-XXVIII	180.00	153.877	8.099	161.97600	161.97600	161.97600	NIL	100%	100.00%	COMPLETED		Work physically completed

9	Protection of B-dyke at upstream of Muwamari butting point from the erosion of river Brahmaputra.	NAGAON W.R DIVISION	RIDF-XXVIII	2277.00	1945.891	102.415	2048.30600	2048.3060	2048.30600	NIL	100%	89.96%	COMPLETED	Work physically completed
10	Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur.	NAGAON W.R DIVISION	RIDF-XXVIII	162.00	97.793	Nil	97.793	97.793	97.793	NIL	90%	60.37%	January, 2027	Work in Progress L.A. Issues

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2021-2022

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING AGENCY	CATEGORY CS/CSS/STATE/EAP ETC.	OPENING BALANCE/ ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PEN DING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS AL ISSUES	Remarks/REASONS FOR DELAY
1	Anti-Erosion measures along right bank of river Kollong at Bhuyanpatty and Khutikutia area	NAGAON W.R DIVISION	SOPD-G	102.10	---	---	87.39539	87.39539	87.39539	NIL	100%	100%	COMPLETED		Work physically completed
2	Extension of Lawkhowa Tie bund at Bogamukh area for the year 2021-22	NAGAON W.R DIVISION	SOPD-G	296.03	---	263.95982	263.95982	263.95982	263.95982	NIL	100%	89%	COMPLETED		Work physically completed
3	Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22.	NAGAON W.R DIVISION	SOPD-G	2000.00	---	1915.11059	1915.11059	1915.11059	1915.11059	NIL	100%	96%	COMPLETED		Work physically completed
4	Anti-Erosion measures to protect village Kuruabahi and its adjoining areas from the erosion of river Nonoi.	NAGAON W.R DIVISION	SOPD-FDR	240.18	---	---	215.56513	215.56513	215.56513	NIL	100%	100%	COMPLETED		Work physically completed


 Executive Engineer
 Nagaon W.R. Division
 Nagaon

UPTO DATE STATUS OF ONGOING SCHEMES AS ON 20/06/2026

DISTRICT : NAGAON.

DEPARTMENT : Department of Housing & Urban Affairs, Middle Assam Division (Technical),DoH&UA, Nagaon.

Sl No.	Name of Scheme	Name of Implementing / Executing Agency.	Category- CS/CSS/ State/EAP/ Etc.	T.S. Amount (in Lakhs)	Physical Progress (%)	Financial Progress (%)	Target date of completion	Any Departmental issues.	Remarks /Reasons for delay.
7	Beautification of Morikolong Lake under CIDF.		State	2534.171	100%	62.00%	Completed		1) Initially project was taken over from PWD and execution started lately. 2) Change of alignment of the work due to proposal of ROB,hampers the progress of the work significantly. 3)During Monsoon progress of the work hampers. 4)During festive seasons progress of the work hampers for lack of manpower. 5) As the project is along the waterbody, the progress is hampered significantly during the rainy season.
8	Construction of Dr. Bhupen Hazarika Kala Tirtha at Panigaon Chariali , Nagaon under CIDF.		State	3118.89	100%	75.00%	Completed		1) Various on-site variations in comparision to original estimate 2)During Monsoon progress of the work hampers. 3)During festive seasons progress of the work hampers for lack of manpower.
9	Construction of 02 nos. Of drain under Nagaon MB against the Scheme of Infrastructure Development in the ULBs.		State	200.00	100%	81.00%	Completed		
10	Construction of 10 nos. Of drain at Kampur MB underInfrastructure Development in the ULBs(Gr-I,Gr-II,Gr-III)		State	200.00	100%	69.00%	Completed		


 Executive Engineer,i/c
 Middle Assam Division (Technical)
 DoH&UA, Nagaon

UPTO DATE STATUS OF ONGOING SCHEMES AS ON 20/06/2026

DISTRICT : NAGAON.

DEPARTMENT : Department of Housing & Urban Affairs, Middle Assam Division (Technical),DoH&UA, Nagaon.


Sl No.	Name of Scheme	Name of Implementing / Executing Agency.	Category- CS/CSS/ State/EAP/ Etc.	T.S. Amount (in Lakhs)	Physical Progress (%)	Financial Progress (%)	Target date of completion	Any Departmental issues.	Remarks /Reasons for delay.
1	Renovation of Swahid Bhawan at Nagaon.	Middle Assam Division, DoH&UA, Nagaon	State	102.05	100%	97.96%	Completed		
2	Construction of SHG Hut and Improvement of Open theater in front of circuit House, Nagaon.		State	224.26593	100%	100.00%	Completed		
3	Extension & Renovation of Indoor Stadium at Nagaon under CIDF for the year 2020-21.		State	408.635	100%	98.04%	Completed		
4	Beautification with Modern Amenities at Milanpur Fishery, Nagaon.		State	54.972	100%	97.56%	Completed		
5	Construction of Modern Swimming Pool at M.G.Raod,Nagaon.		State	712.75	100%	93.02%	Completed		
6	River Front Development and Beautification of River Kolong. from Law College Bridge to RKB Bridge, Nagaon under CIDF for the year 2020-21.		State	2200.5591	90%	80.00%	Completed		1) Initially project was taken over from PWD and execution started lately. 2)Significant on site variation in comparision to original estimate hampered the progress of the work. 3)As the project is River Front work during Monsoon the progress of the work is hampered significantly. 4)During festive seasons progress of the work hampers for lack of manpower.

UPTO DATE STATUS OF ONGOING SCHEMES TILL 24th June, 2026

District: Nagaon

Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)

SCHEMES SANCTIONED DURING THE YEAR 2025-2026															
Sl. No.	Name of Scheme	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Installation of 2 no.s of MDTW Schemes under Barhampur LAC under SOPD-G for the year 2025-26	SOPD-G	State	Nil	0	0	58.17	0	Nil	Nil	85%	0	Jul-26	Nil	Ongoing
2	Installation of 2 no.s of MDTW Schemes under Raha LAC under SOPD-G for the year 2025-26	SOPD-G	State	Nil	0	0	58.17	0	Nil	Nil	15%	0	Dec-26	Nil	Ongoing
4	Renovation of IIS from KRB&SRB under Raha LAC under SOPD-G for the year 2025-26.	SOPD-G	State	Nil	0	0	220.00	0	Nil	Nil	70%	0	Dec-26	Nil	Ongoing
5	Renovation of IIS from Kollong River under Nagaon Batadrava LAC under SOPD G FTY 2025-26	SOPD-G	State	Nil	0	0	202.00	0	Nil	Nil	10%	0	Mar-27	Nil	Ongoing



 Executive Engineer
 Nagaon Batadrava Raha Barhampur Division (Irrigation)
 Nagaon, Assam

UPTO DATE STATUS OF ONGOING SCHEMES TILL 24th June, 2026

District: Nagaon

Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)

SCHEMES SANCTIONED DURING THE YEAR 2024-2025															
Sl. No.	Name of Scheme	85%	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Paschim Palasha Gaon ELIS under RIDF- XXX (NABARD) for the year 2024-25.	RIDF-XXX (NABARD)	CS/State	Nil	0	0	150.000	0	Nil	Nil	85%	0	Jul-26	Nil	Work is under progress.
2	MDTW scheme at Jorabari, Bahakabari and Hatigarh (03 Points) under SOPD-SCSP for the year 2024-25	SOPD (SCSP)	State	Nil	0	0	107.490	0	Nil	Nil	25%	0	Dec-26	Nil	Work is under progress.
3	Solar Powered Cart Mounted Multifunctional Irrigation Scheme for Existing water source (25 nos.), Solar Powered Cart Mounted Multifunctional Irrigation Scheme including 02 nos. Manual boring (15 nos.) and Solar Powered Mobile Lift Irrigation Scheme (06 nos.) for the year 2024-25.	SOPD-G	State	Nil	0	0	211.500	0	Nil	Nil	100%	0	Completed	Nil	


 Executive Engineer
 Nagaon Batadrava Raha Barhampur Division (Irrigation)
 Nagaon, Assam


UPTO DATE STATUS OF ONGOING SCHEMES TILL 24th June, 2026

District: Nagaon

Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)

SCHEMES SANCTIONED DURING THE YEAR 2023-2024

Sl. No.	Name of Scheme	Name of Implementing /Executing Agency	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	IIS for KRB & SRB : Renovation works of Dakhinpat (R/B) ILP under SOPD for the year 2023-24.	SOPD	State	Nil	0	0	98.00	0	Nil	Nil	75%	0	Jul-26	Nil	Work is under progress.
2	Renovation of Samuguribeel LIS (Ph-I) under SOPD-G for the year 2023-24.	SOPD-G	State	Nil	0	0	100.00	0	Nil	Nil	70%	0	Dec-26	Nil	Ongoing



 Executive Engineer
 Nagaon-Batadrava Raha Barhampur Division (Irrigation)
 Nagaon, Assam

UPTO DATE STATUS OF ONGOING SCHEMES TILL 24th May, 2026

District: Nagaon

Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)

SCHEMES SANCTIONED DURING THE YEAR 2021-2022															
Sl. No.	Name of Scheme	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount allotted (In Lacs)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	3	4	5	6	12	13	14	15	16	17	18	19	20		21
1	Sukanjuri Solar DTW Scheme (1 Point) under Barhampur LAC under NABARD-XXVII	RIDF-NABARD-XXVII	Central/State	14.977	0	0	0	0	NA	NIL	100%	0%	Completed	Nil	Completed


 Executive Engineer
 Nagaon Batadrava Raha Barhampur Division (Irrigation)
 Nagaon, Assam

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JUNE / 2026
(INFRASTRUCTURE / WORKS DEPARTMENT)

DISTRICT : NAGAON

DIVISION : DHING-RUPAHIHAT DIVISION, IRRIGATION, RUPAHI, NAGAON

SCHEMES SANCTIONED DURING THE YEAR 2025-26

SI NO.	NAME OF SCHEME	NAME OF IMPLEMENTING / EXECUTING AGENCY	CATEGORY - CS/SS/STATE/ E AP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS	FINANCIAL PROGRESS	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS / REASONS FOR DELAY
1	INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT DHING LAC UNDER SOPD-G FOR THE YEAR 2025-26	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	26.98400 L	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	
2	INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT RUPAHIHAT LAC UNDER SOPD-G FOR THE YEAR 2025-26		State	26.98400 L	Nil	Nil	Nil	Nil	Nil	Nil	98%	Nil	31/06/2026	Not yet arised	On progress
3	Repairing Works of Tella Bebjia DTWS under M&R For the year 2025-26		State	4.00 L	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed


 Executive Engineer
 Dhing-Rupahihat Division, Irrigation
 Rupahi, Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JUNE / 2026
(INFRASTRUCTURE / WORKS DEPARTMENT)**

DISTRICT : NAGAON

DIVISION : DHING-RUPAHIHAT DIVISION, IRRIGATION, RUPAHI, NAGAON

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2024

SI NO.	NAME OF SCHEME	NAME OF IMPLEMENTING / EXECUTING AGENCY	CATEGORY - CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS	FINANCIAL PROGRESS	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS / REASONS FOR DELAY
1	Installation of 1 (One) Point MDTWS at Rupahihat LAC under SOPD-G for the year 2024-25.	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	35.83	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed
2	Solar Powered MDTW Scheme at Godaimari Gaon Panchayat under Rupahihat LAC (1Point) under SOPD-G for the year 2024-25.		State	35.83	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed
3	Installation of Solar Operated Shallow Tube Well Scheme (5 Points) at Dhing LAC under SOPD-G for the Year 2024-25		State	42.84	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed
4	Installation of Solar Operated Shallow Tube Well Scheme 2 (Two) Points at Rupahihat LAC under SOPD-G for the year 2024-25		State	17.138	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed
5	Renovation works of Athgaon DTWS under Dhing LAC under M&R for the year 2024-25.		State	6.7654	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed


 Executive Engineer
 Dhing-Rupahihat Division, Irrigation
 Rupahi, Nagaon

Annexure-B

B.	Schemes for which no funds are received by the District / Council : For (Please visit https://www.Indiabudget.gov.in/index: php-and concerened Ministry/ Department wbsite to know the list to know listo of Central scheme of current and prevbious years)			
Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	Nil	Nil	Nil


Executive Engineer
Dhing-Rupahihat Division, Irrigation
 Rupahi, Nagaon