

**Model DDC / CDC minutes of meeting format**

Subject	Minutes of the Meeting of District Development Committee
Date&Time	29/01/2024 at 11:00 AM
Venue	Conference Hall, D.C.'s Office, Nagaon
Participants	Annexure-1.1
Absentees	Annexure-1.2
Fundreceipt&Utilization	Annexure-A (Received) & B (Not received)
PhysicalProgress	Annexure-C (for Current Year) and Annexure-D (for Previous Years).

The meeting was presided over by **Sri Narendra Kumar Shah, IAS, District Commissioner, Nagaon.**

The discussion and decisions taken in the meeting are summarized as follows:

**Category-A: Department specific**

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
1	Infrastructure	DoH&UA		Land availability certificate not received for Town Hall near TB Hospital.	The Chairman suggested to finalize alternate site.	DoHUA
2	Economic Development	Panchayat & Rural Development	Central MCF	Regarding construction of Central MCF in Chotahaibor Gaon Panchayat adjacent to Morikolong Beel, BDO Khagarijan Dev. Block informed that NOC will be needed for construction of the same in Azad Nagar Nimna Buniyadi Bidyalaya.	In this regard, the Chairman asked Inspector of Schools to issue NOC. The Inspector of Schools informed that the request for NOC has been forwarded to the Director, Elementary Education for approval.	Inspector of School
3	Infrastructure	PHE		The AEE, PHE Kaliabor informed that out of 11 Nos. of Schemes in Kaliabor Sub-Division which comes under animal corridor, 9 are approved. He also informed that work of 2 nos. of schemes have already been started and informed that 2 nos. of schemes cannot be executed because it cannot be shifted outside animal corridor.	The AEE, PHE informed that 2 nos. of schemes will be executed by Howraghat Division.	PHE
4	Social sector	Health		DCPO raised a concern regarding treatment being denied to minor pregnant girls. In this regard, the Joint Director of Health Services informed that a written advisory has been issued to all peripheral health institutions so that no one would get denied for required health services.	The Chairman instructed Joint Director of Health Services to submit a copy of the written advisory.	Joint Director of Health Services

  
District Commissioner,  
Nagaon.




Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
5	Social sector	Social Welfare	i) Construction / Minor repairing of AWC	<p>i) DSWO informed that a list of 419 nos. of AWC has been submitted to CEO, Nagaon Zilla Parishad for minor repairing. In this regard, CEO, ZP informed that grant has been received and the schemes will be finalised in the DPC meeting.</p> <p>ii) Regarding construction of Pink Toilets, DSWO informed 3 nos. of higher education institutions namely- Nowgong College, Nagaon Girls College and ADP College have been identified.</p> <p>iii) ADC (Social Welfare) informed that children residing in Child Care Institutions do not possess Birth Certificate.</p>	<p>i) The Chairman asked to expedite the process.</p> <p>ii) The Chairman suggested to identify 2 more location in Kaliabor and Kampur area. In this regard, the DSWO informed that proposal has been sent to the Director office.</p> <p>iii) The Chairman asked ADC (Magistracy) to look into the matter.</p>	<p>DSWO &amp; CEO, ZP</p> <p>DSWO</p> <p>ADC (Magistracy)</p>
6	Infrastructure	PWD (Roads)	Asom Mala Project	The EE informed that widening of road is required for Asom Mala Project in Kathiatoli, Kampur, Jamunamukh & Doboka and also informed that fund has been allotted for land acquisition.	The Chairman instructed EE to submit the estimate and also asked to include probable cost of restoring JJM scheme in the estimate and also to expedite all formalities for L.A.	Executive Engineer, PWD (Roads)
7	Social sector	Education		<p>i) The DSWO informed that Prahari Club in 170 schools has already been constituted. He also informed that awareness camp regarding child abuse, child trafficking etc. has been carried out in 21 schools.</p> <p>ii) The BDO, Batadrava Dev. Block informed that Kadomoni Gaon Mainuddin L.P. school in Batadrava is not allowing the construction of AWC in the school campus due to lack of space.</p>	<p>i) The Chairman instructed DSWO to submit Action Taken Report to ADC (Education) and ADC (Social Welfare).</p> <p>ii) The Chairman asked to change the school in Batadrava and asked ADC (Social Welfare) to look into the matter.</p>	<p>DSWO</p> <p>Inspector of Schools &amp; ADC (Social Welfare)</p>
8	Economic Development	Agriculture		The DAO informed that regarding Jute Retting tank 6 Nos. of community and 119 nos. of self proposal have been submitted to the CEO, Nagaon Zilla Parishad.	In this regard, the CEO (ZP) informed that estimate is being prepared and will be submitted within a week.	CEO (ZP)

  
 District Commissioner,  
 Nagaon.

I/165928/2024

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
9	Economic Development	Cooperative Societies	Issues could not be discussed due to absence of DRCS.		The Chairman asked DDC to review the Cooperative Societies Department separately.	DDC & DRCS
10	Economic Development	Excise	Issues could not be discussed due to absence of DRCS.		The Chairman asked DDC to review the progress of Excise Department.	Superintendent of Excise
11	Economic Development	Fishery		The Sub Divisional Fishery Dev. Officer requested DFO(T) to cut down the tree branches on the banks of Jungal Balahu Garh fishery in Raha. In reply, DFO(T) suggested DFDO to create source of fund a fund to be used for small tree cutting activities.	The Chairman asked DFO to prepare the estimate.	Sub Divisional Fishery Development Officer
12	Economic Development	Handloom and Textile		The Deputy Handloom Officer informed that 242 nos. of Gamochas has been procured from local weavers so far. He also informed that the target of procurement is 12000 and target date of completion is 19 <sup>th</sup> February, 2024.	The Chairman instructed the Deputy Handloom Officer to expedite the process so as to achieve the target.	Deputy Handloom Officer
13		CM Dashboard		The Chairman instructed all HoDs to submit the reports for CM Dashboard by 3 <sup>rd</sup> of every month and also instructed to authorize one person for timely submission of reports.	The Chairman asked all HoDs to submit signed copies of reports for CM Dashboard.	All HoDs
14	Economic Development	District Industries & Commerce Centre	PM Viswakarma	The GM, DICC apprised about PM Viswakarma application process.	The Chairman instructed GM, DICC to coordinate with BDOs and Line Department to expedite the verification of applications.	GM, DICC

  
District Commissioner,  
Nagaon.

I/165928

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to betaken.	Agency responsible & Timeline
15	Social sector	Animal Husbandry & Veterinary		The District AH & Vety. Officer informed that NOC received for construction of Central Jail in Barhampur.	The Chairman directed DVO to submit a detail report regarding encroachment, if any.	DVO
16	Infrastructure	Water Resource		The EE, Water Resources informed that Geo bag protection in Dhing Mowamari area is being damaged due to parking of private ferries. In this regard, ADC (Magistracy) informed that necessary order may be passed through DDMA Act.	The Chairman instructed ADC (Magistracy) to resolve the matter within one week.	EE, Water Resources & ADC (Magistracy)

**Category-B: Theme specific**

Sl. No.	Theme			
	Follow up of DCs conference			
28	PMAY	The CEO, ZP informed that the target of PMAY is 1,26,000 out of which 1,13,000 has been completed till date.	The Chairman directed to expedite the process and complete the target of PMAY.	CEO, Zilla Parishad & BDOs
29	ASRLM (Honey Production)	i) District Functional Officer (Bee Farming) informed that awareness camps in 4 nos. of blocks have been done and 120 beneficiaries (30 per block) have been selected for the initial phase and the beneficiaries has been given 80 nos. of Honey Box and Honey Colony from Agriculture Department. He also informed that training will be provided to the beneficiaries by RUDSETI, Nagaon w.e.f. 5 <sup>th</sup> February, 2024. ii) DFE, L & M requested for providing Jute training to 50 SHG members under Kaliabor Development Block.	i) The Chairman instructed DPM, ASRLM to expedite honey farming in other blocks also. ii) The Chairman instructed to consult with Director of RUDSETI for the same.	ASRLM
33	District Water Management Plan	Representative of Divisional Officer, Soil Conservation informed that geo-tagging of water bodies is going on. He also informed that Irrigation Department will prepare plan of Jal Shakti scheme under Watershed Management project.	The Chairman directed the BDOs and Departments concerned to carry out geo-tagging of the existing water bodies and asked DDC to form a District Water Management Committee.	DDC, BDOs, Irrigation, Soil Conservation.

  
 District Commissioner,  
 Nagaon.

The Chairman also desired to review the department wise progress of Infrastructure Development of Major Schemes / Projects of the following departments.


**Issues discussed on Major Schemes / Projects and target date of completion assured by the Department as follows:**

Sl. No.	Name of Department	Name of Major Schemes/Project	Target date for completion
35	Kaliabor-Samaguri Irrigation Division	<p>The Chairman reviewed the progress of the schemes of the department as per reports submitted:-</p> <ul style="list-style-type: none"> <li>Boring and installation of solar powered MDTW at Dhanekowa Gaon Naltoli and Radhala Pathar area (2nos.) under RIDF-XXVIII(NABARD), Progress is 52.50%.</li> <li>Boring and installation of solar powered MDTW at Sakmuthi Gaon and Panigaon Missa area (3 Pts.) under SOPD-G for the year 2022-23, Progress is 56.33%.</li> <li>Boring and installation of solar powered MDTW at Uoguri Borbhogia Kisamat and Baruahati Gaon- Ulluoni area (2 Pts.) under SOPD-G for the year 2022-23, Progress is 42.50%.</li> <li>Phukantal MDTWS Solar Powered under RIDF-XXVIII (NABARD) for the year 2022-23, progress: 92%.</li> </ul>	<p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p>
36	Raha-Batadrava Irrigation Division	<p>The Chairman desired to review the progress of the schemes of the department in the next meeting. However, following are the progress of the schemes as per reports submitted:-</p> <ul style="list-style-type: none"> <li>Integrated Irrigation Project on Kollong Basin -Renovation of Phulaguri (L/B) ILP under SOPD- G for the year 2021-22, progress: 98%.</li> <li>Deep Tube Well Scheme at Sahari G.P, Raha (3 Points) under SOPD, Progress: 80%.</li> <li>Integrated Irrigation Project on Kollong Basin -Renovation of Phulaguri (R/B) ILP under SOPD- G for the year 2022-23, progress: 30%.</li> <li>Repairing &amp; Renovation works of Lift Irrigation Scheme from river Borpani at Basundhari under SOPD-G for the year 2022-23. Progress: 30%</li> </ul>	
37	Nagaon-Barhampur Irrigation Division	<p>The Chairman desired to review the progress of the schemes of the department in the next meeting. However, following are the progress of the schemes as per reports submitted:-</p> <ul style="list-style-type: none"> <li>Sukanjuri Solar DTW Scheme under NABARD-XXVII, progress is 35%.</li> <li>Telia Pahukata Electrical Lift Irr. Scheme under NABARD-XXVII. Not started due to land issue.</li> </ul>	June, 2024
39	DoH&UA	<p>The EE, DoH&amp;UA, Nagaon reported the progress of schemes namely-</p> <ul style="list-style-type: none"> <li>Construction of SHG Hut and Improvement of Open Theatre in front of Circuit House, Nagaon and progress is 70%.</li> <li>Construction of Modern Swimming Pool at M.G. Road, Nagaon and progress is 75%.</li> <li>Construction of Dr. Bhupen Hazarika Kala Tirtha at T.B. Hospital, Panigaon, Nagaon, progress: 51%.</li> <li>Beautification of Morikollong lake, progress is 50%.</li> <li>River Front Development and Beautification of river Kollong from Law College Bridge to RKB Bridge, Nagaon (likely to be extended upto the RCC Bridge near RKB High School Playground), progress is 43%.</li> </ul>	<p>February, 2024</p> <p>January, 2024</p> <p>July, 2024</p> <p>February, 2024</p> <p>November, 2023</p>
40	NHM, Nagaon	<p>The Junior Engineer (Civil) NHM, Nagaon reported that the schemes namely-</p> <ul style="list-style-type: none"> <li>Establishing 3nos. of 20 Bedded Wards closer to the CHCs at: <ul style="list-style-type: none"> <li>Kampur FRU, progress: 95%..</li> <li>Kuthori FRU: alternate site approved at Kuthori MPCH</li> <li>Tarabari Model Hospital, Progress is 35%..</li> </ul> </li> </ul>	

*[Signature]*  
District Commissioner,  
Nagaon.

I/165928/2024

Sl. No.	Name of Department	Name of Major Schemes/Project	Target date for completion
		<ul style="list-style-type: none"> <li>Construction of BPHU at Jakhalabandha BPHC, progress: 75%→80%</li> </ul> <b>PM ABHIM Work</b> : Construction of building less Sub Health Centres at: <ul style="list-style-type: none"> <li>❖ Haribhanga SC: 95%-----</li> <li>❖ Tubukijaron 1 No SC: 60%-----</li> <li>❖ Ranipukhuri SC: 65%-----</li> <li>❖ Laokhowa Forest Village SC: 20%-----</li> <li>❖ Rowmari-2 SC: 75%-----</li> <li>❖ Lakhanabandha: 90%-----</li> <li>❖ Kumargaon: 75%-----</li> <li>❖ Bhutiagaon SC: 35%-----</li> <li>❖ Dimoruguri SC: 10%-----</li> <li>❖ Juripar-1 SC: 60%-----</li> <li>❖ Jukuta: 50%-----</li> <li>❖ Niz Pathari SC: 35%-----</li> <li>❖ Gatanga SC: 40%-----</li> <li>❖ Lawgaon SC: 60%-----</li> <li>❖ Bundurabill SC: 65%-----</li> <li>❖ Takoubari SC: 20%-----</li> <li>❖ Chalchali SC: 50%-----</li> <li>❖ Dewri Chilabandha SC: 65%-----</li> <li>❖ Bahakabari: 10%-----</li> <li>❖ Sullung: 35%-----</li> <li>❖ Bhatkagaon: 50%-----</li> <li>❖ Mourasuk SC: 25%-----</li> <li>❖ Beloguri SC: 90%-----</li> <li>❖ Gaspara: 45%-----</li> <li>❖ Biharigaon SC: 25%-----</li> <li>❖ Narttangaon SC: 20%-----</li> <li>❖ Sunarigaon SC: 20%-----</li> <li>❖ Itapara: 10%-----</li> <li>❖ Gehua Chalchali: Land issue.</li> <li>❖ Borbhogia SC: 55%-----</li> <li>❖ Dighaldori SC: 25%-----</li> <li>❖ Jewmari SC: 20%-----</li> <li>❖ Tubukijaroni 2 SC: 25%-----</li> <li>❖ Nabasti : 25%-----</li> <li>❖ Mazpathori SC: Land issue.</li> <li>❖ Joyshree: 10%-----</li> <li>❖ Rowmari (Burha Gohain Than) : 5%-----</li> <li>❖ Salmora : 25%-----</li> <li>❖ Kohiguri SC : 20%-----</li> </ul>	February, 2024  February, 2024 February, 2024 March, 2024 May, 2024 March, 2024 February, 2024 March, 2024 May, 2024 May, 2024 May, 2024 April, 2024 April, 2024 May, 2024 April, 2024 March, 2024 March, 2024 May, 2024 April, 2024 March, 2024 May, 2024 May, 2024 April, 2024 May, 2024 March, 2024 April, 2024 May, 2024 June, 2024 June, 2024  May, 2024 March, 2024 May, 2024 May, 2024 May, 2024 May, 2024 May, 2024 May, 2024
	SSA	The DPO, SSA reported the progress of the schemes as follows:- <ul style="list-style-type: none"> <li>• ACR for 2021-22: Out of total 718,717 nos. have been completed and 1 is in progress.</li> <li>• ACR under RIDF for 2022-23: Out of total 37, 35 are completed and 2 are in progress.</li> <li>• Boys Toilet under RIDF, 2022-23: out of total 15 nos., 15 are completed.</li> <li>• Partition wall under RIDF, 2022-23: out of total 59 nos., 59 are completed</li> <li>• ACR under SSA for 2022-23: out of total 27 Nos., 26 are completed and 1 is in progress.</li> <li>• Boundary wall under SSA, 2022-23: out of 65 nos., 65 Nos. are in progress.</li> <li>• Major Repairing under SSA, 2022-23: out of 15 nos., 15 Nos. are completed.</li> <li>• Boys toilet under SSA, 2022-23: out of 32 Nos., 29 are completed and 3 are in progress.</li> <li>• Girls toilet under SSA, 2022-23: out of 28 Nos., 26 are completed and 2 are in progress.</li> </ul>	February, 2024 February, 2024  February, 2024  February, 2024 February, 2024

  
 District Commissioner,  
 Nagaon.


I/165928/2024

Sl.	Name of Department	Name of Major Schemes/Project	Target date for completion
41	SSA	<p><b>Schemes for the year 2023-24:-</b></p> <ul style="list-style-type: none"> <li>Boys Toilet, total-21 Nos., 21 are completed.</li> <li>Girls Toilet, total-30 Nos., 30 are completed.</li> <li>Children &amp; Adolescents Libraries in Gaon Panchayat: 150 nos. are in progress and 1 is not started yet.</li> <li>Children &amp; Adolescents Libraries in Urban Local Bodies: 20 nos. are in progress.</li> <li>Construction of various civil work interventions for strengthening of existing secondary schools under Samagra Shiksha, Assam at Dhaniabheti HS under Batadrava Block in Nagaon District. Progress is 30%.</li> <li>Construction of various civil work interventions for strengthening of existing secondary schools under Samagra Shiksha, Assam at Bagariguri Madrassa HSS under Juria Block in Nagaon District. Progress is 45%.</li> <li>Construction of teacher's residential quarter at Adarsha Vidyalaya, Saharia Kisamat under Batadrava Block. Progress: 40%.</li> <li>Construction of teachers residential quarter at Adarsha Vidyalaya, Goroimari under Laokhowa Block. Progress: 50%.</li> </ul>	<p>April, 2024</p> <p>March, 2024</p> <p>April, 2024</p> <p>March, 2024</p>
42	Water Resources	<p>The Executive Engineer, Water Resources reported that the following schemes:-</p> <ul style="list-style-type: none"> <li>Extension of Lawkhowa Tie bundh at Bogamukh area for the year 2021-22. Progress is 80%.</li> <li>Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22. The EE informed that land acquisition is under process. Progress is 20%.</li> <li>A/E measures to protect Bakulaguri area from erosion of river Kopilli under Raha LAC, progress is 90%.</li> <li>R/S to Nonoi &amp; Hariamukh dyke along right bank from Tulsimukh to Hariaghat, progress is: 70%.</li> <li>Protection of B-dyke at upstream of Muwamari butting point from the erosion of river Brahmaputra, progress: 76%.</li> <li>Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur, progress: 45%.</li> <li>A/E measures to protect Kopilli left bank embankment at South Ghilani area from the erosion of river Kopilli, Physical Progress: 30%.</li> <li>Rejuvenation of Kollong river (Construction of intake and Appurtenant structures) (Ph-I-E). Progress 35%.</li> <li>Rejuvenation of Kollong river (Construction of intake and Appurtenant structures) (Ph-I-F). Work yet to be started.</li> <li>Protection of Pachim Tetelisor area under Kampur Revenue Circle from the avulsion of river Haria on its left bank, progress is 5 %.</li> <li>The EE, Water Resources informed that Geo bag protection in Dhing Mowamari area are being damaged due to parking of private ferries. In this connection, the Chairman instructed the ADC (Magistracy) to co-ordinate.</li> </ul>	<p>April, 2024</p> <p>Land Acquisition under process</p> <p>March, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p>
43	PWD, Dhing & Rupohihat Territorial Road Division	<p>The Executive Engineer, PWD, Dhing &amp; Rupohihat Territorial Road Division reported that the following schemes namely-</p> <ul style="list-style-type: none"> <li>Improvement &amp; up-gradation of B/Dyke from Silghat to Dhing by providing ICBP under RIDF-XXVII of NABARD for the year 2021-22, progress is 82%.</li> <li>Improvement &amp; up-gradation of B/Dyke from Silghat to Dhing by providing ICBP under RIDF-XXVII of NABARD for the year 2021-22, progress is 78%. (Rupohi LAC)</li> <li><b>MMUPPNA</b></li> <li>Improvement of Nagaon Juria Balikatia Dhing Akarabori Road Part-2 (Dhing Dumdumia Road) (from ch 0.00 m to 5000.00 m). Progress is 30%.</li> <li>Improvement of Road from Jajari to Sabukdhora (from ch 0.00 m to 5000.00 m) under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23 (RIDF-XXVIII), Batadrava LAC. Progress is 35%.</li> <li>Sonai Saidoria Road. Progress is 25%.</li> <li>Improvement of road from Moirabari Lochanabori Belobori Road Part I (Moirabari to Belobori) under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23 (RIDF - XXVIII), Dhing LAC. Progress is 30%.</li> </ul>	<p>February, 2024</p> <p>Dec, 2023</p> <p>April, 2024</p> <p>April 2024</p> <p>April, 2024</p> <p>April, 2024</p>

  
District Commissioner,  
Nagaon.

I/165928/2024

No.	Name of Department	Name of Major Schemes/Project	Target date for completion
		<b><u>MMPPNA</u></b> <ul style="list-style-type: none"> <li>Construction of road from Dhupaguri daccaibosti (Rowmari to Dhupaguri) L = 1.0KM Progress 35%.</li> <li>Batamari Haidubi Road (Haidubi to Batamari) (L=1.567Km) Progress is 50%.</li> <li>Dhupaguri Katahguri (Dhupaguri Bherbhery) (Dhupaguri to Tuktuki) (L=3.45Km) including Routine Maintenance for Four Years under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23. Progress is 20%.</li> <li>Construction of road Dumdumia Rail Gate to Balisatra Bazar, progress is 80%.</li> <li>BMD Road to Ahomgaon (Uttar Ahomgaon to Ahomgaon (L= 1.016Km) including Routine Maintenance for Four Years under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23. Progress is 35%.</li> <li>Construction of Road from Maj Rowmari to Uttar Rowmari including Routine Maintenance for Four Years under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23. Progress is 32%.</li> <li>Construction of Road from Gosaigandha to katahguri Bazar from Ch 0.00m to 2890.0m Progress is 20%.</li> <li>Construction of road from Moirabari Bechamari Road. Progress is 20%.</li> <li>Morabari Bechamari Road to Hatimuria Road (Hatimuria to Panbari) , including 4 years of Routine Maintenance. Progress is 20%.</li> <li>Construction of Road from Nagaon Bhurgaon PWD Road to Niz Dhing (Nizdhing to Panbari), including 4 years of Routine Maintenance. Progress is 90%.</li> <li>Construction of Dhing Khairamari road, Progress is 50%.</li> <li>NB Road to Panbari including 4 years of Routine Maintenance. Progress is 20%.</li> <li>Balika Nangaldhua Kasakati Road. Progress is 60%.</li> <li>Hatipara Khatowal PWD Road at Tarabari to Rupahi College Road via Gehua Chalchali. Progress is 58%.</li> <li>Nagabandha Udmari Road. Progress is 60%.</li> <li>Rupohi Marangaon PWD Road to Jukati Bajar Road. Progress is 45%.</li> <li>Singari to Dubipar Road. Progress is 40%.</li> <li>Mukunda ati to Sutirpar Road via Jahajan. Progress is 12%.</li> <li>Chamdara Sutirpar Road at Gangaramghat to Kacharigaon Garajan Road. Progress is 50%.</li> <li>Tinsukia Tarabari Road. Progress is 30%.</li> </ul> <b><u>MMPNA</u></b> <ul style="list-style-type: none"> <li>Periodic Renewal of JT Broad-Paghali. Progress is 30%.</li> <li>Road from Dhupaguri Daccaibosti (Rowmari to Dhupaguri). Progress is 2%.</li> <li>Dhupaguri Saharia Road. Progress is 2%.</li> <li>Ghahi Kuruabahi Road - West Kujidah Medhichuk. Progress is 25%.</li> <li>Periodic Renewal of Road from Nagaon Bhuragaon PWD Road to Gayangaon (Niz Dhing to Bandar Chariali). Progress is 90%.</li> <li>Road from Borthal Doloigaon to Sunarigaon via Bhajakhaity (Sunarigaon to ulubari). Progress is 40%.</li> <li>Road from Datialbori to Ulubari via Hugaltoli (Borbarito Ulubari). Progress is 30%.</li> <li>Hahchara Ulubari Road Part-I (Hahchara to Ulubari). Progress is 40%.</li> <li>Periodic renewal of Road from Balika Nagaldhuwa road Progress 20%</li> <li>Periodic renewal of road from Rupohi Bhakatgaon to Rupohi town , progress: 85%.</li> </ul>	<p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>February, 2024</p> <p>February, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>June, 2024</p> <p>June, 2024</p> <p>March, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>Dec. 2023</p> <p>Dec, 2023</p>

  
District Commissioner,  
Nagaon.

**District Commissioner,  
Nagaon.**

Sl. No.	Name of Department	Name of Major Schemes/Project	Target date for completion
1/165928/2024	PWD, Kaliabor and Samaguri Territorial Road Division	<p><b>MMUPPNA (Unnoto) Works - 2022-23:-</b></p> <ul style="list-style-type: none"> <li>Improvement of Road from Samaguri Udmari Road ( Ch:0.00m to Ch:5720.00m) : 38%</li> <li>Improvement of Road from Rupahi Borama Rangarah Sibasthan Missa Road (Rupahi Samaguri) Part-1(Ch:2210.00m to Ch:6490.00m). Progress:30%.</li> <li>Improvement of Silghat Naltoli Road &amp; Jamkhala Naltoli Sullung Borghuli Ambagan Road Part 1, Kaliabor LAC. Progress is 20%</li> <li>Improvement of road from Jakhalabondha to Chikoni TE, Kaliabor LAC. Progress is 5%</li> <li>Construction of RCC Bridge No. 1/1 over river Kollong on NH-37 to NKS road via Milan Nagar road under SOPD-G. Progress is 74%</li> <li>Construction of road cum embankment of Brahmaputra Dyke from Silghat to Dhing under RIDF-XXVII of NABARD. Progress is 80%</li> <li>Construction of road cum embankment of Brahmaputra Dyke from Kukurakata hill to Hatimura hill under RIDF-XXVIII of NABARD for the year 2022-23. Progress is 75%</li> </ul> <p><b>MMPPNA</b></p> <ul style="list-style-type: none"> <li>Construction of Road at Jagadamba TE to Itabhata village including Routine Maintenance for 4 Years. Progress is 35%</li> <li>Construction of Road from Road at Rohdhala Gaha Sing Chuburi, Kaliabor LAC including Routine Maintenance for 4 Years. Progress is 40%</li> <li>Construction of Road from (i) Dalgaon Bamun Bheti Sing Chuburi (Ch. 0.00 m to 280.00 m) &amp; (ii) Dalgaon Bamun Bheti Siba Mandir (Ch. 0.00 m to 198.00 m) (Total length = 478.00 m), Kaliabor LAC including Routine Maintenance for 4 Years. Progress is 35%</li> <li>Construction of Road at Kartik Terang to Biren Kro House, Kaliabor LAC including Routine Maintenance for 4 Years. Progress is 35%</li> <li>Construction of Road at Ouguri Namghar, including Routine Maintenance for 4 Years. Progress is 25%</li> <li>Construction of Road from Chikoni Borhola to Chikoni Pathar Road, including Routine Maintenance for 4 Years. Progress is 5%</li> <li>Construction of Road at Rangaloo Sealipath, including Routine Maintenance for 4 Years. Progress is 5%</li> <li>Construction of Road at Ouguri Adarsh High School Road, including Routine Maintenance for 4 Years. Progress is 30%</li> </ul> <p>The Chairman instructed EE to complete the works within February, 2024</p>	<p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p>
45	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<p>The Executive Engineer, PWD, Nagaon-Batadroba, Raha &amp; Barhampur Territorial Road Division reported the progress of the following schemes namely-</p> <ul style="list-style-type: none"> <li>Construction of RCC Br. No. 26/1 over river Kapili at Kampur at Nagaon - Kampur - Baithalangso Road under Mahabir Lachit Chilarai Setu Nirman Abhiyan (MLCSNA) under SOPD (G) for 2018-19, physical progress is 85%.</li> <li>Construction of RCC Bridge No. 1/1 NH-36 to Kachulukhuwa Road over river Morikollong under RIDF-XXV of NABARD for the FY 2019-20 in Nagaon District. Progress is 92%. The Chairman directed Executive Engineer to communicate with higher officials for sanctioning of fund for land acquisition.</li> <li>Improvement by widening &amp; strengthening of Chutiagaon Nonoi PWD Road at Uriagaon Chowk (Uriagaon Chowck towards Nonoi) L=5.40 Km under RIDF-XXVI of NABARD for the year 2020-21, progress is 75%.</li> <li>Improvement and Upgradation of Road from Dhing to Nagaon via Bordowa under Asom Mala (from CH 0+000 to 23+883km) under Improvement and Upgradation of 11 Roads under Asom Mala SOPD Lot-1 for the year 2020-21, progress is 61%.</li> </ul>	<p>Feb,2024</p> <p>Land Acquisition (dispute)</p> <p>January,2024</p> <p>March,2024</p>

*[Signature]*  
District Commissioner,  
Nagaon.

I/165928/2024

Sl.	Name of Department	Name of Major Schemes/Project	Target date for completion
	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<ul style="list-style-type: none"> <li>Construction of roads on River Embankment along right bank of Kapili River from Medhigaon to Bareguga under RIDF-XXVII-NABARD for the year 2021-22. Progress is 92%.</li> <li>Construction of RCC Bridge No. 1/1 on Kekuribari to Bamunijan Reserve over river Haria. Progress: 85%.</li> <li>Improvement and widening of Amsoi Bazar to Gaspura Tiniali (MDR-NGM-18) by providing DBM and BC including road safety and Tree Plantation under RIDF-XXVI of NABARD 2020-21, progress is 90%.</li> </ul> <p><b>APART:</b></p> <ul style="list-style-type: none"> <li>❖ Renovation &amp; Upgradation of Warehousing Facilities in existing Warehouse Complex at Haibargaon in Nagaon District. Progress 12%.</li> <li>Renovation and up-gradation of warehousing facilities under the scheme of APART in existing warehouse complex at Raha, progress is 99%. APDCL connection is pending.</li> </ul> <p><b>SOPD</b></p> <ul style="list-style-type: none"> <li>Construction of road side RCC covered drain in front of Nagaon Medical College at Mokhuli on Nagaon- Lawkhowa Naltoli Road (SH-03) (1600.00 m) under SOPD- G for the year 2021-22, Barhampur LAC, progress is 85%.</li> <li>Construction of Heliport under (RCS UDAN- 2) at Nagaon under SOPD – G for the year 2022-23 of Nagaon LAC. Progress is 10%.</li> <li>Construction of 2-Lane approach road leading to Nagaon Heliport under SPOD (G) for the year 2022-23, progress is 5%.</li> </ul> <p><b>PMGSY-III:</b></p> <ul style="list-style-type: none"> <li>❖ T03-Gomothagaon Bherbheri Chalchali Road, progress is 40%.</li> <li>❖ MRL11-Lalchand Todi Mill Road to Majorati via Uttar Etapara, Physical Progress: 88%.</li> <li>❖ MRL15 - Laokhowa Road to Nagaon Juria Balikatia Road via Chotarupahi, Progress: 95%.</li> <li>❖ MRL02-PDB Road to NH-37 via Auniati Br. Approach Package No. AS19-763, Physical Progress: 62%.</li> <li>❖ MRL15-Bamuni to Nahorbari via Hyang Thal, Silphata road Package No. AS19-770, Physical Progress: 55%.</li> <li>❖ MRL02-Nonoi Dakhinpat road to Dighaldori via Uzani Chuk, Balipara, Progress: 62%.</li> <li>❖ MRL14-NH-36 at Uriagranti Tubuki to Niz Kathiatoli via Jhumurmur, Progress: 58%.</li> <li>❖ MRL13-NH36 Rangaloo to Nonoi Gosaikhat, Physical Progress: 95%.</li> <li>❖ MRL05-Rupohigaon Uttar Etapara to Uttar Herapatty via Laogaon, Progress is 20%.</li> <li>❖ MRL12-Bhakatgaon Bazar Road to Bamungaon via Bhakatgaon Bazar, Physical Progress : 65%.</li> </ul> <p><b>Mukhya Mantrir Path Nobikaran Achari (Maintenance Work):</b></p> <ul style="list-style-type: none"> <li>▪ Periodic renewal of road Ahomgaon to Kathiatoli Amlokhi road, progress: 40%.</li> <li>▪ Periodic renewal of road from Kathiatoli Kampur Road to Kalaikhowa via Pachim Tetelisor Road Part-I (Tetelisor to Kalaikhuwa), progress: 15%.</li> <li>▪ Periodic Renewal of Salmara (Deobali Dighaldari) Phulaguri Uttar Petboha Ghahi Majgaon Bhalukmar (Jagial tiniali to Phulaguri). Progress is 25%.</li> </ul>	<p>Dec, 2023</p> <p>February, 2024</p> <p>January, 2024</p> <p>July, 2024</p> <p>February, 2024</p> <p>April, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2023</p> <p>December, 2023</p> <p>March, 2024</p> <p>February, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>February, 2024</p> <p>Jan, 2024</p>

District Commissioner,  
Nagaon.

I/165928/2024

Sl.	Name of Department	Name of Major Schemes/Project	Target date for completion
	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<b><u>MMPPNA</u></b> <ul style="list-style-type: none"> <li>• Sonai Juria Saidoria Road (Silongani-Saidoria Tiniali). Progress is 95%. February, 2024</li> <li>• Road from Herapatty to Chotarupohi (Herapatty bazaar to Herapatty) PART 1&amp;2. Progress is 60%. Jan, 2024</li> <li>• Road from Katimari to Grant Road (Katimari to Katimari Grant). Progress is 80%. May, 2024</li> <li>• Rudra Ram Bordoloi Road (South Haibargaon to ARB Road). Progress is 90%. May, 2024</li> <li>• Road from Nagaon Dakhinpat Road to Dakarghat Photachuk via Phatachuk Namghar. Progress is 95%. May, 2024</li> <li>• Deodhar Panchayat Office Approach Road. Progress is 90%. April, 2024</li> <li>• Road from Borpathori MV School to Pachim Jalah SC Village. Progress is 90%. June, 2024</li> <li>• Borkola Gandhi Bidyapith to Loomati Pathar. Progress is 95%. June, 2024</li> <li>• Road from Ghagorial Gaon Mini PHC Road to No.2 Ghagorial Gaon. Progress is 40%. June, 2024</li> <li>• Road from Tulsimukh Rangalumukh road to 2No. Sukatiputa. Progress is 70%. June, 2024</li> <li>• Balijuri Tiniali to Bonbahani MV School connecting Balijuri Chariali. Progress is 50%. June, 2024</li> <li>• KA Road to Khanajan. Progress is 40%. June, 2024</li> <li>• Chamgaon forest office road to Borkhola Karbigaon Road. Progress is 45%. June, 2024</li> <li>• Lungsung Bagan Bazarto Hospital Road. Progress is 95%. June, 2024</li> <li>• Nonoi Kumargaon road to Japisajia (Kondoli) gaon. Progress is 95%. June, 2024</li> <li>• BB Road to Adarsha Gaon Road. Progress is 50%. April, 2024</li> <li>• 1No. Ghogargaon to Borpukhuripar Road. Progress is 50%. April, 2024</li> <li>• CN Road to Barhampur Block Road via Majputoni. Progress is 50%. April, 2024</li> <li>• Ananta Kondoli High School to Silbheta. Progress is 70%. April, 2024</li> <li>• KA road to Kafitoli Brahmangaon road. Progress is 60%. April, 2024</li> <li>• NH-36 to Gomariati to Kondoli. Progress is 80%. May, 2024</li> <li>• Kamalachuk to NH-36, Solmari from Ch.0.00 m to 910.00 m. Progress is 55%. March, 2024</li> <li>• KA road to Nabajyoti gaon from Ch.0.00 m to 1630.00 m. Progress is 50%. March, 2024</li> <li>• Kaibortagaon to Bamunbori via Hemarbori Road (Bamunbori to Bhalukmari) from Ch.0.00 m to 2418.00 m, Progress is 45%. April, 2024</li> <li>• Bagariguri Lalungaon to Dhuwakhowa Pukhuri from Ch.0.00 m to 1352.00 including Routine Maintenance for Four Years. Progress is 55%. May, 2024</li> <li>• Construction of Road from Dolonghat Model Hospital to Jajari Sabukdhora Rd via Jajari Anchalik Kriya Santha under. Progress is 90%. May, 2024</li> <li>• Dhuniabheti to Bheti Bazar (Dhaniabheti to Bhomoraguri Lalungaon) from Ch.0.00 m to 2310.00, Progress is 20%. May, 2024</li> <li>• Shyam kalia Namghar to Natun Bhogbari Road Part-2 (Shyam kalia Namghar to Ailakhi) from Ch.0.00 m to 2317.00 including Routine Maintenance for Four Years. Progress is 75%. May, 2024</li> <li>• Construction of Road from Dakhinpat Petboha to Manuh pura beel. Progress is 15%. May, 2024</li> <li>• Raha College Approach Road (Roha to Garmari) including routine maintenance for 4 years. Progress is 50%. May, 2024</li> </ul>	

  
 District Commissioner,  
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Target date for completion
1/165928/2024	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<p><b><u>MMUPPNA</u></b></p> <ul style="list-style-type: none"> <li>Improvement of Road from Nagaon Dakhinpat Kampur Baithalangso Road (SH-18) from Ch. 2000.00 m to 12030.00 m (Nagaon to Dakhinpat Chariali). Progress is 70%.</li> <li>Gomotha Barhampur Bamuni Road (Gomotha-Bamuni Chariali). Progress is 95%.</li> <li>Dhing Baruati Jajori Kurwabahi Bebjia Ghahi Dakhinpath Nonoi Chutiagaon Road (Nonoi-Chutiagaon) Part-3. Progress is 80%.</li> <li>Kacharigaon to Hayanthol (Borlalong Gaon-K.A.Road). Progress is 70%.</li> <li>Improvement of Amsoi Dighaliati Road. Progress is 45%.</li> <li>Improvement of road from Kakatigaon to Magurgaon road &amp; Tapor borchuba Darangialgaon at Magurgaon to Cheuguri Salmara Balijuri Connect Road (Kakatigaon-Chewguri-Salmara-Balijuri Connect road) under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23 (RIDF-XXVIII), Raha LAC. Progress is 52%.</li> </ul> <p><b><u>MMMPA</u></b></p> <ul style="list-style-type: none"> <li>Construction of Road cum Embankment from T/dyke along R/B of Kopili river from Chapormukh to Ahotguri Amsoi PWD Road by providing E/W, GSB, WBM Gr-III, ICBP, Road signage etc in Raha (SC) LAC. Progress is 48%.</li> <li>Construction of Road on River Embankment T/Dyke from Kuruwahati to Tetelisor of river Nonoi and Haria in Nagaon District (Ch. 2000.00 m to Ch. 6000.00 m) at Barhampur LAC under RIDF-XXVII of NABARD for the year 2022-23, physical progress is 30%.</li> </ul> <p><b><u>MMUPNA :-</u></b></p> <ul style="list-style-type: none"> <li>Nagaon Juria Balikatia Dhing Akarabori Road Part-2 (Dhing Dumdumia Road) (from Ch. 0.00 m to 5000.00 m). Progress is 30%.</li> <li>Road from Jajari to Sabukdhara (from Ch. 0.00 m to 5000.00 m). Progress is 40%.</li> </ul> <p><b><u>MMPNA :-</u></b></p> <ul style="list-style-type: none"> <li>Periodic Renewal of JTB road – Paghali, progress is 30%.</li> <li>Ghahi Kuruabahi Road – West Kujidah Medhichuk, progress is 25%.</li> <li>Bagariguri Lalunggaon to Dhuwakhowa Pukhuri from Ch. 0.00 m to 1352.00 m), progress is 55%.</li> <li>Road from Dolongghat Model Hospital to Jajari Sabukdhara Rd. via Jajari Anchalik Kriya Santhaunder, progress is 95%</li> <li>Periodic Renewal of Salmara (Deobali Dighaldari) Phulaguri Uttar Petboha Ghahi Majgaon Bhalukmari (Jagial Tiniali to Phulaguri), progress is 25%.</li> <li>MRL03 – West Kujidah to Raidongia, progress is 90%.</li> </ul>	<p>March, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>May, 2024</p> <p>July, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>February, 2024</p> <p>April, 2024</p> <p>May, 2024</p> <p>February, 2024</p> <p>March, 2024</p>

  
District Commissioner,  
Nagaon.

## TND-27/1/2023-SPO-NGN

Sl. No.	Name of Department	Name of Major Schemes/Project	Target date for completion
1/165928/2024		<p>The EE, PWD, Kaliabor, Samaguri, Barhampur &amp; Rupahihat Territorial Building Division reported that progress of the following schemes namely-</p> <ul style="list-style-type: none"> <li>• Medical College at Nagaon: Hospital Building 99.5%.</li> <li>• Establishment of new Engineering College Nagaon, progress 91%.</li> <li>• Construction of sports hostel at Dr. T. Aao Stadium at Kaliabor under signature project for the year 2018-19. Progress is 74%.</li> <li>• Construction of new building at Sub-Divisional Library Kaliabor progress is 76%.</li> <li>• Construction of District Science Centre and Planetarium at Kaliabor, progress is 71%.</li> <li>• Construction of 4 nos. of Additional Classroom, Laboratory, Kitchen, Toilet Block and a Cycle Stand of Model Tea Garden School at               <ol style="list-style-type: none"> <li>a) Dijuwheli T.E., Progress is 71%.</li> <li>b) Purana salona T.E., Progress is 81%.</li> <li>c) Sagunbari T.E., Progress is 81%.</li> <li>d) Keldin T.E., Progress is 65%.</li> </ol> </li> <li>• Up-gradation of Nagaon Polytechnic Institute and ITI in Assam as Centre of Excellence (Construction of Workshop and Tech Lab at 61 Nos. of ITI / Polytechnic of Assam) (Part-B). Progress is 90%.</li> <li>• Establishment of Model Degree College at Samaguri, progress is 58%.</li> </ul> <p><b>MSDP 2017-18:</b></p> <ul style="list-style-type: none"> <li>• Construction of Dijuvelly AWC at Anjukpani GP, progress: 99%.</li> <li>• Construction of Anjukpani Bagan AWC at Anjukpani GP, progress: 75%.</li> <li>• Construction of 3 No. Anjukpani AWC at Anjukpani GP, progress: 74%.</li> <li>• Construction of Bandor Kacha AWC at Hatigaon Bagicha GP, progress: 99%.</li> <li>• 3 Nos. of AWC construction are not yet started due to reluctance of the contractor. (Schemes are cancelled).</li> </ul> <p><b>Schemes of 2022-23</b></p> <ul style="list-style-type: none"> <li>• Repairing and Renovation of Silghat MPHC (Hospital Building), Kaliabor, Nagaon. Progress is 30%.</li> <li>• Repairing and Renovation of Silghat MPHC (Doctor's Quarter), Kaliabor, Nagaon. Progress is 70%.</li> <li>• Repairing and Renovation of Silghat MPHC (ANM Quarter), Kaliabor, Nagaon. Progress is 70%.</li> <li>• Repairing and Renovation of Kuwaritol MPHC (Double Quarter), Kaliabor, Nagaon. Progress is 80%.</li> <li>• Repairing and Renovation of Kuwaritol MPHC (Doctors Quarter), Kaliabor, Nagaon. Progress is 70%.</li> <li>• Repairing and Renovation of Kuthari MPHC (Grade - IV Quarter), Kaliabor, Nagaon. Progress is 45%.</li> <li>• Repairing and Renovation of Kuthari MPHC (Doctors Quarter), Kaliabor, Nagaon. Progress is 50%.</li> <li>• Repairing and Renovation of Panigaon Dispensary, Kaliabor, Nagaon. Progress is 45%.</li> <li>• Repairing and Renovation of Panigaon Dispensary (Doctors Quarter) Kaliabor, Nagaon. Progress is 30%.</li> <li>• Repairing and Renovation of Bamuni MPHC (Pharmacist / ANM Quarter) Kaliabor, Nagaon. Progress is 10%.</li> <li>• Repairing and Renovation of Bamuni MPHC (Doctors Quarter) Kaliabor, Nagaon. Progress is 20%.</li> <li>• Repairing and Renovation of Panigaon Dispensary MPHC (Staff Qtr. 1 &amp; 2), Kaliabor, Nagaon. Progress is 99%.</li> <li>• Repairing and Renovation of Kuwaritol MPHC (Hospital Building), Kaliabor, Nagaon. Progress is 25%.</li> </ul>	<p>January, 2024</p> <p>January, 2024</p> <p>March, 2024</p> <p>January, 2024</p> <p>December, 2023</p> <p>March, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>January, 2024</p> <p>February, 2024</p> <p>February, 2024</p> <p>January, 2024</p> <p>January, 2024</p>
46	PWD, Kaliabor, Samaguri, Barhampur & Rupahihat Territorial Building Division		

*[Signature]*  
District Commissioner,  
Nagaon.

I/165928/2024

Sl. No.	Name of Department	Name of Major Schemes/Project	Target date for completion
	<b>PWD, Kaliabor, Samaguri, Barhampur &amp; Rupahihat Territorial Building Division</b>	<ul style="list-style-type: none"> <li>Repairing and Renovation of Naltoli MPHC (Grade – IV Qtr.4Nos.), Kaliabor, Nagaon. Progress is 60%.</li> <li>Repairing and Renovation of Naltoli MPHC (Hospital Building), Kaliabor, Nagaon. Progress is 80%.</li> <li>Repairing and Renovation of Uluwani CHC (Dr. Quarters), Kaliabor, Nagaon. Progress is 5%.</li> <li>Repairing and Renovation of Uluwani CHC (Hospital Building), Kaliabor, Nagaon. Progress is 65%</li> </ul>	January, 2024 January, 2024 February, 2024 February, 2024
47	<b>PWD, Nagaon, Raha, Dhing &amp; Batadrava Territorial Building Division</b>	<p>The EE, PWD, Nagaon, Raha, Dhing &amp; Batadrava Territorial Building Division reported that progress of the following schemes namely-</p> <ul style="list-style-type: none"> <li>Development of Batadrava Thaan as Cultural and Tourist Destination at Batadrava, Nagaon, and progress: Phase-I: 88% and Phase II: 69%.</li> <li>Construction of Model Residential School at Batadrava, Nagaon district, Package No. MRS-20 and progress is 99%.</li> <li>Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon, progress is 52%.</li> <li>Construction of Multi-storied Market Complex including Car Parking at Natun Bazar Market, Nagaon, progress is 55%.</li> <li>Construction of Public Bus Stand with all modern facilities at Morikollong, progress is 52%.</li> <li>Construction / Re-modeling of RCC Building including Development of Library vocational Centre etc. of Madhab Dev. Higher Secondary School at Tulsimukh, Nagaon during the year 2016-17 including electrical works, progress is 90%.</li> <li>Regarding the establishment of Polytechnics and Govt. Law College at Raha, joint survey has been done. Regarding VGR land Ramjanati, allotment given but advance possession is awaited.</li> <li>Construction of RCC (G+2) Building office of the Joint Director of Health Service, Nagaon (Main Building). Progress is 50%.</li> <li>Up-gradation of Govt. Polytechnic institute, Progress: 96% and ITI in Assam, Progress: 99%.</li> <li>Construction of Model Women College at Batadrava. Progress is 6%</li> </ul> <p><b>MSDP :</b></p> <ul style="list-style-type: none"> <li>Construction of proposed Girls Hostel (100 bedded) under MSDP in Nagaon district at:               <ul style="list-style-type: none"> <li>Kachuwa: 52%</li> </ul> </li> </ul>	Phase-I: December, 2023 Phase II: January, 2024 December, 2023 March, 2024 March, 2024 March, 2024 March, 2024 July, 2024 February, 2024 March, 2025 January, 2024
48	<b>Sewerage Board</b>	<p>As reported by the Executive Engineer, Assam Urban Water Supply and Sewerage Board—</p> <p><b>Sewerage Treatment Plant Detail Progress</b></p> <ul style="list-style-type: none"> <li>Construction of Aeration tank, Settling tank, Clarified tank, Filtered water tank and Construction of Boundary Wall with Iron Gate. Progress is 89%.</li> <li>Construction of Pump House. Progress is 94%.</li> <li>Construction of Collection Chamber. Progress is 95%.</li> <li>Construction of Staff Quarter Building. Progress is 93%.</li> <li>Supply &amp; Installation of Electro-Mechanical Works. Progress is 82%.</li> <li>Supply Installation of Sewerage Pipeline, progress is 0%.</li> </ul> <p><b>Status of Water Supply Project:-</b></p> <ul style="list-style-type: none"> <li>Raw Water Transmission main (K9). Progress is 74.69%.</li> </ul>	February, 2024 February, 2024 February, 2024 February, 2024 February, 2024 March, 2024

  
 District Commissioner,  
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Target date for completion
1/165928/2024		<b>Water Treatment Plant (WTP) at:-</b> <ul style="list-style-type: none"> <li>Haiborgaon (1B) (13 MLD):84.57%.</li> <li>Morikolong (2B) (8 MLD): 93.01%.</li> <li>3 existing WTP, progress is 66.67%.</li> </ul> <b>Elevated Service Reservoir sat:-</b> <ul style="list-style-type: none"> <li>Haiborgaon : 90%</li> <li>Morikolong: 92%</li> <li>3 A / Horizon Colony, 2 A/Fauzdaripatty, 1A/Haiborgaon: 66.67%</li> <li><b>Distribution Network (K-7)</b>, 214 Km, progress is 77.42%.</li> <li><b>House Service Connection:</b> Out of total27609 Nos., 8005 Nos. have been completed.</li> </ul>	March, 2024 March, 2024 March, 2024 March, 2024 March, 2024 March, 2024

The Chairman directed all HoDs to submit the progress report and Action Taken Report one week prior to the meeting and also instructed to mention the target date of completion of the schemes in the reports.

The meeting ended with vote of thanks from the Chair.

Signed by

Narendra Kumar Shah

District Commissioner,

Date: 15-02-2024 19:16:25

Nagaon.

Date: /02/2024

Memo eFile No. E 26392 (A)

Copy to:

1. The Addl. Chief Secretary to the Govt. of Assam, T&D Department, Dispur, Guwahati-6 for kind information.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Guwahati-6 for kind information.
3. The Principal Secretary to the Govt. of Assam, Transformation & Development Department, Dispur for kind information.
4. The S.O. to C.S. to the Govt. of Assam for kind appraisal of Chief Secretary.
5. The Director (DCP), Transformation & Development Department, Dispur for kind information.
6. The Director, Evaluation & Monitoring Division, Transformation & Development Department, Dispur for kind information.
7. The DIO, NIC, Nagaon. He is requested to upload the DDC minutes in the District Website urgently.
8. All Circle Officers/BDOs, Nagaon district for information and necessary action.
9. All Members of DDC for information and necessary action.
10. Office copy.



























(e-signed)

District Commissioner,  
Nagaon.

**ATTENDANCE SHEET****DDC MEETING FOR THE MONTH OF JANUARY/2024****OF NAGAON DISTRICT****VENUE : CONFERENCE HALL, D.C.'S OFFICE, NAGAON****DATE : 29/01/2024 TIME: 11:00 AM**

Sl. No.	Name	Designation	Mobile No.	E-mail	Signature
1	Sri Narendra Kr. Shah, IAS	Deputy Commissioner, Nagaon			
2	Sri Ananta Kr. Gogoi, ACS	Chief Executive Officer, Nagaon Zilla Parishad & PD, DRDA	8474878564		
3	Sri Gunajeet Kashyap, ACS	District Development Commissioner, Nagaon			
4	Smti. Liza Talukdar, ACS	Addl. Deputy Commissioner & I/c Sub-Divisional Officer (C), Kaliabor Sub-Division	9864603190		
5	Lakshya J. Das ACS	Addl. Deputy Commissioner, Nagaon			
6	Phyllis Hraangchal	Addl. Deputy Commissioner, Nagaon	4896118679		
7		Addl. Deputy Commissioner, Nagaon			
8		Addl. Deputy Commissioner, Nagaon			
9		Addl. Deputy Commissioner, Nagaon			
10	Kanika, IAS	Asst. Comm Nagaon	933127412		
11	Lalith Ch. Hazarika	A.E.E PWD(R)	9435061721		
12	B.K. Nani	EE, Agriculture Nagaon	94350-25368		
13	Gagan Talukdar	EE, PHE, Nagaon	7002554453		
14	Newton Das	AEE (TC) PWRD(R)	7086736614		
15	Nitam Pol Brah	AEE Engg / DPM	702533129		
16	Trinayan Goswami	AE(PHE) Kaliabor Division	8638278426		
17	Adebendra Kalita	EE, Dhip Rupali	9864038875		
18	Dr. Santanu Kumar Chandra	D. V. O Nagaon	9435068648		
19	Biman Jannuli	EE, PWRD, Kaliabor & Samaguri TRD	8638434760		
20	Dipjyoti Sharma	R.O. Soil Cons.	6900034001		
21	Prashanta Saran	EE, PWRD & S.R.	9401366522		
22	Siddhartha Sharma	Superintendent ASTC, Nagaon	7002299234		
23	Rishi Choudhary	Inspector 4 Regt. Mithra Nagaon	9855081818		
24	Pranjal Kr. Gogoi	AEE, Kaliabor Sub-Div. (Issd) Jakhobbandha	9435478620		
25	Khaleque ud din Ahmed	EE, PWD(R) Dhip & Rupali TRD	9401468853		

Contd.....

Sl. No.	Name	Designation	Contact No.	Signature
26	Gobinda Datta.	A.E.E. Pimprihikar J.P. Sub-DIVISION.	70023-99965	
27	Mrinal Kr. Saini	IC ASWO	9435373586	
28	Kangkan Barman	EE, PWD (Bldg) Nagpur, Raha, Dhing & Bhatnagar	9864062757	
29	Mirasa Hussain	AEE, PWD (Bldg) Nagpur	9435760518	
30	Afzal Hafiz	AE(PWD)	9454799419	
31	Bhannar ver	SE PWD	9435160879	
32	Paban Barman	EE (PHE) Kibr.	943533690	
33	Krishna Kumar Bora	GPM (PMAY(U))	6003768910	
34	Shri Kashyap	CPM (PMAY(U))	8638566232	
35	NITUL KR HALOI	AGM, APDCL	9864093115	
36	Dr. Silpriksha Pandit ACS	Asst. Commissioner, Nagpur	872409432	
37	Dr. Digen Ch. Ray	CM & HO (CD)	9435398159	
38	Pinku Majumdar	Executive Engineer Nagpur W.R. Division	9435548198	
39	Prabhat Das	Inspector of Schools /DEEO, Nagpur	8011201690	
40	Rani Gogoi Handique	Assistant Commissioner of Town, Nagpur	9435014049	
41	Sushi/ Kr. Nath	DDO, Nagpur	9435231106	
42	Ujjwal Hazemika.	AEE, Dohua	8721062612	
43	Dr. Jatijiban Bor	DD, TREP, Nagpur	7002798006	
44	Heenanu Das	Asst. Engg, Rajpuri Der. Block	8404060365	
45	Mohdul Islam	DEE, Kharichur block	9435063915	
46	Krishna Saitik	S.I. Nagpur Seriakutur	9955277154	
47	Rishiraj Bharamjee	A.E. Irrigation	910499210	
48	Hemanta Kr. Das	E.E (IC) Nagpur Bhatnagar Div (Rozg)	9954123364	
49	A Bhaas.	G.M. DICC	9101239024	
50	Dr. Kund Kanti Boro	Asst. Employment Officer.	8134873502	
51	Nabajeebun Sarma Bora	Labour Inspector, Nagpur	9435390588	

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
52	Subir Bora	DY. R	9101771202		
53	Chaitandra Nath Barshya	Deputy Director FPD & CA, Nagam	7002602136		
54	Pradip Datta Baruah	Dist. Development Officer, Nagam	9864148245		
55	S. P. Santhulu	DGM, ASRLM	7002667502		
56	A. Chakravarty	DY-CEO, Ngn 2P	9953595430		
57	Leetha Boodalai	PFE (Livelihoods) ASRLM	7801622166		
58	Mridul K. Bueh	J.D., PWD Nagam Elec. Sub-DIVISION	9435457811		
59	Abdante M. Bora	ARE. P.W.D. Elora	9435209893		
60	Mohand. K. Mz	S/C PDES JNG	9859153205		
61	Minakshi Bora	DDES, Nagam	7002785467		
62	Praneta Baruah	VC Asstt. Director Handloom & Textiles	8638313664		
63	Brind Bar	Asst. Town Dev. Officer	9365877377		
64	G. H. Baruah	CPM, NULM	8134957948		
65	Chandan Nagamdar	A.E, Civil, NHM	9707020651		
66	Bhriq K. Bora	JE @ NHM	8461924783		
67	Aman Jyoti Mithi	AEC (C), NHM	9935395993		
68	Prashanta Saha	DE, AUMSSB	9401346322		
69	NITUL KR HALOI	AGM, APDCL	9864093115		
70	Ghansan Ma	PWD	9435160879		
71	Chinmay Bueh	JE, SSA, Nagam	8399927452		
72	Deepak Don	DPB, Nagam	9864072105		
73	Sahas Kadam	DFO, Nagam (T) DIV	6900134855		
74					
75					
76					
77					

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY/2024**  
**(INFRASTRUCTURE/WORKS DEPARTMENT)**

**DEPARTMENT: NAGAON W.R. DIVISION**  
**DISTRICT: NAGAON**

**SCHEMES SANCTIONED DURING CURRENT YEAR 2023-2024**

Sl. No.	Name of Scheme	NAME OF IMPEM-ENTING EXECUTING AGENCY	CATEGO-RY-CSS/S-TATE/EAP ETC.	OPENING BALANCE /ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITT-ED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDIN- G AS ON DATE	PHYSIC-AL PROGR-ESS(%)	FINANC-IAL PROGR-ESS(%)	Target date of completi-on	ANY DEPAR-TMENT AL ISSUES	Remarks/ REASONS FOR DELAY
1	Bank stabilization works of Akashi Ganga Lake at Batadrava Than	NAGAON W.R. DIVISIO-N	RIDF-XXIX	785.97			Nil				NIT invited. W.O yet to be received				
2	Prittection of Pachim Teteliasora area under Kampur Revenue Circle from the avulsion of river Haria on its left bank.		RIDF-XXIX	327.00			Nil				5%				Work order issued on 11/01/2024

3	Restoration of PWD road cum embankment at Rahachaki,Durgajan & Deobali area along right bank of river Kollong.	RIDF-XXIX	298.00			Nil				NIT invited. W.O yet to be received				
---	--	-----------	--------	--	--	-----	--	--	--	-------------------------------------	--	--	--	--

Executive Engineer  
Nagaon W.R. Division  
Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY/2024**  
**(INFRASTRUCTURE/WORKS DEPARTMENT)**

**DISTRICT: NAGAON**

**DEPARTMENT: NAGAON W.R. DIVISION**

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-2023**

Sl. No.	Name of Scheme	NAME OF IMPEMENTING EXECUTING AGENCY	CATEGORY-CSS/STATE/EA P ETC.	OPENING BALANCE /ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTAL ISSUES	Remarks/ REASONS FOR DELAY
1	Immediate measures to restoration of B/T dyke along left bank of river Kopilli from Charaihagi to Tuklaitup at 1 No. Nelipar area under SDRF for 2021-22.	NAGAON W.R DIVISION	SDRF	200.00	Nil	Nil	Nil	NIL	NIL	NIL	100%	Nil	COMPLETED		Work physically completed
2	Protection of Tinsuti area under Raha Revenue Circle from the avulsion of river Kollong on its left bank	NAGAON W.R DIVISION	RIDF-XXVIII	471.70	403.3	Nil	403.257	403.257	403.257	NIL	100%	85.50%	COMPLETED		Work physically completed

3	A/E measures to protect Kopilli left bank embankment at Uttar Changchaki area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF- XXVIII	150.50	127.8	Nil	127.809	127.809	127.809	NIL	100%	84.92%	COMPL ETED		Work physically completed
4	A/E measures to protect Kopilli left bank embankment at South Ghilani area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF- XXVIII	200.00	Nil	Nil	Nil	NIL	NIL	NIL	30%	Nil	April,202 4		Work in Porgress
5	A/E measures to protect Kopilli left bank embankment at Pub-Darrangi Gaon area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF- XXVIII	187.80	Nil	Nil	Nil	NIL	NIL	NIL	100%	Nil	COMPL ETED		Work physically completed
6	A/E measures to protect Bakulaguri area from the erosion of river Kopill under Raha LAC.	NAGAON W.R DIVISION	RIDF- XXVIII	1150.30	712.6	Nil	712.59	712.59	712.59	NIL	90%	61.94%	March,20 24		Work in Porgress

7	R/S to Nonoi & Haria dyke along right bank from Tulsimukh to Hariaghat (From Ch1000m. to 9500m).	NAGAON W.R DIVISION	RIDF- XXVIII	1443.79	476	Nil	476.019	476.019	476.019	NIL	70%	32.97%	April,2024		Work in Porgress
8	Anti-erosion measures to protect Senchowa area along right bank of river Kollong under Nagaon revenue circle.	NAGAON W.R DIVISION	RIDF- XXVIII	180.00	153.9	Nil	153.877	153.877	153.877	NIL	100%	85.50%	COMPLETED		Work physically completed
9	Protection of B-dyke at upstream of Muwamari butting point from the erosion of river	NAGAON W.R DIVISION	RIDF- XXVIII	2277.00	1123	Nil	1123.194	1123.194	1123.194	NIL	76%	49.32%	April,2024		Work in Porgress
10	Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur.	NAGAON W.R DIVISION	RIDF- XXVIII	162.00	Nil	Nil	Nil	NIL	NIL	NIL	45%	Nil	April,2024		Work in Progress L.A. Issues

Executive Engineer  
Nagaon W.R. Division  
Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY/2024  
(INFRASTRUCTURE/WORKS DEPARTMENT)**

**DISTRICT: NAGAON**

**DEPARTMENT: NAGAON W.R. DIVISION**

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2021-2022**

Sl. No.	Name of Scheme	NAME OF IMPEM-ENTING EXECUTING AGENCY	CATEGO-RY-CSS/S TATE/EAP ETC.	OPENING BALANCE /ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVE D(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVE D(RS IN LAKHS)	TOTAL FUND UTILIZE D(RS IN LAKHS)	UC SUBMITT ED AGAINST TOTAL FUND(RS IN LAKHS)	UC PENDIN G AS ON DATE	PHYSIC AL PROGR ESS(%)	FINANC IAL PROGR ESS(%)	Target date of completi on	ANY DEPAR TMENT AL ISSUES	Remarks/ REASONS FOR DELAY
1	Anti-Erosion measures along right bank of river Kollong at Bhuyanpatty and Khutikutia area	NAGAON W.R DIVISION	SOPD-G	102.10	Nil	87.39539	87.39539	87.39539	87.39539	NIL	100%	100%	COMPL ETED		Work physically completed
2	Extension of Lawkhowa Tie bund at Bogamukh area for the year 2021-22	NAGAON W.R DIVISION	SOPD-G	296.03	Nil	Nil	Nil	NIL	NIL	NIL	80%	Nil	April,2024		Work in progress

3	Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22.	NAGAON W.R DIVISION	SOPD-G	2000.00	Nil	Nil	Nil	NIL	NIL	NIL	20%	Nil	April,2024	L.A. under process.
4	Anti-Erosion measures to protect village Kuruabahi and its adjoining areas from the erosion of river Nonoi.	NAGAON W.R DIVISION	SOPD-FDR	240.18	Nil	215.56513	215.56513	215.56513	215.56513	NIL	100%	89.75%	COMPLETED	Work physically completed

Executive Engineer  
Nagaon W.R. Division  
Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY/2024**  
**(INFRASTRUCTURE/WORKS DEPARTMENT)**

**DISTRICT: NAGAON**

**DEPARTMENT: NAGAON W.R. DIVISION**

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2020-2021**

Sl. No.	Name of Scheme	NAME OF IMPEMENTING EXECUTING AGENCY	CATEGORY-CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTAL ISSUES	Remarks/REASONS FOR DELAY
1	Rejuvenation of Kollong river (construction of intake and Appurtenant structures) (Ph-I)	NAGAON W.R DIVISION	SOPD-ODS	2070.77	Nil	1719	1719	1719	1719	Nil	100%	83.01%	.....		
2	Rejuvenation of Kollong river (construction of intake and Appurtenant structures) (Ph-I-E)	NAGAON W.R DIVISION	SOPD-ODS	199.52	Nil	Nil	Nil	Nil	Nil	Nil	35%	Nil	April,2024		Work in progress

3	Rejuvenation of Kollong river (construction of intake and Appurtenant structures) (Ph-I-F)	NAGAON W.R DIVISION	SOPD-ODS	1357.45	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	April,2024	Works are related to completion of the Sluice gate. Works will be started shortly.
---	--	---------------------	----------	---------	-----	-----	-----	-----	-----	-----	-----	-----	-----	------------	--

Executive Engineer  
Nagaon W.R. Division  
Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY / 2024  
( INFRASTRUCTURE / WORKS DEPARTMENT )**

DISTRICT : NAGAON

DISTRICT : DHING-RUPAHIHAT DIVISION, IRRIGATION, RUPAHI, NAGAON


**SCHEMES SANCTIONED DURING THE YEAR 2023-24**

SI NO.	NAME OF SCHEME	NAME OF IMPLEMENTING / EXECUTING AGENCY	CATEGORY - CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS	FINANCIAL PROGRESS	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS / REASONS FOR DELAY
						Nil									

Executive Engineer  
Dhing-Rupahihat Division, Irrigation  
Rupahi, Nagaon

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2023**

SI NO.	NAME OF SCHEME	NAME OF IMPLEMENTING / EXECUTING AGENCY	CATEGORY - CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS	FINANCIAL PROGRESS	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS / REASONS FOR DELAY
1	"Installation of Solar and Electrically operated Hybrid Tube well Scheme under Rupahihat LAC in Nagaon District under SOPD-G for the Year 2022-23 (Point No.1&2)"	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	15.616	-	15.50914	0.10654	15.50914	15.50914	Nil	100%	100%	Completed	Nil	
2	"Solar and Electrically operated Hybrid tube well Scheme under Dhing LAC under SOPD-G for the year 2022-23 (Point No.1&2)"	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	15.616	-	7.45568	8.16	7.45568	7.45568	Nil	100%	47.74%	Completed	Nil	

  
Executive Engineer  
Dhing-Rupahihat Division, Irrigation  
Rupahi, Nagaon

B.	Schemes for which no funds are received by the District / Council : For (Please visit <a href="https://www.Indiabudget.gov.in/index:php">https://www.Indiabudget.gov.in/index:php</a> and concerned Ministry/ Department website to know the list to know list of Central scheme of current and previous years)			
Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	Nil	Nil	Nil




Executive Engineer  
Dhing-Rupahihat Division, Irrigation  
Rupahi, Nagaon

# UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY 2024

District: Nagaon

Department: Irrigation (Nagaon Barhamur Division)

SCHEMES SANCTIONED DURING CURRENT YEAR 2023-2024																
Sl. No.	Name of Scheme	PFMS & SLS Code	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount Alloted (Rs. in Lakh)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Recieved (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	3 Ponits Solar Powered MDTW Scheme at Barhampur LAC under RIDF-XXIX (NABARD) for the year 2023-24	N/A	RIDF-XXIX (NABARD)	CS/State	112.50	0	0	0	0	Nil	Nil	0	0	N/A	Nil	Tender has been allotted but W.O pending.


  
 Executive Engineer  
 Nagaon Barhampur Division (Irrigation)  
 Nagaon, Assam

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY 2024**

**District: Nagaon**

**Department: Irrigation (Nagaon Barhamur Division)**

SCHEMES SANCTIONED DURING YEAR 2021-2022																
Sl. No.	Name of Scheme	PFMS & SLS Code	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount Alloted (Rs. in Lakh)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Recieved (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Sukanjuri Solar DTW Scheme (1 Point) under Barhampur LAC under NABARD-XXVII	N/A	RIDF-NABARD-XXVII	Central/State	64.676	0	0	0	0	N/A	Nil	35%	0%	June 2024	Nil	Due to adverse site condition, recast estimate has been prepared and submitted to CE. Approval pending.
2	Telia Pahukata Electrical Lift Irr. Scheme under Barhampur LAC under NABARD-XXVII	N/A	RIDF-NABARD-XXVII	Central/State	150	0	0	0	0	N/A	Nil	0%	0%	N/A	Nil	Due to land acquisition case the work was not started yet. Now a new location has been identified and preliminary survey was completed. A new estimate has been sent for Revised A.A. Approval yet not received.

  
 Executive Engineer  
 Nagaon Barhampur Division (Irrigation)  
 Nagaon, Assam

# UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY'2024

NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT

NAME OF DISTRICT:- NAGAON

SCHEMES SANCTIONED DURING 2023-2024

SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATED AMOUNT (RS IN LAKHS)	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRESS (%)	FUND RECEIVED (RS IN)	TARGET DATE OF COMPLETION	REMARKS /REASONS FOR DELAY
	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

# UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY'2024

NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT


NAME OF DISTRICT:- NAGAON

SCHEMES SANCTIONED DURING 2022-23

SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATED AMOUNT (RS IN LAKHS)	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRESS (%)	FUND RECEIVED (RS IN)	TARGET DATE OF COMPLETION	REMARKS /REASONS FOR DELAY
1	4702-00-800-0800-604-13-99-RIDF-LS-V-GA 4702-00-800-0800-604-13-99-RIDF-SS-V-GA	Phukantal MDTWS Solar Powered under RIDF-XXVIII (NABARD) for the year 2022-23	30.00	AA/IRR_2022-23(I)_3882, 018-03-2023	23-06-2023	92%	Nil	31-01-2024	Work in progress
2	4702-00-800-0800-604-13-99-RIDF-LS-V-GA 4702-00-800-0800-604-13-99-RIDF-SS-V-GA	Boring and installation of solar powered MDTW at Dhanekhowa Gaon Naltoli and Rahdhala Pathar area (2 Nos) under RIDF-XXVIII (NABARD) for the year 2022-23	60.00	AA/IRR_2022-23(I)_3883, 18-03-2023	24-06-2023	52.50%	Nil	31-01-2024	Work in progress
3	4702-00-102-1523-376-13-01-SOPD-G-V-GA	Boring and installation of solar powered MDTW at Sakmuthi Gaon and Panigaon-Missa area (3 Pts.) under SOPD-G for the year 2022-23	90.00	AA/IRR_2022-23(I)_3774, 13-03-2023	24-06-2023	56.33%	Nil	31-01-2024	Work in progress
4	4702-00-102-1523-376-13-01-SOPD-G-V-GA	Boring and installation of solar powered MDTW at Uoguri Barbhogia Kisamat and Baruahati Gaon-Ulluoni area (2 Pts.) under SOPD-G for the year 2022-23	60.00	AA/IRR_2022-23(I)_3773, 13-03-2023	23-06-2023	42.50%	Nil	31-01-2024	Work in progress
5	2701-80-001-0000-000-17-05-EE-V-GA	M&R of Sutargaon Intermediate LPS under Intd. Irrigation Scheme for Kollong River Basin & Sonai River Basin	15.00	AA/IRR_2022-23(I)_3525, 21-11-2022	14-03-2023	100%	Nil	31-01-2024	Signed by: CHANDAN JYOTI Bora Reason: esigned Location: Nagaon Date: 24-Jan-2024 03:29 PM
6	2701-80-001-0000-000-17-05-EE-V-GA	M&R of Barama ILPS under D&A during the year 2022-23	8.00	AA/IRR_2022-23(I)_3525, 21-11-2022	09-03-2023	100%	Nil	31-01-2024	Completed

*Sign*

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY'2024									
NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT									
NAME OF DISTRICT:- NAGAON									
SCHEMES SANCTIONED DURING 2021-22									
SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATED AMOUNT (RS IN LAKHS)	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRESS (%)	FUND RECEIVED (RS IN LAKHS)	TARGET DATE OF COMPLETION	REMARKS /REASONS FOR DELAY
	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

  
 Executive Engineer,  
 Kaliabor-Samaguri Division (Irrigation),  
 Jakhhalaba

Signed by: CHANDAN  
 JYOTI BAISHYA  
 Reason: esigned  
 Location: Nagaon  
 Date: 24-Jan-2024  
 (03:29 PM)

*eSign*

**Upto Date Status of Ongoing Schemes For The Month of January, 2023**  
**(Infrastructure/works Department)**  
**District: Nagaon**  
**Department: Irrigation**

**Schemes Sanctioned During Current Year, 2023-24**

Sl No	Name of Schemes	PFMS & SLS CODE	Name of Implementing/Executing Agency	Category- CS/CSS/ STATE/E AP etc.	AMOUNT ALLOTTE D	Opening balance	Fund Received (Central Share) (Rs. In Lakh)	Fund Received (State Share) (Rs. In Lakh)	TOTAL FUND RECEIVED (RS. IN LAKHS)	Total Fund utilized	UC Submitted Against Total Fund (Lakh)	UC Pending As on Date (Lakh)	Physical Progress (In %)			Financial Progress (In %)	Target Date of Completion	Any Departmental Issues	Remarks/ Reasons for Delay
													Up to Dec'23	During the Month	Up to Date				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil


**Schemes Sanctioned During Current Year, 2022-23**

Sl No	Name of Schemes	PFMS & SLS CODE	Name of Implementing/Executing Agency	Category- CS/CSS/ STATE/E AP etc.	AMOUNT ALLOTTE D	Opening balance	Fund Received (Central Share) (Rs. In Lakh)	Fund Received (State Share) (Rs. In Lakh)	TOTAL FUND RECEIVED (RS. IN LAKHS)	Total Fund utilized	UC Submitted Against Total Fund (Lakh)	UC Pending As on Date (Lakh)	Physical Progress (In %)			Financial Progress (In %)	Target Date of Completion	Any Departmental Issues	Remarks/ Reasons for Delay
													Up to Dec'23	During the Month	Up to Date				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Phukantal MDTWS Solar Powered under RIDF-XXVIII (NABARD) for the year 2022-23	-	Irrigation Dept.	CS/SS	30.00	-	Nil	Nil	Nil	Nil	-	30.00	50%	42%	92%	0%	31-01-2024	No	Work in progress
2	Boring and installation of solar powered MDTW at Dhanekhowa Gaon Naltoli and Rahdhala Pathar area (2 Nos) under RIDF-XXVIII (NABARD) for the year 2022-23	-		CS/SS	60.00	-	Nil	Nil	Nil	Nil	-	60.00	30	22.50	52.50%	0%	31-01-2024	No	Work in progress
3	Boring and installation of solar powered MDTW at Sakmuthi Gaon and Panigaon-Missa area (3 Pts.) under SOPD-G for the year 2022-23	-		SS	90.00	-	Nil	Nil	Nil	Nil	-	90.00	30%	26.33%	56.33%	0%	31-01-2024		

Signed by: CHANDAN JYOTI BAISHYA  
Reason: signed  
Location: Nagaon  
Date: 24-Jan-2024  
(03:29 PM)

*Sign*

4	Boring and installation of solar powered MDTW at Uoguri Barbhogia Kisamat and Baruahati Gaon-Ulluoni area (2 Pts.) under SOPD-G for the year 2022-23	-	Irrigation Dept.	SS	60.00	-	Nil	Nil	Nil	Nil	-	60.00	30%	12.50%	42.50%	0%	31-01-2024	No	Work in progress
5	M&R of Sutargaon Intermediate LPS under Intd. Irrigation Scheme for Kollong River Basin & Sonai River Basin	-		SS	15.00	-	Nil	Nil	Nil	Nil	-	15.00	80%	20%	100%	0%	31-01-2024	No	Completed
6	M&R of Barama ILPS under D&A during the year 2022-23	-		SS	8.00	-	Nil	Nil	Nil	Nil	-	8.00	90%	10%	100%	0%	31-01-2024	No	Completed

  
 Executive Engineer,  
 Kaliabor-Samaguri Division (Irrigation),  
 Jakhlabandha,

Signed by: CHANDAN  
 JYOTI BAISHYA  
 Reason: esigned  
 Location: Nagaon  
 Date: 24-Jan-2024  
 (03:29 PM)

*eSign*

**UPTO DATE STATUS REPOT OF ONGOING SCHEME FOR THE MONTH OF JANUARY/2024**  
**(DEPARTMENT OTHER THAN WORKS DEPARTMENT)**

**DISTRICT: NAGAON**

**DEPARTMENT: ENVIRONMENT & FOREST (NAGAON S F DIVISION)**


Sl. No.	NAME OF SCHEME	NAME OF IMPLEMENTING/ EXECUTING AGENCY	OPENING BALANCE	FUND RECEIVED FROM GOVT. (Unit/No.)	Total Fund Available (Unit/No.) Received	Total Fund Utilized	Physical Progress		Financial Progress	Target date of completion/ achievement	Any departrmental issues	Reasons for delay	UC Submitted	Remarks
							No./Unit	% of Progress						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	CAMPA	NAGAON S F DIVISION	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	Fund not received during 2023-24

**SCHEME SANCTIONED DURING PREVIOUS YEAR 2022-23**

**DISTRICT: NAGAON**

**DEPARTMENT: ENVIRONMENT & FOREST (NAGAON S F DIVISION)**

Sl. No.	NAME OF SCHEME	NAME OF IMPLEMENTING/ EXECUTING AGENCY	OPENING BALANCE	FUND RECEIVED FROM GOVT. (Unit/No.)	Total Fund Available (Unit/No.) Received	Total Fund Utilized	Physical Progress		Financial Progress	Target date of completion/ achievement	Any departrmental issues	Reasons for delay	UC Submitted	Remarks
							No./Unit	% of Progress						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	CAMPA	NAGAON S F DIVISION	NIL	11,85,320	7,72,520	7,72,520	Maintenance of 1.5 Ha nursery at Missa	100%	100%	Works completed	NIL	Fund received in March 2023	Submitted	
					4,12,800	4,12,800	4th year maintenance of 25 Ha Afforestation at Nort Diju RF	100%	100%	Works completed		Fund received in March 2023	Submitted	

  
 Divisional Forest Officer  
 Nagaon Social Forestry Division  
 Katimari, Nagaon

# UPTO DATE STATUS OF ONGOING SCHEME FOR THE MONTH OF JANUARY/2024

## ( INFRASTRUCTURE/ WORKS DEPARTMENT)

DISTRICT: NAGAON


DEPARTMENT: ENVIRONMENT & FOREST (NAGAON S F DIVISION)

### SCHEME SANCTIONED DURING CURRENT YEAR: 2023-24

Sl. No.	NAME OF SCHEME	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS %	FINANCIAL PROGRESS %	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS/ REASONS OF DELAY
1	Nil	NAGAON S F DIVISION	Nil	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	

### SCHEME SANCTIONED DURING PREVIOUS YEAR 2022-23

Sl. No.	NAME OF SCHEME	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS %	FINANCIAL PROGRESS %	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS/ REASONS OF DELAY
1	Nil	NAGAON S F DIVISION	Nil	NIL	NIL	NIL	Nil	Nil	NIL	Nil	Nil	Nil	Nil	NIL	

  
Divisional Forest Officer  
Nagaon Social Forestry Division  
Katimari: Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY'2024**

NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT  
NAME OF DISTRICT:- NAGAON

SCHEMES SANCTIONED DURING 2023-2024

SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATED AMOUNT (RS IN LAKHS)	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRESS (%)	FUND RECEIVED (RS IN)	TARGET DATE OF COMPLETION	REMARKS /REASONS FOR DELAY
	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY'2024**


NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT  
NAME OF DISTRICT:- NAGAON

SCHEMES SANCTIONED DURING 2022-23

SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATED AMOUNT (RS IN LAKHS)	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRESS (%)	FUND RECEIVED (RS IN)	TARGET DATE OF COMPLETION	REMARKS /REASONS FOR DELAY
1	4702-00-800-0800-604-13-99-RIDF-LS-V-GA 4702-00-800-0800-604-13-99-RIDF-SS-V-GA	Phukantal MDTWS Solar Powered under RIDF-XXVIII (NABARD) for the year 2022-23	30.00	AA/IRR_2022-23(I)_3882, 018-03-2023	23-06-2023	92%	Nil	31-01-2024	Work in progress
2	4702-00-800-0800-604-13-99-RIDF-LS-V-GA 4702-00-800-0800-604-13-99-RIDF-SS-V-GA	Boring and installation of solar powered MDTW at Dhanekhowa Gaon Naitoli and Rahdhala Pathar area (2 Nos) under RIDF-XXVIII (NABARD) for the year 2022-23	60.00	AA/IRR_2022-23(I)_3883, 18-03-2023	24-06-2023	52.50%	Nil	31-01-2024	Work in progress
3	4702-00-102-1523-376-13-01-SOPD-G-V-GA	Boring and installation of solar powered MDTW at Sakmuthi Gaon and Panigaon-Missa area (3 Pts.) under SOPD-G for the year 2022-23	90.00	AA/IRR_2022-23(I)_3774, 13-03-2023	24-06-2023	56.33%	Nil	31-01-2024	Work in progress
4	4702-00-102-1523-376-13-01-SOPD-G-V-GA	Boring and installation of solar powered MDTW at Uoguri Barbhogia Kisamat and Baruahati Gaon-Ulluoni area (2 Pts.) under SOPD-G for the year 2022-23	60.00	AA/IRR_2022-23(I)_3773, 13-03-2023	23-06-2023	42.50%	Nil	31-01-2024	Work in progress
5	2701-80-001-0000-000-17-05-EE-V-GA	M&R of Sutargaon Intermediate LPS under Intd. Irrigation Scheme for Kollong River Basin & Sonai River Basin	15.00	AA/IRR_2022-23(I)_3525, 21-11-2022	14-03-2023	100%	Nil	31-01-2024	Signed by: CHANDAN JYOTI Das Reason: esigned location: Nagaon Date: 24-Jan-2024 Completed
6	2701-80-001-0000-000-17-05-EE-V-GA	M&R of Barama ILPS under D&A during the year 2022-23	8.00	AA/IRR_2022-23(I)_3525, 21-11-2022	09-03-2023	100%	Nil	31-01-2024	Completed

*Signature*

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY'2024									
NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT									
NAME OF DISTRICT:- NAGAON									
SCHEMES SANCTIONED DURING 2021-22									
SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATED AMOUNT (RS IN LAKHS)	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRESS(%)	FUND RECEIVED (RS IN LAKHS)	TARGET DATE OF COMPLETION	REMARKS /REASONS FOR DELAY
	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

  
 Executive Engineer,  
 Kaliabor-Samaguri Division (Irrigation),  
 Jakhhalaba

Signed by: CHANDAN  
 JYOTI BAISHYA  
 Reason: esigned  
 Location: Nagaon  
 Date: 24-Jan-2024  
 (03:29 PM)

*eSign*

**Upto Date Status of Ongoing Schemes For The Month of January, 2023**  
**(Infrastructure/works Department)**  
**District: Nagaon**  
**Department: Irrigation**

**Schemes Sanctioned During Current Year, 2023-24**

Sl No	Name of Schemes	PFMS & SLS CODE	Name of Implementing/Executing Agency	Category- CS/CSS/ STATE/E AP etc.	AMOUNT ALLOTTE D	Opening balance	Fund Received (Central Share) (Rs. In Lakh)	Fund Received (State Share) (Rs. In Lakh)	TOTAL FUND RECEIVED (RS. IN LAKHS)	Total Fund utilized	UC Submitted Against Total Fund (Lakh)	UC Pending As on Date (Lakh)	Physical Progress (In %)			Financial Progress (In %)	Target Date of Completion	Any Departmental Issues	Remarks/ Reasons for Delay
													Up to Dec'23	During the Month	Up to Date				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil


**Schemes Sanctioned During Current Year, 2022-23**

Sl No	Name of Schemes	PFMS & SLS CODE	Name of Implementing/Executing Agency	Category- CS/CSS/ STATE/E AP etc.	AMOUNT ALLOTTE D	Opening balance	Fund Received (Central Share) (Rs. In Lakh)	Fund Received (State Share) (Rs. In Lakh)	TOTAL FUND RECEIVED (RS. IN LAKHS)	Total Fund utilized	UC Submitted Against Total Fund (Lakh)	UC Pending As on Date (Lakh)	Physical Progress (In %)			Financial Progress (In %)	Target Date of Completion	Any Departmental Issues	Remarks/ Reasons for Delay
													Up to Dec'23	During the Month	Up to Date				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Phukantai MDTWS Solar Powered under RIDF-XXVIII (NABARD) for the year 2022-23	-	Irrigation Dept.	CS/SS	30.00	-	Nil	Nil	Nil	Nil	-	30.00	50%	42%	92%	0%	31-01-2024	No	Work in progress
2	Boring and installation of solar powered MDTW at Dhanekhowa Gaon Naltoli and Rahdhala Pathar area (2 Nos) under RIDF-XXVIII (NABARD) for the year 2022-23	-		CS/SS	60.00	-	Nil	Nil	Nil	Nil	-	60.00	30	22.50	52.50%	0%	31-01-2024	No	Work in progress
3	Boring and installation of solar powered MDTW at Sakmuthi Gaon and Panigaon-Missa area (3 Pts.) under SOPD-G for the year 2022-23	-		SS	90.00	-	Nil	Nil	Nil	Nil	-	90.00	30%	26.33%	56.33%	0%	31-01-2024		

Signed by: CHANDAN JYOTI BAISHYA  
Reason: assigned  
Location: Nagaon  
Date: 24-Jan-2024  
(03:29 PM)

*Sign*

4	Boring and installation of solar powered MDTW at Uoguri Barbhogia Kisamat and Baruahati Gaon-Ulluoni area (2 Pts.) under SOPD-G for the year 2022-23	-	Irrigation Dept.	SS	60.00	-	Nil	Nil	Nil	Nil	-	60.00	30%	12.50%	42.50%	0%	31-01-2024	No	Work in progress
5	M&R of Sutargaon Intermediate LPS under Intd. Irrigation Scheme for Kollong River Basin & Sonai River Basin	-		SS	15.00	-	Nil	Nil	Nil	Nil	-	15.00	80%	20%	100%	0%	31-01-2024	No	Completed
6	M&R of Barama ILPS under D&A during the year 2022-23	-		SS	8.00	-	Nil	Nil	Nil	Nil	-	8.00	90%	10%	100%	0%	31-01-2024	No	Completed

  
 Executive Engineer,  
 Kaliabor-Samaguri Division (Irrigation),  
 Jakhlabandha,

Signed by: CHANDAN  
 JYOTI BAISHYA  
 Reason: esigned  
 Location: Nagaon  
 Date: 24-Jan-2024  
 (03:29 PM)

*eSign*


**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY'2024  
(INFRASTRUCTURE / WORKS DEPARTMENT)**

**DISTRICT : NAGAON.**

**DEPARTMENT : Department of Housing & Urban Affairs, Middle Assam Division (Technical), Nagaon.**

**As on 19/01/2024**

Sl No.	Name of Scheme	Name of Implementing / Executing Agency.	Category-CS/CSS/State/EAP/Etc.	Opening Balance	Fund Received (Central Share) Rs. In Lakh.	Fund Received (State Share) Rs. in Lakh.	Total Fund available (Rs. In Lakh)	Total Fund utilized.	UC submitted against total Fund.	UC pending as on date.	Physical Progress (%)	Financial Progress (%)	Target date of completion	Any Departmental issues.	Remarks /Reasons for delay.
1	Renovation of Swahid Bhawan at Nagaon	Middle Assam Division, DoH&UA, Nagaon	State		NIL	71.13868	71.13868	71.13868	Submitted	NIL	100%	71.10%	Completed		
2	Construction of Modern Swimming Pool at M.G.Raod,Nagaon		State		NIL	144.67281	144.67281	144.67281	Submitted	NIL	75.00%	20.71%	29-02-2024		
3	Construction of SHG Hut and Improvement of Open theater in front of circuit House, Nagaon		State		NIL	NIL	NIL	NIL	does not arise	NIL	70.00%	NIL	29-02-2024		
4	Extension & Renovation of Indoor Stadium at Nagaon under CIDF for the year 2020-21		State		NIL	174.45097	174.45097	174.45097	Submitted	NIL	100.00%	43.55%	Completed		
5	Construction of Dr. Bhupen Hazarika Kala Tirtha at Panigaon Chariali , Nagaon under CIDF		State		NIL	708.33115	708.33115	708.33115	Submitted	NIL	51.00%	23.60%	13-07-2024		
6	Beautification of Morikolong Lake under CIDF		State		NIL	364.59575	364.59575	364.59575	Submitted	NIL	50.00%	14.60%	31-08-2024		
7	River Front Development and Beautification of River Kolong. from Law College Bridge to RKB Bridge, Nagaon under CIDF for the year 2020-21 (likely to be extended up to the RCC Bridge near RKB High School Playground)		State		NIL	147.91071	147.91071	147.91071	Submitted	NIL	43.00%	6.72%	30-06-2024		
8	Beautification with Modern Amenities at Milanpur Fishery, Nagaon		State		NIL	53.63079	53.63079	53.63079	Submitted	NIL	100%	99.51%	Completed		

  
 Executive Engineer,  
 Middle Assam Division (Technical)  
 DoH&UA, Nagaon.