

Subject	Minutes of the Meeting of District Development Committee
Date&Time	22/08/2023 at 10:00 AM
Venue	Conference Hall, D.C.'s Office, Nagaon
Participants	Annexure-1.1
Absentees	Annexure-1.2
Fund receipt & Utilization	Annexure-A(Received)&B(Notreceived)
Physical Progress	Annexure-C(for Current Year) and Annexure-D (for Previous Years).

The meeting was chaired by Sri Narendra Kumar Shah, IAS, Deputy Commissioner, Nagaon.

The decisions of the meeting are as follows:

Category-A:Department specific

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to betaken.	Agencyresponsible &Timeline
1	Reforms, Governance Facilitation & Regulation	Forest (Territorial)	Amrit VrikshaAndolan	DFO(Territorial)requested all HoDs to ensure registration of all stakeholders in the Amrit Vriksha App for successful implementation of the drive.	HoDs to ensure registration in coordination with DFO (Territorial) and ensure coordination with respect to the mega seedling plantation event on 17 th September, 2023.	All HoDs, COs, BDOs Timeline : 1 week
2	Infrastructure	APDCL		i) Regarding electric power line connection from Burapahar to Kuthori under the scheme AIIIB ii) Regarding drive for illegal pump connection in agricultural field.	i) Installation of Covert Conductor instead of Bare Conductor is going on. ii)CEO,APDCLreported that drive is going on in routine manner.	i) APDCL Timeline : 45 Days
3	Infrastructure	Water Resources	Construction of embankment along river Kollong from Baidyatup to Madhupur	Survey for land acquisition	Joint surveyis completed and CO, Nagaon Sadar Rev. Circle to submit LA estimate. EE, Water Resource informed that for permanent marking of land pillars will be installed soon.	CO, Nagaon Sadar Revenue Circle & Water Resources Timeline : 1 month
4	Infrastructure	Transport	Regarding condemnation of vehicles	DTO informed that 19 nos. of vehicles have been condemned so far and all HoDs were intimated about providing list of vehicles that to be condemned.	The Chairman instructed the Heads of Department to inspect vehicles in their respective departments for condemnation and submit the list to DTO.	All Cos, BDOs & HoDs Timeline : 1 month


District Commissioner,
Nagaon.

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
5	Social sector	Health	Regarding NOC for construction of Sub-Center in Kamargaon within the campus of veterinary Sub-Centre	The Joint Director, Health informed that formal NOC is not received yet though the construction is already started. The District AH & Vetty. Officer reported that the Director has sought for land documents for issuance of NOC.	DVO to ensure that NOC is provided.	DVO
6	Infrastructure	PHE	Regarding drinking water facility in AWC Damages infrastructure by Asom Mala project	DSWO informed that list of Anganwadi Centres (1103 nos.) already provided to the PHE. The EE, PHE Dhing Division informed that due to construction of Asom Mala Project 5 nos. of JJM project have been damaged. In this regard estimate has been submitted to PWD for restoration of those schemes.	The Chairman suggested to shortlist the AWCs situated in govt. land and that of in private land. The Chairman suggested that all the infrastructure related dispute should be resolved through the District Level Infrastructure Committee.	PHE& DSWO
7	Social sector	Social Welfare	i) Construction / Minor repairing of AWC ii) Regarding adoption of AWC	i) DSWO informed that a list of 419 nos. of AWC has been submitted to CEO, Nagaon Zilla Parishad for minor repairing. ii) DSWO informed that 3039 nos. of AWC have been adopted so far and 964 nos. of AWC are yet to be adopted.	i) The Chairman suggested to reconstruct the damaged floor of AWCs and directed to submit the action taken report in next DDC meeting. ii) The Chairman suggested to organize various activities in those AWCs and asked Deputy CEO, Zilla Parishad to explore possibility if PRI members can be encouraged to adopt remaining AWCs.	DSWO Timeline : 1 month DSWO and Deputy CEO, Zilla Parishad Timeline : 1 month
8	Social sector	Education	Repairing of cook shed in schools.	The Chairman was of the view that majority of the cooking shed in schools are deteriorating and need urgent attention for renovation.	The Chairman directed the Inspector of schools to prepare a list and share with Deputy CEO, Zilla Parishad.	Inspector of School


District Commissioner,
Nagaon.

1/79792/2023

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to betaken.	Agency responsible & Timeline
9	Economic Development	Agriculture		Uploading of land record and Aadhar seeding through postal account opening and e-KYC.	The DAO informed that the process of Aadhar seeding is going on.	DAO
10	Economic Development	Economics and Statistics	Agriculture Census	The Deputy Director, Economics and Statistics informed that 39.32% rev. villages are being surveyed as on date and rest of the villages are in progress.	The Chairman asked all COs to expedite the process through Lot Mondals.	COs Timeline : 1 month
11	Economic Development	Cooperative Societies		DRCS informed that proposal for 2 acres of land to construct GPSS in Ranthali is yet to be approved.	The Chairman asked CO, Nagaon Sadar Revenue Circle to look into the matter.	ADC (Revenue) & CO, Nagaon Sadar Revenue Circle.
12	Finance Planning	T & D Department	Asom Adarsha Gram Yojana (AAGY)	Review of AAGY schemes, 2018-19	All BDOs were instructed to complete the schemes of 2018-19 within a week & submit the Utilization Certificate and Completion Certificate and also to submit plan & estimate for new schemes of 2022-23.	BDOs Timeline : 1 week
13	Economic Development	Tourism	Infrastructure Development of Tourist Destination	i) Asst. Tourist Information Officer submitted a list of 8 nos. of tourist destination for infrastructure development. ii) Asst. Tourist Information Officer informed about department's proposal for renovating unused/abandoned bungalow that can be renovated and used for tourism.	i) The Chairman directed Deputy CEO, Zilla Parishad to prepare estimate for the same. ii) The Chairman directed ADC (Nazarat) and HoDs to share such list to Asst. Tourist Information Officer. iii) The Chairman also suggested to organize an awareness program for developing home stays near Kaziranga NP and also for training of tourist guide in consultation with Forest Department. Addl. Deputy Commissioner & I/C SDO (c), Kaliabor to coordinate.	i) Deputy CEO, Zilla Parishad ADC (Nazarat) and HoDs Addl. Deputy Commissioner & I/C SDO (c), Kaliabor and Asst. Tourist Information Officer


District Commissioner,
Nagaon.

I/79792/2023

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to betaken.	Agency responsible & Timeline
14	Social Sector	Food Civil Supplies & Consumer Affairs	NFSA	The DDS reported about the ongoing inclusion of NFSA beneficiary.	The Chairman directed all the BDOs to submit pending forms of NFSA beneficiaries to the DDS by 25/08/2023.	ALL BDOs
15	Economic Development	Forest (Wildlife)		DFO (Wildlife) informed about the requirement of 14 Lecha (2000 sq feet) of land near Burhachapori for installation of BSNL Tower for better telecom connectivity.	The Chairman directed CO, Rupahi Rev. Circle to look into the matter.	CO, Rupahi Rev. Circle
16	Economic Development	Agriculture Engineering		The Chairman reviewed the departmental progress.	The EE, Agriculture will submit detailed status of distribution of agriculture machinery.	EE, Agriculture
17	Economic Development	Dairy Development		The Chairman reviewed the departmental progress.		
18	Social sector	Employment Exchange		The Chairman reviewed the departmental progress.		
19	Economic Development	Excise		The Superintendent of Excise the departmental progress.	The Chairman suggested to increase the revenue generation.	Superintendent of Excise
20	Economic Development	Fishery		The Chairman reviewed the departmental progress.		
21	Economic Development	Handloom and Textile		The Chairman reviewed the departmental progress.		
22	Economic Development	Legal Metrology		The Chairman reviewed the departmental progress.		
23	Economic Development	Sericulture		The Chairman reviewed the departmental progress.		
24	Social sector	Social Forestry		The Chairman reviewed the departmental progress.		


District Commissioner,
Nagaon.

No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
25	Economic Development	Town & Country Planning		The Chairman reviewed the ongoing infrastructure schemes and their progress.		
26	Economic Development	Taxes		The Chairman reviewed the departmental progress.		
27	Social sector	Labour & Employment		The Chairman reviewed the departmental progress.		

Category-B: Themespecific

Sl. No.	Theme			
	Follow up of DCs conference			
28	Prevention of Child Marriage	The DCPO informed that 90% of Baal Panchayat has been constituted meeting are also being held.	The Chairman also instructed DCPO to constitute one Baal Panchayat in each GP.	DCPO Timeline : 1 month
29	PMAY	The Deputy CEO, Zilla Parishad reported that out of the total target of 121898 nos. of PMAY houses, 89913 nos. are completed and 31985 nos. are ongoing.	The Chairman directed to expedite the process and complete within 30 th Sept, 2023 .	CEO, Zilla Parishad & BDOs
30	ASRLM (Honey Production)	DAO informed that clusters have been identified in 22 villages for honey production.	The Chairman directed DAO to provide technical information and instructed Divisional Officer, soil conservation to share list of resource persons with DPM, ASRLM for training. The Chairman also suggested, those who get trained should be provided honey bee boxes through CLF and more beneficiaries to be added.	DAO & DPM
31	Prevention of Sexual Harassment at Workplace	Regarding constitution of Internal Complaints Committee	The Chairman directed all HoDs especially all the COs, BDOs, MBs and GPs to constitute Internal Complaints Committee incorporating the employees of the respective departments and submit monthly report.	COs, BDOs & MBs
32	Water User Committee		The Chairman directed the PHE Department to complete the formation of Water User Committee and submit report.	PHE
33	PM KISAN	DAO informed that the process of enrolling more farmers and ensuring Aadhar seeding, e-KYC, Aadhar authentication, land document and bank account linking is going on.	The Chairman instructed DAO to expedite the process.	DAO


District Commissioner,
Nagaon.

Sl. No.	Theme			
34	Khel Maharan	The Chairman discussed about the Khel Maharan that will be started after the end of monsoon.	The Chairman instructed COs, all HoDs & BDOs to cooperate for the programme to be successful.	COs, HoDs & BDOs
35	Sanskritik Mahasangram		The Chairman informed that Sanskritik Mahasangram is to be conducted by Cultural Department and there should be active participation of workforce from all departments, Circle Offices and Block Development Offices.	COs, HoDs & BDOs
36	District Water Management Plan	The Divisional Officer, Soil Conservation elaborated about Jal Shakti Abhiyan and Catch the Rain Campaign and shared a format where geo-tagging data of water bodies need to be incorporated.	The Chairman directed the BDOs and Departments concerned to carry out geo-tagging the existing water bodies and submit the reports within one week.	BDOs, Water Resource & Irrigation
37	Apun Ghar and Apun Bahan	The Senior Manager, Punjab National Bank informed about the details of Apun Ghar and Apun Bahan Scheme.		

The Chairman also desired to review the department wise progress of Infrastructure Development of Major Schemes / Projects of the following departments.

Issues discussed on Major Schemes / Projects and target date of completion assured by the Department as follows:

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
38	Kaliabor-Samaguri Irrigation Division	The Executive Engineer, Kaliabor-Samaguri Irrigation Division reported the progress of the schemes as follows:-	
		• Bamuni Flow Irrigation Scheme at Mothukhal under AIBP. Progress is 94%	November, 2023
		• Boring and installation of solar powered MDTW at Dhanekowa Gaon Naltoli and Radhala Pathar area (2 nos.) under RIDF-XXVIII (NABARD).	
		• Boring and installation of solar powered MDTW at Sakmuthi Gaon and Panigaon Missa area (3 Pts.) under SOPD-G for the year 2022- 23. The Chairman instructed SDO (C), Kaliabor Sub - Division to conduct field visit to Naltoli, Missa and Uluoni area where public opposed to start work.	November, 2023
	Kaliabor-Samaguri Irrigation Division	• Boring and installation of solar powered MDTW at Uoguri Borbhogia Kisamat and Baruahati Gaon- Ulluoni area (2 Pts.) under SOPD-G for the year 2022-23.	
		• Repairing and renovation of Canal Structure at Kaliabor Lift Irrigation scheme under SOPD for the year 2020-21, progress: 85%.	November, 2023
		• Sutargaon Intermediate LPS under Intd. Irrigation Scheme for Kollong River Basin & Sonai River Basin, progress:70%.	
		• M&R of Barama ILPS under D&A during the year 2022-23, progress: 10%.	March, 2024
		• Phukantal MDTWS Solar Powered under RIDF-XXVIII (NABARD) for the year 2022-23, progress: 0%. The Chairman viewed that progress of the works is not up to the mark and instructed EE to expedite the process for completion of the works and report in the next meeting.	November, 2023


District Commissioner,
Nagaon.

TND-27/1/2023-SPO-NGN

321307/2023/O/o SPO-NGN
1/79792/2023

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
39	Raha –Batadrava Irrigation Division	<p>The Executive Engineer, Raha - Batadrava Irrigation Division reported the progress of the schemes as follows:-</p> <ul style="list-style-type: none"> IIS for KRB & SRB – Renovation of Borchilla Intermediate Lift Point under SOPD for the year 2020-21, progress: 95%. Integrated Irrigation Project on Kollong Basin-Renovation of Phulaguri (L/B) ILP under SOPD- G for the year 2021-22, progress: 85%. Deep Tube Well Scheme at Sahari G.P, Raha (3 Points) under SOPD, Progress: 30%. 	<p>September, 2023</p> <p>September, 2023</p> <p>December, 2023</p>
40	Nagaon – Barhampur Irrigation Division	<p>The Executive Engineer, Nagaon-Barhampur Irrigation Division reported the progress of the schemes as follows:-</p> <ul style="list-style-type: none"> Sukanjuri Solar DTW Scheme under NABARD-XXVII, progress:35%. Telia Pahukata Electrical Lift Irr. Scheme under NABARD-XXVII. Scheme delayed due to change of location / recast of P&E. Palashani MDTW under SOPD for the year 2020-21, progress:90%. Barhampur Adarshagaon MDTW under SOPD for the year 2020-21, progress: 80%. Kahaligaon MDTW under SOPD for the year 2020-21, progress:80%. Solar and electrically operated Hybrid tube well scheme (10 Nos.) at Barhampur LAC, progress: 95%. Installation of solar and electrically operated Hybrid Tube well scheme at Senchowa and Pakhimaria G.P. under Nagaon Sadar LAC (10 Points) under SOPD, progress: 95%. 	<p>December, 2023</p> <p>December, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p>
41	Dhing – Rupahihat Irrigation Division	<p>The Executive Engineer, Dhing-Rupohihat Irrigation Division reported the progress of the schemes as follows:-</p> <ul style="list-style-type: none"> Solar and Electrically operated Hybrid Tube well scheme under Dhing LAC under SOPD-G for the year 2022-23, progress: 88%. 	September, 2023
42	DoH&UA	<p>The EE, DoH&UA, Nagaon reported the progress of schemes namely-</p> <ul style="list-style-type: none"> Construction of SHG Hut and Improvement of Open Theatre in front of Circuit House, Nagaon and progress is 43%. The executive engineer informed that notice has already been issued to the contractor as the progress of the work is slow and also applied foreextension of completion date. Construction of Modern Swimming Pool at M.G. Road, Nagaon and progress is 54%. Progress slow due to onset of Monsoon. Construction of Dr. Bhupen Hazarika Kala Tirtha at T.B. Hospital, Panigaon, Nagaon, progress 46.5% Beautification of Morikollong lake, progress is 30% Extension & Renovation of indoor stadium at Nagaon, progress is 67%. River Front Development and Beautification of river Kollong from Law College Bridge to RKB Bridge, Nagaon (likely to be extended up to the RCC Bridge near RKB High School Playground), progress is 32%. <p>The Chairman expressed dissatisfaction regarding progress of the works and instructed to speed up. The Chairman also instructed ADC (Urban) to verify P&E and quality of work.</p>	<p>October, 2023</p> <p>December, 2023</p> <p>July, 2024</p> <p>March, 2024</p> <p>September, 2023</p> <p>March, 2024</p>


District Commissioner,
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
43	NHM, Nagaon	<p>The Junior Engineer (Civil) NHM, Nagaon reported that the schemesnamely-</p> <ul style="list-style-type: none"> Establishing 3 nos. of 20 Bedded Wards closer to the CHCs at: <ul style="list-style-type: none"> Kampur FRU, progress: 95% Kuthori FRU: alternate site approved at Kuthori MPCH Tarabari Model Hospital, Progress is 10% Construction of Block Primary Health Centres at Simona Basti BPHC. Progress is 50%. Construction of Block Primary Health Centres at Jakhalabandha BPHC, progress: 35%. Construction of Block Primary Health Centres at Barapujia BPHC, progress: 35%. Construction of new Primary Health Centre with Residential accommodation at Puthimari in Nagaon District under NHM, Assam, progress: 50% Establishment of proposed 06 bedded ward at various SHCs and PHCs of Assam under ECRP II: <ul style="list-style-type: none"> Alitengoni SC: 80%. Garumara SC: 80%. Dekachuk SC: 98%. Padumoni SC: 90%. Tarabari MPHC: 98%. Upper Dumdumia MPHC: 90% Juria MPHC: 40% Singimari SD: 35% Kathiatoli PHC: 95% Hatikhuli SC: 90% Kanuamari SC: alternate site proposed Akorabori: alternate site proposed Batadrava MPHC: 25% Lahkar SC: work not started Kandulimari SC: alternate site proposed Hatipukhuri 02 SC: alternate site proposed Singimari SHC: alternate site proposed <p>The Chairman raised concern regarding ECRP II in SC's could be used as Labour room.</p> <p>PM ABHIM Work: Construction of building less Sub HealthCentres at:</p> <ul style="list-style-type: none"> Haribhanga: 50% TubukiJaroni 1: 20% Ranipukhuri: 20% Lowkhua Forest: 10% Rowmari- 2: 20% Lakhanabandha: 35% Kumargaon: 20% Langjap: 50% Kuhimari: 50% Bhutiagaon: 25% Dimoruguri: 10% Juripar- 1: 25% Jukuta: 20% NizPathari SC:15% 	<p>September, 2023</p> <p>November' 2023</p> <p>November' 2023</p>


District Commissioner,
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
1/79792/2023		<ul style="list-style-type: none"> ❖ Gatanga SC: 15% ❖ Lawgaon SC: 5% ❖ Bundurabill SC: 20% ❖ Takoubari SC: 5% ❖ Chalchali SC: 5% ❖ Dewri Chilabandha SC: 25% ❖ Bahakabari: 5% ❖ Sullung: 5% ❖ Bhatkagaon: 15% ❖ Murakhal: 20% ❖ Mourasuk SC: 5% ❖ Beloguri SC: 35% ❖ Gaspara: 15% • The JE, NHM informed that out of 60 building less Sub Health Centres 40 has been approved. 	
44	SSA	<p>The DPO, SSA reported the progress of the schemes as follows:-</p> <ul style="list-style-type: none"> • ACR for 2021-22: Out of total 718, 667 nos. have been completed and 51 nos. are in progress.(For 18 nos. 2nd installment yet not received) • Dysfunctional Girls Toilet for 2022-23: Out of total 105, 104 nos. are in progress and 1 nos. are to be started due to proposed amalgamation. • ACR for 2022-23: 27 Nos. are in progress (3rd installment yet to be received). • Boys toilet for 2021-22: 25 Nos. are completed and 1 Nos. is in progress. • The Chairman instructed to prepare and submit list of schools having major problems, extent of damage and type of damage. 	<p>September, 2023</p> <p>August, 2023</p>
45	Water Resources	<p>The Executive Engineer, Water Resources reported that the following schemes:-</p> <ul style="list-style-type: none"> • Extension of Lawkhowa Tie bund at Bogamukh area for the year 2021-22. Progress is 67%. • Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22. The EE informed that land acquisition is under process. • Immediate measures to restoration of B/T dyke along left bank of river Kopili from Charaihagi to Tuklaitup at 1 No. Nelipar area under SDRF for 2021-22, progress is 90%. • A/E measures to protect Bakulaguri area from erosion of river Kopili under Raha LAC, progress 75%. • R/S to Nonoi & Hariamukh dyke along right bank from Tulsimukh to Hariaghat, progress: 55%. • Protection of B-dyke at upstream of Muwamari butting point from the erosion of river Brahmaputra, progress: 73%. • Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur, progress: 30%. The EE also informed that there is land issue in 130 mtrs. of the last portion of the proposed embankment. • A/E measures to protect Kopilli left bank embankment at South Ghilani area from the erosion of river Kopilli, work yet to start. • Rejuvenation of Kollong river (Construction of intake and Appurtenant structures) (Ph - I -E). Work yet to be started. • Rejuvenation of Kollong river (Construction of intake and Appurtenant structures) (Ph - I -F). Work yet to be started. 	<p>September, 2023</p> <p>Land Acquisition under process</p> <p>December, 2023</p> <p>February, 2024</p> <p>April, 2024</p> <p>March, 2024</p> <p>April, 2024</p>


District Commissioner,
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
1/79792/2023		<p>The Executive Engineer, PWD, Batadrava, Dhing and Raha Territorial Road Division reported that the following schemes namely-</p> <ul style="list-style-type: none"> • Improvement and widening of Amsoi Bazar to Gaspura Tiniali (MDR-NGM-18) by providing DBM and BC including road safety and Tree Plantation under RIDF-XXVI of NABARD 2020-21, progress is 82% • Improvement & upgradation of B/Dyke from Silghat to Dhing by providing ICBP under RIDF-XXVII of NABARD for the year 2021-22, progress is 66% • Improvement & upgradation of B/Dyke from Dhing to Hiloikhunda by providing ICBP under RIDF-XXVII of NABARD for the year 2021-22, progress is 96% • Renovation and upgradation of warehousing facilities under the scheme of APART in existing warehouse complex at Raha, progress is 98%. <p>MMUPPNA</p> <ul style="list-style-type: none"> • Improvement of Nagaon Juria Balikatia Dhing Akarabori Road Part2 (Dhing Dumdumia Road) (from ch 0.00m to 5000.00m). Progress is 10% • Improvement of Road from Jajari to Sabukdhora (from ch 0.00m to 5000.00m) under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23 (RIDF - XXVIII), Batadrava LAC. Progress is 5% • Improvement of road from Moirabari Lochanabori Belobori Road Part 1 (Moirabari to Belobori) under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23 (RIDF - XXVIII), Dhing LAC. Progress is 12% • Improvement of Amsoi Dighaliati Road. Progress is 20% • Improvement of road from Kakatigaon to Magurgaon road & Taporiborchuba Darangialgaon at Magurgaon to Cheuguri Salmara Balijuri Connect Road (Kakatigaon-Chewguri- Salmara-Balijuri Connect road) under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23 (RIDF - XXVIII), Raha LAC. Progress is 12% <p>MMPPNA</p> <ul style="list-style-type: none"> • Construction of Road from Dhupaguri Daccaibosti (Rowmari to Dhupaguri) (L= 1.00 Km). Progress is 2% • Batamari Haidubi Road (Haidubi to Batamari) (L= 1.567 Km) from Ch. 0.00 m to 1567.00 m. Progress is 2% • Dhupaguri Katahguri (Dhupaguri Bherbhery)(Dhupaguri to Tuktuki) (L= 3.45 Km) from Ch. 0.00 m to Ch.3450.00 m including Routine Maintenance for Four Years Under Mukhya Mantrir Pakipath Nirman Achani for the year 2022-23. Progress is 2% • BMD Road to Ahomgaon (Uttar Ahomgaon to Ahomgaon)(L= 1.016 Km) from Ch. 0.00 m to 1016.00 m including Routine Maintenance for Four Years Under Mukhya Mantrir Pakipath Nirman Achani for the year 2022-23. Progress is 2% • Construction of Road from Maj Rowmari to Uttar Rowmari from Ch 0.00 m to 2291.00 including Routine Maintenance for Four Years Under Mukhya Mantrir Pakipath Nirman Achani for the year 2022-23. Progress is 8% • Construction of Road from Gosaigandha to Katahguri Bazar from Ch 0.00 m to 2890.00. Progress is 2% • Kaiborta gaon to Bamunbori via Hemarbori Road (Bamunbori to Bhalukmari) from Ch 0.00 m to 2418.00 including Routine Maintenance for Four Years under Mukhya Mantrir Pakipath Nirman Achani for the year 2022-23. Progress is 2% 	<p>September, 2023</p> <p>December, 2023</p> <p>September, 2023</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>February, 2024</p> <p>January, 2024</p> <p>April, 2024</p> <p>April, 2024</p>
46	PWD, Batadrava, Dhing & Raha Territorial Road Division		


District Commissioner,
Nagaon.

1/79792/2023 No.	Name of Department	Name of Major Schemes / Project	Target date for completion
	PWD, Batadrava, Dhing & Raha Territorial Road Division	<ul style="list-style-type: none"> • Bagariguri Lalungaon to Dhuwakhowa Pukhuri from Ch 0.00 m to 1352.00 including Routine Maintenance for Four Years. Progress is 5% 	April, 2024
		<ul style="list-style-type: none"> • Construction of Road from Dolonghat Model Hospital to Jajari Sabukdhora Rd via Jajari Anchalik Kriya Santha under. Progress is 12% 	May, 2024
		<ul style="list-style-type: none"> • Dhuniabheti to Bheti Bazar (Dhaniabheti to Bhomoraguri Lalungaon) from Ch 0.00 m to 2310.00, Progress is 5% 	May, 2024
		<ul style="list-style-type: none"> • Shyam kalia Namghar to Natun Bhogbari Road Part 2 (Shyam kalia Namghar to Ailakhi) from Ch 0.00 m to 2317.00 including Routine Maintenance for Four Years. Progress is 2% 	May, 2024
		<u>MMMPA</u>	
		<ul style="list-style-type: none"> • Construction of Road cum Embankment from T/dyke along R/B of Kopili river from Chapormukh to Ahotguri Amsoi PWD Road by providing E/W, GSB, WBM Gr-III, ICBP, Road signage etc in Raha (SC) LAC. Progress is 25% 	May, 2024
		<u>MMPNA</u>	
		<ul style="list-style-type: none"> • Periodic Renewal of JTB road – Paghali. Progress is 30% 	September, 2023
		<ul style="list-style-type: none"> • Road from Dhupaguri Daccaibosti (Rowmari to Dhupaguri). Progress is 2% 	September, 2023
		<ul style="list-style-type: none"> • Dhupaguri Saharia Road. Progress is 2% 	September, 2023
		<ul style="list-style-type: none"> • Ghahi Kuruabahi Road - West Kujidah Medhichuk. Progress is 25% 	September, 2023
		<ul style="list-style-type: none"> • Periodic Renewal of Nagaon Barapujia - Kakamari Jajari. Progress is 90% 	September, 2023
		<ul style="list-style-type: none"> • Nagaon Barapujia Road - Gedarbori Phuloniati, under Mukhya Mantrir Path Nabikaran Aachani under Batadrava LAC for the year 2022-23. Progress is 30% 	September, 2023
		<ul style="list-style-type: none"> • Periodic Renewal of Road from Nagaon Bhuragaon PWD Road to Gayangaon (Niz Dhing to Bandar Chariali). Progress is 3% 	September, 2023
		<ul style="list-style-type: none"> • Road from Borthal Doloigaon to Sunarigaon via Bhajakhaity (Sunarigaon to ulubari). Progress is 3% 	September, 2023
		<ul style="list-style-type: none"> • Road from Datialbori to Ulubari via Hugaltoli (Borbari to Ulubari). Progress is 3% 	September, 2023
		<ul style="list-style-type: none"> • Periodic Renewal of Arabari Sonaibera Road (Arabari Bazar to Jamuguri). Progress is 3% 	
		<ul style="list-style-type: none"> • Hahchara Ulubari Road Part- I (Hahchara to Ulubari). Progress is 3% 	
		<ul style="list-style-type: none"> • Bilotia Kandhulimari via Magurmari, under Mukhya Mantrir Path Nabikaran Aachani under Dhing LAC for the year 2022-23. Progress is 3% 	
		<ul style="list-style-type: none"> • Periodic Renewal of Salmara (Deobali Dighaldari) Phulaguri Uttar Petboha Ghahi Majgaon Bhalukmar (Jagial tiniali to Phulaguri). Progress is 3% 	September, 2023
		<ul style="list-style-type: none"> • NH37 to Katahguri to Gandhibori (Saragaon to Kahiguri) under Mukhya Mantrir Path Nabikaran Aachani under Raha LAC for the year 2022-23. Progress is 35% 	September, 2023
		<ul style="list-style-type: none"> • Periodic Renewal of KSB Road to Gerjaipam via Kalibari Rd (Kachua tiniali to Gerjaipam). Progress is 90% 	September, 2023
		<ul style="list-style-type: none"> • KSB Road to Fakali via Birina Ati Rd (Birinahati to Birinahati). Progress is 50% 	September, 2023
		<ul style="list-style-type: none"> • Rajagaon to pramila jaroni (Rajagaon to Pramilajaroni) under Mukhya Mantrir Path Nabikaran Aachani under Raha LAC for the year 2022-23. Progress is 90% 	September, 2023


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
47	PWD, Kaliabor and Samaguri Territorial Road Division	<p>The Executive Engineer, PWD, Kaliabor & Samaguri Territorial Road Division reported that progress of the following schemes namely-</p> <ul style="list-style-type: none"> Construction of RCC Bridge No. 1/1 over river Kollong on NH-37 to NKS Road via Milan Nagar Road under SOPD-G for the year 2020-21, progress is 81% Construction of road cum embankment of Brahmaputra Dyke from Silghat to Dhing 0.0m to 12.35km under RIDF-XXVII of NABARD, progress is 64%. Progress of the work is slow due to heavy rain. Construction of B/Dyke from Silghat to Dhing from Ch: 12.35km to 15.075km under RIDF-XXVII of NABARD, progress is 87%. Construction of Road from NH-37 to Missa Polo Club under SOPD-G for the year 2022-23, progress: 85% <p>PMGSY III :</p> <ul style="list-style-type: none"> MRL02T02- Salna to Anjukpani Road, progress is 78% MRL01- Napani to Missa road, progress is 87% MRL02- Kawoimari to Suwaloni via LotanoiChapori, Progress is 100% MRL01- Pub Amarakanda to SSL Road at Koroiguri, progress is 35% MRL08- Kuwaritol to Hatbor via Dolgaon, Progress: 60%. <p>MukhyaMantrir Path NobikaranAachani (Maintenance Work)</p> <ul style="list-style-type: none"> Periodic Renewal of Noltoli to (Gakhirekhathi) Jawani, Bharali Namghar approach road, Rahdhala to Missa, Napani to NH 37 at Missa Part 4 (Salna bazar to Purana salna), Baliduwa to SilghatKuwaritol Road, Kawaimari to Uluoni Part 1, Dulal Madhab Solal Road, Besemari to Missa, progress: 10% Periodic renewal Samaguri Singimari Dakhin Kalihamari to NH 37 at Amoni road part 1, progress: 20%. <p>MukhyaMantrirPakipathNirmanAachani:</p> <ul style="list-style-type: none"> Construction of road from i) Approach road of Sacred hearth catholic church & other development works ii) Approachroad of SurjyaHatigaon LP School Kaliabor LAC ,including Routine Maintenance for 4 year, progress: 65%. Construction of Approach road to Covid Hospital at Uloni, progress: 80%. Construction of Road at Hatimura, progress: 10%. Construction of Longkoi Lakthe to Chakuranga Gaon, progress: 25%. Construction of Charanbosti to Borhola Sub Centre Road, progress: 35%. Construction of Charanbasti Shiv Mandir road, progress:25% Construction and Widening of road from Sullung to Borghuli, progress: 65%. Construction of SA Road to Amguri road, progress: 60%. Construction of Mizigaon to Busu Bey gaon, progress: 10%. Construction of road from PDB Road to Geruagaon Sankanda LP School Via Geruamukh, progress: 30%. Construction of road from PDB road at Bakultal toPanikhuwa Chuk, progress: 30%. Construction of road from Randhanichuk LP School to Gayanor Chuk Village, progress: 32%. Construction of Bharaguri To Silathiabasti via Maheswari Vaidik Ashram Part I, progress: 30%. Construction of road from Bharaguri to Silathiabasti via Maheswari Vaidik Ashram, Part II, progress: 32%. 	<p>November, 2023</p> <p>December, 2023</p> <p>December, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>October, 2023</p>

District Commissioner,

Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
	PWD, Kaliabor and Samaguri Territorial Road Division	<ul style="list-style-type: none"> Construction of PDB to RB via Barekuria (Panigaon to Barekuria), progress: 40%. Construction of road from Hatisingia Chuk to Kekora Chuk Road Part 1, progress: 32%. Construction of road from NH-37 to Hagrapullu Gaon, progress: 37%. Construction of road from Udmari PWD Road to Burha Buhi Siva Mandir at Udmari Gaon, progress: 10%. Construction of road from NH-37 to Trinanath Mandir at Borua Chuk, progress: 31%. 	January, 2024
48	PWD, Nagaon Barhampur & Rupahihat Territorial Road Division	<p>The Executive Engineer, PWD, Nagaon Barhampur & Rupahihat Territorial Road Division reported the progress of the following schemes namely-</p> <ul style="list-style-type: none"> Construction of RCC Br. No. 26/1 over river Kapili at Kampur at Nagaon - Kampur - Baithalangso Road under Mahabir Lachit Chilarai Setu Nirman Abhiyan (MLCSNA) under SoPD (G) for 2018-19, Package No. MLCSNA/SOPD(G) / Barhampur/03, physical progress is 72%. Const. of RCC Br. No. 1/1 on Girls College Approach Road under Mahavir Lachit Chilarai Setu Nirman Abhiyan under RIDF-XXIV of NABARD, progress is 95%. Work can not be progress further due to land dispute. Construction of RCC Bridge No. 1/1 NH-36 to Kachulukhuwa Road over river Morikollong under RIDF-XXV of NABARD for the FY 2019-20 in Nagaon District. progress is 92%. The Chairman suggested to explore options for alternate land. Construction of RCC Bridge No. 5/1 over river Nikhari on Rengbeng Grant to Patiapum Road under RIDF-XXV of NABARD for the FY 2019-20 in Nagaon District under Nagaon Territorial Road Division, progress is 87%. Work hampered due to heavy rain. Improvement by widening & strengthening of Chutiagaon Nonoi PWD Road at Uria Gaon Chowk (Uriagaon Chowck towards Nonoi) L=5.40 Km under RIDF- XXVI of NABARD for the year 2020-21 pkg no. Barhampur / RIDF-XXVI/2020-21/01, progress is 75%. Progress slowed due to fund issue. Utility Shifting of Electrical Poll is going on in the project namely Improvement and Upgradation of Road from Dhing to Nagaon via Bordowa under Asom Mala. All possible efforts being taken, and the road is kept in motorable condition during implementation of the scheme. Improvement and Upgradation of Road from Dhing to Nagaon via Bordowa under Asom Mala (from CH 0+000 to 23+883km) Package No. CE/AM/SOPD(L1)/30/2020-21/1 under Improvement and Upgradation of 11 Roads under Asom Mala SOPD Lot 1 for the year 2020-21, progress is 33.02% Construction of roads on River Embankment along right bank of kapili River from Medhigaon to Bareguga under RIDF- XXVII- NABARD for the year 2021-22. Progress is 91%. Construction of roads on River Embankment B/Dyke from Silghat to Dhing under RIDF-XXVII-NABARD for the year 2021-22. Progress is 65% Construction of RCC Bridge No. 1/1 on kekuribari to Bamunijan Reserve over river Haria. Progress : 82%. 	<p>December, 2023</p> <p>Land dispute</p> <p>Land Acquisition (dispute)</p> <p>October, 2023</p> <p>December, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>January, 2024</p>

District Commissioner,

Nagaon.

**District Commissioner,
Nagaon.**

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
1/79792/2023	PWD, Nagaon Barhampur & Rupahihat Territorial Road Division	<p><u>Mukhya Mantrir Path Nobikaran Achari</u> <u>(Maintenance Work)</u> :</p> <ul style="list-style-type: none"> Periodic renewal of road Ahomgaon to Kathiatoli Amlokhi road, progress: 40%. Periodic renewal of road from Pub Tetelisor to Palasa road, progress: 95%. Periodic renewal of road from Kalanijalah to Amtol, progress: 35%. Periodic renewal of road from Kathiatoli Kampur Road to Kalaikhowa via Pachim Tetelisor Road Part-I (Tetelisor to Kalaikhuwa), progress: 15%. Periodic renewal of road from Balika Nangaldhua road, progress: 0%. Notice issued to the contractor for slow progress of work. Periodic renewal of road from Morikolong Borama Road (Panigaon Morikolong Purnigudam) Part 1 (MDR), progress: 0%. Notice issued to the contractor for slow progress of work. Periodic renewal of road from Maheripar Chariali to Gorajan Road, progress: 52% Periodic renewal of road from Rupohi Bhakatgaon to Rupohitown, progress: 50%. Periodic renewal of road from Uttar Khatowal-I to Uttar Khatowal -II, progress: 25%. Periodic renewal of road from Lawgaon to Rupohi Town East, progress 50%. <p><u>MMPPNA</u></p> <ul style="list-style-type: none"> Sonai Juria Saidoria Road (Silongani – Saidoria Tiniali). Progress is 95% Road from Herapatty to Chotarupohi (Herapatty bazar to Herapatty) PART 1 & 2. Progress is 16% Road from Katimari to Grant Road (Katimari to Katimari Grant). Progress is 50% Navarup Jatiyo Vidyalaya Road. Progress is 95% Rudra Ram Bordoloi Road (South Haibargaon to ARB Road). Progress is 70% Pratap Sarmah Road (Lover Bridge to red Cross Chariali). Progress is 95% Bondurlav Majumdar Road (Aminpatty to Bondurlav Majumdar Road). Progress is 40% Road from Nagaon Dakhinpat Road to Dakarghat Photachuk via Phatachuk Namghar. Progress is 70% Deodhar Panchayat Office Approach road. Progress is 45% Road from Borpathori MV School to Pachim Jalah SC Village. Progress is 65% Borkola Gandhi Bidyapith to Loomati Pathar. Progress is 60% Road from Ghagorial Gaon Mini PHC Road to No. 2 Ghagorial Gaon. Progress is 5 % Road from Tulsimukh Rangalumukh road to 2 No. Sukatiputa. Progress is 50% Balijuri Tiniali to Bonbahani M V School connecting Balijuri Chariali. Progress is 20% 	<p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>May, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>June, 2024</p>


District Commissioner,
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
48	PWD, Nagaon Barhampur & Rupahihat Territorial Road Division	<ul style="list-style-type: none"> KA Road to Khanajan. Progress is 7% Chamgaon forest office road to Borkhola Karbigaon Road. Progress is 10% Lungsung Bagan Bazar to Hospital Road. Progress is 32% Nonoi Kumargaon road to Japisajia (Kondoli) gaon. Progress is 45% Kathiatoli Kampur Road to Panikabasti (South Nambor Lalunggaon). Progress is 47% BB Road to Adarsha Gaon Road. Progress is 35% 1 No. Ghogargaon to Borpukhuripar Road. Progress is 40% CN Road to Barhampur Block Road via Majputoni. Progress is 42% Ananta Kondoli High School to Silbhetta. Progress is 30% KA road to Kafitoli Brahmingaon road. Progress is 15% NH-36 to Gomariati to Kondoli. Progress is 10% Kamalachuk to NH-36, Solmari from Ch. 0.00 m to 910.00 m. Progress is 40% KA road to Nabajyoti gaon from Ch. 0.00 m to 1630.00 m. Progress is 10% Balika Nangaldhua Kasakati Road. Progress is 40% Hatipara Khatowal PWD Road at Tarabari To Rupahi College Road via Gehua Chalchali. Progress is 45% Nagabandha Udmari Road. Progress is 18% Rupohi Marangaon PWD Road to Jukati Bajar Road. Progress is 7% Singari to Dubipar Road. Progress is 6% Mukunda ati to Sutirpar Road via Jahajan. Progress is 12% Singari Bazar to Juria Road. Progress is 98% Chamdharma Sutirpar Road at Gangaramghat to Kacharigaon Garajan Road. Progress is 40% Tinsukia Tarabari Road. Progress is 10% <p>MMUPPNA</p> <ul style="list-style-type: none"> Improvement of Road from Nagaon Dakhinpat Kampur Baithalangso Road (SH-18) from Ch. 2000.00 m to 12030.00 m (Nagaon to Dakhinpat Chariali) under Mukhya Mantrir Unnoto Pakipath Nirman Aachani for the year 2022-23 of District Nagaon (Nagaon LAC). Progress is 8% Gomotha Barhampur Bamuni Road (Gomotha – Bamuni Chariali). Progress is 30% Dhing Baruati Jajori Kurwabahi Bebajia Ghahi Dakhinpath Nonoi Chutiagaon Road (Nanoi-Chutiagaon) Part-3. Progress is 35% Kacharigaon to Hayanthol (Borlalung Gaon – K.A. Road). Progress is 17% Sonai Saidoria Road. Progress is 18% 	<p>June, 2024</p> <p>June, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>January, 2024</p> <p>January, 2024</p>
49	PWD, Kaliabor, Samaguri, Barhampur & Rupahihat Territorial Building Division	<p>The EE, PWD, Kaliabor, Samaguri, Barhampur & Rupahihat Territorial Building Division reported that progress of the following schemes namely-</p> <p>Medical College at Nagaon: Hospital Building – 91%.</p>	


District Commissioner,
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
1/79792/2023	PWD, Kaliabor, Samaguri, Barhampur & Rupahihat Territorial Building Division	<p>The Chairman instructed SDO (Sadar) to conduct a field verification of the Hospital Building of the Medical College.</p> <ul style="list-style-type: none"> Establishment of new Engineering College Nagaon, progress 73%. Construction of sports hostel at Dr. T. Ao Stadium at Kaliabor under signature project for the year 2018-19. Progress is 67%. Construction of new building at Sub-Divisional Library Kaliabor, progress is 74% Construction of District Science Centre and Planetarium at Kaliabor, progress is 47% Construction of 4 nos. of Additional Classroom, Laboratory, Kitchen, Toilet Block and a Cycle Stand of Model Tea Garden School at <ul style="list-style-type: none"> a) Dijubheli T.E., Progress is 37% b) Pumasalona T.E., Progress is 44% c) Sagunbari T.E., Progress is 65% d) Keldin T.E., Progress is 53% Upgradation of Nagaon Polytechnic Institute and ITI in Assam as Centre of Excellence (Construction of Workshop and Tech Lab at 61 Nos. of ITI/Polytechnic of Assam) (Part-B) . Progress is 41% <p>MSDP 2017-18 :</p> <ul style="list-style-type: none"> Construction of Dijuvelly AWC at Anjukpani GP, progress: 67%. Construction of Anjukpani Bagan AWC at Anjukpani GP, progress: 67%. Construction of 3 No. Anjukpani AWC at Anjukpani GP, progress: 65%. Construction of Bandor Kacha AWC at Hatigaon Bagicha GP, progress: 67%. Construction of AWC at Pachim Khalpara, GP Hatipukhuri, progress: 95%. Construction of AWC at Uttar Geruwaati, GP Borghat, progress: 95%. Construction of AWC at RupahiSonaipar, GP Rupahi, progress: 95%. 3 Nos. of AWC construction are not yet started due to reluctance of the contractor. The Chairman instructed ADC (Revenue) to look into the matter. <p>Schemes of 2022-23</p> <ul style="list-style-type: none"> Repairing and Renovation of Silghat MPHC (Family Planning Room), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Silghat MPHC (Baby Care House), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Silghat MPHC (Doctor Quater), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Silghat MPHC (ANM Quater), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Kuwaritol MPHC (Double Quater), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Kuwaritol MPHC (Grade – IV Quater), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Kuwaritol MPHC (Doctors Quater), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Kuthari MPHC (Grade – IV Quater), Kaliabor, Nagaon. Work just started. 	<p>September, 2023</p> <p>March, 2024</p> <p>October, 2023</p> <p>January, 2024</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>September, 2023</p> <p>October, 2023</p> <p>October, 2023</p> <p>October, 2023</p> <p>October, 2023</p> <p>November, 2023</p> <p>October, 2023</p> <p>November, 2023</p> <p>November, 2023</p>


District Commissioner,
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
1/79792/2023	PWD, Kaliabor, Samaguri, Barhampur & Rupahihat Territorial Building Division	<ul style="list-style-type: none"> Repairing and Renovation of Kuthari MPHC (Doctors Quater), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Panigaon Dispensary, Kaliabor, Nagaon. Work just started. Repairing and Renovation of Panigaon Dispensary (Doctors Quater) Kaliabor, Nagaon. Work just started. Repairing and Renovation of Bamuni MPHC (Pharmacist/ANM Quater) Kaliabor, Nagaon. Work just started. Repairing and Renovation of Bamuni MPHC (Doctors Quater) Kaliabor, Nagaon. Work just started. Repairing and Renovation of Panigaon Dispensary MPHC (Staff Qtr. 1&2), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Kuwaritol MPHC (Hospital Building), Kaliabor, Nagaon. Work just started. Establishment of 54 bedded Covid-19 isolation bed facility along with one number doctor room and 5 nos. toilet at Uluoni CHC under Simona Basti BPHC Nagaon. The Chairman instructed SDO (C), Kaliabor to look into the matter. Repairing and Renovation of Kuthari MPHC (Hospital Building), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Naltoli MPHC (Grade – IV Qtr.4 Nos), Kaliabor, Nagaon. Work just started. Repairing and Renovation of Naltoli MPHC (Hospital Building), Kaliabor, Nagaon. Work just started. 	November, 2023 December, 2023 November, 2023 December, 2023 December, 2023 December, 2023 December, 2023 September, 2023 December, 2023 December, 2023 December, 2023
50	PWD, Nagaon, Raha, Dhing & Batadrava Territorial Building Division	<p>The EE, PWD, Nagaon, Raha, Dhing & Batadrava Territorial Building Division reported that progress of the following schemes namely-</p> <ul style="list-style-type: none"> Development of Batadrava Thaan as Cultural and Tourist Destination at Batadrava, Nagaon, and progress: Phase-I: 80% and Phase II: 40%. Development and upgradation of Batadrava Than at Barduwa, Nagaon for the year 202-23, progress is 85% Construction of Model Residential School at Batadrava, Nagaon district, Package No. MRS-20 and progress is 98%. Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon, progress is 49%. Construction of Multi-storied Market Complex including Car Parking at Natun Bazar Market, Nagaon, progress is 49%. Construction of Public Bus Stand with all modern facilities at Morikollong, progress is 47%. Construction / Re-modelling of RCC Building including Development of Library vocational Centre etc. of Madhab Dev Higher Secondary School at Tulsimukh, Nagaon during the year 2016-17 including electrical works, progress is 80%. Regarding the establishment of Polytechnics and Govt. Law College at Raha, joint survey has been done. Regarding VGR land Ramjanati, allotment given but advance possession is awaited. The Deputy Commissioner instructed the ADC (Revenue) to look into the matter. Construction of RCC (G+2) Building office of the Joint Director of Health Service, Nagaon (Main Building). Progress is 20%. 	Phase-I: December, 2023 Phase II: January, 2024 September, 2023 September, 2023 March, 2024 March, 2024 March, 2024 December, 2023

[Signature]
 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
1/79792/2023	PWD, Nagaon, Raha, Dhing & Batadrava Territorial Building Division	<ul style="list-style-type: none"> • Upgradation of Govt. Polytechnic institute and ITI in Assam (ITI, Nagaon and Polytechnic, Nagaon), Progress: 80%. • Renovation of boundary wall (front side), gate and sentry post at the Judicial Officers Residential complex (RCC) situated at B.M. Road, Nagaon. Progress is 80%. • Construction of Model Women College at Batadrava. Work just started. • Establishment of 14 bedded fully equipped PICU of T.B. ward (new construction) at BPCH, Nagaon. Progress is 80% • Renovation of the boundary wall (front side), gate and sentry post at the Judicial Officers Residential Complex (RCC) situated at B.M. Road, Nagaon. Progress is 85% <p>MSDP :</p> <ul style="list-style-type: none"> ➤ Construction of proposed Girls Hostel (100 bedded) under MSDP in Nagaon district at: <ul style="list-style-type: none"> • Mowamari High School : 40% • Nilbagan H.S. School : 88% • Kachuwa : 52% → 52% ➤ Construction of Shillongoni Sub-Centre, progress : 80%. ➤ Construction of AWC at Moiradhaj-2: work not started due to land dispute. ➤ Construction of AWC at Pachim Chamaka, Amlokhi : work not started due to land dispute. ➤ Construction of AWC at Dakhin Dhupaguri, Dhupaguri GP :work not started due to land dispute. ➤ Construction of AWC at 248 No. Pub Jurirpar Subahi Madrassa :work not started due to land dispute. <p>The Chairman instructed ADC (Revenue) to issue instructions to concerned COs to look into the matter of land dispute.</p> <ul style="list-style-type: none"> ➤ Construction of New Building at Borkola HS School. Progress is 99% 	<p>September, 2023</p> <p>October, 2023</p>
51	Sewerage Board	<p>As reported by the Executive Engineer, Assam Urban Water Supply and Sewerage Board –</p> <ul style="list-style-type: none"> • Construction of Aeration tank, Settling tank, Clarified tank, Filtered water tank and Construction of Boundary Wall with Iron Gate. Progress is 80% • Construction of Pump House. Progress is 75% • Construction of Collection Chamber. Progress is 75% • Construction of Staff Quarter Building. Progress is 60% • Supply & Installation of Electro-Mechanical Works. Progress is 70% • Supply & Installation of Sewerage Pipeline. • Sewerage Treatment Plant. The Chairman instructed ADC (UA) to look into the project. 	

The Chairman directed all HoDs to submit their interdepartmental issues to be included in DDC meeting Agenda along with Action Taken report on last DDC meeting minutes one week prior to the meeting.

The meeting ended with vote of thanks from the Chair.

Signed by Narendra Kumar
Shah
Date: 25-08-2023 16:29:12
District Commissioner,
Nagaon.

Date: /08/2023

Memo eFile No. E 26392 (A)

Copy to:

1. The Addl. Chief Secretary to the Govt. of Assam, T&D Department, Dispur, Guwahati-6 for kind information.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Guwahati-6 for kind information.
3. The Principal Secretary to the Govt. of Assam, Transformation & Development Department, Dispur for kind information.

321307/2023 O/A SPO-NGN

4. The S.O. to C.S. to the Govt. of Assam for kind appraisal of Chief Secretary.

1/79792/2023. The Director (DCP), Transformation & Development Department, Dispur for kind information.

6. The Director, Evaluation & Monitoring Division, Transformation & Development Department, Dispur for kind information.

7. The DIO, NIC, Nagaon. He is requested to upload the DDC minutes in the District Website urgently.

8. All Circle Officers/BDOs, Nagaon district for information and necessary action.

9. All Members of DDC for information and necessary action.

10. Office copy.

(e-signed)

**District Commissioner,
Nagaon.**