

**Model DDC/CDC minutes of meeting format**

Subject	Minutes of the Meeting of District Development Committee
Date & Time	18/05/2026 at 10:30 AM
Venue	Conference Hall, D.C.'s Office, Nagaon
Participants	Annexure-1.1
Absentees	Annexure-1.2
Fund receipt & Utilization	Annexure-A(Received) & B (Not received)
Physical Progress	Annexure-C (for Current Year) and Annexure-D (for Previous Years).

The meeting was presided over by **Shri Devashish Sharma, IAS, District Commissioner, Nagaon**. The meeting began with a welcome address by the District Commissioner

During the District Development Committee (DDC) meeting held on 18th May 2026, the District Commissioner of Nagaon outlined a strategic action plan aligning with the newly formed state government. Emphasising the sustainable economic growth, efficiency building and inter-departmental co-ordination to bridge developmental gaps, the chair directed the immediate identification of project bottlenecks and delays. Strict monitoring of fund expenditures was mandated to minimize pending Utilization Certificates (UCs) and improve public service delivery. Furthermore, the district established a prioritized framework adopting the Japanese Model to isolate focus areas, specifically targeting close monitoring of the education and health sectors, executing immediate "low-hanging fruits," and leveraging the CM Dashboard for enhanced governance.

The discussion and decisions taken in the meeting are summarized as follows:

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
1	Infrastructure	Irrigation		i) Revival of the irrigation scheme of Kaliabor.	<p>i) The EE, Irrigation, reported that active coordination is underway with the Departments of Agriculture, Economics, and Industries. The EE highlighted that the majority of current cultivation operates without formal irrigation. To address this, there is an urgent need to commission, renovate and restore irrigation schemes to revive lost agricultural potential. Furthermore, the existing schemes face significant bottlenecks due to severe infrastructural damage, budgetary constraints, Human Resources and Wildlife Mitigation.</p> <p>ii) The EE raised concerns regarding manpower shortages to optimize operations, the EE proposed leveraging local manpower to manage various schemes effectively.</p> <p>iii) Regarding wildlife conflicts, the deep irrigation scheme in Kaliabor continues to experience frequent elephant intrusions. Current mitigation strategies under discussion include the deployment of carbide gas, beehives and firecrackers. The DFO, Nagaon stated about implementing Gajamantra Scheme and at least 20 AI camera will be deployed. Additionally, a long-term solution has been approved to reroute the elephants' migration path by installing a sanctioned 20 km fence in Bamuni. Further, the EE requested the Department of Soil Conservation to clear accumulated debris from the canals. The EE, Soil Conservation, assured that canal cleaning operations would be undertaken utilizing funds from (RIDF)</p> <p>iv) The Chairperson directed The EE, Irrigation, Kaliabor to submit a detailed report on the salaried personnel. The CDC, Kaliabor, is tasked with addressing the manpower shortage. This will be done in consultation with the Treasury, Irrigation, Kaliabor via a joint sitting and also to keep eye on DFO's resolutions. All comprehensive reports regarding the aforementioned matters must be submitted within one week. The Chairperson also advised prioritizing critical maintenance and priority works over the introduction of new schemes.</p>	EE, Irrigation Department
2	Infrastructure	APDCL		Control Room issue.	<p>The AGM reported the issue of control rooms in Nagaon Town. As of now, only 2 functional control rooms are available and it is not sufficient. Moreover, 2 private projects at Senchowa and Haibargaon are demanding 2 MW power. A piece of land in cremation ground near Chandmari Road and Poly-Technic College land have been proposed to be used as control room. The Chairperson directed The ADC, Revenue, Nagaon and Smti. Anjali Kumari, Asstt. Commissioner, Nagaon to look into it.</p>	AGM, APDCL

District Commissioner,  
Nagaon.

*[Signature]*  
17/05/26

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
3	Economic Development	Agriculture		<p>i) Horticulture equipment's requirement</p> <p>ii) Convergence with departments</p> <p>iii) Price fixation</p>	<p>i) The DAO stated about requirement of Cold Storage facilities and rooms for horticultural products to slow down the natural ageing process of products.</p> <p>ii) Further, The DAO reported that the local agricultural production is being consistently hampered by elephants and monkeys which impact economy. To tackle these issues, the DAO suggested creating an elephant buffer zone. This zone could serve as an eco-tourism attraction to boost the local economy. Additionally, installing beehive boxes along the cropping area to repel elephants.</p> <p>iii) The DDS reported about ongoing go-down issues and emphasized the urgent need to fix market prices</p> <p>The Chairperson suggested planting lemon trees alongside the beehive boxes to help keep the elephants away from the crops. Additionally, the Chairperson directed the DDC, Nagaon along with other officers, to look into the market price issue.</p>	DAO, Nagaon
4	Social sector	Social Welfare	i) Model Anganwadi Centre.	<p>i) Status of the progress of Model AWCs in the District.</p> <p>ii) De-Addiction &amp; Rehabilitation Centre and old age home.</p>	<p>i) The Chairperson enquired about the status of the progress of construction of Model AWCs in the district and the DSWO informed that out of the target of 505 Model AWCs, there are 5 such incomplete AWCs at Berhampur whose progress have been stalled due to relocation issues. ADC9(Social Welfare) reported about electricity issues in some of the mode; AWC. The Chairperson instructed to put more emphasis on women suffering from domestic abuse. The DC also mentioned about the proper maintenance of old age homes.</p> <p>Private de-addiction centres are still functioning without legal license to which the Chairperson instructed the department to strictly monitor with Police and administration and conduct raids on these centres.</p> <p>The Chairperson also instructed the dept. to increase efforts on awareness programs mainly on social media platform with a dedicated team, install quality display boards at the city centres, communicate regularly with the local people, ASHA workers and interact better via schemes. The Chairperson laid emphasized on submission of pending UCs at the earliest.</p>	DSWO, Nagaon
5	Social sector	Health		i) Issues related to NMCH.	<p>i) The Principal, NMCH apprised the Chairperson regarding the unavailability of modular operation theatres, traffic congestion issues and incidents of theft in the vicinity of the office. In this regard, the Chairperson instructed the DDC, Nagaon to write to the Police Department for increasing patrolling duty and to take stringent action against theft cases. The Principal also informed about the shortage of wheelchairs and bed sheets in the hospital. The Chairperson suggested that the wheelchairs used during election may be utilized at NMCH and voluntary organizations may also be approached for donation of wheelchairs and bed sheets.</p>	Jt. DHS, Nagaon &

  
**District Commissioner,**  
**Nagaon.**

17/06/26

*Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible &Timeline
				<p>ii) Issues related to PHCs.</p> <p>iii) Doctor's and equipment's.</p>	<p>ii) The Jt. DHS informed that the valuable resources of BPCH are remaining underutilized due to the non-declaring of BPCH as a proper FRU. The DPM informed that Dhing SC is functioning from a rented building although a Government building nearby is lying vacant and unutilized. The DPM requested permission for utilizing the said building. The Chairperson advised that SBI may be approached for construction of a new building under CSR fund.</p> <p>iii) The CDC, Raha informed about the requirement of permanent doctors at Burhagochain Than PHC and Amsoi PHC. The CDC, Kaliabor apprised the Chairperson regarding the shortage of medical equipment and machines at Simonabosti PHC. The Chairperson instructed that necessary communication be made with the Jt. DHS, Nagaon regarding the matter.</p> <p>The Chairperson also raised concern regarding increasing drug abuse and drug addiction in society. It was suggested that drug abusers should not be isolated from society and they should instead be treated with empathy and care so that the root causes of drug abuse may be identified and healthy habits may be encouraged among them. The Chairperson further stressed that the long-standing conflicts between BPCH and NMC should be resolved and a healthy and cooperative relationship should be maintained henceforth. The Chairperson also asked for statistical data regarding patient admissions in BPCH and NMCH to assess which institution is receiving more patients.</p> <p>The Chairperson emphasized that maternal and child health should remain the primary focus and further efforts should be made to reduce infant mortality rates for both mothers and children. The Additional Chief Supervisor and the Deputy Superintendent were advised to understand the importance of their responsibilities and perform their duties sincerely.</p> <p>The Chairperson further directed the Jt. DHS, Nagaon to improve the facilities of Batadraba Hospital considering the importance of the place for devotees and tourists. It was also instructed that all basic amenities should be made available in every health institution and the ADC (Health) was directed to look into the matter.</p> <p>Further, the Chairperson stressed the importance of maintaining adequate stock of Morphine, Epidural and Contramal tablets in all health centres for the benefit of cancer patients. The Jt. DHS was directed to ensure timely attendance of all staff members and proper monitoring of CCL. The Chairperson also instructed the DDC, Nagaon to issue necessary orders to all Magistrates regarding visits to PHCs twice a week.</p>	Principal, NMCH

  
**District Commissioner,**  
**Nagaon.**

  
 17/06/26

Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
6	Economic Development	Excise		Illegal sell of liquor and growing anti-social activities.	<p>The Chairperson enquiry about the illegal sell of liquor and country liquor in public places and suggested for economic growth in a positive futuristic way. The Superintendent of Excise highlighted the issue of people consuming liquor in front of the off shops by parking their two wheeler motorcycles. As a show cause, the SE also pointed out the ease of availability of unlicensed liquor sales at By-pass dhabas and unregistered shops.</p> <p>The Chairperson directed ADC (Excise) to identify such spots. Recently, the dhabas between Borghat chowk to Demow area, Amoni Dhaba etc. have also been identified as hotspots for anti-social activities. The Chairperson instructed the Superintendent of Excise to conduct surprise raids with the Police and The Magistrate at those locations in civil attires.</p>	Superintendent of Excise
7	Reforms, Governance Facilitation and Regulation	Environment & Forest		i) Compensation for crop damage.	<p>i) The Chairperson enquired about the compensation provided to the farmers for crop damage due to the incursions of elephants. The DFO informed that compensation can be given to the farmers whose crops have been destroyed by elephants. The Chairperson directed to create awareness regarding the procedure for claiming compensation as many farmers are unaware about the same and incensement of compensation.</p> <p>ii) The Chairperson suggested for the plantation of medicinal plants, commercial trees and ply woods like Kadam, Shimaloo, Nim for sustained economic development. The DFO, Nagaon apprised the Chairperson providing free of cost sapling. The Chairperson advised all present in the meeting to adopt plantation attitude and plant commercial plants in their offices and premises. The DFO requested for allocation of land for the Plywood Industry.</p>	CDC, Kaliabor Co-District & DFO (Territorial)
8	Social Sector	Education		<p>i) Average Passing Percentage in Board Exam.</p> <p>ii) Rationalisation Issue.</p>	<p>i) The IS apprised the Chairperson that the average pass percentage (63%) of Nagaon district this year which may be attributed to the strict conduct of examinations and the conceptual nature of the question papers. He also informed about the need for training on the proper usage of the Siksha Setu App.</p> <p>ii) Further, the IS apprised the Chairperson regarding the disproportionate distribution of teachers, which is affecting the effectiveness of schools. He highlighted the issue of rationalisation, particularly in remote area schools also apprised that students are increasingly shifting towards private schools. The Chairperson directed that proper monitoring of the documents, rules and regulations of private schools be carried out with the assistance of the administration.</p> <p>The IS further requested the Chairperson to minimize the engagement of teachers in the upcoming Census operations, as it adversely affects academic activities and students. He also suggested that schools should not be used as election venues. The Chairperson discussed the possibility of arranging separate venues for Government activities.</p>	IS, Nagaon

  
**District Commissioner,**  
**Nagaon.**

Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
				iii) Regular inspection of schools by Magistrates	<p>The CDC, Raha stated that rationalisation is required in schools under the Pamila area and also suggested that the free distribution of books should be increased. She further apprised the Chairperson regarding the negligent behaviour of two BEEOs under the Khagarijan Education Block. The Chairperson directed the DEEO, through the IS, to look into the matter.</p> <p>The Chairperson also sought an update regarding the sudden inspections of schools conducted by Magistrates and the findings thereof. The Chairperson further directed that the activities of the CRCCs should also be assessed during such inspections, expressing concern over the frequent excuses of work being cited by the CRCCs.</p>	
9	Economic Development	Sericulture Department		<p>i) Eri &amp; Muga Sector</p> <p>ii) Boundary Wall</p> <p>iii) Manpower Shortage</p>	<p>i) The EO apprised the Chairperson that Muga production is a lengthy process and is highly dependent on climatic and temperature conditions. Unfavourable conditions often result in heavy losses for rearers. She further stated that issues related to the pre-cocoon sector are costly in nature and the low compensation received during failures discourages the rearers.</p> <p>She also informed that the yield of Muga has been satisfactory and mulberry rearing activities are continuing smoothly.</p> <p>ii) Further, the EO reported that out of 15 farms, only 2 farms presently have boundary walls and the remaining farms urgently require fencing or boundary walls. She stated that profitable plantation is not possible without proper fencing and requested the Chairperson for necessary support in this regard.</p> <p>iii) The EO also highlighted the issue of shortage of efficient workforce due to retirement of employees and stated that many of the existing workers are either untrained or inefficient.</p> <p>The Chairperson emphasized the importance of revenue generation and advised encouraging private sector participation in the Muga sector. He further stressed that greater focus should be given to the pre-cocoon sector rather than the post-cocoon sector.</p> <p>The Chairperson directed the CEO, Nagaon Zila Parishad to undertake construction of boundary walls in a phased manner. Further, he was directed to submit a progress report and future innovation report within 15 days.</p> <p>The CDC, Kaliabor apprised the Chairperson that three projects under his jurisdiction are presently non-functional. The Chairperson discussed the reasons behind the issues and reviewed the status of their functionality.</p>	EO, Sericulture

  
**District Commissioner,**  
**Nagaon.**

  
 17/06/26


Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
10	Economic Development	Cooperative Societies	Review of the schemes	<p>i) Lack of fund</p> <p>ii) Attendance issue.</p>	<p>i) The DRCS reported that the lack of funds is hampering the organisation of training programmes. She further informed that the production of mushrooms and fertilisers has shown noticeable growth.</p> <p>She stated that the department has conducted training programmes on crop production for around 80-90 women. In addition, training programmes related to fisheries have also been completed successfully.</p> <p>ii) The DRCS also raised concerns regarding employees being casual about their attendance.</p> <p>The DDC, Nagaon directed the DRCS to strictly monitor employee attendance and ensure discipline in the office.</p>	Deputy Registrar of Cooperative Societies, Nagaon
11	Infrastructure	Public Health Engineering Department.		<p>i) Infrastructure Damage and Inter-Departmental Coordination</p> <p>ii) Tariff Collection</p> <p>iii) Power Disruption and Transformer Repair</p>	<p>i) The EE, PHE raised critical concerns regarding the frequent damage caused to water pipelines by PWD (Roads) during ongoing road expansion activities. To mitigate this issue, the EE requested all executing agencies to mandatorily utilize the "Call Before u Dig" (CBuD) mobile application prior to initiating any excavation work. Meanwhile, progress was noted on the <i>Swachh Bharat</i> flagship program currently underway across the Nagaon, Dhing, and Kaliabor regions, alongside the efficient maintenance of the Piped Water Supply Schemes (PWSS) by the Panchayat and Rural Development (PNRD) department.</p> <p>ii) The EE, PHE reported ongoing deficits and operational challenges related to water tariff collections.</p> <p>The Chairperson directed the EE to implement immediate corrective measures. The Chairperson instructed that revenue collection must be optimized by organizing localized public meetings and awareness campaigns at the grassroots level to ensure better compliance from beneficiaries.</p> <p>iii) The EE also reported that Power cuts by APDCL due to delayed bill payments have disrupted the JJM water supply in Batadraba. While the EE sought APDCL assistance for transformer maintenance, the AGM, APDCL stated that departmental repair is unfeasible, and outsourcing to private manufacturers is cost-prohibitive.</p>	EE, PHED
12	Economic Development	Fisheries Department		<p>i) Quality Fish Production</p>	<p>i) The DFDO apprised the meeting of issues relating to quality fish production. He informed that the annual requirement of fish feed is around 15 metric tonnes; however, only 5 metric tonnes are currently being produced. He further stated that raw materials, electricity supply, maize and wheat are not being received as per requirements. In this regard, he suggested to the Chairperson that the closed mills may be revived to support feed production.</p> <p>He also reported that several private institutions are not properly following the prescribed injection procedures, resulting in a decline in the quality of fish production.</p>	DFDO, Nagaon

  
**District Commissioner,**  
**Nagaon.**

Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
				ii) Market Infrastructure	<p>The DFDO informed that more than 100 fisheries are presently not qualified to receive hatchery certification from the Government of India. However, he expressed optimism that at least 10 such hatcheries may qualify for certification in the near future.</p> <p>ii) He further stated that contract farming has not yielded significant results so far. The DFDO also emphasized the need for improved market infrastructure and the adoption of standard hygienic market practices for the overall development of the fisheries sector.</p> <p>The Chairperson advised that a collaborative meeting be organized in his chamber with the Fishery Department, Agriculture Department and other relevant stakeholders to formulate a high-yielding, market-oriented plan for the progress of the fisheries sector.</p>	
13	Social Sector	Legal Metrology Department	Issue of Meter Tampering & Short Filling by Petrol Pumps.	Less Enforcement Drive	<p>The Chairperson directed the department to intensify the enforcement drive by following proper procedures and to conduct surprise raids with the assistance of Magistrates. Further, the Chairperson instructed that the surprise raids should be widely publicised through social media platforms.</p>	Legal Metrology Department
14	Economic Development	Transport Department		<p>i) Illegal Parking</p> <p>ii) Action against the e-Rickshaws violating traffic rule and riding of 2-wheelers without helmet.</p>	<p>i) The DTO reported several issues relating to the operation of e-rickshaws, including double parking and wrong-side parking on town roads, which are contributing to traffic congestion and inconvenience.</p> <p>The DTO also highlighted that the service road of the Kaliabor Flyover has emerged as a blind spot and requires immediate attention and corrective measures.</p> <p>ii) The Chairperson directed the DTO to take strict measures to control drunk driving and to install clamps to address the parking issues caused by e-rickshaws and other vehicles. He further emphasized that necessary steps should be taken to resolve the prevailing traffic issues within a week. Further, the Chairperson stressed the need for more efficient functioning of the DRSC and directed the concerned officials to ensure improved performance and coordination in its activities.</p> <p>The DTO further informed that enforcement drives will be conducted in front of schools to create awareness among the younger generation regarding the mandatory possession of driving licences, avoidance of alcohol consumption while driving, and the importance of using helmets.</p>	DTO, Nagaon
15	Economic Development	District Industries & Commerce Centre		i) Various schemes & initiatives by the Department.	<p>i) The GM, DICC reported that the department has been focusing on entrepreneurship development, skill development, and encouraging students to participate in skill-based industries through peer-to-peer (P2P) approaches and quiz competitions. The Chairperson instructed the GM to create wider awareness regarding the initiatives and activities undertaken by the department.</p>	GM, DICC, Nagaon

  
**District Commissioner,**  
**Nagaon.**

Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
				ii) Delay in Loan Sanction	ii) The GM, DICC further apprised that the district is ranked last among all districts under the PMEGP scheme, as sanctions and forwarding of proposals are not being adequately processed from the banks' end. He expressed the need for better support and cooperation from the banks. The Chairperson directed the LDM to look into the matter and take necessary action. The GM also highlighted the requirement of land for the establishment and construction of industries. The Chairperson advised the GM to submit a formal letter to the concerned authority in this regard.	GM, DICC, Nagaon
16	Economic Development		Nagaon Municipal Board	i) Nagaon Sewerage Treatment Plant. ii) Regulation on wetlands. iii) Cleaning and Gardening on Concrete Development.	i) The EO, Nagaon reported that electricity supply to the Sewerage Treatment Plant has been disconnected due to non-payment of bills. A proposal in this regard will be submitted by the Municipal Board and APDCL. ii) The EO, Nagaon Municipal Board also reported flooding in Lachitnagar and Rup Konwar Chowk (erstwhile Daccapatty), while waterlogging persists in Dimoruguri. The Chairperson instructed that construction in and around wetlands will be regulated and anti-encroachment drives will be undertaken, particularly in Dimoruguri and Amtola. iii) The EO also proposed initiatives on urban infrastructure planning, traffic corridor greening and garbage monitoring. A mobile application for garbage monitoring has been launched and tenders for cleaning and gardening along concrete roads are expected to be floated within the next two months. The Katimari site has been identified for the construction of shelters for street animals. The Chairperson directed the ADC (Revenue) to extend necessary assistance in this matter.	EO, NMB
17	Social Sector	Sports Department		i) Rising Female Talent. ii) Absence of Own departmental Playground. iii) Lack of Sports equipment's.	i) The DSO apprised that the Sports department primarily coordinates with the Education department and with their support various type of tournaments has been organized among students. The district-level football tournament will be held in June-July, followed by the state-level championship, where players will be selected for the Subroto Cup. The DSO, Sports requested the IS, Education to actively promote sports among the girls for their participation in tournaments. He stressed on the need to identify more talents. The DSO, Sports highlighted an absence of departmental playgrounds and association and mini stadiums. The Chairperson also mentioned that there will be significant investment in sports infrastructure and suggested to take the Goru field in lease for a particular time daily instead of acquiring ownership for the land. The DSO also mentioned the need of sports equipment for office staff. Several letters regarding the same have been sent to the concerned but no respond has been received so far.	DSO, Nagaon

  
**District Commissioner,**  
**Nagaon.**

Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
18	Economic Development	Dairy Development Board		i) Quality of Milk & Milk products and their price control.	<p>i) The Dairy Development Officer (DDO), Nagaon reported that while the registration of vendors is done through Co-operative Societies, the quality of milk is tested by the Food Inspector / Food Safety Officer, Jt. DHS Office. However, issues regarding the quality of milk in the market still persist. Further, the DDO, Nagaon apprised the Chairperson regarding shortages of manpower and funds.</p> <p>The Chairperson directed the Food Safety Officer to monitor the market properly and take strict action against quality tampering.</p> <p>The Chairperson proposed making the Food Safety license mandatory for all vendors, including small independent vendors, to help maintain a proper database and monitor vendors effectively. He also advised conducting monthly drives to check the quality of milk and all dairy products, ensuring the active participation of the Food Safety Officer.</p>	DDO, Nagaon
19	Economic Development	Handloom & Textiles Department		<p>i) Weavers' unwillingness to work.</p> <p>ii) Action against illegal power loom products.</p>	<p>i) The District Handloom Officer Handloom &amp; Textiles apprised that a core issue lies in the weavers' unwillingness to work after receiving funds directly in their accounts. The DHO further stated that due to a shortage of funds to organize training on updated types of weaving machines, the current workforce is unable to fully yield the potential of these machines.</p> <p>The DHO also highlighted that power loom-made Gamochas continue to take over the market from pure handmade Gamochas, noting that several raids have already been conducted to check this.</p> <p>ii) The Chairperson directed that raids be conducted more frequently. To motivate the weavers, the Chairperson suggested introducing a stipend-based workshop and training scheme.</p>	DHO, Handloom & Textiles
20	Economic Development	Department of Housing & Urban Affairs		Various schemes under the Department	<p>The DoHUA is in convergence with APDCL and Municipality Boards.</p> <p>The EE, DoHUA, Nagaon apprised that all projects of DoHUA have been inaugurated and inspections are being done regularly. However, electricity issues still persist. The DoHUA has been receiving electricity bill of the CCTV cameras from every SPOs to be paid from funds and the bills from Marikolong Udyan will be paid through the Municipal Board.</p> <p>The Chairperson advised that the DC Bungalow will be made as heritage building and its work estimate should soon be produced.</p>	EE, DoHUA, Nagaon
21	Social Sector	Labour and Employment Department		i) Water related issue.	<p>i) The Assistant Labour Commissioner (ALC), Nagaon apprised regarding the presence of fluoride and arsenic contamination in the water supply at Diju Valley Tea Estate. The Chairperson directed the ALC to immediately communicate with the concerned Public Health Engineering (PHE) and Health departments to address the issue.</p>	ALC, Nagaon

  
**District Commissioner,**  
**Nagaon.**


Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
				ii) Logistical issue.	ii) The ALC further reported logistical issues regarding vehicle availability during Child Labour rescue operations. It was noted that, as per the Standard Operating Procedure (SOP), the vehicle should be provided by either the District Child Protection Office (DCPO) or the District Administration. The ADC (Social Welfare), advised the ALC to utilize the designated vehicle from the Social Welfare Department for such operations.	ALC, Nagaon
22	Economic Development	Animal Husbandry and Veterinary Department, Nagaon		i) Farmer Registration ii) Birth Control of Stray Dogs. iii) Hygienic Slaughterhouse.	i) The District Veterinary Officer (DVO) reported that dairy farmers are unable to register themselves individually. The Deputy Registrar of Cooperative Societies (DRCS) informed that instead of individual registration only cooperative registration can be done, which requires a minimum of 10 farmers. ii) The DVO further apprised that AH & Vety. Department is actively vaccinating, treating and castrating stray dogs for birth control. The department is also taking initiatives to reopen the slaughterhouse ensuring hygienic meat production and practices. The Chairperson enquired about the ongoing vaccination process and directed the department to complete it by <b>6th June, 2026</b> . The Chairperson instructed the CEO, Nagaon Zila Parishad, to convene a joint meeting with the DVO, AH & Vety, on the day following the DDC meeting. Additionally, the Chairperson stressed that the birth control program for stray dogs must be properly monitored and the slaughterhouse must be made fully hygienic. The Chairperson also advised the concerned officials to properly monitor the implementation of the <b>Mukhya Mantri Mahila Udyamita Abhiyan (MMMUA)</b> and the <b>Atmanirbhar Asom Abhijan</b> . iii) Hygienic Slaughterhouse.	DVO, Nagaon
23	Infrastructure	PWD (Building)		i) Model School ii) Water Facilities at the Batadraba Tourist Project	The Executive Engineer, PWD (Building) stated that there is an issue regarding the handing over and taking over of the newly constructed Model School at Doomdoomia. The Chairperson advised that the school building may be handed over to the Police Department for their use, if required. ii) The EE, PWD (Building) further apprised the various public complaints received concerning water facilities at the newly opened Batadraba Tourist Project. The Chairperson directed the concerned Public Health Engineering (PHE) Department to resolve the water facility issue immediately under the SOPD fund.	The EE, PWD (Bldg.)
24	Infrastructure	PWD (Electrical)		Electricity issue at the Batadraba Tourist Project.	The Executive Engineer, PWD (Electrical) stated that cut down of electricity connection at the newly opened Batadraba Tourist Project. The Chairperson directed the AGM, APDCL to resolve the issue with discussion. Further, the EE, PWD (Electrical) reported that the repeated electrical material theft at the NMCH, Nagaon is become impossible for repairing it again and again due to fund related issue.	EE, PWD (Electrica)

  
 District Commissioner,  
 Nagaon.

17/06/26

Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
					The Chairperson instructed the DySP, police to take strict action against the theft. Further, the Chair directed the DDC, Nagaon to issue letter to SSP, Nagaon for increasing the patrolling duty and take strict action.	
25	Social sector	District Child Protection Unit			The District Child Protection Officer (DCPO) reported that clashes frequently occur among the accused party, the victim, and the advocates at the Juvenile Justice Board. Therefore, a request was made for security provisions to prevent such incidents. Additionally, the DCPO requested a vehicle to assist with rescue operations. The Chairperson instructed the DySP, police to look into the security matter. The ADC (Social Welfare), advised the ALC to utilize the designated vehicle from the Social Welfare Department for such operations.	DCPO, Nagaon


  
**District Commissioner,**  
**Nagaon.**

  
 17/06/22

The Chairman also desired to review the department wise progress of Infrastructure Development of Major Schemes / Projects of the following departments.

**Issues discussed on Major Schemes / Projects and target date of completion assured by the Department as follows:-**

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
1	Handloom & Textiles, Nagaon	<b>1. Batadrava Handloom Cluster Development Programme:-</b>			
		(i) Individual workshed	100%		Completed
		(ii) Looms & Accessories- 108 nos. of Looms & Accessories have been distributed	100%		Ongoing Scheme
		(iii) Complete set of Jacquard Machine- 6 nos of Complete set of Jacquard Machine have been distributed.	100%		Ongoing Scheme
		<b>2. Swanirbhar Naari (State Flagship Scheme):-</b>			
		The distribution of 52-inch R.S.Fly Shuttle Frame Looms with 6 posts made of 3mm metal (steel) posts along with base plates and accessories intended for 154 nos. of weavers registered under the Swanirbhar Naari Scheme is complete.	100%		Completed
		<b>3. Self Employment to passed-out trainees of HTC &amp; HTI under SOPD-G, 2025-26:-</b>			
		The distribution of 52-inch R.S.Fly Shuttle Frame Looms with 6 posts made of 3mm metal (steel) posts along with base plates and accessories has been intended for 67 nos. of passed out trainees of HTC and 48 nos. of passed-out trainees of HTI under Nagaon District.	80%		Ongoing Scheme
		<b>4. Kumar Shasaktikaran Yojana:-</b>			
		(i) No. of Artisans applied - 118 nos.	Under process		Ongoing Scheme
(ii) No. of Artisans approved - 108 nos.					
(iii) No. of Artisans rejected - 10 nos.					
<b>5. Geographical Index Mark of Assamese Fulam Gamocho:-</b>					
No. of weavers applied for the G.I registration of Assamese Fulam Gamocho - 217 nos.	Under process		Ongoing Scheme		
<b>6. Implementation of Handloom (Reservation of Articles for Production) Act, 1985:-</b>					
A raid was conducted by the Handloom Department Team in the Raha & Nagaon town area under the provisions of Handloom (Reservation of Articles for Production) Act, 1985. During the operation, 141 pieces of powerloom Gamochoas were seized from various cloth stores of Raha.	Under process		Ongoing Scheme		
2	Nagaon Soil Conservation Division	11 Nos. of NRM Works	100%		Completed
		Water Harvesting & Water Distribution Project at Hayangthal under RIDF-XXX	100%		Completed
		Nagaon-WDC-II/2024-25 (Chapanala)-PMKSY-2.0	80%		To be completed by 31st May, 2026
3	Sewerage Board	<b>As reported by the Executive Engineer, Assam Urban Water Supply and Sewerage Board:-</b>			
		1) Sewerage Treatment Plant Detail Progress:- Supply Installation of Sewerage Pipeline.	90.33 %	90.33 %	March, 2026
		2) Re-costruction of OHSR and ancillary works at Zone -3A of Nagaon Water Supply Project under UIDF	29%	34%	PCC work is completed and Reinforcement binding of raft is under progress. Construction work for ESR will be completed on June, 2026.

  
**District Commissioner,**  
**Nagaon.**

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
4	NHM, Nagaon	<b>The Junior Engineer (Civil) NHM, Nagaon reported that the schemes namely:-</b>			
		Up Gradation of Panigaon PHC to CHC at Nagaon District under NHM, Assam	78%	85%	03-10-2026
		Construction of New PHC at Kuthori in Nagaon district under NHM, Assam	45%	60%	03-06-2026
		<b>PM ABHIM Work : Construction of building less Sub Health Centres:-</b>			
		Beloguri SC	98%	100%	work completed
		Gaspara SC	99%	100%	work completed
		Chalchali SC:	85%	85%	work progress slow. Notice issued
		Jukuta:	85%	100%	work completed
		TakoubariSC:	85%	90%	work progress slow. Notice issued
		Sunarigaon SC:	90%	90%	work progress slow. Notice issued
		Dimaruguri:	80%	85%	Work Stopped Notice issued
		Biharigaon SC:	90%	90%	work progress slow. Notice issued
		Bhotiagaon SC	80%	85%	work progress slow. Notice issued
		Kutayoni SC:	90%	100%	Work completed
Ghilani:	30%	30%	Work Stopped Notice issued		
Niz JaarabariSC :	98%	98%	30/05/2026		
5	Water Resources	<b>The EE, Water Resources reported that the following schemes:-</b>			
		Construction of New Embankment from Pub Kawoimari to Borchung including Dowel Bund from Dhing gaon to Pub-Kawoimari on the left of river Kopilli.	50%	85%	February, 2027
		Construction of New Embankment from Jamunamukh PWD Bridge to Atigaon, Kopillikan to Premajan including Dowel Bund from Atigaon to Kopillikan, Premajan to Gosaigaon on the left bank of river Kopilli.	45%	75%	February, 2027
		Construction of New Embankment at Maruwaripatty-Raha on the right bank of River Kopilli including one Sluice Gate.	45%	76%	February, 2027
		Construction of New Embankment from Niznarikoli to Bahakabari on the right bank of River Kopilli.	45%	78%	February, 2027
		M&R to Construction of embankment on the left bank of river Kopilli at Garukhunda, Borchung to Changchaki and on the right bank from Bareguga to Niz-Narikali (Extension of embankment from Saibook gaon to Gosaigaon)	Work Order yet to be received	36%	January, 2027
		M&R to Construction of embankment along right bank of river Kopilli & Jamuna from Jamuna PWD bridge to Jamunamukh PWD road and along left bank of river Kopilli from Bakuloguri to Jamunamukh PWD bridge.	Work Order yet to be received	90%	January, 2027
		M & R to Construction of embankment along right bank of river Kopilli from Patiypam to Gar ali (Kahargaon), Kathkatia gaon to Kamar gaon and Dhanbazar to Jamunamukh PWD bridge.	Work Order yet to be received	40%	April, 2027
		M&R to Protection of East Tetelisor area under Kampur Revenue Circle from the avulsion of river Haria on its right bank	Work Order yet to be received	30%	March, 2027

  
 District Commissioner,  
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		Restoration of damaged section along left bank embankment of river Kopilli from Changchaki to Siuguri at Nelipar and its adjoining areas. PDNA 2022	30%	80%	January, 2027
		Restoration of damaged section along left bank embankment of river Kopilli in between Basundhari and Pachim Bula areas. PDNA 2022	AA accorded, work order yet to be received	65%	February, 2027
		Immediate measures for bank stabilisation at Hatimura area under Koliabor Revenue Circle from the avulsion of river Brahmaputra for the year 2025-26		45%	March, 2027
		Construction of embankment on the left bank of river kopilli at garokhunda, borchung to changchaki and on the right bank from bareguga to niz-narikali.	95%	100%	COMPLETED
		Construction of new embankment from gorubandha to majorati gaon along left bank of river nikhari.	65%	70%	February, 2027
		Construction of new embankment from raha PWD RCC bridge to dubaritoli on the left bank of river kolong.	77%	82%	February, 2027
		Bank stabilization works of Akashi Ganga Lake at Batadrava Than.	80%	80%	January, 2027
		Pro-siltation measures against bank erosion of river Brahamaputra at Bhurabandha area (Samaguri	90%	90%	January, 2027
		Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur.	90% (LA issues)	90% (LA issues)	January, 2027
		Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22. The EE informed that land acquisition is under process.	97% (LA issues)	100%	COMPLETED
		<b>The DPE, SSA reported the progress of the schemes as follows:-</b>			
		Addl. class room (Ele) for 2024-25 under SSA	Out of total 186 nos. 184 nos. are complete & 2 nos. are in progress	Out of total 186 nos. 184 nos. are complete & 2 nos. are in progress	2 nos. 2nd. inst. yet to be received
		Addl. class room (Ele.) for 2025-26 under SSA	Out of total 9 nos. 6 nos. are completed & 3 nos. are in progress.	Out of total 11 nos. 11 nos. are complete	
		Addl. class room (Secondary) for 2025-26 under SSA	Out of total 6 nos. 6 nos. are in progress.	Out of total 6 nos. 2 nos. are complete & 4 nos. are in progress	
		• Science Lab (Secondary) under SSA, 2024-25:	out of total 1 nos., 1 is in progress.	out of total 1 nos., 1 is in progress.	2nd. inst. yet to be received
		Integrated Maths. with science lab.	out of total 97 nos., 97 are in progress	Out of total 97 nos. 70 nos. are complete & 27 nos. are in progress	2nd. inst. yet to be received
		• MDM Kitchen	Out of 83 nos., 63 nos. are completed & 20 nos. are in progress.	Out of 83 nos., 73 nos. are completed & 10 nos. are in progress.	
		• Up-gradation of Sec. to Sr. Sec. at Kaduhunari Khiramari High School	35%	75%	
		• Up-gradation of UP to Sec. at 2 No. Missamari Vivekananda MES	25%	75%	
		<b>PM-Shri School:-</b>			
		• Addl. Class Room for the year 2023-24:	out of total 10 nos., 8 nos. are completed & 2 nos. are in progress.	out of total 10 nos., 9 nos. are completed & 1 nos. are in progress.	2nd. inst. yet to be received

  
 District Commissioner,  
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		• Addl. Class Room for the year 2024-25:	out of total 2 nos., 2 nos. are in progress.	out of total 2 nos., 2 nos. are in progress.	2nd. inst. yet to be received
		• Science Lab (Sec) for the year 2023-24:	out of total target 2 Nos., 1no. is completed & 1 No. is in progress	out of total target 2 Nos., 1no. is completed & 1 No. is in progress	2nd. inst. yet to be received
		• Science Lab (Sec) for the year 2024-25:	out of total target 4 Nos., 4 Nos. are in progress	out of total target 2 Nos., 1no. is completed & 1 No. is in progress	
<b><u>SBM-G :-</u></b>					
		• Girls Toilet for the year 2024-25:	out of total target of 59 Nos., 58 nos. are completed & 1 No. is in progress	out of total target of 59 Nos., 58 nos. are completed & 1 No. is in progress	1 no. fund not received
		• Boys Toilet for the year 2024-25:	out of total target of 48 Nos., 47 nos. are completed & 1 No. is in progress	out of total target of 48 Nos., 47 nos. are completed & 1 No. is in progress	1 no. fund not received
<b><u>PM-CSPY :-</u></b>					
		• ACR	out of total target of 10 Nos., 5 Nos. are completed and 5 nos. are in progress	out of total target of 10 Nos., 5 Nos. are completed and 5 nos. are in progress	2nd inst. yet to be received
		• Library	out of total target of 5 Nos., 2 nos. is completed & 3 Nos. are in progress	out of total target of 5 Nos., 2 nos. is completed & 3 Nos. are in progress	2nd inst. yet to be received
		• Girls Toilet	out of total target of 14 Nos., 9 nos. are completed & 5 Nos. are in progress	out of total target of 14 Nos., 9 nos. are completed & 5 Nos. are in progress	2nd inst. yet to be received
		• Boys Toilet	out of total target of 16 Nos., 10 nos. are completed & 6 Nos. are in progress	out of total target of 16 Nos., 10 nos. are completed & 6 Nos. are in progress	2nd inst. yet to be received
		• Kitchen Room	out of total target of 7 Nos., 5 nos. are completed & 2 Nos. are in progress	out of total target of 7 Nos., 5 nos. are completed & 2 Nos. are in progress	2nd inst. yet to be received

  
**District Commissioner,**  
**Nagaon.**

  
17/06/25

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion	
7	PWD, Dhing & Rupohihat Territorial Road Division	<b>The Executive Engineer, PWD, Dhing &amp; Rupohihat Territorial Road Division reported that the following schemes namely:-</b>				
		<b><u>MMUPNA</u></b>				
		Improvement of road from MoirabariLochanaboriBelobori Road Part1 (Moirabari to Belobori) under MMUPNA for the year 2022-23 (RIDF - XXVIII), Dhing LAC	97%	100%	completed.	
		<b><u>MMPPNA</u></b>				
		Construction of Road from Maj Rowmari to Uttar Rowmari including Routine Maintenance for Four Years under MukhyaMantrirPakipath Nirman Aachani for the year 2022-23.	100%	100%	completed	
		Balika Nangaldhua Kasakati Road.	95%	100%	completed	
		Hatipara Khatowal PWD Road at Tarabari to Rupahi College Road via Gehua Chalchali.	90%	95%	June,2026	
		NagabandhaUdmari Road.	97%	97%	May,2026	
		RupohiMarangaon PWD Road to Jukati Bajar Road.	94%	100%	completed	
		Mukundaati to Sutirpar Road via Jahajan.	92%		June,2026.	
		<b><u>MMPNA</u></b>				
		Periodic Renewal of JTB road-Paghali.Ghahi Kuruabahi Road - West Kujidah Medhichuk.	90%	90%	June,2026	
		<b><u>PMGSY</u></b>				
		MRL01-Januguri to GenduaPathar 2.Up-gradation of road from MRL 18-Jukuta to Pamila Jarani	95%	95%	May,2026	
8	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<b>The Executive Engineer, PWD, Nagaon- Batadroba, Raha &amp; Barhampur Territorial Road Division reported the progress of the following schemes namely:-</b>				
		<b><u>ASOM MALA 2.0</u></b>				
		Improvement and upgradation of road from Kathiatoli (From ch. 0.00Km to KampurJamunamukh to Doboka) to ch. 40.813KM) Road Under Assam Mala 2.0 for the year 2023-24, L=38.185 K	39.50%	42%	Dec, 2026 (For Nagaon District)	
		<b><u>ASOM MALA 3.0</u></b>				
		Improvement and Upgradation and of road from Urigaon Chariali to Borghat Chariali via Dimaruguri Tiniali & Morikolong Chariali Road (Length - 9.90 KM) under Asom Mala 3.0 for the year 2025-26.	2%	6%	January, 2027	
		Improvement & Upgradation of Raha Chaparmukh KampurBaithalangso Road (From Ch. 13.50 Km at Bahakabari to Ch 24.40 Km at Bogoritol ) under Asom Mala 3.0 for the year 2025-26 (Package No- ASOM_MALA_3_0_25_26_64)	0.00%	0%	July, 2027 (FWO Issued)	
		<b><u>SOPD-G</u></b>				
		Construction of road side RCC covered drain in front of Nagaon Medical College at Mokhuli on Nagaon- LawkhowaNaltoli Road (SH-03) (1600.00 m) under SOPD- G for the year 2021-22, Barhampur LAC.	90%	90% Variation Estimate Submitted to Construct another drain in front of Medical College including Both side Parking Places & Earthwork	August, 2026	
		Construction of Heliport under (RCS UDAN- 2) at Nagaon under SOPD - G for the year 2022-23 of Nagaon LAC.	62%	64%	Sept, 2026	
		Construction of 2-Lane approach road leading to Nagaon Heliport under SPOD (G) for the year 2022-23.	30%	31%	December, 2026	
		<b><u>PMGSY-III:</u></b>				
		MRL05-Rupohigaon Uttar Etapara to Uttar Herapatty via Laogaon,	91% + 30% (Bridge)	91% + 40% (Bridge)	December, 2026	
		Construction of Road from DakhinpatPetboha	98%	100%	Completed	
		MRL04-SH 47 to Niz Hatichung (Package No.- AS19800)	32%	40%	August, 2026	

  
 District Commissioner,  
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		<b>MMUPPN:</b>			
		Improvement & strengthening of Road from Nagaon College Police point to Demow Bypass intersection from Ch. 180.00 m to 10290.00 m under Mukhya Mantrir Unnoto Pakipath Nirman Aachani (RIDF-XXIX) for the year 2023-24 of District Nagaon (Nagaon LAC)	75%	100%	Completed
		Improvement & strengthening of road from NH-36 Pathori Chariali to Bhutaigaon at Old NH-37 (from Ch. 0.00m to 7600.00m) under Mukhya Mantrir Unnoto Pakipath Nirman Aachani (MMUPPNA) under RIDF-XXX of NABARD for the year 2024-25 (Nagaon Batadroba LAC)	85%	91%	July, 2026
		Improvement of Dimow-Raidangia Road (Raidangia Dimow Chariali) from Ch. 2350.00 m to Ch. 5010.00 m under Mukhya Mantrir Unnoto Pakipath Nirman Aachani (MMUPPNA) under RIDF-XXX of NABARD for the year 2024-25, Raha LAC Package No. MMUPPNA_RIDF_XXX_24_25_87.	85%	95%	June, 2026
		Improvement & Widening of Nagaon Dakhinpat Kampur Road (From Haria RCC Bridge Approach at Borkula towards Dakhinpat) under Mukhya Mantrir Unnoto Paki Path Nirman Aachani (MMUPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	25%	30%	August, 2026
		<b>RIDF:</b>			
		Construction of Road from NH-27 to Potiapam under RIDF-XXIX-NABARD for the year 2023-24 of Nagaon District (Barhampur LAC), L= 3.200 Km.	70%	71%	July, 2026
		Construction of road from Rangolu Old Market to KA Road via Pokai Gaon under RIDF-XXIX of NABARD for the year 2023-24, Pkg No. RIDF_XXIX_23_24_33	89%	90%	June, 2026
		Construction of Road from Saragaon Dighalderi Rd to Khaigarh via Kalyanpur (Milanjyoti Path) under RIDF-XXIX of NABARD for the year 2023-24, Raha - LAC in Nagaon District, PACKAGE NO: RIDF_XXIX_23_24_36	65%	100%	Completed
		Construction of Road from Rangolu Sutargaon to Pukhuribasti from Ch.0.00 m to Ch.2600.00m under RIDF-XXIX of NABARD for the year 2023-24	100%	100%	Completed
		<b>MMMPA:</b>			
		<b>MMNPPNA:</b>			
		Improvement of Amlokhi Kathiatoli Kampur Chaparmukh Raha Road (Amoni Tiniali Roha College) (ch.58600.00 m to Ch. 58975.00m) as Gaurab Path under Mukhya Mantrir Nagariya Pakipath Nirman Aachani (MMNPPNA) for the year 2023-24	86%	95%	June, 2026
		Construction of Santipur Road bye-lane (Guha Gully), Construction of Santipur Road bye-lane (Professor Gully), Raising of existing drain including construction of road of T.P. Road bye-lane (Ramkrishna pally) Raising of existing brick drain including slab by the side of Lalit Baruah Road Construction of RCC drain by the side of SH-3 from Teliapatty Charali to Majorati outlet ( left side), Construction of RCC drain at Paniram Bora Path ( from Madhab Dev Road to SH-3 left side), Construction of drain by the side of MD road (left side) from Concept College Chariali to Namghar, Construction of drain by the side of MD road (right side)	90%	98%	June, 2026
		Construction of Chokitup road bye-lane (Prabhat Pal to Sanjay Biswas house) with P.C.C. pavement including C.C. road, Construction of RCC drain by the side of Chokitup road including culvert near Arun House to Swapan Kar house, Construction of Chokitup road from Kalibari to Hanif House providing ICBP pavement including culvert , Construction of Kirtan Ghar Road bye-lane (Humeswar Das path), Construction of B.B. Road bye-lane including drain (infront of Nagaon Fire Service) , Construction of Mohi Chandra Road bye-lane including drain, Construction of drain between B.B. Road and M. Azad road, Construction of Choukat Ali road including both side drain, Construction of drain by the side of R.D.M. road including culvert Construction of connecting road between swahid kushal konwar road and M. Azad road (near masjid), RCC drain at Paruj Bora road (Sechabat), Construction of drain by the side of Paroj Bora road (right side) from railgate to dimoruguri tiniali	72%	88%	July, 2026

  
**District Commissioner,**  
**Nagaon.**

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		Construction of RCC drain from Panigaon to Kolong Construction of Poly road bye-lane (Ananda Nagar path), Construction of Shiva Nagar road bye-lane 07 , Construction of Ratnapur Blupen Hazarika path Construction of NH-37 (Old) bye-lane including drain, Construction of BB Road bye-lane 1 including drain (left side) , Construction of BB Road bye-lane 2 including drain (left side), Construction of BB Road bye-lane 1 including drain (right side), Construction of BB Road bye-lane 3 including drain (left side) , Construction of Pratap Sarmah road bye-lane including drain, Construction of J.B. road bye-lane including drain near Malbhog Baba Shiva Mandir, Construction of Centre drain with CC at S.M. Road bye-lane (Post Office Gully 1), Construction of Dr. Huge road bye-lane including drain (near senbari), Construction of ADP road bye-lane including drain (near Mahesh Mansion) Improvement & widening of Park Road (Goru field Road), Construction of R. K. Road bye-lane near Harijon Colony L. P. School, Construction of M. G. road bye-lane including drain (infront of Advaita Healthcare) Road from Old NH 36 near Saikia Masjid to Dhacca Patty road Improvement of approach road to Circuit House, Nagaon & approach Road to residence of Deputy Commissioner, Nagaon Construction of S.M Road bye-lane (Near B. Ed. College)	90%	92%	July, 2026
		Construction of RCC drain at Mullapatty Road Construction of PWD Colony road at Lakhinagar Widening of Ananda Ram Barua Road(Cow Path) (Lakhinagar chariali to Bhuyanpatti Khensowa road) RCC Drain at Bhuyapatty Bridge to Outlet at near Kabarsthan Extension of Drain on OLD NH 37 at Khutikatia from ch 2900.00m to 3350m on right side Construction of NH-37 (old) bye-lane (Sankardev road) bye-lane including drain Construction of NH-37 (old) bye-lane (Khutikatia Tribal Colony road) including both side drain, Construction of Hemakanta Rajkhowa Road, Construction of balance RCC drain at Old NH-37 Construction of road including drain from Krishna Mohan School to Teliapatty Gate, Construction of Road at 1 No Mullapatty Bylane No 3	80%	85%	July,2026
		Improvement of Road from (i) NH-27 to Rajagaon (iii) Raha Barapujia Road to Pub Topakuchijagaon (ii) NH-27 to Raha Barapujia Road (iv) Raha Barapujia Road to Shankar Dev Colony (v) Khadi Board Road (vi) Segun Bagan Road	85%	90%	June,2026
		<b>ARRBP</b>			
		Const. of Bridges in Nagaon District i) Br. On Galani Madhapara Road	91%	92%	August,2026
		Br. No. 1/1 on NonoiKamargaon Kamalchuk Adarsha Gaon Road. Pkg. CE/EAP/ ARRB/ OCBB/ Bridges-2/Nagaon/05	30%	62%	August,2026
		Const. of Bridges in Nagaon District i) Br. 1/1 on KSB Road to SingimariParghat. Pkg. No. CE/ EAP/ ARRB/ OCB/Bridge-1/Nagaon/04	75%	87%	April, 2027
		Br. No. 3/1 on SamaguriUdmari Road to Kathalguri Amalakhi Road via Sotarbasti	18%	30%	September, 2026 (Pilling work Completed)
		Br. No. 2/1 on ChalchaliMuslingaon to KA road	25%	70%	October,2026
		Br. No 1/1 on BB Road to Ghograon	92%	95%	June,2026 (Substructure work in progress)
		Br. on Olapia Bebejia to Nonoi Dakhinpat Road	72%	80%	July,2026
		Br. on Nasatra to Shantipur Road	7%	20%	September, 2026
		Br. No. 1/1 on Phulaguri Deobali	78%	80%	July, 2026

  
**District Commissioner,**  
**Nagaon.**

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		Br. on Ramanipathar to Pamila Jarani	5%	18%	September, 2026
		Br. No 2/1 on Nonoi Sutargaon Nibukali Road	30%	70%	July, 2026
		Br. No 1/2 on KA Road to Ganjugaon Road	30%	70%	July, 2026
		Br. on 1/1 on Chapanala waterfall road to Matiapathar TE	20%	55%	Sept,2026
		Br. on 1/1 on Nonoi Panigaon Putani Chutiagaon Road	30%	65%	July,2026
		Br. on Roha Gaon Tupakuchi	3%	12%	December,2026
		Br. on Mahgarh to Tepporati Road	70%	90%	July,2026
		Br. on Chapanala Bhoraguri Link Road	16%	42%	October,2026
		Const. of Bridges in Nagaon District i) Br. No. 1/1 on Phulaguri deobali Road	78%	80%	July, 2026
		Br. No 1/1 on Dakhin Jagial to Darrangibeel Kacharigaon	2%	18%	December, 2027(Mobilization started)
		Br. No. 5/1 on Barbhethi Kachamari Road	1%	40%	July, 2027 (Camp Established)
		Br. No 1/1 on Garangati to Hatigarh Balijuri connecting to road leading to Karbi Anglong	0%	22%	February,2028
		<b>The Executive Engineer, PWD, Kaliabor and Samaguri Territorial Road Division, Jakhlabandha reported that the following schemes namely:-</b>			
		<b>PMGSY-III:</b>			
		Upgradation of MRL05-Kawoimari to Missamukh Via Rahdhala including Cross-Drainage Works and Routine Maintenance of the works for 5 years under PMGSY-III, Batch 1, 2024-25	67%	68%	August,2026
		Upgradation of MRL11-Sonaibali to Borbalitup via Dakshin Puta Kolong including Cross-Drainage Works and Routine Maintenance of the works for 5 years under PMGSY-III, Batch 1, 2024-25	70%	80%	July, 2026
		<b>MMPNA Works - 2023-24</b>			
		Periodic Renewal of approach road to Madhatari village, Missamukh Rahdhala Khamkhua Ambagan (MRKA) road & Barua-ati to Hatiakhova Road under Mukhya Mandir Path Nabikaran Aachani for the year 2023-24 under Kaliabor LAC	35%	35%	August, 2026
		Periodic Renewal of Approach road to RCC Bridge at 33rd km of SH-3 at Tinimuni point and 25th, 26th, 27th km SH-3 Road, Uttar Bhumuraguri to Dakhin Bhumuraguri & Kawaimari to Lotani Chapori (Part-1) under Mukhya Mantri Path Nabikaran Aachani for the year 2023-24 under Samaguri LAC	55%	55%	July, 2026
		<b>Mukhya Mantrir Pakipath Nirman Aachani (MMPPNA)- 2022-23:</b>			
		Construction of Road at Ouguri Naanghar, including routine maintenance for 4 years	65%	65%	August, 2026
		Construction of Road from Chikoni Borhola to Chikoni Pathar Road,	65%	65%	August, 2026
		Construction of Road at Rangaloo Sewalipath,	65%	65%	August, 2026
		Construction of Road at Ouguri Adarsh high school Road,	65%	65%	August, 2026
		Construction of Road at i) Chatialgaon (Ch. 0.00m to 100.00 m), ii) Kawoimari (Ch. 0.00 m to 120.00 m), Boruati Hatiakhova road connecting Niz Chilabandha (Ch. 0.00m to 130.00 m) (Total Length=350.00 m),	65%	65%	August, 2026
		Construction of Road from Khaloati to Misamukhpam	65%	65%	August, 2026
		• Construction of road from 6th Km of Ambagan Burbhandha Road connecting Bhokuamari Village (length-1.375 km)	50%	60%	August, 2026
		• Construction of Goroimari Dasbasti Road (Length=0.700 km),	65%	100%	completed
		• Construction of 1st Km of NDNL Road connecting Dhonekhova village (Part A, Part B),	65%	65%	August, 2026
		• Construction of road from Randhanichuk LP School to Gayanor Chuk Village (Ch: 0.00 m to 1100.00 m),	65%	65%	August, 2026

9 PWD, Kaliabor and Samaguri Territorial Road Division

District Commissioner,  
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		• Construction of Road at Hatimura (Part A, Part B) (Length=0.830 Km),	70%	70%	August, 2026
		• Construction of road from PDB Road to GeruagaonSankanda LP School Via Geruamukh	70%	70%	August, 2026
		• Construction of road from PDB road at Bakultal to Panikhuwa Chuk (Gorematichuwa)	64%	76%	August, 2026
		• Construction of road from Sonaibali LP School to Sonaibali Boroma Road	65%	65%	August, 2026
		• Construction of road from NH-37 to Trinanath Mandir at Borua Chuk,	95%	95%	June, 2026
		• Construction of Road from No. 2 Khalihamari RCC Bridge to NH-37 at Amoni,	35%	35%	August, 2026
		• Construction of Road from Kanuwamari Muwamari Road to Goni Basti (Ch 0.00 m to 1900.00 m),	35%	35%	August, 2026
		<b><u>MMUPPNA (Unnoto) Works:</u></b>			
		• Improvement of Silghat Naltoli Road & Jamkhala Naltoli Sullung Borghuli Ambagan Road Part 1 Kaliabor LAC.	80%	80%	August, 2026
		• Improvement of road from Jakhalabandha to Chikoni TE, Kaliabor LAC.	80%	80%	August, 2026
		• Construction of road cum embankment of Brahmaputra Dyke from Kukurakata hill to Hatimura hill under RIDF-XXVIII of NABARD for the year 2022-23	94%	94%	July, 2026
		• Improvement of road from NH-37 (Jakhalabandha) to Hatimura, Keribakori to NKA, NKS Diversion road connecting to NH-37, NKS Silghat road via Teliagaon.	45%	45%	August, 2026
		<b><u>SOPD-G &amp; SOPD-ODS:</u></b>			
		• Construction of road at Sonarigaon including CD work & road side RCC covered drain,	68%	68%	August, 2026
		<b><u>ASOM MALA:</u></b>			
		• Improvement and upgradation of road from NH 715 at Kuwaritol Tiniali (Ch 0 km) to Jakhalabandha Road (Ch 14.93 km),	77%	77%	August, 2026
		<b><u>The EE, PWD, Kaliabor &amp; Barhampur Territorial Building Division reported that progress of the following schemes namely:-</u></b>			
		Medical College at Nagaon: Hospital Building.	99.90%	99.90%	
		Establishment of new Engineering College Nagaon,	85%	92%	31-07-2026
		Establishment of Model Degree College at Samaguri.	68%	68%	30-07-2026
		Construction of District Science Centre and Planetarium at Kaliabor.	75%	80%	31-09-2026
		Construction of 100 nos. of Model Secondary School at Burapahar Tea Estate under RIDF XXVIII.	45%	48%	31-10-2026
		Jagannath community Hall Cum Skill Centre at Amluckie TE.	95%	100%	
		Jagannath community Hall Cum Skill Centre at Saknuthia TE.	72%	76%	21-07-2026
		Jagannath community Hall Cum Skill Centre at Kellydin TE.	90%	100%	
		Jagannath community Hall Cum Skill Centre at Lungsung TE.	80%	84%	21-07-2026
		Jagannath community Hall Cum Skill Centre at Salana TE.	95%	100%	
		Jagannath community Hall Cum Skill Centre at Seconee TE.	36%	40%	13-11-2026
		Jagannath Community Hall cum Skill Center at Rangamati T.E. under Kaliabor LAC	60%	70%	09-07-2026
		Jagannath Community Hall cum Skill Center at Nonoi T.E. under Kaliabor LAC	85%	90%	30-06-2026
		Jagannath Community Hall cum Skill Center at Udmari T.E. under Kaliabor LAC	40%	45%	16-07-2026
		Jagannath Community Hall cum Skill Center at Chapanala T.E. under Barhampur LAC	85%	100%	
		Design and Construction of 150 bedded New District Hospital at Kaliabor, Assam EPC Mode.	18%	23%	20-10-2026
		Construction Netaji Subhash Chandra Bose Avasiya Vidyalaya at Katiatoli Block, (under SSA).	85%	95%	30-06-2026
		Transformation of Ambagan HS School as centre of excellence under NESIDS-OTRI.	90%	90%	31-07-2026
10	PWD, Kaliabor & Barhampur Territorial Building Division				

  
**District Commissioner,**  
**Nagaon.**

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		Transformation of Kampur HS & MP School as centre of excellence under NESIDS-OTRI.	60%	70%	31-07-2026
		<b>Infrastructure development of 126 nos. of Secondary Schools under RIDF - XXIX during 2023-24 for :</b>			
		Chapanala H.S. School on Engineering, Procurement and Construction (EPC) mode - I basis (Group XIII)	70%	80%	07-07-2026
		Kaliabor Girls' H.S. School on Engineering.	74%	82%	07-07-2026
		<b>Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District</b>			
		(ii)Kaliabor HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	2%	2%	26-08-2026
		(i)Barhampur SSI HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	12%	35%	26-08-2026
		Establishment of Govt. Law College at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode-I basis	1%	1%	21-07-27
		Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Kuwaritol Higher Secondary School, Kaliabor under Kaliabor, Barhampur TBD (Gr-33)	2%	16%	26-06-2027
		Construction of new school building for 100 nos secondary school under-RIDF-XXXI at Jakhalabandha HS School under Nagaon District.	Nil	Nil	12-09-2027
		Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Puranigudam RKB Higher secondary School	1%	1%	17-11-2027
		Additional Classroom under ASAP- i) Lutumani par HS ii) Pub Garubathari Teron HS	Nil	Nil	21-07-2027
		Construction of 50 bedded AYUSH Hospital at Kaliabor, Nagaon District" on Engineering, Procurement and Construction (EPC) Mode-I Basis	0%	5%	18-11-2027
		Establishment of Government Model Degree College at Kaliabor (Nagaon District), Assam for setting up of Model Degree College (Special Education / Training Institution) at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode - I basis (Group XIII)	60%	72%	16-03-2027
11	<b>PWD, Nagaon- Batadrava, Raha(SC), Dhing, Rupohihat &amp; Samaguri Territorial Building Division</b>	<b>The EE, PWD, Nagaon-Batadrava, Raha(SC), Dhing, Rupohihat &amp; Samaguri Territorial Building Division reported that progress of the following schemes namely:-</b>			
		Development of BatadravaThaan as Cultural and Tourist Destination at Batadrava, Nagaon	Phase-I: 100% Phase II: 98%	Phase-I: 100% Phase II: 98%	Phase-I: Work Completed Phase-II: May,2026
		Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon.	88%	90%	May, 2026
		Construction of Multi-storied Market Complex including Car Parking at Natun Bazar Market, Nagaon.	98%	98%	Inaugurated by Hon'ble CM on 22.10.2025. Site was Partially handed over to the Municipality Board, Nagaon.
		Construction of Public Bus Stand with all modern facilities at Morikolong.	76%	82%	June, 2026
		Construction of 9 Nos. of Model Women College at Batadrava.	81%	87%	June, 2026
		Construction of New Circuit House (G+3) RCC Building at Nagaon.	58%	65%	June, 2026
		<b>Jagannath Community and skill center at:-</b>			
		Borpani T.E.	77%	82%	June, 2026
		Amsoi T.E.	78%	82%	June, 2026
		Balikuchi TE under Raha LAC	77%	82%	June, 2026
		Up gradation of Govt. Polytechnic and ITI in Assam as centre of Excellence (Construction).	98%	98%	Work completed

District Commissioner,  
Nagaon.

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		<b>MSDP :-</b>			
		Construction of proposed Girls Hostel (100 bedded) under MSDP in Nagaon district at: Kachuwa	52%	52%	Work canceled
		<b>RIDF :-</b>			
		<b>Infrastructure development for 126 Nos. Secondary School under RIDF XXIV during 2023-24 for :-</b>			
		i) Salmara High School	82%	88%	June, 2026
		ii) Jaramari Char D.K.B High school	42%	55%	June, 2026
		iii) Batadrava SS Sankardev High school	65%	88%	June, 2026
		iv) Kashori High school	65%	75%	June, 2026
		v) Senchowra Amar Borkakoti HSS	82%	88%	June, 2026
		vi) Singimari MD Ali HS School	25%	35%	June, 2026
		<b>NESIDS :-</b>			
		Transformation of 50 Nos. of School of State under NESID-OTRI (i) Haiborgaon High School at Nagaon District.	54%	56%	June, 2026
12	<b>Kaliabor Samaguri Irrigation Division</b>	<b>The EE, Kaliabor Samaguri Irrigation Division reported the progress of the schemes :-</b>			
		Solar Powered Cart Mounted Multifunctional Irrigation Scheme with Existing Water Source- 14 Nos., Solar Powered Cart mounted Multifunctional Irrigation Scheme with 2 Nos. Manual Boring- 07 Nos., and Solar Powered Mobile Irrigation Schemes- 04 Nos under SOPD-G (Innovation/ Consultation & Pilot Project) for the year 2024-25 under Kaliabor Samaguri Division (i), Jakhlabandha, Nagaon. (From Existing Water Source	70%	90%	30-06-2026
		STW SCHEME AT LAO GAON AND KUCH GAON (2 POINTS) AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	0%	90%	30-06-2026
		STW SCHEME AT DARIGOJI AND GAKHIRKHETI (2 POINTS) AT KALIABOR LAC UNDER SOPD-G FOR THE YEAR 2025-26	25%	70%	30-06-2026
		INSTALLATION OF 2 NOS. OF MDTW SCHEME AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	10%	30%	30-06-2026
		INSTALLATION OF 2 NOS. OF MDTW SCHEME AT KALIABOR LAC UNDER SOPD-G FOR THE YEAR 2025-26	25%	80%	30-06-2026
		RENOVATION OF KALIABOR LIFT IRRIGATION SCHEME UNDER SOPD-G FOR THE YEAR 2025-26 (PHASE-I)	30%	95%	30-06-2026
		INSTALLATION OF 7 NOS OF MDTW SCHEME AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	20%	35%	30-06-2026
		SUPPLY & INSTALLATION OF SOLAR POWERED MOBILE CART WITH 2 NOS OF MANUAL BORING AT GUMUTHA GAON PATHAR (1 POINT) UNDER SOPD-G IN KALIABOR LAC FOR THE YEAR 2025-26	25%	45%	30-06-2026
13	<b>Nagaon-Batadrava-Raha-Barhampur Irrigation Division</b>	<b>The EE, Nagaon-Batadrava-Raha - Barhampur Irrigation Division reported the progress of the schemes :-</b>			
		Installation of 2 no.s of MDTW Schemes under Barhampur LAC under SOPD-G for the year 2025-26	0%	80%	July-2026
		Installation of 2 no.s of MDTW Schemes under Raha LAC under SOPD-G for the year 2025-26	0%	15%	July-2026
		Renovation of IIS from Kollong River under Nagaon Batadrava LAC under SOPD G FTY 2025-26	0%	5%	Mar-2027
		MDTW scheme at Jorabari, Bahakabari and Hatigarh (03 Points) under SOPD-SCSP for the year 2024-25	0%	25%	July-2026
		IIS for KRB & SRB: Renovation works of Dakhinpat (R/B) ILP under SOPD for the year 2023-24.	45%	50%	July, 2026
		Renovation Works of Lift Irrigation Scheme from river Kopili at Chaparmukh under SOPD-G for the year 2023-24.	92%	100%	Completed
		Paschim Palasha Gaon ELIS under RIDF- XXX (NABARD) for the year 2024-25.	60%	75%	July, 2026
		Solar Powered 3 Pts. MDTW Scheme at Nagaon Sadar LAC under SOPD (SCSP) for the year 2024-25.	85%	100%	Completed
		Renovation of Pokamuraghat (Lt) lift point in between Ch. 0.00 m to 840.0 m under SOPD-G for the year 2024-25	85%	100%	Completed

District Commissioner,  
Nagaon.

17/06/26

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress previous month (%)	Physical Progress till date (%)	Target date for completion
		Solar Powered Cart Mounted Multifunctional Irrigation Scheme for Existing water source (25 nos.), Solar Powered Cart Mounted Multifunctional Irrigation Scheme including 02 nos. Manual boring (15 nos.) and Solar Powered Mobile Lift Irrigation Scheme (06 nos.) for the year 2024-25.	80%	90%	July, 2026
		Installation of Solar Operated Shallow Tube Well scheme (2 Points) at Deubali, Kakatigaon under Raha LAC under SOPD G for the year 2025-26	50%	100%	Completed
		Installation of Solar Operated Shallow Tube Well scheme (2 Points) at Rahagaon under Raha LAC under SOPD G for the year 2025-26	50%	100%	Completed
		Renovation of IIS from KRB&SRB under Raha LAC under SOPD-G for the year 2025-26.	10%	50%	Dec-26
		Sukanjuri Solar DTW Scheme (1 Point) under Barhampur LAC under NABARD-XXVII	35%	70%	May, 2026
		Renovation of Samguribeel LIS (Ph-I) under SOPD-G for the year 2023-24.	70%	70%	July, 2026
		<b>The EE, Dhing - Rupahihat Irrigation Division reported the progress of the schemes of the department:-</b>			
		Installation of 1 (One) Point MDTWS at Rupahihat LAC under SOPD-G for the year 2024-25.	57%	100%	Completed on 31/01/2026
		Solar Powered MDTW Scheme at Godaimari Gaon Panchayat under Rupahihat LAC (1Point) under SOPD-G for the year 2024-25.	97.30%	100%	Completed on 20/02/2026
		INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT RUPAHIHAT LAC UNDER SOPD-G FOR THE YEAR 2025-26	15%	98%	31/05/2026
		INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT DHING LAC UNDER SOPD-G FOR THE YEAR 2025-26	26%	75%	31/05/2026
		<b>The EE, DoH&amp;UA, Nagaon reported the progress of schemes namely:-</b>			
		Construction of Dr. Bhupen Hazarika Kala Tirtha at T.B. Hospital, Panigaon Chariali, Nagaon, under CIDF.	84%	100%	Completed
		Beautification of Morikollong lake.	97%	100%	Completed
		River Front Development and Beautification of river Kollong from Law College Bridge to RKB Bridge, Nagaon (likely to be extended upto the RCC Bridge near RKB High School Playground).	93%	100%	Completed
14	<b>Dhing - Rupahihat Irrigation Division</b>				
15	<b>DoH&amp;UA</b>				

The meeting concluded with a vote of thanks from the Chair.

Digitally signed by  
**DEVASHISH SHARMA**  
District Commissioner,  
Nagaon.  
Date: 05-06-2026  
18:41:05 Date: /06/2026

Memo No. E 26392

(A)

Copy to:

1. The Addl. Chief Secretary to the Govt. of Assam, T&D Department, Dispur, Guwahati-6 for kind information.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Guwahati-6 for kind information.
3. The Principal Secretary to the Govt. of Assam, T&D Department, Dispur for kind information.
4. The S.O. to C.S. to the Govt. of Assam for kind appraisal of Chief Secretary.
5. The Director (DCP), T&D Department, Dispur for kind information.
6. The Director, Evaluation & Monitoring Division, T&D Department, Dispur for kind information.
7. All Circle Officers / BDOs, Nagaon district for information and necessary action.
8. The District Manager, DITEC, Nagaon. He is directed to upload the DDC minutes in the District Website urgently.
9. All Members of DDC for information and necessary action.
10. Office copy.

(e-signed)  
**District Commissioner,**  
**Nagaon.**

## ATTENDANCE SHEET

**DDC AND REVIEW MEETING ON INFRASTRUCTURE DEVELOPMENT  
OF SCHEMES OF NAGAON DISTRICT FOR THE MONTH OF MAY-2026**

**VENUE : CONFERENCE HALL, D.C'S OFFICE, NAGAON**








**DATE : 18/05/2026 TIME: 10:30 AM**

Sl. No.	Name	Designation	Mobile No.	E-mail	Signature
1	Sri Devashish Sharma, IAS	District Commissioner, Nagaon			
2	Sri Manoj Kumar Sikaria, ACS	Chief Executive Officer, Nagaon Zilla Parishad & PD, DRDA			
3	Smti. Debajani Choudhury, ACS	District Development Commissioner, Nagaon			
4	<del>Shri Swapnaneel Deka, APS</del> Shri Partha Pratim Das, IPS	Senior Superintendent of Police, Nagaon	97067-31229		
5		Addl. District Commissioner, Nagaon			
6		Addl. District Commissioner, Nagaon			
7	Sri Raj Baruah, ACS	Co-District Commissioner, Kaliabor Co-District	9820806877	-	
8	Dr. Ankita Bora, ACS	Co-District Commissioner, Raha Co-District			
9		Addl. District Commissioner, Nagaon			
10	Mrinal Boro	Addl. District Commissioner, Nagaon			
11	Sipankar Barman	Addl. District Commissioner, Nagaon			
12	R. Mazumdar, ACS	Asstt. Commissioner, Nagaon			
13	Praveen Kr. Mahata, ACS	Asstt. Commissioner, Nagaon	9368003924	-	
14	Priyanka Kashyap, ACS	Asstt. Commissioner, Nagaon			
15	Anjali Kuman, ACS	Asstt. Commissioner, Nagaon	8800748105		
16	Mandeep Bhushali	Executive Engineer (i/c) Kaliabor Division	7002863624		
17	Nridul Kr. Nath, AES	i/s. Nagaon.	8811660477		
18	Nilam Pd. Borah	EE, Kaliabor Samaguri Divn (Irrigation)	7002533129		
19	Hemanta Kr. Das	E.E. Nagaon (P.W.D.) Raha Barhampur Divn	9954128366		
20	Puspa Chetoy	E.E., PWD, Kaliabor & Samaguri T. Road Divn	9435485674		
21	Dhrubajyoti Das	A.E.E. Kaliabor Territorial Road Sub-Division (PWRD)	9508748148		
22	Mizinal Bora	EE, PWD (R) Nagaon-Rahabaha Raha & Barhampur TRD	9435062166		
23	Deepjyoti Talukder	EE, Kaliabor (Barhampur TRD)	8638133834		
24	Rajmona Kataby	AEE - do - do	700268377		
25	Rupjyoti Borah	EE (PHE)	8822745835		

Contd.....

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
26	Badriz Zaman	Executive Engineer (PHD) Dhing DN	7399568295		
27	Prasanta Kongpi	DHD Hemalloom & Textile	8761898758		
28	Mousamoni Datta	E.O. Lercullense	813580-7930		
29	Dr. Ram Narayan Barua	1/c District Veterinarian Officer	94353-61178		
30	Hemipha Taktak	Dist. City Dev. Officer	9435089529		
31	Pinku Majumdar	EE, Nagaon NRD	94335 48198		
32	Swapan Kumar Das	AGM, APDCL	98640 19326		
33	Bibhuti Charan Boruah	DEEO, ED	84718130 48		
34	Dr. Prasanta Mr. Debnath.	NMCH, Nagaon.	8876431983		
35	Prof. Bishnu Ram Das	Principal cum Chief Superintendent NMCH.	801170384		
36	Sahas Kadam, IFS	DFO, Nagaon Division, Nagaon	6900134855		
37	Shikha Nath, ACS	Assistant Commissioner, Nagaon	8638366739		
38	Ananta Kalita	Supdt. of Excise	94354 92747		
39	Dibyansu Bishi	ACF, O/o NWL Div.	6901878246		
40	Syafiqulaman Boruah	SDE, Nagaon ESD-III	8638649854		
41	Ranjit Kalita	HM, Nagaon ED-1	9864982956		
42	Rudrajyoti Das	EO, Laha MB	8723961069		
43	Manjit Dharwal	R.D.E.O., Nagaon	9864807802		
44	Pradanta M Barua	ARE BWS	94352 09893		
45	Sikleshree Barua	AE PHD (Elec)	9678522943		
46	Parth Bostali	Employment Officer.	78961 30810		
47	Ujjwal Hazarika	EE, SOHUA	87210- 62612		
48	Mohand. Roowaz	S/O DDES, Nagaon	98591532 65		
49	Pratishruti Bhuyan	EO, Kamrup MB	9365617189		
50	Sajid Ahmed	DPM, ASDM	7002649320		

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
51	Jahnu Buragohain	Asst. Employment officer	8638806927		Jahnu
52	Parag Paban Saikia	Jr. Asst., SDWO	9036658218		P.P. Saikia
53	Inobrajit Barman	Asstt controller Legal Metrology	9678255 905		Inobrajit
54	Rouman Sikkha Barman	Dist. PPM Co-ordinator	94357 99796	roumanicdolek@gmail.com	Biddhar
55	Hazrat Ali	Jr. Asstt (Sports)	8638979292		Ali
56	Sushil Bordola	S.F. Nagaon Forest Ranger	936585669		Sushil
57	Prajan Rajmochi	General Manager DICE Nagaon	9884295333		Prajan
58	Ganguli Goswami	Assistant Manager, DICE Nagaon	8638142080		Ganguli
59	Subrata Bera	CDC Raha	7896256019		Subrata
60	Anjali Anja.	DCPO, Nagaon.	9508830324		Anjali
61	Kabita Barman	Asst. Labour Commission	7002878308		Kabita
62	Dr. Guntam Horn	DACO in DTO	7002740653		Guntam
63	Dr. P. K. Borah	Asstt. Dir. #8 Nagaon	986424057		P. K. Borah
64	Bimola Haloi	Executive Engineer. ZP.	94350 22175		Bimola
65	Marani Bhakat	DRCs	9365202507		Marani
66	Borah Madan	Divisional office Nagaon Soil Conservation Dept.	743557863		Borah
67	Subjande Sa	AEF, Rychelet Sub-Div.	9127221838		Subjande
68	Biswanathi Borah	EE, PWD (B) Nagaon Building	9435489171		Biswanathi
69	Madhab Choudhary	EE (Asst) Nagaon	8638819924		Madhab
70	Bhela Nath Bora	SDWO, Nagaon	9435879432		Bhela
71	Pankaj Bhuyan	EO, NMBS	8888192481		Pankaj
72	Sunanda Langthasa	EO, Dlung MB	7399279405		Sunanda
73	Dr. Jitijiban Bora	Jt. Director, TELP, Assam Kyc Deputy Director, TELP, Assam	7002490006		Jitijiban
74	Abdul Sattar	Opd. SS, Nagaon	9435314629		Abdul
75	Anickan Borahkar	DPM, NHM	94350 10851		Anickan
76	Bhriyuka Boro	JE (e) NHM	876192 4783		Bhriyuka
77	Chandan Mazumdar	AE, Civil, NHM	97070 2065		Chandan

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
78	Srimanta Borah	D.T.O.	6001432595		
79	Lakhyajit Sarmah	AEE, PWRD Rupahit (TRD)	8099036834		
80	Khaleque uddin Ahmad.	EE, PWRD Dhry & Rupahit (TRD)	9401468253		
81	Pranala Saha	AE, AUWS & ST	9401366797		
82	Nikhil N. Barua	DAO, MFR	86388 91417		
83	Pranjol Saikia	J.E PWD NH	6003827996		
84	Pratim Baruah	D.S.O. Nagaon	9365203338		
85					
86					
87					
88					
89					
90					
91					
92					
93					
94					
95					
96					
97					
98					
99					
100					
101					
102					

## Monthly Status of Fund Receipt and Utilisation for the Month of May 2026.

## A. For Schemes: Funds Received

Sl. No.	Admin Dept.	Name of Scheme (+ Implementation Agency)	PFMS Code and SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others as applicable		Opening Balance with District/Council/Others-as applicable		Current Year Allocation to District		Fund Received in the Current Year		Total Funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1.	Soil Conservation	WDC-PMKSY-2.0	AS-83	CS & SS	0	0	0	0	0	0	131.59	0	131.59	131.59	0	0	0	0	0	
<b>Total</b>					<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>131.59</b>	<b>0</b>	<b>131.59</b>	<b>131.59</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

## B. Schemes for which no funds received by the District/Council:

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any

  
 Divisional Officer,  
 Nagaon Soil Conservation Division,  
 Katimari, Nagaon.

## C. Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Current Year (2026-27).

Sl. No.	Admin Dept.	Name of Scheme	Number of Works Sanctioned in the Current Year	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	SOIL CONSERVATION DEPARTMENT	PMKSY-WDC 2.0 Nagaon/WDC-II/2024-25 (Chapanala)	-	-	-	-	Annual action plan submitted, approval awaited
2		RIDF-XXXI	1	15%	-	-	Work Ongoing
3		RIDF-XXX	1	100	-	-	Loan Share demand submitted
4		SOPD-G	1	100%	0	-	Joint Inspection Completed

## D. Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Year (2025-26).

Sl. No.	Admin. Dept.	Name of Scheme	Total Number of Work Spending as on the Last date of previous Financial Year	Number of Years Delayed for completion	Reason for Delay	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	SOIL CONSERVATION DEPARTMENT	PMKSY-WDC 2.0 Nagaon/WDC-II/2024-25 (Chapanala)	18	0	No	78%	78%	4	NRM works
2		RIDF-XXX	1	0	No	100%	95%	-	State Share Demand submitted
3		RIDF-XXIX	1	0	No	100%	95%	-	State Share Demand submitted
4		SOPD-G	1	0	No	100%	100%	NA	NA

  
 Divisional Officer,  
 Nagaon Soil Conservation Division,  
 Katimari, Nagaon.

**STATUS OF ONGOING SCHEMES FOR THE MONTH OF MAY 2026**  
(INFRASTRUCTURE/WORKS DEPARTMENT)

DEPARTMENT: NAGAON W.R. DIVISION  
DISTRICT: NAGAON

**SCHEMES FOR THE YEAR 2025-26**

Sl. No	Name of Scheme	NAME OF IMPLEMENTING AGENCY	CATEGORY-CS/CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANNEXURE PARTIAL ISSUES	Remarks/REASONS FOR DELAY
1	Construction of New Embankment from Pub Kawoimari to Borchung including Dowel Bund from Dhing gaon to Pub-Kawoimari on the left of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXXI	320.00			242.504	242.504			85%	75.783	February, 2027		Work in Progress
2	Construction of New Embankment from Jamunamukh PWD Bridge to Atigaon, Kopillikan to Premajan including Dowel Bund from Atigaon to Kopillikan, Premajan to Gosaigaon on the left bank of river Kopilli.		RIDF-XXXI	640.00			449.027	449.027			75%	70.16	February, 2027		Work in Progress
3	Construction of New Embankment at Maruwaripatty-Raha on the right bank of River Kopilli including one Sluice Gate.		RIDF-XXXI	280.00			202.494	202.494			76%	72.319	February, 2027		Work in Progress
4	Construction of New Embankment from Niznarikoli to Bahakabari on the right bank of River Kopilli.		RIDF-XXXI	900.00			450.00	450.00			78%	50.00	February, 2027		Work in Progress
5	M&R to Construction of embankment on the left bank of river Kopilli at Garukhunda, Borchung to Changchaki and on the right bank from Bareguga to Niz-Narikali (Extension of embankment from Saibook gaon to Gosaigaon)		SOPD-G	56.51				--			36%	0.00	January, 2027		Work in Progress
6	M&R to Construction of embankment along right bank of river Kopilli & Jamuna from Jamuna PWD bridge to Jamunamukh PWD road and along left bank of river Kopilli from Bakuloguri to Jamunamukh PWD bridge.		SOPD-G	600.00				--			90%	0.00	January, 2027		Work in Progress
7	M&R to Construction of embankment along right bank of river Kopilli from Patiyapam to Gar ali (Kahargaon), Kathkatia gaon to Kamar gaon and Dhanbazar to Jamunamukh PWD bridge.		SOPD-G	1000.00				--			40%	0.00	April, 2027		Work in Progress

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS/ISSUES	Remarks/REASONS FOR DELAY	
8	M&R to Protection of East Tetelisor area under Kampur Revenue circle from the avulsion of river Haria on its right bank.	NAGAON W.R DIVISION	SOPD-G	495.54				---			30%		March, 2027		Work in Progress	
9	Restoration of flood damage for PDNA 2022 - Procurement of Geo Tube under Nagaon W.R. Division.(PDNA 2022)		PDNA	276.40				---			100%					work completed
10	Restoration of damaged section along left bank embankment of river Kopilli from Changchaki to Siuguri at Nelipar and its adjoining areas.. (PDNA 2022)		PDNA	89.998				---			80%			January, 2027		Work in Progress
11	Restoration of damaged section along left bank embankment of river Kopilli in between Basundhari and Pachim Bula areas. (PDNA 2022)		PDNA	283.60				---			65%			February, 2027		Work in Progress
12	Restoration of Kollong Right Bank embankment from Phuloguri to Mulankata at Rahachaki area and Chakial Gaon area of river Titaimari (Sheet Pile)(Ex-Post-Facto)		SOPD G	270.00							100%					work completed
13	Permanent closing of breach at Brahmaputra dyke from Kukurakata hill to hatimura hill at Hatimura (Ex. post facto)		SOPD G	400.00							100%					work completed
14	Closing of breach to Brahmaputra dyke from Kukurakata Hill to Hatimura Hill at Hatimura for 2024-25 (Ex. post facto)		SOPD G	388.00							100%					work completed
15	Procurement of flood fighting materials (PSC porcupine, Geo-textile bag Type-A and Geo Mega bag) for Water Resources Department (For Nagaon WRD)-"Package no.1(One).		SOPD G	449.5167200				200.00	200.00			100%	44.4922			work completed
16	Launching of Flood fighting materials ( PSC Porcupine, Mega Geo Bags and Type -A Geo bags) at Muwamari, Dhing area under Nagaon WR Division (Ex-Post-Facto)		SOPD G	225.44000				225.00	225.00			100%	99.8048			work completed
17	Immediate measures for bank stabilisation at Hatimura area under Koliabor Revenue Circle from the avulsion of river Brahmaputra for the year 2025-26	SDMF	297.64								45%		March, 2027		Work in Progress	

**SCHEMES SANCTIONED DURING YEAR 2024-2025**

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(S TATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS ISSUES	Remarks/REASONS FOR DELAY
1	CONSTRUCTION OF EMBANKMENT ON THE LEFT BANK OF RIVER KOPILLI AT GAROKHUNDA, BORCHUNG TO CHANGCHAKI AND ON THE RIGHT BANK FROM BAREGUGA TO NIZ-NARIKALI	NAGAON W.R. DIVISION	SOPD-G	1425.00	--	--	784.00	784.00	784.00		100%	55.02	--		work completed
2	CONSTRUCTION OF NEW EMBANKMENT FROM GORUBANDHA TO MAJORATI GAON ALONG LEFT BANK OF RIVER NIKHARI		SOPD-G	600.00	--	--	366.00	366.00	366.00		70%	61.00	February, 2027		Work in progress.
3	CONSTRUCTION OF NEW EMBANKMENT FROM RAHA PWD RCC BRIDGE TO DUBARITOLI ON THE LEFT BANK OF RIVER KOLONG		SOPD-G	600.00	--	--	366.00	366.00	366.00		82%	61.00	February, 2027		Work in progress.

  
 Executive Engineer  
 Nagaon W.R. Division  
 Nagaon

**SCHEMES SANCTIONED DURING YEAR 2023-2024**

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTAL ISSUES	Remarks/REASONS FOR DELAY
1	Bank stabilization works of Akashi Ganga Lake at Batadrava Than	NAGAON W.R. DIVISION	RIDF-XXIX	785.97	553.120		553.12000	553.12000	553.12000		80%	70.4%	January, 2027		Work in progress
2	Protection of Pachim Teteliasora area under Kampur Revenue Circle from the avulsion of river Haria on its left bank.		RIDF-XXIX	327.00	277.21200	14.59015	291.80215	291.80215	291.80215		100%	89.2%	completed		Work completed
3	Restoration of PWD road cum embankment at Rahachaki,Durgajan & Deobali area along right bank of river Kollong.		RIDF-XXIX	298.00	278.806	14.674	293.48000	293.48000	293.48000		100%	98.5%	completed		work completed
4	A/E measures to protect Kopilli left bank embankment at Niz-Jorabari area from the erosion of river Kopilli.		NIDA	300.00	262.76900	29.19658	291.96579	291.96579	291.96579		100%	97.3%	completed		work completed
5	Pro-siltation measures against bank erosion of river Brahmaputra at Bhurbandha area (Samuguri)		NIDA	800.00	579.7154		579.7154	579.7154	579.7154		90%	72.5%	January, 2027		Work in progress.
6	Anti-erosion measures along right bank of river Kollong at Khutikatia Kollongpar area.		SOPD-G	354.00		315.31601	315.31601	315.31601	315.31601		100%	89%	completed		work completed
7	Anti-erosion measures along right bank of river Kollong at Bhuyanpatty (Eidgah field) and Haldhiati area.		SOPD-G	133.87		80.00000	80.00000	80.00000	80.00000		100%	--	completed		work completed

  
 Executive Engineer  
 Nagaon W.R. Division  
 Nagaon

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-2023**

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY CS/CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTAL ISSUES	Remarks/REASONS FOR DELAY
1	Immediate measures to restoration of B/T dyke along left bank of river Kopilli from Charaihagi to Tuklaitup at 1 No. Nelipar area under SDRF for 2021-22.	NAGAON W.R DIVISION	SDRF	200.00	Nil	Nil	179.9185	179.9185	179.9185	NIL	100%	90%	COMPLETED		Work physically completed
2	Protection of Tinisuti area under Raha Revenue Circle from the avulsion of river Kollong on its left bank	NAGAON W.R DIVISION	RIDF-XXVIII	471.70	403.257	21.224	424.481	424.481	424.481	NIL	100%	100.00%	COMPLETED		Work physically completed
3	A/E measures to protect Kopilli left bank embankment at Uttar Changchaki area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	150.50	127.809	6.727	134.53600	134.53600	134.53600	NIL	100%	100.00%	COMPLETED		Work physically completed
4	A/E measures to protect Kopilli left bank embankment at South Ghilani area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	200.00	170.98100	8.999	179.98000	179.98000	179.98000	NIL	100%	89.99%	COMPLETED		Work physically completed
5	A/E measures to protect Kopilli left bank embankment at Pub-Darrangi Gaon area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	187.80	159.627	8.401	168.02800	168.02800	168.02800	NIL	100%	89.47%	COMPLETED		Work physically completed
6	A/E measures to protect Bakulaguri area from the erosion of river Kopill under Raha LAC.	NAGAON W.R DIVISION	RIDF-XXVIII	1150.30	1091.756	57.4609	1149.21690	1149.21690	1149.21690	NIL	100%	99.91%	COMPLETED		Work physically completed
7	R/S to Nonoi & Haria dyke along right bank from Tulsimukh to Hariaghat (From Ch1000m. to 9500m).	NAGAON W.R DIVISION	RIDF-XXVIII	1443.79	1233.973	64.94609	1298.91909	1298.91909	1298.91909	NIL	100%	89.97%	COMPLETED		Work physically completed
8	Anti-erosion measures to protect Senchowa area along right bank of river Kollong under Nagaon revenue circle.	NAGAON W.R DIVISION	RIDF-XXVIII	180.00	153.877	8.099	161.97600	161.97600	161.97600	NIL	100%	100.00%	COMPLETED		Work physically completed

9	Protection of B-dyke at upstream of Muwamari butting point from the erosion of river Brahmaputra.	NAGAON W.R DIVISION	RIDF-XXVIII	2277.00	1945.891	102.415	2048.30600	2048.3060	2048.30600	NIL	100%	89.96%	COMPLETED	Work physically completed
10	Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur.	NAGAON W.R DIVISION	RIDF-XXVIII	162.00	92.904	Nil	92.90400	92.90400	92.90400	NIL	90%	57.35%	January, 2027	Work in Progress L.A. Issues



Executive Engineer  
Nagaon W.R. Division  
Nagaon

## SCHEMES SANCTIONED DURING PREVIOUS YEAR 2021-2022

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING AGENCY	CATEGORY- CS/CSS/STATE/EAP ETC.	OPENING BALANCE/ ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PEN DING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS AL ISSUES	Remarks/REASONS FOR DELAY
1	Anti-Erosion measures along right bank of river Kollong at Bhuyanpatty and Khutikutia area	NAGAON W.R DIVISION	SOPD-G	102.10	---	---	87.39539	87.39539	87.39539	NIL	100%	100%	COMPLETED		Work physically completed
2	Extension of Lawkhowa Tie bund at Bogamukh area for the year 2021-22	NAGAON W.R DIVISION	SOPD-G	296.03	---	263.95982	263.95982	263.95982	263.95982	NIL	100%	89%	COMPLETED		Work physically completed
3	Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22.	NAGAON W.R DIVISION	SOPD-G	2000.00	---	1915.11059	1915.11059	1915.11059	1915.11059	NIL	100%	96%	COMPLETED		Work physically completed
4	Anti-Erosion measures to protect village Kuruabahi and its adjoining areas from the erosion of river Nonoi.	NAGAON W.R DIVISION	SOPD-FDR	240.18	---	---	215.56513	215.56513	215.56513	NIL	100%	100%	COMPLETED		Work physically completed



Executive Engineer  
Nagaon W.R. Division  
Nagaon

# STATUS OF ONGOING SCHEMES FOR THE MONTH OF MAY 2026

(INFRASTRUCTURE/WORKS DEPARTMENT)

DEPARTMENT: NAGAON W.R. DIVISION

DISTRICT: NAGAON

## SCHEMES FOR THE YEAR 2025-26

Sl. No	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CS/CSS/STATE/EAP ETC.	OPENING BALANCE/ ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS ALIEN ISSUES	Remarks/REASONS FOR DELAY
1	Construction of New Embankment from Pub Kawoimari to Borchung including Dowel Bund from Dhing gaon to Pub-Kawoimari on the left of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXXI	320.00			242.504	242.504			85%	75.783	February, 2027		Work in Progress
2	Construction of New Embankment from Jamunamukh PWD Bridge to Atigaon, Kopillikan to Premajan including Dowel Bund from Atigaon to Kopillikan, Premajan to Gosaigaon on the left bank of river Kopilli.		RIDF-XXXI	640.00			449.027	449.027			75%	70.16	February, 2027		Work in Progress
3	Construction of New Embankment at Maruwaripatty-Raha on the right bank of River Kopilli including one Sluice Gate.		RIDF-XXXI	280.00			202.494	202.494			76%	72.319	February, 2027		Work in Progress
4	Construction of New Embankment from Niznarikoli to Bahakabari on the right bank of River Kopilli.		RIDF-XXXI	900.00			450.00	450.00			78%	50.00	February, 2027		Work in Progress
5	M&R to Construction of embankment on the left bank of river Kopilli at Garukhunda, Borchung to Changchaki and on the right bank from Bareguga to Niz-Narikali (Extension of embankment from Saibook gaon to Gosaigaon)		SOPD-G	56.51				---			36%	0.00	January, 2027		Work in Progress
6	M&R to Construction of embankment along right bank of river Kopilli & Jamuna from Jamuna PWD bridge to Jamunamukh PWD road and along left bank of river Kopilli from Bakuloguri to Jamunamukh PWD bridge.		SOPD-G	600.00				---			90%	0.00	January, 2027		Work in Progress
7	M&R to Construction of embankment along right bank of river Kopilli from Patiyapam to Gar ali (Kahargaon), Kathkatia gaon to Kamar gaon and Dhanbazar to Jamunamukh PWD bridge.		SOPD-G	1000.00				---			40%	0.00	April, 2027		Work in Progress

Sr No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(S TATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	- TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS L ISSUES	Remarks/REASONS FOR DELAY
8	M&R to Protection of East Tetelisor area under Kampur Revenue circle from the avulsion of river Haria on its right bank.	NAGAON W.R DIVISION	SOPD-G	495.54				---			30%		March, 2027		Work in Progress
9	Restoration of flood damage for PDNA 2022 - Procurement of Geo Tube under Nagaon W.R. Division.(PDNA 2022)		PDNA	276.40				---			100%				work completed
10	Restoration of damaged section along left bank embankment of river Kopilli from Changchaki to Siuguri at Nelipar and its adjoining areas.. (PDNA 2022)		PDNA	89.998				---			80%		January, 2027		Work in Progress
11	Restoration of damaged section along left bank embankment of river Kopilli in between Basundhari and Pachim Bula areas. (PDNA 2022)		PDNA	283.60				---			65%		February, 2027		Work in Progress
12	Restoration of Kollong Right Bank embankment from Phuloguri to Mulankata at Rahachaki area and Chakial Gaon area of river Titaimari (Sheet Pile)(Ex-Post-Facto)		SOPD G	270.00							100%				work completed
13	Permanent closing of breach at Brahmaputra dyke from Kukurakata hill to hatimura hill at Hatimura (Ex. post facto)		SOPD G	400.00							100%				work completed
14	Closing of breach to Brahmaputra dyke from Kukurakata Hill to Hatimura Hill at Hatimura for 2024-25 (Ex. post facto)		SOPD G	388.00							100%				work completed
15	Procurement of flood fighting materials (PSC porcupine, Geo-textile bag Type-A and Geo Mega bag) for Water Resources Department (For Nagaon WRD)-"Package no.1(One).		SOPD G	449.5167200			200.00	200.00			100%	44.4922			work completed
16	Launching of Flood fighting materials ( PSC Porcupine, Mega Geo Bags and Type -A Geo bags) at Muwamari, Dhing area under Nagaon WR Division (Ex-Post-Facto)		SOPD G	225.44000			225.00	225.00			100%	99.8048			work completed
17	Immediate measures for bank stabilisation at Hatimura area under Koliabor Revenue Circle from the avulsion of river Brahmaputra for the year 2025-26		SDMF	297.64							45%		March, 2027		Work in Progress

**SCHEMES SANCTIONED DURING YEAR 2024-2025**

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CS/CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS L ISSUES	Remarks/REASONS FOR DELAY
1	CONSTRUCTION OF EMBANKMENT ON THE LEFT BANK OF RIVER KOPILLI AT GAROKHUNDA, BORCHUNG TO CHANGCHAKI AND ON THE RIGHT BANK FROM BAREGUGA TO NIZ-NARIKALI	NAGAON W.R. DIVISION	SOPD-G	1425.00	---	---	784.00	784.00	784.00		100%	55.02	--		work completed
2	CONSTRUCTION OF NEW EMBANKMENT FROM GORUBANDHA TO MAJORATI GAON ALONG LEFT BANK OF RIVER NIKHARI		SOPD-G	600.00	---	---	366.00	366.00	366.00		70%	61.00	February, 2027		Work in progress.
3	CONSTRUCTION OF NEW EMBANKMENT FROM RAHA PWD RCC BRIDGE TO DUBARITOLI ON THE LEFT BANK OF RIVER KOLONG		SOPD-G	600.00	---	---	366.00	366.00	366.00		82%	61.00	February, 2027		Work in progress.



Executive Engineer  
Nagaon W.R. Division  
Nagaon

**SCHEMES SANCTIONED DURING YEAR 2023-2024**


Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY-CSS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS L ISSUES	Remarks/REASONS FOR DELAY
1	Bank stabilization works of Akashi Ganga Lake at Batadrava Than	NAGAON W.R. DIVISION	RIDF-XXIX	785.97	553.120		553.12000	553.12000	553.12000		80%	70.4%	January, 2027		Work in progress
2	Protection of Pachim Teteliasora area under Kampur Revenue Circle from the avulsion of river Haria on its left bank.		RIDF-XXIX	327.00	277.21200	14.59015	291.80215	291.80215	291.80215		100%	89.2%	completed		Work completed
3	Restoration of PWD road cum embankment at Rahachaki,Durgajan & Deobali area along right bank of river Kollong.		RIDF-XXIX	298.00	278.806	14.674	293.48000	293.48000	293.48000		100%	98.5%	completed		work completed
4	A/E measures to protect Kopilli left bank embankment at Niz-Jorabari area from the erosion of river Kopilli.		NIDA	300.00	262.76900	29.19658	291.96579	291.96579	291.96579		100%	97.3%	completed		work completed
5	Pro-siltation measures against bank erosion of river Brahmaputra at Bhurbandha area (Samuguri)		NIDA	800.00	579.7154		579.7154	579.7154	579.7154		90%	72.5%	January, 2027		Work in progress.
6	Anti-erosion measures along right bank of river Kollong at Khutikatia Kollongpar area.		SOPD-G	354.00		315.31601	315.31601	315.31601	315.31601		100%	89%	completed		work completed
7	Anti-erosion measures along right bank of river Kollong at Bhuyanpatty (Eidgah field) and Haldhiati area.		SOPD-G	133.87		80.00000	80.00000	80.00000	80.00000		100%	---	completed		work completed

  
 Executive Engineer  
 Nagaon W.R. Division  
 Nagaon

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-2023**

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY/CS/STATE/EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PEN DING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTS/ISSUES	Remarks/REASONS FOR DELAY
1	Immediate measures to restoration of B/T dyke along left bank of river Kopilli from Charaihagi to Tuklaitup at 1 No. Nelipar area under SDRF for 2021-22.	NAGAON W.R DIVISION	SDRF	200.00	Nil	Nil	179.9185	179.9185	179.9185	NIL	100%	90%	COMPLETED		Work physically completed
2	Protection of Tinisuti area under Raha Revenue Circle from the avulsion of river Kollong on its left bank	NAGAON W.R DIVISION	RIDF-XXVIII	471.70	403.257	21.224	424.481	424.481	424.481	NIL	100%	100.00%	COMPLETED		Work physically completed
3	A/E measures to protect Kopilli left bank embankment at Uttar Changchaki area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	150.50	127.809	6.727	134.53600	134.53600	134.53600	NIL	100%	100.00%	COMPLETED		Work physically completed
4	A/E measures to protect Kopilli left bank embankment at South Ghilani area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	200.00	170.98100	8.999	179.98000	179.98000	179.98000	NIL	100%	89.99%	COMPLETED		Work physically completed
5	A/E measures to protect Kopilli left bank embankment at Pub-Darrangi Gaon area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF-XXVIII	187.80	159.627	8.401	168.02800	168.02800	168.02800	NIL	100%	89.47%	COMPLETED		Work physically completed
6	A/E measures to protect Bakulaguri area from the erosion of river Kopill under Raha LAC.	NAGAON W.R DIVISION	RIDF-XXVIII	1150.30	1091.756	57.4609	1149.21690	1149.21690	1149.21690	NIL	100%	99.91%	COMPLETED		Work physically completed
7	R/S to Nonoi & Haria dyke along right bank from Tulsimukh to Hariaghat (From Ch1000m. to 9500m).	NAGAON W.R DIVISION	RIDF-XXVIII	1443.79	1233.973	64.94609	1298.91909	1298.91909	1298.91909	NIL	100%	89.97%	COMPLETED		Work physically completed
8	Anti-erosion measures to protect Senchowa area along right bank of river Kollong under Nagaon revenue circle.	NAGAON W.R DIVISION	RIDF-XXVIII	180.00	153.877	8.099	161.97600	161.97600	161.97600	NIL	100%	100.00%	COMPLETED		Work physically completed

9	Protection of B-dyke at upstream of Muwamari banking point from the erosion of river Brahmaputra.	NAGAON W.R DIVISION	RIDF-XXVIII	2277.00	1945.891	102.415	2048.30600	2048.3060	2048.30600	NIL	100%	89.96%	COMPLETED	Work physically completed
10	Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur.	NAGAON W.R DIVISION	RIDF-XXVIII	162.00	92.904	Nil	92.90400	92.90400	92.90400	NIL	90%	57.35%	January, 2027	Work in Progress L.A. Issues

  
 Executive Engineer  
 Nagaon W.R. Division  
 Nagaon


**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2021-2022**

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING AGENCY	CATEGORY- CS/CSS/STATE/EAP ETC.	OPENING BALANCE/ ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PEN DING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	AN Y DE PA RT ME NT AL ISS UES	Remarks/R EASONS FOR DELAY
1	Anti-Erosion measures along right bank of river Kollong at Bhuyanpatty and Khutikutia area	NAGAON W.R DIVISION	SOPD-G	102.10	--	--	87.39539	87.39539	87.39539	NIL	100%	100%	COMPLETED		Work physically completed
2	Extension of Lawkhowa Tie bund at Bogamukh area for the year 2021-22	NAGAON W.R DIVISION	SOPD-G	296.03	--	263.95982	263.95982	263.95982	263.95982	NIL	100%	89%	COMPLETED		Work physically completed
3	Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22.	NAGAON W.R DIVISION	SOPD-G	2000.00	--	1915.11059	1915.11059	1915.11059	1915.11059	NIL	100%	96%	COMPLETED		Work physically completed
4	Anti-Erosion measures to protect village Kuruabahi and its adjoining areas from the erosion of river Nonoi.	NAGAON W.R DIVISION	SOPD-FDR	240.18	--	--	215.56513	215.56513	215.56513	NIL	100%	100%	COMPLETED		Work physically completed

  
 Executive Engineer  
 Nagaon W.R. Division  
 Nagaon

**UP-TO- DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF May, 2026  
(INFRASTRUCTURE / WORKS DEPARTMENT)**

SCHEMES SANCTIONED DURING PREVIOUS FINANCIAL YEAR 2023-2024														
Sl.No.	Name of Scheme	Name Of implementing/executing agency	Category-CS/CSS/STATE/EAP etc	Opening Balance	Fund received (Central share Rs. In Lakhs)	Fund Received (State Share Rs. In Lakhs)	Total Fund Available (Rs. In Lakhs)	Total Fund Utilized	UC Submitted against total Fund	UC Pending As on Date	Physical Progress (%)	Target Date of Completion	Any Departmental Issue	Remarks/ Reasons for delay
1	MUKHYA MANTRIR PATH NABIKARAN ACHANI FOR THE YEAR 2023-24	PWD(ROADS)	STATE	0	0	0	0	0	-	-	100%	Completed		completed
2	MUKHYA MANTRIR PAKI PATH NIRMAN ACHANI FOR THE YEAR 2023-24	PWD(ROADS)	STATE	0	0	0	0	0	-	-	93%	June,2026		Work in progress
3	MUKHYA MANTRIR UNNATA PAKKIPATH NIRMAN ACHANI FOR THE YEAR 2023-24	PWD(ROADS)	STATE	0	0	0	0	0	-	-	97%	june,2026		Work in progress

  
 Executive Engineer, PWRD  
 Dhing & Rupohihat Territorial Road Division

**UP-TO- DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF May-2026  
(INFRASTRUCTURE / WORKS DEPARTMENT)**


**SCHEMES SANCTIONED DURING PREVIOUS FINANCIAL YEAR 2022-2023**

Sl.No.	Name of Scheme	Name Of implementing/executing agency	Category-CS/CSS/STATE/EAP etc	Opening Balance	Fund received (Central share Rs. In Lakhs)	Fund Received (State Share Rs. In Lakhs)	Total Fund Available (Rs. In Lakhs)	Total Fund Utilized	UC Submitted against total Fund	UC Pending As on Date	Physical Progress (%)	Target Date of Completion	Any Departmental Issue	Remarks/Reasons for delay
1	PMGSY Ph-III,2022-23	PWD(ROADS)	CS	0	0	0	0	0	-	-	95%	June,2026		Work in progress
2	MUKHYA MANTRIR PATH NABIKARAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	98%	June,2026		Work in progress
3	MUKHYA MANTRIR PAKI PATH NIRMAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	96%	June,2026		Work in progress
4	MUKHYA MANTRIR UNNATA PAKKIPATH NIRMAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	96%	June,2026		Work in progress

  
 Executive Engineer, PWRD  
 Dhing & Rupohihat Territorial Road  
 Division

**UP-TO- DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF May, 2026  
(INFRASTRUCTURE / WORKS DEPARTMENT)**


SCHEMES SANCTIONED DURING PREVIOUS FINANCIAL YEAR 2024-2025															
Sl.No.	Name of Scheme	Name Of implementing/ executing agency	Category- CS/CSS/STATE/EAP etc	Opening Balance	Fund received ( Central share Rs. In Lakhs)	Fund Received (State Share Rs. In Lakhs)	Total Fund Available ( Rs. In Lakhs)	Total Fund Utilized	UC Submitted against total Fund	UC Pending As on Date	Physical Progress (%)		Target Date of Completion	Any Departmental Issue	Remarks/ Reasons for delay
1	MUKHYA MANTRIR UNNATA PAKKIPATH NIRMAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	100%	Nil	completed		completed

  
 Executive Engineer, PWRD  
 Dhing & Rupohihat Territorial Road Division

**UP-TO- DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF May, 2026  
(INFRASTRUCTURE / WORKS DEPARTMENT)**


**SCHEMES SANCTIONED DURING PREVIOUS FINANCIAL YEAR 2024-2025**

Sl.No.	Name of Scheme	Name Of implementing/ executing agency	Category- CS/CSS/STATE/EAP etc	Opening Balance	Fund received ( Central share Rs. In Lakhs)	Fund Received (State Share Rs. In Lakhs)	Total Fund Available ( Rs. In Lakhs)	Total Fund Utilized	UC Submitted against total Fund	UC Pending As on Date	Physical Progress (%)	Target Date of Completion	Any Departmental Issue	Remarks/ Reasons for delay
1	MUKHYA MANTRIR UNNATA PAKKIPATH NIRMAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	100%	Nil	completed	completed

  
 Executive Engineer, PWRD  
 Dhing & Rupohihat Territorial Road Division

**UP-TO- DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF May, 2026  
(INFRASTRUCTURE / WORKS DEPARTMENT)**

<b>SCHEMES SANCTIONED DURING PREVIOUS FINANCIAL YEAR 2023-2024</b>														
Sl.No.	Name of Scheme	Name Of implementing/ executing agency	Category- CS/CSS/STATE/EAP etc	Opening Balance	Fund received ( Central share Rs. In Lakhs)	Fund Received (Sate Share Rs. In Lakhs)	Total Fund Available ( Rs. In Lakhs)	Total Fund Utilized	UC Submitted against total Fund	UC Pending As on Date	Physical Progress (%)	Target Date of Completion	Any Department al issue	Remarks/ Reasons for dealy
1	MUKHYA MANTRIR PATH NABIKARAN ACHANI FOR THE YEAR 2023-24	PWD(ROADS)	STATE	0	0	0	0	0	-	-	100%	Completed		completed
2	MUKHYA MANTRIR PAKI PATH NIRMAN ACHANI FOR THE YEAR 2023-24	PWD(ROADS)	STATE	0	0	0	0	0	-	-	93%	June,2026		Work in progress
3	MUKHYA MANTRIR UNNATA PAKKIPATH NIRMAN ACHANI FOR THE YEAR 2023-24	PWD(ROADS)	STATE	0	0	0	0	0	-	-	97%	june,2026		Work in progress

  
 Executive Engineer, PWRD  
 Dhing & Rupohihat Territorial Road Divisor

**UP-TO- DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF May-2026  
(INFRASTRUCTURE / WORKS DEPARTMENT)  
SCHEMES SANCTIONED DURING PREVIOUS FINANCIAL YEAR 2022-2023**


Sl.No.	Name of Scheme	Name Of implementin g/executing agency	Category- CS/CSS/STATE/EAP etc	Opening Balance	Fund received ( Central share Rs. In Lakhs)	Fund Received (State Share Rs. In Lakhs)	Total Fund Available ( Rs. In Lakhs)	Total Fund Utilized	UC Submitted against total Fund	UC Pending As on Date	Physical Progress (%)	Target Date of Completion	Any Department al Issue	Remarks/ Reasons for dealy
1	PMGSY Ph-III,2022-23	PWD(ROADS)	CS	0	0	0	0	0	-	-	95%	June,2026		Work in progress
2	MUKHYA MANTRIR PATH NABIKARAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	98%	June,2026		Work in progress
3	MUKHYA MANTRIR PAKI PATH NIRMAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	96%	June,2026		Work in progress
4	MUKHYA MANTRIR UNNATA PAKKIPATH NIRMAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	96%	June,2026		Work in progress

  
 Executive Engineer, PWRD  
 Dhing & Rupohihat Territorial Road  
 Division

Physical Progress of Works under different Schemes under Kaliabor PHE Division, Kaliabor of Current Year 2026-27

Annexure: C


Sl No.	Department	Name of Scheme	No. of works sanctioned in the current year 2026-27	Progress of Current Year Works/Services-Categorise no. of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Kaliabor PHE Division	Jal jeevan Mission	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

  
Executive Engineer(PHE)  
Kaliabor Division, Kaliabor

**Annexure: D**

**Physical Progress of Works under different Schemes under Kaliabor PHE Division, Kaliabor of Previous Years**

Sl No.	Department	Name of Scheme	Total no. of schemes pending on the last day of previous financial year 2025-26	No. of years delayed for completion- as on the last financial year - Catagorise works based on the delay in completion				Progress of pending works of previous Years Pending as on the last date of last Financial Year-Catagorise works based on the stage of Physical Progress								
				Less than 1 year	>= 1 to 3 yrs	>= 3 to 5 yrs	>= 5 yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	Remarks	
1	Kaliabor PHE Division	Jal Jeevan Mission	28		28			28		27					1	multiple DTW failure in Rekapahar Lengteng PWSS

  
 Executive Engineer (PHE)  
 Kaliabor Division, Kaliabor


## Annexure- A

## Monthly status of Fund receipt and utilisation for the Month of January Year 2026 till 13/05/2026

## A. For Schemes: Funds received.

S.No	Admin. Dept.	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With CAN/SNA/Others- as applicable.		Opening Balance with the District/Council/ Others- as applicable.		Current Year Allocation to District*		Fund received in the current year		Total Funds available for Scheme	Fund utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	KALIABOR PHE	JAL JEEVAN MISSION	AS65	CS	Nil	Nil					Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	

\* = will be provided by the HOD/ Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code.

  
EXECUTIVE ENGINEER (PHE)  
KALIABOR DIVISION, KALIABOR

**UPTO DATE STATUS OF ONGOING SCHEMES TILL 15th MAY, 2026**

District: Nagaon

Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)

**SCHEMES SANCTIONED DURING THE YEAR 2025-2026**

Sl. No.	Name of Scheme	Name of Implementing/ Executing Agency	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Installation of 2 no.s of MDTW Schemes under Barhampur LAC under SOPD-G for the year 2025-26	SOPD-G	State	Nil	0	0	58.17	0	Nil	Nil	80%	0	Jul-26	Nil	Ongoing
2	Installation of 2 no.s of MDTW Schemes under Raha LAC under SOPD-G for the year 2025-26	SOPD-G	State	Nil	0	0	58.17	0	Nil	Nil	15%	0	Jul-26	Nil	Ongoing
3	Installation of Solar Operated Shallow Tube Well Scheme (2 Points) at Deubali Kakatigaon under Raha LAC under SOPD-G for the year 2025-26.	SOPD-G	State	Nil	0	0	13.49	0	Nil	Nil	100%	0		Nil	Completed.
4	Renovation of IIS from KRB&SRB under Raha LAC under SOPD-G for the year 2025-26.	SOPD-G	State	Nil	0	0	220.00	0	Nil	Nil	50%	0	Dec-26	Nil	Ongoing
5	Renovation of IIS from Kollong River under Nagaon Batadrava LAC under SOPD G FTY 2025-26	SOPD-G	State	Nil	0	0	202.00	0	Nil	Nil	5%	0	Mar-27	Nil	Ongoing


  
 Executive Engineer  
 Nagaon Batadrava Raha Barhampur Division (Irrigation)  
 Nagaon, Assam

**UPTO DATE STATUS OF ONGOING SCHEMES TILL 15th May, 2026**

**District: Nagaon**

**Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)**

SCHEMES SANCTIONED DURING THE YEAR 2024-2025															
Sl. No.	Name of Scheme	85%	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Paschim Palasha Gaon ELIS under RIDF-XXX (NABARD) for the year 2024-25	RIDF-XXX (NABARD)	CS/State	Nil	0	0	150.000	0	Nil	Nil	75%	0	Jul-26	Nil	Work is under progress.
2	Solar Powered 3 Pts. MDTW Scheme at Nagaon Sadar LAC under SOPD (SCSP) for the year 2024-25	SOPD (SCSP)	State	Nil	0	0	107.490	0	Nil	Nil	100%	0		Nil	Completed.
3	MDTW scheme at Jorabari, Bahakabari and Hatigarh (03 Points) under SOPD-SCSP for the year 2024-25	SOPD (SCSP)	State	Nil	0	0	107.490	0	Nil	Nil	25%	0	Jul-26	Nil	Work is under progress.
4	Solar Powered Cart Mounted Multifunctional Irrigation Scheme for Existing water source (25 nos.), Solar Powered Cart Mounted Multifunctional Irrigation Scheme including 02 nos. Manual boring (15 nos.) and Solar Powered Mobile Lift Irrigation Scheme (06 nos.) for the year 2024-25.	SOPD-G	State	Nil	0	0	211.500	0	Nil	Nil	90%	0	Jul-26	Nil	Work is under progress.
5	Reconstruction of brick lined water course, repairing of Main Canal Bed along with repairing and overhauling of Electrical and Mechanical part at Haluwagaon Intermediate Lift Point under M&R for the year 2024-25	M & R	State	Nil	0	0	15.000	0	Nil	Nil	100%	0		Nil	Completed.
6	Installation of Solar Operated Shallow Tube Well Scheme (2 Points) at Rahagaon under Raha LAC under SOPD-G for the year 2024-25.	SOPD-G	State	Nil	0	0	17.14	0	Nil	Nil	100%	0		Nil	Completed.
7	Renovation of Pokamuraghat (Lt) lift point in between Ch. 0.00 m to 840.0 m under SOPD-G for the year 2024-25	SOPD-G	State	Nil	0	0	19.900	0	Nil	Nil	100%	0		Nil	Completed.


  
 Executive Engineer  
 Nagaon-Batadrava-Raha-Barhampur Division (Irrigation)  
 Nagaon, Assam

**UPTO DATE STATUS OF ONGOING SCHEMES TILL 15th MAY, 2026**

**District: Nagaon**

**Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)**

SCHEMES SANCTIONED DURING THE YEAR 2023-2024															
Sl. No.	Name of Scheme	Name of Implementing /Executing Agency	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	IIS for KRB & SRB : Renovation works of Dakhinpat (R/B) ILP under SOPD for the year 2023-24.	SOPD	State	Nil	0	0	98.00	0	Nil	Nil	50%	0	Jul-26	Nil	Work is under progress.
2	Renovation Works of Lift Irrigation Scheme from river Kopili at Chaparmukh under SOPD-G for the year 2023-24.	SOPD-G	State	Nil	0	0	48.00	0	Nil	Nil	100%	0		Nil	Completed

  
 Executive Engineer  
 Nagaon Batadrava Raha Barhampur Division (Irrigation)  
 Nagaon, Assam

UPTO DATE STATUS OF ONGOING SCHEMES TILL 15th May, 2026

District: Nagaon

Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)

SCHEMES SANCTIONED DURING THE YEAR 2021-2022

Sl. No.	Name of Scheme	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount allotted (In Lacs)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	3	4	5	6	12	13	14	15	16	17	18	19	20		21
1	Sukanjuri Solar DTW Scheme (1 Point) under Barhampur LAC under NABARD-XXVII	RIDF-NABARD-XXVII	Cental/State	14.977	0	0	0	0	NA	NIL	70%	0%	May-26	Nil	Due to low discharge issue, proposal for 3 HP pumpset instead of original 15 HP has been submitted to higher authority and approval is obtained. Revalidation of the scheme is through FINASSAM is done and revised AA & TS has been accorded. But after revalidation, the Contractor is reluctant and unavailable to complete the remaining works. Now the previous work order has been cancelled and the balance work has been already allotted to different agency to complete the work.


  
 Executive Engineer  
 Nagaon Batadrava Raha Barhampur Division (Irrigation)  
 Nagaon, Assam

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF MAY / 2026  
( INFRASTRUCTURE / WORKS DEPARTMENT )**

DISTRICT : NAGAON  
DIVISION : DHING-RUPAHIHAT DIVISION, IRRIGATION, RUPAHI, NAGAON

**SCHEMES SANCTIONED DURING THE YEAR 2025-26**

SI NO.	NAME OF SCHEME	NAME OF IMPLEMENTING / EXECUTING AGENCY	CATEGORY - CS/CSS/STATE/EP AP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS	FINANCIAL PROGRESS	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS / REASONS FOR DELAY
1	INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT DHING LAC UNDER SOPD-G FOR THE YEAR 2025-26	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	26.98400 L	Nil	Nil	Nil	Nil	Nil	Nil	75%	Nil	31-05-2026	Not yet arised	On progress
2	INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT RUPAHIHAT LAC UNDER SOPD-G FOR THE YEAR 2025-26		State	26.98400 L	Nil	Nil	Nil	Nil	Nil	Nil	98%	Nil	31-05-2026	Not yet arised	On progress
3	Repairing Works of Telia Bebjia DTWS under M&R For the year 2025-26		State	4.00 L	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed

  
 Executive Engineer  
 Dhing-Rupahihat Division, Irrigation  
 Rupahi, Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF MAY / 2026  
( INFRASTRUCTURE / WORKS DEPARTMENT )**

DISTRICT : NAGAON  
DIVISION : DHING-RUPAHIHAT DIVISION, IRRIGATION, RUPAHI, NAGAON

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2024**

SI NO.	NAME OF SCHEME	NAME OF IMPLEMENTING / EXECUTING AGENCY	CATEGORY - CS/SS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS	FINANCIAL PROGRESS	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS / REASONS FOR DELAY
1	Installation of 1 (One) Point MDTWS at Rupahihat LAC under SOPD-G for the year 2024-25.	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	35.83	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed
2	Solar Powered MDTW Scheme at Godaimari Gaon Panchayat under Rupahihat LAC (1Point) under SOPD-G for the year 2024-25.		State	35.83	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed
3	Installation of Solar Operated Shallow Tube Well Scheme (5 Points) at Dhing LAC under SOPD-G for the Year 2024-25		State	42.84	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed
4	Installation of Solar Operated Shallow Tube Well Scheme 2 (Two) Points at Rupahihat LAC under SOPD-G for the year 2024-25		State	17.138	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed
5	Renovation works of Athgaon DTWS under Dhing LAC under M&R for the year 2024-25.		State	6.7654	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Completed	Not yet arised	Completed

  
 Executive Engineer  
 Dhing-Rupahihat Division, Irrigation  
 Rupahi, Nagaon

B. Schemes for which no funds are received by the District / Council : For (Please visit <a href="https://www.Indiabudget.gov.in/index:php-and-concerned-Ministry/Department-wbsite">https://www.Indiabudget.gov.in/index: php-and concerned Ministry/ Department wbsite</a> to know the list to know listo of Central scheme of current and prevbious years)				
Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	Nil	Nil	Nil

  
Executive Engineer  
Dhing-Rupahihat Division, Irrigation  
Rupahi, Nagaon

## Annexure - A

## Monthly Status of Fund receipt and utilisation for the Month of April, 2026

## A. For Schemes : Fund received.

Rs. In Lakh

Sl. No	Admin. Dept	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With CAN/SNA/Others-as applicable		Opening Balance With the District/Council/Others - as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised - till now Amount & % in Bracket		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Fishery	PMMSY	ASNG00010483	CS/CSS	299.0547	38.9783	0	0	261.306	29.034	261.306	29.034	412.873	314.1509	34.90964	NIL	Yes	NIL	NIL	

  
 District Fishery Dev Officer  
 Nagaon: Assam  
**Dist. Fishery Devt. Office:**  
**Nagaon (Assam)**

**Annexure - B**

B. Schemes for which no funds are received by the District/Council :

S NO	Administrative Department	Scheme Name	Reasons	Remarks (if any)
1	Fishery	Nil	NIL	
2				

**Annexure - C**

Physical Progress of Works under different Schemes/Programmes/Project across Departments of Current Year

Si. No	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	Fishery	Nil	Nil	Nil	Nil	Nil	
2							

**Annexure - D**

Physical Progress of Works under different Schemes/Programmes/Project across Departments of Previous Year

Sl No.	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion as on the last date of last financial Year categorise works based on the delay in completion	Reason for Delay	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	Fishery	PMMSY	16Nos.	1-3 Years		89%	80%	12Nos.	

  
 District Fishery Dev Officer  
 Nagaon: Assam  
**Dist. Fishery Devt. Officer**  
**Nagaon (Assam)**

**UPTO DATE STATUS OF ONGOING SCHEMES AS ON 14/05/2026**

DISTRICT : NAGAON.

DEPARTMENT : Department of Housing & Urban Affairs, Middle Assam Division (Technical), DoH&UA, Nagaon.

Sl No.	Name of Scheme	Name of Implementing / Executing Agency.	Category- CS/CSS/ State/EAP/ Etc.	T.S. Amount (in Lakhs)	Physical Progress (%)	Financial Progress (%)	Target date of completion	Any Departmental issues.	Remarks /Reasons for delay.
1	Renovation of Swahid Bhawan at Nagaon.	Middle Assam Division, DoH&UA, Nagaon	State	102.05	100%	97.96%	Completed	.....	
2	Construction of SHG Hut and Improvement of Open theater in front of circuit House, Nagaon.		State	224.26593	100%	100.00%	Completed	.....	
3	Extension & Renovation of Indoor Stadium at Nagaon under CIDF for the year 2020-21.		State	408.635	100%	98.04%	Completed	.....	
4	Beautification with Modern Amenities at Milanpur Fishery, Nagaon.		State	54.972	100%	97.56%	Completed	.....	
5	Construction of Modern Swimming Pool at M.G.Raod, Nagaon.		State	712.75	100%	93.02%	Completed	.....	
6	River Front Development and Beautification of River Kolong. from Law College Bridge to RKB Bridge, Nagaon under CIDF for the year 2020-21.		State	2200.5591	100%	80.00%	Completed	.....	1) Initially project was taken over from PWD and execution started lately. 2) Significant on site variation in comparision to original estimate hampered the progress of the work. 3) As the project is River Front work during Monsoon the progress of the work is hampered significantly. 4) During festive seasons progress of the work hampers for lack of manpower.

**UPTO DATE STATUS OF ONGOING SCHEMES AS ON 14/05/2026**

DISTRICT : NAGAON.

DEPARTMENT : Department of Housing & Urban Affairs, Middle Assam Division (Technical), DoH&UA, Nagaon.

Sl No.	Name of Scheme	Name of Implementing / Executing Agency.	Category- CS/CSS/ State/EAP/ Etc.	T.S. Amount (in Lakhs)	Physical Progress (%)	Financial Progress (%)	Target date of completion	Any Departmental issues.	Remarks /Reasons for delay.
7	Beautification of Morikolong Lake under CIDF.		State	2534.171	100%	62.00%	Completed	.....	1) Initially project was taken over from PWD and execution started lately. 2) Change of alignment of the work due to proposal of ROB, hampered the progress of the work significantly. 3) During Monsoon progress of the work hampers. 4) During festive seasons progress of the work hampers for lack of manpower. 5) As the project is along the waterbody, the progress is hampered significantly during the rainy season.
8	Construction of Dr. Bhupen Hazarika Kala Tirtha at Panigaon Chariali, Nagaon under CIDF.		State	3118.89	100%	75.00%	Completed	.....	1) Various on-site variations in comparison to original estimate 2) During Monsoon progress of the work hampers. 3) During festive seasons progress of the work hampers for lack of manpower.
9	Construction of 02 nos. Of drain under Nagaon MB against the Scheme of Infrastructure Development in the ULBs.		State	200.00	100%	81.00%	Completed	.....	
10	Construction of 10 nos. Of drain at Kampur MB under Infrastructure Development in the ULBs(Gr-I,Gr-II,Gr-III)		State	200.00	100%	69.00%	Completed	.....	

Executive Engineer, i/c  
Middle Assam Division (Technical)  
DoH&UA, Nagaon

*DP*

NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR


Annexure-A

NAME OF DISTRICT:- NAGAON

MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF APRIL, 2026

A. For Schemes: Fund Received

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME (+ IMPLEMENTATION AGENCY)	PFMS CODE & SLS CODE	CATEGORY CS/CSS//STATE/EAP ETC.	OPENING BALANCE WITH CNA/ SNA/ OTHERS AS APPLICABLE		OPENING BALANCE WITH DISTRICT/ COUNCIL/ OTHERS AS APPLICABLE		CURRENT YEAR ALLOCATION TO DISTRICT		FUND RECEIVED IN THE CURRENT YEAR		TOTAL FUNDS AVAILABLE FOR SCHEME	FUNDS UTILISED TILL NOW AMOUNT & (%INB RACKET)		AMOUNT FOR WHICH UCS ARE PENDING AT THE END OF THE PREVIOUS YEAR	UTILISATION CERTIFICATE SUBMITTED AGAINST TOTAL AVAILABLE FUNDS FOR THE CURRENT YEAR	AMOUNT FOR WHICH UCS ARE PENDING AS ON DATE		REMARKS	
					CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE		CENTRAL SHARE	STATE SHARE			OF PREVIOUS YEAR	OF CURRENT YEAR		
	N/A	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

  
 Executive Engineer, P.W.D.  
 Kaliabor & Barhampur  
 Territorial Building Division,  
 Kaliabor

Annexure-B


**NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR**

**NAME OF DISTRICT:- NAGAON**

**MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF APRIL, 2026**

**B. Schemes for which no funds are received by the District/ Council**

SL NO	ADMIN DEPARTMENT	SCHEME NAME	REASONS	REMARKS, IF ANY
1	N/A	N/A	N/A	N/A

  
Executive Engineer, P.W.D.  
Kaliabor & Barhampur  
Territorial Building Division,  
Kaliabor

## NAME OF DEPARTMENT :- PWD KALIABOR &amp; BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR


NAME OF DISTRICT:- NAGAON

## MONTHLY STATUS OF FUND RECEIPT &amp; UTILISATION FOR THE MONTH OF APRIL, 2026

## C. Physical Progress of Works under different Schemes/ Programmes/ Projects across departments of Current Year

## SCHEMES SANCTIONED DURING 2025-2026

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	NUMBER OF WORKS SANCTIONED IN THE CURRENT YEAR	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	NOT STARTED	REMARKS
<b>LAC: KALIABOR</b>							
1	HIGHER EDUCATION	Establishment of Govt. Law College at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	1%	NIL		Boundary Wall work started.
2	EDUCATION	Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District (ii)Kaliabor HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	2%	NIL		Dismantling work is in progress.
3	EDUCATION	Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Kuwaritol Higher Secondary School, Kaliabor under Kaliabor, Barhampur TBD (Gr-33)	N/A	16%	Nil		Foundation work complete. 1st floor slab work in progress
4	EDUCATION	Construction of 50 bedded AYUSH Hospital at Kaliabor, Nagaon District" on Engineering, Procurement and Construction (EPC) Mode-1 Basis	N/A	5%	Nil		Foundation work in progress.
5	JUDICIAL	Upgradation of Official residence of Sub-Divisional Judicial magistrate (M) at Kaliabor in Nagaon District	N/A	100%	NIL		Work completed and handed over.
6	JUDICIAL	Construction of Lock up including toilet facilities and sitting arrangement for Female U.T.P at Sub-Divisional Judicial Court, Kaliabor (Balance work)	N/A	100%	NIL		Work completed and handed over.
7	EDUCATION	Construction of new school building for 100 nos secondary school under-RIDF-XXXI at Jakhalabandha HS School under Nagaon District.	N/A	NIL	NIL		Detail DPR and drawing under preparation.
<b>LAC: BARHAMPUR</b>							
1	EDUCATION	Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District (i)Barhampur SSI HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	35%	29%		Work upto plinth level completed. Ground Floor Slab in progress.
2	EDUCATION	Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Puranigudam RKB Higher secondary School	N/A	1%	NIL		Dismantling work is ongoing.
3	EDUCATION	Construction of additional class rooms under Assam school Education and adolescent well-being project(ASAP) (i)Lutumani par HS (ii)Pub Garubathari Teron Hs.	N/A	NIL	NIL		Detail DPR and drawing under preparation.

  
 Executive Engineer, P.W.D.  
 Kaliabor & Barhampur  
 Territorial Building Division, Kaliabor

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
<b>NAME OF DEPARTMENT :- PWD KALIABOR &amp; BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR</b> <b>MONTHLY STATUS OF FUND RECEIPT &amp; UTILISATION FOR THE MONTH OF APRIL, 2026</b> <b>NAME OF DISTRICT:- NAGAON</b> <b>D. Physical Progress of Works under different Schemes/ Programmes/ Projects across departments of Previous Year</b>									
<b>LAC: KALIABOR</b>									
<b>SCHEMES SANCTIONED DURING 2024-2025</b>									
1	LABOUR DEPARTMENT	"Establishment of Government Model Degree Colleges at Kaliabor (Nagaon District), Assam" for setting up of Model Degree College (Special Educational/ training institution) at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) Mode-1 Basis		N/A	N/A	72%	1,929.42	N/A	<p><b>Block A:</b> Plastering complete. Plumbing works going on. Flooring, Tiles work ongoing, Granite complete on stairs.</p> <p><b>Block B:</b> Brick work complete. Plastering of Ground floor &amp; 1st floor is complete. 2nd floor plastering ongoing.</p> <p><b>Block C:</b> Brick work of Ground floor &amp; 1st floor complete, Plaster ongoing, Granite in stair complete</p> <p>Ramp 2nd slab and underground RCC water tank completed. Gate under construction. Demand submitted for 434.07 L which is yet to be recieved.</p>

**UPTO DATE STATUS OF ONGOING SCHEMES TILL 15th MAY, 2026**

**District: Nagaon**

**Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)**

SCHEMES SANCTIONED DURING THE YEAR 2025-2026															
Sl. No.	Name of Scheme	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Installation of 2 no.s of MDTW Schemes under Barhampur LAC under SOPD-G for the year 2025-26	SOPD-G	State	Nil	0	0	58.17	0	Nil	Nil	80%	0	Jul-26	Nil	Ongoing
2	Installation of 2 no.s of MDTW Schemes under Raha LAC under SOPD-G for the year 2025-26	SOPD-G	State	Nil	0	0	58.17	0	Nil	Nil	15%	0	Jul-26	Nil	Ongoing
3	Installation of Solar Operated Shallow Tube Well Scheme (2 Points) at Deubali Kakatigaon under Raha LAC under SOPD-G for the year 2025-26.	SOPD-G	State	Nil	0	0	13.49	0	Nil	Nil	100%	0		Nil	Completed.
4	Renovation of IIS from KRB&SRB under Raha LAC under SOPD-G for the year 2025-26.	SOPD-G	State	Nil	0	0	220.00	0	Nil	Nil	50%	0	Dec-26	Nil	Ongoing
5	Renovation of IIS from Kollong River under Nagaon Batadrava LAC under SOPD G FTY 2025-26	SOPD-G	State	Nil	0	0	202.00	0	Nil	Nil	5%	0	Mar-27	Nil	Ongoing

  
 Executive Engineer  
 Nagaon Batadrava Raha Barhampur Division (Irrigation)  
 Nagaon, Assam


**UPTO DATE STATUS OF ONGOING SCHEMES TILL 15th May, 2026**

**District: Nagaon**

**Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)**

**SCHEMES SANCTIONED DURING THE YEAR 2024-2025**

Sl. No.	Name of Scheme	85%	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Paschim Palasha Gaon ELIS under RIDF-XXX (NABARD) for the year 2024-25	RIDF-XXX (NABARD)	CS/State	Nil	0	0	150.000	0	Nil	Nil	75%	0	Jul-26	Nil	Work is under progress.
2	Solar Powered 3 Pts. MDTW Scheme at Nagaon Sadar LAC under SOPD (SCSP) for the year 2024-25	SOPD (SCSP)	State	Nil	0	0	107.490	0	Nil	Nil	100%	0		Nil	Completed.
3	MDTW scheme at Jorabari, Bahakabari and Hatigarh (03 Points) under SOPD-SCSP for the year 2024-25	SOPD (SCSP)	State	Nil	0	0	107.490	0	Nil	Nil	25%	0	Jul-26	Nil	Work is under progress.
4	Solar Powered Cart Mounted Multifunctional Irrigation Scheme for Existing water source (25 nos.), Solar Powered Cart Mounted Multifunctional Irrigation Scheme including 02 nos. Manual boring (15 nos.) and Solar Powered Mobile Lift Irrigation Scheme (06 nos.) for the year 2024-25.	SOPD-G	State	Nil	0	0	211.500	0	Nil	Nil	90%	0	Jul-26	Nil	Work is under progress.
5	Reconstruction of brick lined water course, repairing of Main Canal Bed along with repairing and overhauling of Electrical and Mechanical part at Haluwagaon Intermediate Lift Point under M&R for the year 2024-25	M & R	State	Nil	0	0	15.000	0	Nil	Nil	100%	0		Nil	Completed.
6	Installation of Solar Operated Shallow Tube Well Scheme (2 Points) at Rahagaon under Raha LAC under SOPD-G for the year 2024-25.	SOPD-G	State	Nil	0	0	17.14	0	Nil	Nil	100%	0		Nil	Completed.
7	Renovation of Pokamuraghat (Lt) lift point in between Ch. 0.00 m to 840.0 m under SOPD-G for the year 2024-25	SOPD-G	State	Nil	0	0	19.900	0	Nil	Nil	100%	0		Nil	Completed.

  
 Executive Engineer  
 Nagaon-Batadrava-Raha-Barhampur Division (Irrigation)  
 Nagaon, Assam

**UPTO DATE STATUS OF ONGOING SCHEMES TILL 15th MAY, 2026**

District: Nagaon

Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)

**SCHEMES SANCTIONED DURING THE YEAR 2023-2024**

Sl. No.	Name of Scheme	Name of Implementing /Executing Agency	Category CS/CSS/State/EAP etc.	Opening Balance	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	IIS for KRB & SRB : Renovation works of Dakhinpat (R/B) ILP under SOPD for the year 2023-24.	SOPD	State	Nil	0	0	98.00	0	Nil	Nil	50%	0	Jul-26	Nil	Work is under progress.
2	Renovation Works of Lift Irrigation Scheme from river Kopili at Chaparmukh under SOPD-G for the year 2023-24.	SOPD-G	State	Nil	0	0	48.00	0	Nil	Nil	100%	0		Nil	Completed


  
 Executive Engineer  
 Nagaon Batadrava Raha Barhampur Division (Irrigation)  
 Nagaon, Assam

UPTO DATE STATUS OF ONGOING SCHEMES TILL 15th May, 2026

District: Nagaon

Department: Irrigation (Nagaon-Batadrava-Raha-Barhampur Division)

SCHEMES SANCTIONED DURING THE YEAR 2021-2022															
Sl. No.	Name of Scheme	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount allotted (In Lacs)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Available (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	3	4	5	6	12	13	14	15	16	17	18	19	20		21
1	Sukanjuri Solar DTW Scheme (1 Point) under Barhampur LAC under NABARD-XXVII	RIDF-NABARD-XXVII	Central/State	14.977	0	0	0	0	NA	NIL	70%	0%	May-26	Nil	Due to low discharge issue, proposal for 3 HP pumpset instead of original 15 HP has been submitted to higher authority and approval is obtained. Revalidation of the scheme is through FINASSAM is done and revised AA & TS has been accorded. But after revalidation, the Contractor is reluctant and unavailable to complete the remaining works. Now the previous work order has been cancelled and the balance work has been already allotted to different agency to complete the work.

  
 Executive Engineer  
 Nagaon Batadrava Raha Barhampur Division (Irrigation)  
 Nagaon, Assam

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF APRIL/2026  
(DEPARTMENT OTHER THAN WORKS DEPARTMENT)**


District: Nagaon

Department: Environment and Forest Department

Sl. No.	Name of Scheme/ Programme	Implementing/ Executing Agency	Opening Balance	Fund Received from Govt. (Unit/No.)	Total Fund Available (Unit/No.) Received	Total Fund Utilized	Physical Progress		Financial Progress	Target date of Completion/ Achievement	Any Departmental issues	Reasons for Delay	UC Submitted
							No./unit	% of progress					
1	2	3		4	5		6	7	8	9	10	11	12
1	APFBC	Environment and Forest Department	NIL	NIL	1,17,06,217/-	1,17,06,217/-	5	100%	100%	5 years	No	-	Yes

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2025-26**

Sl. No.	Name of Scheme/ Programme	Implementing/ Executing Agency	Opening Balance	Fund Received from Govt. (Unit/No.)	Total Fund Available (Unit/No.) Received	Total Fund Utilized	Physical Progress		Financial Progress	Target date of Completion/ Achievement	Any Departmental issues	Reasons for Delay	UC Submitted
							No./unit	% of progress					
1	2	3		4	5		6	7	8	9	10	11	12
1	Nil												

  
 Divisional Forest Officer  
 Nagaon Division, Nagao

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF APRIL/2026  
(INFRASTRUCTURE/WORKS DEPARTMENT)**

District: Nagaon

Department: Environment and Forest Department

**Schemes Sanctioned During Current Year 2026-27**

SL. NO.	NAME OF SCHEME	NAME OF IMPLEMENTING /EXECUTING AGENCY	CATEGORY- CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUE
1	CAMPA	Environment and Forest Department	State	NIL	NIL	NIL	NIL	No	No	NIL	NIL	---	No
2	APFBC	Environment and Forest Department	State	NIL	NIL	NIL	NIL	No	No	NIL	NIL	---	No

**Schemes Sanctioned During Previous Year 2025-26**

SL. NO.	NAME OF SCHEME	NAME OF IMPLEMENTING /EXECUTING AGENCY	CATEGORY- CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUE
1	CAMPA	Environment and Forest Department	State	NIL	NIL	NIL	NIL	Yes	No	100%	100%	Completed	No
2	APFBC	Environment and Forest Department	State	NIL	---	1,17,06,217/-	1,17,06,217/-	Yes	No	100%	100%	Completed	No

  
 Divisional Forest Officer  
 Nagaon Division, Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF APRIL/2026**  
**(DEPARTMENT OTHER THAN WORKS DEPARTMENT)**

District: Nagaon

Department: Environment and Forest Department

Sl. No.	Name of Scheme/ Programme	Implementing / Executing Agency	Opening Balance	Fund Received from Govt. (Unit/No.)	Total Fund Available (Unit/No.) Received	Total Fund Utilized	Physical Progress		Financial Progress	UC Submitted	Remarks
							No./unit	% of progress			
1	2	3	4	5	6	7	8	9	10	11	12
1	CAMPA	Environment and Forest Department	31,63,523/-	42,81,323/-	31,63,523/-	11,17,800/-	20 Ha.	NIL	NIL	No	Settlement completed and fencing work is going on by the contractor during the year 2026-27, infrastructure under process by the department.
2			58,58,901/-	78,15,051/-	58,58,901/-	19,56,150/-	35 Ha.	NIL	NIL	No	
3			51,63,391/-	79,57,891/-	51,63,391/-	27,94,500/-	50 Ha.	NIL	NIL	No	
4			50,12,240/-	78,06,740/-	50,12,240/-	27,94,500/-	50 Ha.	NIL	NIL	No	
5			31,557/-	32,66,356/-	31,557/-	32,34,799/-	25 Ha.	100%	99.03%	No	Rs. 32,34,799/- has been released against 25 Ha. Plantation area Fencing work done by contractor during the year 2025-26. The balance amount of Rs. 31,557/- yet to be released.

  
 Divisional Forest Officer,  
 Nagaon Division, Nagaon

**SCHEMES SANCTIONED DURING PREVIOUS YEAR 2025-26**

District: Nagaon

Department: Environment and Forest Department

Sl. No.	Name of Scheme/ Programme	Implementing / Executing Agency	Opening Balance	Fund Received from Govt. (Unit/No.)	Total Fund Available (Unit/No.) Received	Total Fund Utilized	Physical Progress		Financial Progress	UC Submitted	Remarks
							No./unit	% of progress			
1	2	3	4	5	6	7	8	9	10	11	12
1	CAMPA	Environment and Forest Department	Nil	42,53,660/-	Nil	42,53,660/-	20 Hect.	90%	100%	Partially submitted	Site selection survey demarcation, advance work creation and 1 <sup>st</sup> year maintenance of 20 Ha A.R.Plantation at Chankhula, Kampur Range.
2							25 Hect.	90%	100%		Site selection survey demarcation, advance work creation and 1 <sup>st</sup> year maintenance of 25 Ha A.R.Plantation at Jiajuri, NR Salona.
3			Nil	21,66,100/-	Nil	21,66,100/-	40 Hect.	100%	100%	No	2 <sup>nd</sup> year maintenance of 40 Ha. AR plantation at Dhansila Hills, Kampur Range
4			Nil	1,62,138/-	Nil	1,62,138/-	3 Hect.	100%	100%	No	5 <sup>th</sup> year maintenance of 3 Ha. Sahitya ManishiUpaban, Kampur Range
5			Nil	1,86,170/-	Nil	1,86,170/-	2 Hect.	100%	100%	No	4 <sup>th</sup> year maintenance of 2 Ha. SSP, Kellyden, NR, Salona
6			Nil	2,79,134/-	Nil	2,79,134/-	3 Ha.	100%	100%	No	2 <sup>nd</sup> year maintenance of 3 Ha. SSP, Rengbeng, Kathiatoli Range.
7			Nil	50,11,847/-	Nil	50,11,847/-	5 Ha.	100%	100%	Partially Submitted	Maintenance of 5 Ha. ABA Nursery at Borpathar., Kampur Range.
8			31,63,523/-	42,81,323/-	31,63,523/-	11,17,800/-	20 Ha.	100%	100%	No	Advance work including site nursery against 20 Ha. SSP at Edenbari, Kampur Range.
9			58,58,901/-	78,15,051/-	58,58,901/-	19,56,150/-	35 Ha.	100%	100%	No	Advance work including site nursery against 35 Ha. SSP at Matiapahar Kellyden, NR Salona.
10			51,63,391/-	79,57,891/-	51,63,391/-	27,94,500/-	50 Ha.	100%	100%	No	Advance work including site nursery against 50 Ha. SSP at Sorupathar, Kathiatoli Range.
11			50,12,240/-	7806740/-	50,12,240/-	27,94,500/-	50 Ha.	100%	100%	No	Advance work including site nursery against 50 Ha. SSP at Tengapani, Kathiatoli Range.
12			31,557/-	32,66,356/-	31,557/-	32,34,799/-	25 Ha.	100%	99.03%	No	Rs. 32,34,799/- has been released against 25 Ha. Plantation area Fencing work done by contractor during the year 2025-26. The balance amount of Rs. 31,557/- yet to be released.

  
 Divisional Forest Officer,  
 Nagaon Division, Nagaon