

I/176359/2024

Model DDC / CDC minutes of meeting format

Subject	Minutes of the Meeting of District Development Committee
Date&Time	26/02/2024 at 10:30 AM
Venue	Conference Hall, D.C.'s Office, Nagaon
Participants	Annexure-1.1
Absentees	Annexure-1.2
Fundreceipt&Utilization	Annexure-A(Received)&B(Notreceived)
PhysicalProgress	Annexure-C (for Current Year) and Annexure-D (for Previous Years).

The meeting was presided over by **Sri Narendra Kumar Shah, IAS, District Commissioner, Nagaon.**

The discussion and decisions taken in the meeting are summarized as follows:

Category-A: Department specific

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to betaken.	Agency responsible & Timeline
1	Economic Development	Panchayat & Rural Development	Central MCF	Regarding construction of Central MCF in Chotahaibor Gaon Panchayat adjacent to Morikolong Beel, BDO Khagarijan Dev. Block informed that NOC will be needed for construction of the same in Azad Nagar NimnaBuniyadiBidyalya. CEO, ZP informed that NOC has not been received till date.	In this regard, the Inspector of Schools informed that the matter of NOC is under process at the Office of the Director of Elementary Education, Kahilipara. DDC asked Inspector of Schools to resolve the matter at the earliest.	Inspector of Schools
2	Infrastructure	PHE		The CEO, Nagaon Zilla Parishad informed that 51 houses under PMAY Scheme under cluster basis has been constructed in Hatigaon Bagicha, Pachim Kaliabor Development Block and in Udmari GP, Bajiagaon Development Block but water facility has not been installed so far. He requested PHE to look into the matter.	The EE, PHE informed that HatigaonBagicha area has been identified under the JJM Scheme and drinking water facility will be installed soon.	PHE
3	Social sector	Social Welfare	i)Construction / Minor repairing of AWC	i) DSWO informed that a list of AWC has been submitted to CEO, Nagaon Zilla Parishad for minor repairing. In this regard, CEO, ZP informed that grant has been received and the schemes will be finalised in the DPC meeting and a fresh list will be prepared.	i) DDC asked to do the necessary to complete the works.	DSWO& CEO, ZP


District Commissioner,
Nagaon.

I/176359/2024

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
				<p>ii) Regarding construction of Pink Toilets, DSWO informed 3 nos. of higher education institutions namely- Nowgong College, Nagaon Girls College and ADP College have been identified.</p> <p>iii) ADC (Social Welfare) informed that children residing in Child Care Institutions do not possess Birth Certificate.</p>	<p>ii) ADC & I/C SDO (C),Kaliabor Sub-Division informed that Kaliabor College has also been identified for construction of Pink Toilets.</p> <p>iii) The Chairman asked ADC (Magistracy) to look into the matter.</p>	<p>DSWO</p> <p>ADC (Magistracy)</p>
4	Infrastructure	PWD (Roads)	Asom Mala Project	The EE informed that widening of road is required for Asom Mala Project in Kathiatoli, Kampur, Jamunamukh & Doboka and also informed that fund has been allotted for land acquisition.	The Executive Engineer also informed that a standard SOP is being prepared by the State Authority.	Executive Engineer, PWD (Roads)
5	Social sector	Education		<p>i) The DSWO informed that Prahari Club in 202 schools has already been constituted. He also informed that awareness camp regarding child abuse, child trafficking etc. has been carried out in 30 schools.</p> <p>ii) Inspector of Schools informed that regarding construction of AWC in Batadrava Development Block, Moinul Hoque Choudhury LP School has been identified instead of Kadomoni Gaon Moinuddin LP School and has 4 Bighas of land and 1 AWC is also running in the premises of the school namely Rampur Satra Anganwadi Centre. However, it is yet to be finalized.</p>	<p>i) The DDC instructed DSWO to submit Action Taken Report to ADC (Education) and ADC (Social Welfare).</p> <p>ii) The District Development Commissioner instructed Circle Officer, Dhing Revenue Circle and BDO, Batadrava Development Block to initiate the process of finalizing the school and to initiate the process of Land acquisition.</p>	<p>DSWO</p> <p>Inspector of Schools, Circle Officer, Dhing revenue Circle & BDO, Batadrava</p>
6	Economic Development	Agriculture		The DAO informed that regarding Jute Retting tank 6 Nos. of community and 119 nos. of self proposal have been submitted to the CEO, Nagaon Zilla Parishad.	In this regard, the CEO (ZP) informed that 30 nos. of estimate has been approved and will be completed by March, 2024.	CEO (ZP)


 District Commissioner,
 Nagaon.

I/176359/2024

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
7	Economic Development	Cooperative Societies		i) DRCS informed that 90% computerization of PACS has been completed and KVK training will be completed on 27 th February, 2024. ii) DRCS also informed that the Assam Pearl Development Cooperative Society has submitted land requisition prayer to Respected District Commissioner.		DRCS
8	Economic Development	Excise		The Superintendent of Excise informed that 67% of revenue collection has been achieved so far against the given target.	The District Development Commissioner asked to increase the revenue generation to achieve the target.	Superintendent of Excise
9	Economic Development	Fishery		The Sub Divisional Fishery Dev. Officer requested DFO(T) for NOC to cut down the tree branches on the banks of Jungal Balahu Garh fishery in Raha.	The DDC asked DFO to issue NOC and submit estimate.	DFO (T) and Sub Divisional Fishery Development Officer
10	Economic Development	Handloom and Textiles		i)The Assistant Director informed that 5918 nos. of Gamochas has been procured from local weavers so far. ii)She requested all HoDs to purchase Gamochas from the Department to encourage Gamocha production by the local weavers. iii) ADC & I/C SDO (C), Kaliabor Sub - Division requested Assistant Director to provide saal in Kaliabor College for students who can weave Gamochas.	DDC asked Assistant Director to expedite the process of procuring Gamochas from local weavers to achieve the target of 12000.	Assistant Director, Handloom & Textiles
11		CM Dashboard		DDC instructed all HoDs to submit the reports for CM Dashboard by 3 rd of every month and also instructed to authorize one person for timely submission of reports.	DDC asked all HoDs to submit signed copies of reports for CM Dashboard.	All HoDs


 District Commissioner,
 Nagaon.

I/176359/2024

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
12	Economic Development	District Industries & Commerce Centre	PM Viswakarma	The GM, DICC apprised about PM Viswakarma application process and informed that 3275 beneficiaries were registered and training was held in 26 Centres and 2336 nos. of beneficiaries were certified.	DDC instructed GM, DICC to expedite the verification of applications.	GM, DICC
13	Infrastructure	Water Resource		The EE, Water Resources informed that Geo bag protection in Dhing Mowamari area is being damaged due to parking of private ferries. In this regard, ADC (Magistracy) informed that necessary order may be passed through DDMA Act.	DDC asked ADC (Magistracy) to resolve the matter within one week.	EE, Water Resources & ADC (Magistracy)

Category-B:Themespecific

Sl. No.	Theme			
	Follow up of DCs conference			
14	PMAY	The CEO, ZP informed that the target of PMAY is 1,26,000 out of which 1,16,000 has been completed till date.	The DDC asked to expedite the process and complete the target of PMAY.	CEO, Zilla Parishad & BDOs
15	ASRLM (Honey Production)	Issues could not be discussed due to absence of DPM		ASRLM
16	District Water Management Plan	R.O., Soil Conservation informed that geo-tagging of water bodies is going on.	DDC instructed the BDOs and Departments concerned to carry out geo-tagging of the existing water bodies and asked to inform CEO, ZP if any issue arises so that it can be resolved through BDOs at the earliest.	DDC, BDOs, Irrigation, Soil Conservation.


District Commissioner,
Nagaon.

1/176359/2024 The Chairman also desired to review the department wise progress of Infrastructure Development of Major Schemes / Projects of the following departments.

Issues discussed on Major Schemes / Projects and target date of completion assured by the Department as follows:

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
35	Kaliabor-Samaguri Irrigation Division	<p>The Chairman reviewed the progress of the schemes of the department as per reports submitted:-</p> <ul style="list-style-type: none"> Boring and installation of solar powered MDTW at Dhanekowa Gaon Naltoli and Radhala Pathar area (2nos.) under RIDF-XXVIII(NABARD), Progress is 78% Boring and installation of solar powered MDTW at Sakmuthi Gaon and Panigaon Missa area (3 Pts.) under SOPD-G for the year 2022-23, Progress is 91.33%. Boring and installation of solar powered MDTW at Uoguri Borbhogia Kisamat and Baruahati Gaon- Ulluoni area (2 Pts.) under SOPD-G for the year 2022-23, Progress is 89%. 	<p>February, 2024</p> <p>February, 2024</p> <p>February, 2024</p>
36	Raha-Batadrava Irrigation Division	<p>The Chairman reviewed the progress of the schemes of the department as per reports submitted:-</p> <ul style="list-style-type: none"> Integrated Irrigation Project on Kollong Basin -Renovation of Phulaguri (L/B) ILP under SOPD- G for the year 2021-22, progress:98%. Deep Tube Well Scheme at Sahari G.P, Raha (3 Points) under SOPD, Progress: 80%. Integrated Irrigation Project on Kollong Basin -Renovation of Phulaguri (R/B) ILP under SOPD- G for the year 2022-23, progress: 30%. Repairing & Renovation works of Lift Irrigation Scheme from river Borpani at Basundhari under SOPD-G for the year 2022-23. Progress: 30% 	
37	Nagaon-Barhampur Irrigation Division	<p>The Chairman reviewed the progress of the schemes of the department as per reports submitted:-</p> <ul style="list-style-type: none"> Sukanjuri Solar DTW Scheme under NABARD-XXVII, progress is 35%→ 35%. Telia Pahukata Electrical Lift Irr. Scheme under NABARD-XXVII. Revised AA approval yet not received.. 	June, 2024
39	DoH&UA	<p>The EE, DoH&UA, Nagaon reported the progress of schemes namely-</p> <ul style="list-style-type: none"> Construction of Modern Swimming Pool at M.G. Road, Nagaon and progress is 80%. Construction of Dr. Bhupen Hazarika Kala Tirtha at T.B. Hospital, Panigaon, Nagaon, progress:53%. Beautification of Morikollong lake, progress is 53%. River Front Development and Beautification of river Kollong from Law College Bridge to RKB Bridge, Nagaon (likely to be extended upto the RCC Bridge near RKB High School Playground), progress is 50%. 	<p>March, 2024</p> <p>July, 2024</p> <p>February, 2024</p>
40	NHM, Nagaon	<p>The Junior Engineer (Civil) NHM, Nagaon reported that the schemes namely-</p> <ul style="list-style-type: none"> Establishing 3nos. of 20 Bedded Wards closer to the CHCs at: <ul style="list-style-type: none"> Kampur FRU, progress: 95% Kuthori FRU: alternate site approved at Kuthori MPCH Tarabari Model Hospital, Progress is 35% 	


District Commissioner,
Nagaon.

District Commissioner,
Nagaon.

1/176359/2024	Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
	41	SSA	<p><u>Schemes for the year 2023-24:-</u></p> <ul style="list-style-type: none"> • Children & Adolescents Libraries in Gaon Panchayat: 150 nos. are in progress and 11s not started yet. • Children & Adolescents Libraries in Urban Local Bodies: 20 nos. are in progress. • Construction of various civil work interventions for strengthening of existing secondary schools under Samagra Shiksha, Assam at Dhaniabheti HS under Batadrava Block in Nagaon District. Progress is 40%. • Construction of various civil work interventions for strengthening of existing secondary schools under Samagra Shiksha, Assam at Bagariguri Madrassa HSS under Juria Block in Nagaon District. Progress is 60%. • Construction of teacher's residential quarter at Adarsha Vidyalaya, SahariaKisamat under Batadrava Block. Progress: 42%. • Construction of teachers residential quarter at Adarsha Vidyalaya, Goroimari under Laokhowa Block. Progress: 75%. • Construction of ACR at nagon Govt. Boys HSS, Dawson MP & HS School & Kandhulimari Khairamari HS. Progress is 40% • Construction of ACR at Rupohi HSS & Barghuli High Madrassa. Progress is 10% • Construction of ACR at Kathiatoli HSS & Rangaloo High Madrassa. Progress is 10% 	<p>July, 2024</p> <p>March, 2024</p> <p>July, 2024</p> <p>May, 2024</p> <p>June, 2024</p> <p>July, 2024</p> <p>July, 2024</p>
	42	Water Resources	<p>The EE, Water Resources reported that the following schemes:-Extension of Lawkhowa Tie bundh at Bogamukh area for the year 2021-22. Progress is 95%.</p> <ul style="list-style-type: none"> • Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22. The EE informed that land acquisition is under process. Progress is 30%. • A/E measures to protect Bakulaguri area from erosion of river Kopili under Raha LAC, progress is 90%. • R/S to Nonoi & Hariamukh dyke along right bank from Tulsimukh to Hariaghat, progress is: 75%. • Protection of B-dyke at upstream of Muwamari butting point from the erosion of river Brahmaputra, progress: 76%. • Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur, progress: 45%. • A/E measures to protect Kopilli left bank embankment at South Ghilani area from the erosion of river Kopilli, Physical Progress: 60%. • Rejuvenation of Kollong river (Construction of intake and Appurtenant structures) (Ph-I-E). Progress 50%. • Rejuvenation of Kollong river (Construction of intake and Appurtenant structures) (Ph-I-F). Progress is 5%. • Protection of Pachim Tetelisor area under Kampur Revenue Circle from the avulsion of river Haria on its left bank, progress is 10%. • The EE, Water Resources informed that Geo bag protection in Dhing Mowamari area are being damaged due to parking of private ferries. In this connection, the Chairman instructed the ADC (Magistracy) to co-ordinate. • Bank stabilization works of Akashi Ganga Lake at Batadrava Than. Progress is 10% • Restoration of PWD road cum embankment at Rahachaki, durgajan & Deobali area along right bank of river Kollong. Progress is 60% 	<p>April, 2024</p> <p>Land Acquisition under process</p> <p>March, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p>
	43	PWD, Dhing & Rupohihat Territorial Road Division	<p>The Executive Engineer, PWD, Dhing & Rupohihat Territorial Road Division reported that the following schemes namely-</p> <ul style="list-style-type: none"> • Improvement & up-gradation of B/Dyke from Silghat to Dhing by providing ICBP under RIDF-XXVII of NABARD for the year 2021-22, progress is 88%. • Improvement & up-gradation of B/Dyke from Silghat to Dhing by providing ICBP under RIDF-XXVII of NABARD for the year 2021-22, progress is 85%. (Rupohi LAC) <p><u>MMUPPNA</u></p> <ul style="list-style-type: none"> • Improvement of Nagaon Juria Balikatia Dhing Akarabori Road Part-2 (Dhing Dumdumia Road) (from ch 0.00 m to 5000.00 m). Progress is 45%. • Improvement of Road from Jajari to Sabukdhora (from ch 0.00 m to 5000.00 m) under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23 (RIDF-XXVIII), Batadrava LAC. Progress is 45%. • Sonai Saidoria Road. Progress is 30%. • Improvement of road from Moirabari Lochanabori Belobori Road Part1 (Moirabari to Belobori) under MMUPNA for theyear2022-23 (RIDF - XXVIII), Dhing LAC. Progress is 45%. 	<p>February, 2024</p> <p>Dec, 2023</p> <p>April, 2024</p> <p>April 2024</p> <p>April, 2024</p> <p>April, 2024</p>


 District Commissioner,
 Nagaon.

**District Commissioner,
Nagaon.**

I/176359/2024 Sl No.	Name of Department	Name of Major Schemes / Project	Target date for completion
44	PWD, Kaliabor and Samaguri Territorial Road Division	<p>The Executive Engineer, PWD, Kaliabor & Samaguri Territorial Road Division reported that progress of the following schemes namely-</p> <ul style="list-style-type: none"> Construction of road cum embankment of Brahmaputra Dyke from Silghat to Dhing 0.0m to 12.35km under RIDF-XXVII of NABARD, progress is 85%. <p>PMGSYIII :</p> <ul style="list-style-type: none"> MRL02T02-Salna to Anjukpani Road, progress is 92%. MRL01-Pub Amarakanda to SSL Road at Koroiguri, progress is 90% <p>Mukhya Mantrir Path Nobikaran Achani (Maintenance Work)</p> <ul style="list-style-type: none"> Periodic renewal Samaguri Singimari Dakhin Kalihamari to NH-37 at Amoni road part-I, progress:42%. <p>Mukhya Mantrir Pakipath Nirman Aachani:</p> <ul style="list-style-type: none"> Construction of Road at Hatimura, progress:50%. Construction of Longkoi Lakthe to Chakuranga Gaon, progress:70% Construction of Charan bosti to Borhola Sub Centre Road, progress:60% Construction of Charanbasti Shiv Mandir road, progress:50%. Construction of SA Road to Amguri road, progress: 75%. Construction of Mizigaon to Busu Bey gaon, progress:50%. Construction of road from PDB Road to Geruagaon Sankanda LP School Via Geruamukh, progress: 49%. Construction of road from PDB road at Bakultal to Panikhuwa Chuk, progress:50%. Construction of road from Randhanichuk LP School to Gayanor Chuk Village, progress:50%. Construction of Bharaguri to Silathiabasti via Maheswari Vaidik Ashram Part-I, progress:80%. Construction of road from Bharaguri to Silathiabasti via Maheswari Vaidik Ashram, PartII, progress:90%. Construction of Approach Road to Silghat Jute Mill, including Routine Maintenance for 4 year:90% Construction of road from (i) Akheranga to Kenkenia chook (Ch. 0.00m to 860.00m), (ii) Akheranga to Kenkeniachook part (Ch. 0.00 m to 165.00 m) & (iii) Link road of Jakhalbandha Hospital to Sakmuthi Road (Ch. 0.00 m to 80.00 m) (Total Length= 1105.00 m), including Routine Maintenance for 4 year:55%. Construction of road from Sonaibali LPS to Sonaibali Boroma Road (Ch:0.00m to 890.00m) including Routine Maintenance for 4 Years :38%. Construction of road from Sonaibali Sivasthan PWD Road to Sonaibali Bhagamur Road via Baitul Muajam Masjid (Ch:0.00m to Ch:1480.00m) including Routine Maintenance for 4 Years :40%. Construction of PDB to RB via Barekuria (Panigaon to Barekuria), progress: 65%. Construction of road from Hatisingia Chuk to Kekora Chuk Road Part I, progress: 50%. Construction of road from NH-37 to Hagrapullu Gaon, progress: 58%. Construction of road from Udmari PWD Road to Burha Buhi Siva Mandir at Udmari Gaon, progress:50%. Construction of road from NH-37 to Trinanath Mandir at Borua Chuk, progress: 50%. <p>MMUPPNA (Unnoto) Works - 2022-23:-</p> <ul style="list-style-type: none"> Improvement of Road from Samaguri Udmari Road (Ch:0.00m to Ch:5720.00m) :40% Improvement of Road from Rupahi Borama Rangagarah Sibasthan Missa Road (Rupahi Samaguri) Part-I (Ch:2210.00m to Ch:6490.00m). Progress:35%. Improvement of Silghat Naltoli Road & Jamkhala Naltoli Sullung Borghuli Ambagan Road Part I, Kaliabor LAC. Progress is 30% Improvement of road from Jakhalabondha to Chikoni TE, Kaliabor LAC. Progress is 5% Construction of RCC Bridge No. 1/1 over river Kollong on NH-37 to NKS road via Milan Nagar road under SOPD-G. Progress is 80% Construction of road cum embankment of Brahmaputra Dyke from Silghat to Dhing under RIDF-XXVII of NABARD. Progress is 80% Construction of road cum embankment of Brahmaputra Dyke from Kukurakata hill to Hatimura hill under RIDF-XXVIII of NABARD for the year 2022-23. Progress is 80% 	<p>March, 2024</p> <p>February, 2024</p> <p>February, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>April, 2024</p> <p>January, 2024</p> <p>March, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p>


 District Commissioner,
 Nagaon.

1/176359/2024	Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
		PWD, Kaliabor and Samaguri Territorial Road Division	MMPPNA <ul style="list-style-type: none"> Construction of Road at Jagadamba TE to Itabhata village including Routine Maintenance for 4 Years. Progress is 40% Construction of Road from Road at Rohdhala Gaha Sing Chuburi, Kaliabor LAC including Routine Maintenance for 4 Years. Progress is 45% Construction of Road from (i) Dalgaon Bamun Bheti Sing Chuburi (Ch. 0.00 m to 280.00 m) & (ii) Dalgaon Bamun Bheti Siba Mandir (Ch. 0.00 m to 198.00 m) (Total length = 478.00 m), Kaliabor LAC including Routine Maintenance for 4 Years. Progress is 50% Construction of Road at Kartik Terang to Biren Kro House, Kaliabor LAC including Routine Maintenance for 4 Years. Progress is 45% Construction of Road at Ouguri Namghar, including Routine Maintenance for 4 Years. Progress is 35% Construction of Road from Chikoni Borhola to Chikoni Pathar Road, including Routine Maintenance for 4 Years. Progress is 5% Construction of Road at Rangaloo Sealipath, including Routine Maintenance for 4 Years. Progress is 5% Construction of Road at Ouguri Adarsh High School Road, including Routine Maintenance for 4 Years. Progress is 35% 	March, 2024 February, 2024 February, 2024 February, 2024 June, 2024 June, 2024 June, 2024 June, 2024
45		PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	The Executive Engineer, PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division reported the progress of the following schemes namely- <ul style="list-style-type: none"> Construction of RCC Br. No. 26/1 over river Kapili at Kampur at Nagaon – Kampur - Baithalangso Road under Mahabir Lachit Chilarai Setu Nirman Abhiyan (MLCSNA) under SOPD (G) for 2018-19, physical progress is 95% Construction of RCC Bridge No. 1/1 NH-36 to Kachulukhuwa Road over river Morikollong under RIDF-XXV of NABARD for the FY 2019-20 in Nagaon District. Progress is 92%. The Chairman directed Executive Engineer to communicate with higher officials for sanctioning of fund for land acquisition. Improvement by widening & strengthening of Chutiagaon Nonoi PWD Road at Uriagaon Chowk (Uriagaon Chowck towards Nonoi) L=5.40 Km under RIDF-XXVI of NABARD for the year 2020-21, progress is 90%. Improvement and Upgradation of Road from Dhing to Nagaon via Bordowa under Asom Mala (from CH 0+000 to 23+883km) under Improvement and Upgradation of 11 Roads under Asom Mala SOPD Lot-1 for the year 2020-21, progress is 63.3%. 	Feb, 2024 Land Acquisition (dispute) January, 2024 May, 2024
			<ul style="list-style-type: none"> Construction of roads on River Embankment along right bank of Kapili River from Medhigaon to Bareguga under RIDF-XXVII-NABARD for the year 2021-22. Progress is 94%. Construction of RCC Bridge No. 1/1 on Kekuribari to Bamunijan Reserve over river Haria. Progress: 85%. Improvement and widening of Amsoi Bazar to Gaspora Tiniali (MDR-NGM-18) by providing DBM and BC including road safety and Tree Plantation under RIDF-XXVI of NABARD 2020-21, progress is 90%. APART: <ul style="list-style-type: none"> ❖ Renovation & Up-gradation of Warehousing Facilities in existing Warehouse Complex at Haibargaon in Nagaon District. Progress 15%. Renovation and up-gradation of warehousing facilities under the scheme of APART in existing warehouse complex at Raha, progress is 99%. APDCL connection is pending. SOPD <ul style="list-style-type: none"> Construction of road side RCC covered drain in front of Nagaon Medical College at Mokhuli on Nagaon- Lawkhowa Naltoli Road (SH-03) (1600.00 m) under SOPD- G for the year 2021-22, Barhampur LAC, progress is 90%. Construction of Heliport under (RCS UDAN- 2) at Nagaon under SOPD – G for the year 2022-23 of Nagaon LAC. Progress is 15%. Construction of 2-Lane approach road leading to Nagaon Heliport under SPOD (G) for the year 2022-23, progress is 25%. 	February, 2024 March, 2024 March, 2024 July, 2024 February, 2024 June, 2024 June, 2024


 District Commissioner,
 Nagaon.

Sl. No.	Name of Department	Name of Major Schemes / Project	Target date for completion
1/176359/2024	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<p><u>PMGSY-III:</u></p> <ul style="list-style-type: none"> ❖ T03-Gomothagaon Bherbheri Chalchali Road, progress is 55%. ❖ MRL11-Lalchand Todi Mill Road to Majorati via Uttar Etapara, Physical Progress: 88%. ❖ MRL15 - Laokhowa Road to Nagaon JuriaBalikatia Road via Chotarupahi, Progress: 95%. ❖ MRL02-PDB Road to NH-37 via Auniati Br. Approach Package No. AS19-763, Physical Progress: 80%. ❖ MRL15-Bamuni to Nahorbari via Hyang Thal, Silphata road PackageNo. AS19-770, Physical Progress: 65%. ❖ MRL02-Nonoi Dakhinpat road to Dighaldori via Uzani Chuk, Balipara, Progress: 62%. ❖ MRL14-NH-36 at UriagrantsTubuki to Niz Kathiatoli via Jhumurmur, Progress: 58%. ❖ MRL05-Rupohigaon Uttar Etapara to Uttar Herapatty via Laogaon, Progress is 35%. ❖ MRL12-Bhakatgaon Bazar Road to Bamungaon via Bhakatgaon Bazar, Physical Progress : 65%. <p><u>Mukhya Mantrir Path Nobikaran Achani (Maintenance Work):</u></p> <ul style="list-style-type: none"> ▪ Periodic renewal of road Ahomgaon to Kathiatoli Amlokhi road, progress: 95%. ▪ Periodic renewal of road from Kathiatoli Kampur Road to Kalaikhowa via Pachim Tetelisora Road Part-I (Tetelisora to Kalaikhuwa), progress: 15%. • Periodic Renewal of Salmara (Deobali Dighaldari) Phulaguri Uttar Petboha Ghahi Majgaon Bhalukmar (Jagialtiniali to Phulaguri). Progress is 25%. <p><u>MMPPNA</u></p> <ul style="list-style-type: none"> • Sonai Juria Saidoria Road (Silongani-SaidoriaTiniali). Progress is 95%. • Road from Herapatty to Chotarupohi (Herapatty bazaar to Herapatty) PART 1&2. Progress is 65% • Road from Katimari to Grant Road (Katimari to Katimari Grant). Progress is 90%. • Rudra Ram Bordoloi Road (South Haibargaon to ARB Road). Progress is 90%. • Road from Nagaon Dakhinpat Road to Dakargh at Photachuk via Phatachuk Namghar. Progress is 95%. • Deodhar Panchayat Office Approach Road. Progress is 90%. • Road from Borpathori MV School to Pachim Jalah SC Village. Progress is 90%. • Borkola Gandhi Bidyapith toLoomatiPathar. Progress is 95%. • Road from Ghagorial Gaon Mini PHC Road to No.2Ghagorial Gaon. Progress is 85%. • Road from TulsimukhRangalumukh road to 2No. Sukatiputa. Progress is 95% • Balijuri Tiniali to Bonbahani MV School connecting Balijuri Chari. Progress is 55%. • KA Road to Khanajan. Progress is 50%. • Chamgaon forest office road to Borkhola Karbigaon Road. Progress is 52%. • Lungsung Bagan BazartoHospital Road. Progress is 95%. 	<p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>February, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>February, 2024</p> <p>Jan, 2024</p> <p>February, 2024</p> <p>Jan, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>April, 2024</p> <p>June, 2024</p> <p>June, 2024</p> <p>June, 2024</p> <p>June, 2024</p> <p>June, 2024</p> <p>June, 2024</p> <p>June, 2024</p>


 District Commissioner,
 Nagaon.

1/176359/2024

No.	Name of Department	Name of Major Schemes/Project	Target date for completion
	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<ul style="list-style-type: none"> • Nonoi Kumargaon road to Japisajia (Kondoli) gaon. Progress is 95%. • BB Road to Adarsha Gaon Road. Progress is 65%. • 1No.Ghogargaon to Borpukhuripar Road. Progress is 65%. • CN Road to Barhampur Block Road via Majputoni. Progress is 65%. • Ananta Kondoli High School to Silbheta. Progress is 70%. • KA road to KafitoliBrahmangaon road. Progress is 70%. • NH-36 to Gomariati to Kondoli. Progress is 90%. • Kamalachuk to NH-36, Solmari from Ch.0.00 m to 910.00 m. Progress is 65%. • KA road to Nabajyoti gaon from Ch.0.00 m to 1630.00 m. Progress is 65%. • Kaibortagaon to Bamunbori via Hemarbori Road (Bamunbori to Bhalukmari) from Ch0.00 m to 2418.00 m ,Progress is 50%. • Bagariguri Lalungaon to Dhuwakhowa Pukhuri from Ch0.00 m to 1352.00 including Routine Maintenance for Four Years. Progress is 65%. • Dhuniabheti to Bheti Bazar (Dhaniabheti to Bhomoraguri Lalungaon) from Ch0.00 m to 2310.00, Progress is 20%. • Shyam kalia Namghar to Natun Bhogbari Road Part-2 (Shyam kalia Namghar to Ailakhi) from Ch0.00 m to 2317.00 including Routine Maintenance for Four Years. Progress is 75%. • Construction of Road from Dakhinpat Petboha to Manuh pura beel. Progress is 20%. • Raha College Approach Road (Roha to Garmari) including routine maintenance for 4 years. Progress is 65% 	<p>June,2024</p> <p>April,2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>May,2024</p> <p>March,2024</p> <p>March,2024</p> <p>April, 2024</p> <p>May, 2024</p> <p>May,2024</p> <p>May, 2024</p> <p>May, 2024</p> <p>May, 2024</p>
	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<p>MMUPNA</p> <ul style="list-style-type: none"> • Improvement of Road from Nagaon Dakhinpat Kampur Baithalangso Road (SH-18) from Ch. 2000.00 m to 12030.00 m (Nagaon to Dakhinpat Chariali). Progress is 90%. • Gomotha Barhampur Bamuni Road (Gomotha-BamuniChariali). Progress is 95%. • Dhing Baruati Jajori Kurwabahi Bebahia Ghahi Dakhinpath Nonoi Chutiagaon Road (Nanoi-Chutiagaon) Part-3. Progress is 85%. • Kacharigaon to Hayanthol (Bordalung Gaon-K.A.Road). Progress is 85%. • Improvement of Amsoi Dighaliati Road. Progress is 45%. • Improvement of road from Kakatigaon to Magurgaon road & Taporiborchuba Darangialgaon at Magurgaon to Cheuguri Salmara Balijuri Connect Road (Kakatigaon-Chewguri-Salmara-BalijuriConnect road) under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23 (RIDF-XXVIII), Raha LAC. Progress is 52%. <p>MMMPA</p> <ul style="list-style-type: none"> • Construction of Road cum Embankment from T/dyke along R/B of Kopili river from Chapormukh to AhotguriAmsoi PWD Road by providing E/W, GSB, WBM Gr-III, ICBP, Road signage etc in Raha (SC) LAC. Progress is 83%. • Construction of Road on River Embankment T/Dyke from Kuruwahati to Tetelisora of river Nonoi and Haria in Nagaon District (Ch. 2000.00 m to Ch. 6000.00 m) at Barhampur LAC under RIDF-XXVII of NABARD for the year 2022-23, physical progress is 40%. <p>MMUPNA :-</p> <ul style="list-style-type: none"> • Nagaon Juria Balikatia Dhing Akarabori Road Part-2 (Dhing Dumdumia Road) (from Ch. 0.00 m to 5000.00 m). Progress is 30%. • Road from Jajari to Sabukdhara (from Ch. 0.00 m to 5000.00 m). Progress is 40%. <p>MMPNA :-</p> <ul style="list-style-type: none"> • Periodic Renewal of JTB road – Paghali, progress is 30%. • Ghahi Kuruabahi Road – West Kujidah Medhichuk, progress is 25%. • Bagariguri Lalunggaon to Dhuwakhowa Pukhuri from Ch. 0.00 m to 1352.00 m), progress is 65%. • Periodic Renewal of Salmara (Deobali Dighaldari) Phulaguri Uttar Petboha Ghahi Majgaon Bhalukmari (Jagial Tiniali to Phulaguri), progress is 25%. • MRL03 – West Kujidah to Raidongia, progress is 90%. 	<p>March,2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>May, 2024</p> <p>July, 2024</p> <p>April, 2024</p> <p>April, 2024</p> <p>February, 2024</p> <p>April, 2024</p> <p>February, 2024</p> <p>March, 2024</p>

District Commissioner,
Nagaon.

I/176359/2024
No.

Name of Department	Name of Major Schemes/Project	Target date for completion
PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	<u>MMUPNA</u>	
	• Improvement of Road from Nagaon Dakhinpat Kampur Baithalangso Road (SH-18) from Ch. 2000.00 m to 12030.00 m (Nagaon to Dakhinpat Chariali). Progress is 90%.	March, 2024
	• Gomotha Barhampur Bamuni Road (Gomotha-Bamuni Chariali). Progress is 95%.	April, 2024
	• Dhing Baruati Jajori Kurwabahi Bebjia Ghahi Dakhinpath Nono Chutiagaon Road (Nanoi-Chutiagaon) Part-3. Progress is 85%.	April, 2024
	• Kacharigaon to Hayanthol (Borlalung Gaon-K.A. Road). Progress is 85%.	April, 2024
	• Improvement of Amsoi Dighaliati Road. Progress is 45%.	April, 2024
	• Improvement of road from Kakatigaon to Magurgaon road & Taporiborchuba Darangialgaon at Magurgaon to Cheuguri Salmara Balijuri Connect Road (Kakatigaon-Chewguri-Salmara-Balijuri Connect road) under Mukhya Mantrir Unnoto Pakipath Nirman Achan for the year 2022-23 (RIDF-XXVIII), Raha LAC. Progress is 52%.	
	<u>MMMPA</u>	
	• Construction of Road cum Embankment from T/dyke along R/B of Kopili river from Chapormukh to Ahotguri Amsoi PWD Road by providing E/W, GSB, WBM Gr-III, ICBP, Road signage etc in Raha (SC) LAC. Progress is 83%.	May, 2024
	• Construction of Road on River Embankment T/Dyke from Kuruwahati to Tetelisora of river Nono and Haria in Nagaon District (Ch. 2000.00 m to Ch. 6000.00 m) at Barhampur LAC under RIDF-XXVII of NABARD for the year 2022-23, physical progress is 40%.	July, 2024
	<u>MMUPNA :-</u>	
	• Nagaon Juria Balikatia Dhing Akarabori Road Part-2 (Dhing Dumdumia Road) (from Ch. 0.00 m to 5000.00 m). Progress is 30%.	April, 2024
	• Road from Jajari to Sabukdhara (from Ch. 0.00 m to 5000.00 m). Progress is 40%.	
	<u>MMPNA :-</u>	
	• Periodic Renewal of JTB road – Paghali, progress is 30%.	April, 2024
	• Ghahi Kuruabahi Road – West Kujidah Medhichuk, progress is 25%.	February, 2024
	• Bagariguri Lalunggaon to Dhuwakhowa Pukhuri from Ch. 0.00 m to 1352.00 m), progress is 65%.	April, 2024
	• Periodic Renewal of Salmara (Deobali Dighaldari) Phulaguri Uttar Petboha Ghahi Majgaon Bhalukmari (Jagial Tiniali to Phulaguri), progress is 25%.	February, 2024
	• MRL03 – West Kujidah to Raidongia, progress is 90%.	March, 2024


District Commissioner,
Nagaon.

**District Commissioner,
Nagaon.**

I/176359/2024

Sl. No.	Name of Department	Name of Major Schemes/Project	Target date for completion
47	PWD, Nagaon, Raha, Dhing & Batadrava Territorial Building Division	<p>The EE, PWD, Nagaon, Raha, Dhing & Batadrava Territorial Building Division reported that progress of the following schemes namely-</p> <ul style="list-style-type: none"> • Development of Batadrava Thaan as Cultural and Tourist Destination at Batadrava, Nagaon, and progress: Phase-I: 89% and Phase II: 69%. • Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon, progress is 52%. • Construction of Multi-storied Market Complex including Car Parking at Natun Bazar Market, Nagaon, progress is 55%. • Construction of Public Bus Stand with all modern facilities at Morikollong, progress is 52%. • Construction / Re-modeling of RCC Building including Development of Library vocational Centre etc. of Madhab Dev. Higher Secondary School at Tulsimukh, Nagaon during the year 2016-17 including electrical works, progress is 90%. • Regarding the establishment of Polytechnics and Govt. Law College at Raha, joint survey has been done. Regarding VGR land Ramjanati, allotment given but advance possession is awaited. • Construction of RCC (G+2) Building office of the Joint Director of Health Service, Nagaon (Main Building). Progress is 50%. • Up-gradation of Govt. Polytechnic institute, Progress: 96% and ITI in Assam, Progress: 99%. • Construction of Model Women College at Batadrava. Progress is 10% <p>MSDP :</p> <ul style="list-style-type: none"> ➤ Construction of proposed Girls Hostel (100 bedded) under MSDP in Nagaon district at: <ul style="list-style-type: none"> • Kachuwa: 52% 	<p>Phase-I: December, 2023 Phase II: January, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>March, 2024</p> <p>July, 2024</p> <p>February, 2024 March, 2025</p> <p>January, 2024</p>
48	Sewerage Board	<p>As reported by the Executive Engineer, Assam Urban Water Supply and Sewerage Board-</p> <p><u>Sewerage Treatment Plant Detail Progress</u></p> <ul style="list-style-type: none"> • Construction of Aeration tank, Settling tank, Clarified tank, Filtered water tank and Construction of Boundary Wall with Iron Gate. Progress is 90%. • Construction of Pump House. Progress is 94%. • Construction of Collection Chamber. Progress is 96%. • Construction of Staff Quarter Building. Progress is 94%. • Supply & Installation of Electro-Mechanical Works. Progress is 91%. • Supply Installation of Sewerage Pipeline, progress is 0%. <p><u>Status of Water Supply Project:-</u></p> <ul style="list-style-type: none"> • Raw Water Transmission main (K9). Progress is 76.15%. <p><u>Water Treatment Plant (WTP) at:-</u></p> <ul style="list-style-type: none"> • Haiborgaon (1B) (13 MLD): 86.91%. • Morikolung (2B) (8 MLD): 95.27%. • 3 existing WTP, progress is 66.67%. <p><u>Elevated Service Reservoir sat:-</u></p> <ul style="list-style-type: none"> • Haiborgaon : 92% • Morikolung: 95% • 3 A / Horizon Colony, 2 A/Fauzdaripatty, 1A/Haiborgaon: 66.67% • Distribution Network (K-7), 214 Km, progress is 77.46% • House Service Connection: Out of total 27609 Nos., 8269 Nos. have been completed. 	<p>February, 2024</p> <p>February, 2024 February, 2024 February, 2024 February, 2024</p> <p>March, 2024</p> <p>March, 2024 March, 2024 March, 2024</p> <p>March, 2024 March, 2024</p> <p>March, 2024</p> <p>March, 2024</p>


District Commissioner,
Nagaon.

I/176359/2024

The Chairman directed all HoDs to submit the progress report and Action Taken Report one week prior to the meeting and also instructed to mention the target date of completion of the schemes in the reports.

The meeting ended with vote of thanks from the Chair.

Signed by

Nandakumar Sharma,

Date: 05-03-2024 13:36:32
Date: /03/2024

Memo eFile No. E 26392 (A)

Copy to:

1. The Addl. Chief Secretary to the Govt. of Assam, T&D Department, Dispur, Guwahati-6 for kind information.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Guwahati-6 for kind information.
3. The Principal Secretary to the Govt. of Assam, Transformation & Development Department, Dispur for kind information.
4. The S.O. to C.S. to the Govt. of Assam for kind appraisal of Chief Secretary.
5. The Director (DCP), Transformation & Development Department, Dispur for kind information.
6. The Director, Evaluation & Monitoring Division, Transformation & Development Department, Dispur for kind information.
7. The DIO, NIC, Nagaon. He is requested to upload the DDC minutes in the District Website urgently.
8. All Circle Officers/BDOs, Nagaon district for information and necessary action.
9. All Members of DDC for information and necessary action.
10. Office copy.

(e-signed)







District Commissioner,
Nagaon.

ATTENDANCE SHEET
DDC MEETING FOR THE MONTH OF FEBRUARY/2024
OF NAGAON DISTRICT
VENUE : CONFERENCE HALL, D.C.'S OFFICE, NAGAON
DATE : 26/02/2024 TIME: 10:30 AM

Sl. No.	Name	Designation	Mobile No.	E-mail	Signature
1	Sri Narendra Kr. Shah, IAS	Deputy Commissioner, Nagaon			
2	Sri Ananta Kr. Gogoi, ACS	Chief Executive Officer, Nagaon Zilla Parishad & PD, DRDA	8474878564		
3	Sri Gunajeet Kashyap, ACS	District Development Commissioner, Nagaon			
4	Smti. Liza Talukdar, ACS	Addl. Deputy Commissioner & I/c Sub-Divisional Officer (C), Kaliabor Sub-Division	9864603190	lizaanwar1@gmail.com	
5	Phyllis Hraongchal	Addl. Deputy Commissioner, Nagaon			
6		Addl. Deputy Commissioner, Nagaon			
7		Addl. Deputy Commissioner, Nagaon			
8		Addl. Deputy Commissioner, Nagaon			
9		Addl. Deputy Commissioner, Nagaon			
10	Dr. Digen Ch. Dey	9+DSS	9435398159	digenchiron24@gmail.com	
11	Mondeep Boharai	AEE (PHE) Kaliabor Sub Division	7002863624	bharaai.mondeep@gmail.com	
12	Anup M. Das	AEE (PHE) Matikoti Sub Div.	9435316741	anuphs262@gmail.com	
13	Nilam P. Bora	AEE (Samagri Sub Div., Duij)	7002533129	boraanilam92@gmail.com	
14	Mkinal Bora.	EE, PWD(R), Nagaon - Butaboka, Rahat Barampur T&D	9435062166	mrcinalbora.pwd@gmail.com	
15	Pinku Majumdar	EE, Nagaon W.R. Division	9435548198		
16	Dr. Santanu Kumar /chaund	Dist. Veterinary Officer	9435068648		
17	Ranjan P. Deka.	DAO, Nagaon	6002745526		
18	Gurshil Kr. Nath	DFDO, Nagaon	9435231106		
19	Bakul Ch. Bora.	DRCS Nagaon	9435063245		
20	Krishna Sankar	Senior Culture Inspector, Nagaon	9954277154		
21	Pranjal K. Gogoi	AEE, Kaliabor Sub-Div (T&D) Jakhelabandha	9435478620	pranjalkr.gogoi@gmail.com	
22	Deepshikha Boraholoi	E.O., Sericulture	9101900392		
23	Ujjwal Hazarika.	AEE, DOHUA	8721062612		
24	Sangil Kr. Sarma	EE, DOHUA (Technical)	7002920655	madbhua@gmail.com	
25	Jitihaz K. Talukdar	CPS, Dairy Dev. Dept., Nagaon	8165971705		

Contd.....

Sl. No.	Name	Designation	Contact No.	Signature
25	Rani Jyoti Handique	Assistant Commissioner of Taxes, Nagasaki	94350-14049	Mi 26/2/2024
26	Minakshi Bora	Dy. Director, Eco2stat	7002785447	Mason 26/2/24
27	Praneta Baruah	Asst. Director Handloom & Textiles	8638313664	Sund 26/2/24
28	Prabhat Das	Inspector of Schools & DEED, Nagasaki	8011201690	26.2.2024.
29	Shah Masinuddin Dewan	B.E (PHE) Dhring Div.	94354-90627	An 26/2/24.
30	Rakhtul Sai Wia	Technical officer (PHE) Dhring Div.	8811965625	Resist 26/02/24
31	Nabajyoti Baruah	Labour Inspector, Nagasaki	9435399588	AB
32	Aliganti Bora	Legal Counl O. Nagasaki	8638514012	AB
33	Pranjal Karty	CEO, APDCL	8876589078	SA
34	Bonani Hajai	Supdt. of EXCISE	9435192480	Beewip
35	Alekhya Bhaad	ABDP, Barua	8638776776	Pa
36	Hemanta K. Das	EE (V) Nagasaki Bamangpur Div (Torg)	9954123369	HA
37	Nurul Haque Chaudhry	For. Deputy Director Town & Country planning Nagasaki	9435129693	3
38	Padma Lochan Haor	MVI OTODTO Nagasaki	98647 43593	R
39	Swagatam Das	AAE, Agriculture	7602772421	SA
40	Prananta Saha	BE, AWWSSB	943366892	Reel
41	Pooja Chel	SEE, PWD (Roads), Kaliabor	9435485774	Chel
42	Biman Tamuli	EE, PWRD, Kaliabor & Sonmageri TRD	8638434760	AB
43	Khaleque uddin Ahmed	EE, Dhring and Rupohit TRD	9401468253	naaa
44	Saripen R. Luma	Asst. Director I/C FPD&CA, Nagasaki	7002207775	AB
45	Siddhartha Sharma	Superintendent, ASTC	7002299231	D
46	Pulak Bhuyan	Divisional Supdt, ASTC, Nagasaki	7002781752	AB
47	Dipgyoti Sharma	R.O. Soil Cons.	6900034001	SA
48	Ananjit Sarma	Asst. WDC- PMKSY Soil. Conservation	9864542961	SA
49	ABHIMALI	GM DIIC	9101239027	M
50	Pranjal Saikia	EPWD, NH Div Nagasaki	6003827996	SA


Sl. No.	Name	Designation	Contact No.	E-mail	Signature
51	Chandan Mazumdar	A.E, Civil, NHM, Nager	9707020651		
52	Arjun Jyoti Medhi	A.E, Civil, NHM, Nager	9435395993		
53	Deepak Dm	DPB, SSA	9864072105		
54	H.K. Khar Ahmed	AEE PWD (Bldg) Div. Kaliabari	8638771256		
55	Shashindran Langthliam	AEE, PWD (Bldg) Raha, Dibrugarh	762928126		
56	Mihir Humar	ACR (PWD) Nager Bldg	943576518		
57					
58					
59					
60					
61					
62					
63					
64					
65					
66					
67					
68					
69					
70					
71					
72					
73					
74					
75					
76					

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY 2024

District: Nagaon

Department: Irrigation (Nagaon Barhamur Division)

Department: Irrigation (Nagaon Barhamur Division)																
SCHEMES SANCTIONED DURING CURRENT YEAR 2023-2024																
Sl. No.	Name of Scheme	PFMS & SLS Code	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount Alloted (Rs. in Lakh)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Recieved (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	3 Ponits Solar Powered MDTW Scheme at Barhampur LAC under RIDF-XXIX (NABARD) for the year 2023-24	N/A	RIDF-XXIX (NABARD)	CS/State	112.50	0	0	0	0	Nil	Nil	5%	0	19th July 2024	Nil	Boring completed at one point (2 no. Ghugargaon, Barhampur)


 Executive Engineer
 Nagaon Barhampur Division (Irrigation)
 Nagaon, Assam

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY 2024

District: Nagaon

Department: Irrigation (Nagaon Barhamur Division)

SCHEMES SANCTIONED DURING YEAR 2021-2022																
Sl. No.	Name of Scheme	PFMS & SLS Code	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount Alloted (Rs. in Lakh)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Recieved (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Sukanjuri Solar DTW Scheme (1 Point) under Barhampur LAC under NABARD-XXVII	N/A	RIDF-NABARD-XXVII	Central/State	64.676	0	0	0	0	N/A	Nil	35%	0%	June 2024	Nil	Due to adverse site condition, recast estimate has been prepared and submitted to CE. Approval pending.
2	Telia Pahukata Electrical Lift Irr. Scheme under Barhampur LAC under NABARD-XXVII	N/A	RIDF-NABARD-XXVII	Central/State	150	0	0	0	0	N/A	Nil	0%	0%	N/A	Nil	Due to land acquisition case the work was not started yet. Now a new location has been identified and preliminary survey was completed. A new estimate has been sent for Revised A.A. Approval yet not received.



Executive Engineer
Nagaon Barhampur Division (Irrigation)
Nagaon, Assam

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY/2024


(INFRASTRUCTURE / WORKS DEPARTMENT)

DISTRICT : NAGAON

Name of Division : PWD(R), Nagaon - Batadroba, Raha & Barhampur Territorial Road Division, Nagaon

SCHEMES SANCTIONED DURING CURRENT YEAR 2023-2024

SL NO.	NAME OF SCHEME	PFMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. in Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
1	Renovation & Upgradation of Warehousing Facilities in existing Warehouse Complex at Haiborgaon in Nagaon District.		APART	EAP	498.61	-	-	-	-	-	-	15%	-	24-07-2024	-	Brick soling of proposed building in progress.
2	Construction of Road on River Embankments T/Dyke from Kuruwahati to Tetelisora of river Nono and Haria in Nagaon District (Ch. 2000.00 m to Ch. 6000.00 m) at Barhampur LAC under RIDF-XXVIII of NABARD for the year 2022-23.		RIDF	NABARD	605.97	-	-	-	-	-	-	40%	-	09-07-2024	-	Work in progress
3	Embankment from T/dyke along R/B of Kopili river from Chapormukh to Ahotguri Amsoi PWD Road by providing E/W, GSB, WBM Gr-III, ICBP, Road signage etc in Raha (SC) LAC under Mukhya Mantri Mathauri Pakikaran Achani for the year 2022-23 Package No: RE/RIDF-XXVIII/Raha/1		RIDF	NABARD	258.01	-	-	-	-	-	-	55%	-	14-05-2024	-	Work in progress
4	Construction of ROB at Kakati Gaon in replacement of Railway LC Gate No. ST-34 at Rly KM 104/7-8 on Raha Kampur Road under Construction of ROB on 50:50 Cost Sharing Basis		ROB	ROBs on 50:50 Cost Sharing Basis	4545.4545											Test Pile drawing just received; initial load test will be started shortly.


 Executive Engineer, PWD(R)
 Nagaon - Batadroba, Raha & Barhampur
 Territorial Road Division, Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY/2024
(INFRASTRUCTURE / WORKS DEPARTMENT)**

DISTRICT : NAGAON

Name of Division : PWD(R), Nagaon - Batadroba, Raha & Barhampur Territorial Road Division, Nagaon

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-2023

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
1	MRL13-NH 36 to Kechaali Muslimgaon via Bhotaiati (AS 19 722)		PMGSY-III	CSS	221.540	194.950	NIL	194.950	Controlled by Chief Engineers's Office		100%	88%	Completed on 30/11/2023	-	-
2	MRL08- Barhampur-Amoni to Chalchali Birohigaon Road via Bherbheri Maha Mrityunjoy Mandir Road. (AS 19 728)		PMGSY-III	CSS	95.900	81.150	NIL	81.150	Controlled by Chief Engineers's Office		100%	85%	Completed on 30/10/2023	-	-
3	T03-Gomothagaon Bherbheri Chalchali Road (AS 19 738)		PMGSY-III	CSS	218.603	0.000	NIL	0.000	Controlled by Chief Engineers's Office		55%	0%	31-03-2024	-	-
4	MRL11-Lalchand Todi Mill Road to Majorati via Uttar Etapara (AS 19 739)		PMGSY-III	CSS	174.650	80.470	NIL	80.470	Controlled by Chief Engineers's Office		80%	46%	31-03-2024	-	-
5	MRL15-Laokhowa Road to Nagaon Juria Balikatia Road via Chotarupahi (AS 19 758)		PMGSY-III	CSS	174.150	128.920	NIL	128.920	Controlled by Chief Engineers's Office		95%	74%	20-01-2024	-	-
6	MRL03-Kenduguri to Shilongoni via Herapatty, Pub naramari (AS 19 759)		PMGSY-III	CSS	105.510	78.730	NIL	78.730	Controlled by Chief Engineers's Office		100%	75%	28-09-2023	-	-
7	MRL02-PDB Road to NH 37 via Auniati Br. Approach (AS 19 763)		PMGSY-III	CSS	211.840	91.630	NIL	91.630	Controlled by Chief Engineers's Office		80%	43%	31-03-2024	-	-
8	MRL15-Bamuni to Nahorbari via Hyang Thal, Silphata road (AS 19 770)		PMGSY-III	CSS	140.470	88.680	NIL	88.680	Controlled by Chief Engineers's Office		65%	63%	25-03-2024	-	-

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
9	MRL02-Nonoi Dakhinpat road to Dighaldori via Uzani Chuk, Balipara (AS 19 772)		PMGSY-III	CSS	159.060	137.720	NIL	137.720	Controlled by Chief Engineers's Office		62%	87%	31-03-2024	-	-
10	MRL06-Nagaon Dakhinpat Road to Nagaon Morikolong Road via Mowkhati Village (AS 19 774)		PMGSY-III	CSS	139.249	50.890	NIL	50.890	Controlled by Chief Engineers's Office		100%	37%	12-01-2024	-	-
11	MRL 14- NH 36 at Uraigrant Tubuki to Niz Kathiatoli via Jhumurmur (AS 19 776)		PMGSY-III	CSS	214.896	77.100	NIL	77.100	Controlled by Chief Engineers's Office		58%	36%	13-03-2024	-	-
12	MRL 13- NH 36 Rangloo to Nonoi Gosaikhat (AS 19 777)		PMGSY-III	CSS	179.058	121.200	NIL	121.200	Controlled by Chief Engineers's Office		95%	68%	28-02-2024	-	-
13	MRL02-Nagaon Bhuragaon Road to Niz Kachamari via Borbheti Kachamari. (AS 19 783)		PMGSY-III	CSS	142.100	116.430	NIL	116.430	Controlled by Chief Engineers's Office		100%	82%	31-07-2023	-	-
14	MRL12-Bhakatgaon Bazar Road to Bamungaon via Bhakatgaon Bazar (AS 19 792)		PMGSY-III	CSS	163.572	66.980	NIL	66.980	Controlled by Chief Engineers's Office		65%	41%	31-03-2024	-	-
18	MRL05- Rupohigaon Uttar Etapara to Uttar Herapatty via Laogaon (AS 19 791)		PMGSY-III	CSS	262.097	0.000	NIL	0.000	Controlled by Chief Engineers's Office		35%	0%	31-03-2024		
19	Upgradation of Road from MRL 18-Jukuta to Pamila Jarani. (AS 19 755)		PMGSY-III	CSS	343.388	0.00	NIL	0.00	Controlled by Chief Engineers's Office		58%	0%	31-03-2024		
20	Construction of Heliport under (RCS UDAN - 2) at Nagaon under SOPD - G for the year 2022 - 23 of Nagaon LAC. Package No. SOPD_G_22_23_08.		SOPD-G	STATE	510.53	NIL					15%	0%	19-04-2024	-	

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
21	Construction of Two Lane Approach road leading to Nagaon Heliport under SOPD-G for the year 2022-23 of Nagaon LAC, Package No. SOPD_G_23_24_01.		SOPD-G	STATE	173.48	NIL					25%	0%	18-04-2024	-	
22	Improvement of road from Hatikhuli to Hempajuri Road of Balijuri village, Chalchali Mouza in Nagaon District		APART	EAP	113.44	0.946	-	0.946	Controlled by Chief Engineers's Office		98%	95%	28-02-2024	-	-
23	Improvement of road from Borbari to Hatikhuli Sukanjuri Road of Balijuri village, Chalchali Mouza in Nagaon District		APART	EAP	257.68	234.080	-	234.080	Controlled by Chief Engineers's Office		98%	91%	28-02-2024	-	-
24	Sonai Juria Saidoria Road (Silongani - Saidoria Tiniali)		MMPPNA	STATE	291.952	101.839	-	101.839			95%	35%	25-05-2024	-	-
25	Road from Herapatty to Chotarupohi (Herapatty bazar to Herapatty) PART 1 & 2		MMPPNA	STATE							65%			-	-
26	Road from Katimari to Grant Road (Katimari to Katimari Grant)		MMPPNA	STATE							90%			-	-
27	Road from Tokoubari link Road to Bamun Gosai Than Road		MMPPNA	STATE							15%			-	-
28	Navarup jatiyo viddyalaya Road		MMPPNA	STATE	412.36						100%	28%	04-04-2024	-	-
29	Rudra Ram Bordoloi Road (South Haibargaon to ARB Road)		MMPPNA	STATE							90%			-	-
30	Pratap Sarmah Road (Lover bridge to Red cross chariali)		MMPPNA	STATE							100%			-	-
31	Bondurlav Majumdar Road (Aminpatty to Bondurlav Majumdar Road)		MMPPNA	STATE							100%			-	-
32	Road from NH 37 to Sensowa Kumargaon (Sensowa railway station to Kumargaon)		MMPPNA	STATE							10%			-	-
33	Road from Toklai Bebejia to Kuruabahi Road (Birah bebejia to Kuruabahi)		MMPPNA	STATE							85%			-	-

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
34	Road from SH47 Dhing Road to Bhakatgaon Bazar		MMPPNA	STATE	608.30262	-	-	-			70%	0%	20-06-2024	-	-
35	Road from Boragaon to Boragaon Tiniali via Boragaon LP School & Jogendranath Deka ME School		MMPPNA	STATE							95%			-	-
36	Road from Boragaon to Dekagaon		MMPPNA	STATE							90%			-	-
37	Road Nagaon Juria Balikatia Dhing Akarabori (From Ch. 2.75 Km to 3.30 Km)		MMPPNA	STATE							95%			-	-
38	Road from Bohuabheti L.P. School to Nagaon Barapujia Road (Mohekhusha to Ramesh Agarwala Godown)		MMPPNA	STATE							90%			-	-
39	Mahekhosa Hembelia Road		MMPPNA	STATE							5%			-	-
40	Road from Teliagaon Solmari Bazar to Majorati Road		MMPPNA	STATE							10%			-	-
41	Road from Nonoi Dakhinpat Road to Pub Kurabahigaon		MMPPNA	STATE	540.534		298.999	298.999			70%	55%	19-03-2024	-	-
42	Road from Tulshimukh Madhav dev High School to Nonoi Dakhinpat road Part 1 (Tulashimukh to Tulashimukh)		MMPPNA	STATE							88%			-	-
43	Road from Tulshimukh Madhav dev High School to Nonoi Dakhinpat road Part 2 (Tulshimukh to Tulshimukh)		MMPPNA	STATE							95%			-	-
44	Road from Nagaon Dakhinpat Road to Dakarghat Photachuk via Phatachuk Namghar		MMPPNA	STATE							95%			-	-
45	Deodhar panchayat Office Approach Road		MMPPNA	STATE							90%			-	-
46	Road from Borpathori MV School to Pachim Jalah SC Village		MMPPNA	STATE							90%			-	-
47	Road from Dewdhar Jalah P.W.D. Rd. to Ranthali Rajabheti Road (Rajabheti to Block area)		MMPPNA	STATE							55%			-	-
48	Borkola Gandhi Bidyapith to Loomati Pathar		MMPPNA	STATE							90%			-	-

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
49	Road from Buragohain Than Village to Rangalumukh Road		MMPPNA	STATE							70%			-	-
50	Road from Ghagorial Gaon Mini PHC road to No 2 Ghagorial Gaon		MMPPNA	STATE							85%			-	-
51	Road from Tulsimukh Rangalumukh road to 2No. Sukatiputa		MMPPNA	STATE							90%			-	-
52	Balijuri Tiniali to Bonbahani M V School connecting Balijuri Chariali		MMPPNA	STATE	437.4805	-	-	-			65%	0%	18-06-2024	-	-
53	KA road to Khanajan		MMPPNA	STATE							50%			-	-
54	Chamgaon Forest Office road to Borhola Karbigaon Road		MMPPNA	STATE							52%			-	-
55	KA road at Dhantola to Tilaborbari		MMPPNA	STATE	305.514	-	-	-			90%	0%	27-04-2024	-	-
56	KA road to Ganjugaon Road		MMPPNA	STATE							50%			-	-
57	Lungsung Bagan Bazar to Hospital road		MMPPNA	STATE							95%			-	-
58	Nonoi Kumargaon Road to Japisajia (Kondoli) gaon		MMPPNA	STATE							95%			-	-
59	Kathiatoli Kampur Road to Panikabasti (South Nambor Lalungagaon)		MMPPNA	STATE							99%			-	-
60	BB road to Adarsha gaon road		MMPPNA	STATE	252.175	-	-	-			65%	0%	25-04-2024	-	-
61	1 No Ghogargaon to Borpukhuripar road		MMPPNA	STATE							65%			-	-
62	CN Road to Barhampur Block Road via Majputoni		MMPPNA	STATE							65%			-	-
63	Ananta Kondoli High School to Silbheta		MMPPNA	STATE	437.31	-	-	-			70%	0%	15-05-2024	-	-
64	KA road to Kafitoli Brahmangaon road		MMPPNA	STATE							70%			-	-
65	NH-36 to Gomariati to Kondoli		MMPPNA	STATE							90%			-	-
66	Kamalachuk to NH-36, Solmari from Ch. 0.00 m to 910.00 m		MMPPNA	STATE	174.338	-	78.786	78.786			70%	45%	19-03-2024	-	-
67	KA road to Nabajyoti gaon from Ch. 0.00 m to 1630.00 m		MMPPNA	STATE							70%			-	-

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
68	4th KM Kathiatoli Kampur Road Belsa Ati Tepourati Mahgarh Road (Part-I)		MMPPNA	STATE	102.803	-	-	-			42%	0%	19-03-2024	-	-
69	Jhumurmur to Nizkathiatoli Road to Mahgarh Tepourati Belsaati road		MMPPNA	STATE	137.823	-	-	-			25%	0%		-	Work order not recieved yet.
70	Road from Gosaigandha to Katahguri Bazar from Ch 0.00 m to 2890.00,		MMPPNA	STATE	356.43	-	-	-			10%	0%	27-04-2024		
71	Kaiborta gaon to Bamunbori via Hemarbori Road (Bamunbori to Bhalukmari)from Ch 0.00 m to 2418.00		MMPPNA	STATE							50%	0%			
72	Road from Garalia Bazar to Bori Bazar from Ch 0.00 m to 1745.00,		MMPPNA	STATE	236.82	-	-	-			5%	0%	27-04-2024		
73	Bagariguri Lalungaon to Dhuwakhowa Pukhuri from Ch 0.00 m to 1352.00		MMPPNA	STATE							65%	0%			
74	Road from Dolonghat Model Hospital to Jajari Sabukdhora Rd via Jajari Anchalik Kriya Santhaunder,		MMPPNA	STATE	398.65	-	-	-			100%	0%	07/05/20024		
75	Dhuniabheti to Bheti Bazar (Dhaniabheti to Bhomoraguri Lalungaon)from Ch 0.00 m to 2310.00,		MMPPNA	STATE							20%	0%			
76	Shyam kalia Namghar to Natun Bhogbari Road Part 2 (Shyam kalia Namghar to Ailakhi) from Ch 0.00 m to 2317.00		MMPPNA	STATE							75%	0%			
77	Road from Dimow Raidangia Road (Raidangia Dimow Chariali)		MMPPNA	STATE	268.544						54%		28-04-2024		
78	Extension Dimow Raidingia road (Dimow to Petboha)		MMPPNA	STATE							50%				
79	Road from Dakhinpat Kampur Road to Maa Kalika Than from Ch 0.00m to 800.00m,		MMPPNA	STATE	143.881						40%		20-06-2024		
80	Road from Baligaon to Tapatkarai		MMPPNA	STATE							25%				


Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
81	Road from Dakhinpat Petboha to Manuhpura beel		MMPPNA	STATE	212.37						20%		05-03-2024		
82	Raha College Approach Road (Roha to Garmari)		MMPPNA	STATE							50%				
83	Road from Raja ali to Alitangani Road (From Ch.0.00m to Ch.770.00m & Ch.2340.00m to Ch.4350.00m)		MMPPNA	STATE	198.224						65%		06-04-2024		
84	Road from Kachua model hospital to Rangalubasti via Alitangani		MMPPNA	STATE	281.17						35%		03-06-2024		
85	Road from Dharmukh Bazar to Simaluguri (Amtola to Puthimari)		MMPPNA	STATE	431.707						90%		15-06-2024		
86	Tapariborsuba to Dorangialgaon (Dharmukh tiniali to Bazbatabari) (Bazbarimari to Charaijuria),		MMPPNA	STATE							45%				
87	Amtola Bakulaguri road to Bundura via dev Narikoli Part-2 (Mugasingia gaon to Debnarikoli) (Dokhin jarabari namghor tiniali to nijjarabari)		MMPPNA	STATE							25%				
88	Niz Jarabari to Mazgaon (Niz Jarabari to Jarabari Mazgaon)		MMPPNA	STATE							20%				
89	Improvement of Road from Nagaon Dakhinpat Kampur Baithalangso road (SH 18) from Ch. 2000.00 m to 12030.00 m (Nagaon to Dakhinpat Chariali) under Mukhya Mantrir Unnoto Pakipath Nirman Aachani for the year 2022-23 of District Nagaon (Nagaon LAC)		MMUPPNA	STATE	1185.969	-	-	-			90%	0%	23-03-2024	-	-
90	Gomotha Barhampur Bamuni Road (Gomotha - Bamuni Chariali)		MMUPPNA	NABARD	1019.574						95%		03-04-2024	-	-
91	Dhing Baruati Jajori Kurwabahi Bebajia Ghahi Dakhinpath Nonoi Chutiagaon Road (Nanoi - Chutiagaon) Part3		MMUPPNA	NABARD			151.624	151.624			85%	15%		-	-

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY - CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
92	Kacharigaon to Hayanthol (Borlalung gaon - K A Road)		MMUPPNA	NABARD							85%			-	-
93	Amsoi Dighaliati Road.		MMUPPNA	NABARD							45%				
94	Road from Kakatigaon to Magurgaon road & Taporiborchuba Darangialgaon at Magurgaon to Cheuguri Salmara Balijuri Connect Road (Kakatigaon-Chewguri-Salmara-Balijuri Connect road)		MMUPPNA	NABARD	1137.821						30%		03-04-2024		
95	Periodic renewal of road from Mohmaria Bridge Approach Road (Mohmaria to Ghahi Chariali) from Ch. 0.00 m to 475.00 m (PMGSY Package No AS1951)		MMPNA	STATE		-					100%			-	-
96	Periodic renewal of road from Gunabhi Ram Barua Road (Fauzdaripatty to Police reserve road) from Ch. 0.00 m to 233.00 m		MMPNA	STATE		-					100%			-	-
97	Periodic renewal of road from Gurudwar Road (Fauzdaripatty to Police Reserve road) from Ch. 0.00 m to 507.00 m		MMPNA	STATE		-					100%			-	-
98	Periodic renewal of road from Dhing Road to Simaluguri (Kawaimari tiniali to Simaluguri) from Ch. 0.00 m to 0.995 m (PMGSY Package No AS19200)		MMPNA	STATE		-					100%			-	-
99	Periodic renewal of road from Simaluguri to Boragaon Road (Simaluguri to Boragaon Dekapam) from Ch. 0.00 m to 1016.00 m (PMGSY Package No AS1971)		MMPNA	STATE		-					100%			-	-
100	Periodic renewal of road from Nagaon Dakhinpat Road to Madhupur Village Part 1 (Sialmari to Milanpur) from Ch. 0.00 m to 1231.00m (PMGSY package No. AS19108) (Proposed length 931.00m)m		MMPNA	STATE		-					100%			-	-
101	Periodic renewal of road from U.R. road (Marwary patty to Haldhr bhuyan road) from Ch. 0.00 m to 283.00 m		MMPNA	STATE	240.71323	-	239.213	239.213			100%	99%	20-07-2023	-	-

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
102	Periodic renewal of road from Ranthali to Rajabheti Adarsha gaon Road (Ranthali to Adarsha gaon) from Ch. 0.00 m to 1427.00 m (PMGSY Package No AS19212)		MMPNA	STATE		-					100%		20-07-2023	-	-
103	Periodic renewal of road from Dhing Road to Kawaimari (Kawaimari to Mulapatty) from Ch. 0.00 m to 1441.00 m (PMGSY Package No AS1907)		MMPNA	STATE		-					100%			-	-
104	Periodic renewal of road from Dhing Road at Tokowbari to Uttar Tokowbari (Tokowbari to Uttar Tokowbari) from Ch. 0.00 m to 1812.00 m (PMGSY Package No AS19213)		MMPNA	STATE		-					100%			-	-
105	Periodic renewal of road from Dewrigaon Rd to Dewrigaon P I (Dewrigaon to Dewrigaon) from Ch. 0.00 m to 814.00 m		MMPNA	STATE		-					100%			-	-
106	Periodic renewal of road from Tulshimukh to Rangaloomukh Road from Ch. 0.00 m to 1660.00 m (PMGSY Package No AS19212)		MMPNA	STATE		-					100%			-	-
107	Periodic renewal of road from Gomothagaon Ghagarial Road Part 1 (Tulshidewri gaon to Gomothagaon) from Ch. 0.00 m to 1018.00 m (PMGSY Package No AS1906)		MMPNA	STATE		-					100%			-	-
108	Periodic renewal of road from Majpathori to Chakarigaon Borpathori Rd. (Borpathori to Chakorigaon) from Ch. 0.00 m to 2375.00 m		MMPNA	STATE	103.329	-	-	-			100%	0%	31/05/2023	-	-
109	Periodic renewal of road from Ahomgaon to Kathiatoli Amlokhi road (Ahomgaon to Borbari Majgaon)		MMPNA	STATE	90.486	-	-	-			95%	0%	31-03-2024	-	-
110	Periodic renewal of road from Pub Tetelisora to Palasa Road (Kathiatoli Kampur Road to Pub Tetelisora)		MMPNA	STATE							100%			-	-

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
111	Periodic renewal of road from Majputoni to Geriki (Majputoni to Ghogargaon) (20757)		MMPNA	STATE	186.373	-	153.024	153.024			100%	82%	28-02-2024	-	-
112	Periodic renewal of road from NH-36 at Ghurghuri to Nibukali		MMPNA	STATE		-					100%			-	-
113	Periodic renewal of road from NH-36 Panikhaiti to Birahigaon		MMPNA	STATE		-					100%			-	-
114	Periodic renewal of road from Katiatoli Kampur Road to Kalaikhowa via Pachim Tetelisor Road Part-I (Tetelisor Road to Kalaikhuwa)		MMPNA	STATE		-					15%			-	-
115	Periodic renewal of road from Dakhinpat Kampur Road to Niz Kampur via Darangial Gaon		MMPNA	STATE		-					100%			-	-
116	Periodic renewal of road from Dakhinpat Kampur Road to Nizkampur		MMPNA	STATE		-					100%			-	-
117	Periodic Renewal of JTB road - Paghali,		MMPNA	STATE	153.396						30%		24-03-2024		
118	Road from Dhupaguri Daccaibosti (Rowmari to Dhupaguri),		MMPNA	STATE							5%				
119	Dhupaguri Saharia Road		MMPNA	STATE							5%				
120	Ghahi Kuruabahi Road - West Kujidah Medhichuk		MMPNA	STATE							25%				
121	Periodic Renewal of Nagaon Barapujia - Kakamari Jajari,		MMPNA	STATE	112.239						100%		Completed		
122	Nagaon Barapujia Road - Gedarbori Phuloniati		MMPNA	STATE							100%				
123	Periodic Renewal of Salmara (Deobali Dighaldari)Phulaguri UttarPetbohaGhahi Majgaon Bhalukmar (Jagial tiniali to Phulaguri),		MMPNA	STATE	123.949						25%		31-032024		
124	NH37 to Katahguri to Gandhibori (Saragaon to Kahiguri)		MMPNA	STATE							100%				

Sl. No.	NAME OF SCHEME	PEMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. In Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (Rs. In Lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
125	Periodic Renewal of KSB Road to Gerjaipam via Kalibari Rd (Kachua tiniali to Gerjaipam),		MMPNA	STATE	177.141						100%		completed		
126	KSB Road to Fakali via Birina Ati Rd (Birinahati to Birinahati)		MMPNA	STATE							100%				
127	Rajagaon to pramila jaroni (Rajagaon to Pramilajaroni)		MMPNA	STATE							100%				



 Executive Engineer, PWD(R)

 Nagaon - Batadroba, Raha & Barhampur

 Territorial Road Division, Nagaon


UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY/2024
(INFRASTRUCTURE / WORKS DEPARTMENT)

DISTRICT : NAGAON

Name of Division : PWD(R), Nagaon - Batadroba, Raha & Barhampur Territorial Road Division, Nagaon

SCHEMES SANCTIONED DURING CURRENT YEAR 2021-2022

SL NO.	NAME OF SCHEME	PFMS & SLS CODE	NAME OF IMPLEMENTING/ EXECUTING AGENCY	CATEGORY- CS/CSS/STATE/ EAP etc.	AMOUNT ALLOTTED (Rs. in Lakhs)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS
1	Improvement of road from Hatikhuli to Hempajuri Road of Balijuri village, Chalchali Mouza in Nagaon District		APART	EAP	113.44	107.34		107.34	107.34			98%	95%	28-02-2024	-	Work nearing completion except for road furnitures etc.
2	Improvement of road from Borbari to Hatikhuli Sukanjuri Road of Balijuri village, Chalchali Mouza in Nagaon District		APART	EAP	257.68	234.08		234.08	234.08			98%	91%	28-02-2024		Work nearing completion except for road furnitures etc.
3	Improvement of Road from NH-37 to Barhampur Thogisut Complex (Mini Stadium) and Barhampur to Bajar Gaon on BB Road by widening and strengthening the existing Single Lane (3.75 m) to Double Lane (7.00 m under RIDF-XXVII-NABARD for the year 2021-22 under 87 Barhampur LAC.		RIDF	CSS	998.724	998.65		998.65	998.65			100%	100%	01-06-2023		COMPLETED
4	Construction of Roads on River Embankment (Embankment along right bank of Kapili River from Medhigaon to Bareguga (Ch. 0.00 km to Ch. 2.30 km) under Barhampur LAC under RIDF-XXVII-NABARD for the year 2021-22. Package No. RE/RIDF-XXVII/Barhampur/1.		RIDF	CSS	199.33	137.09		137.09	137.09			94%	69%	28-02-2024		Work completed and some miscellaneous works are pending.
5	Construction of road side RCC covered drain in front of Nagaon Medical College at Mokhuli on Nagaon- Lawkhowa Naltoli Road (SH-03) (1600.00 m) under SOPD-G for the year 2021-22, Barhampur LAC, Package No- SOPD_G_21_22_21.		SOPD-G	STATE	824.96	182.594		182.594	182.594			90%	63%	28-02-2024		Work in progress.


Executive Engineer, PWD(R)
Nagaon - Batadroba, Raha & Barhampur
Territorial Road Division, Nagaon



सत्यमेव जयते

Govt. of Assam
PUBLIC WORKS DEPARTMENT



PROGRESS REPORT OF DDC MEETING

(For the month of Feb/2024)

OFFICE OF THE EXECUTIVE ENGINEER P.W.D.
DHING & RUPOHAT TERRITORIAL ROAD DIVISION


**UP-TO- DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF Feb/2024
(INFRASTRUCTURE / WORKS DEPARTMENT)**

DISTRICT: NAGAON

DEPARTMENT: PWD(Roads)

SCHEMES SANCTIONED DURING CURRENT YEAR 2023-2024

Sl.No.	Name of Scheme	Name Of implementing/executing agency	Category-CS/CSS/STATE/EAP etc	Opening Balance	Fund received (Central share Rs. In Lakhs)	Fund Received (State Share Rs. In Lakhs)	Total Fund Available (Rs. In Lakhs)	Total Fund Utilized	UC Submitted against total Fund	UC Pending As on Date	Physical Progress (%)	Financial Progress (%)	Target Date of Completion	Any Departmental Issue	Remarks/Reasons for delay
1	NIL	PWD(Roads)	NIL	NIL	NIL	NIL	NIL	NIL	NIL	—	—	—	—	—	—


 Executive Engineer, PWD,
 Dhing & Rupohihat
 Territorial Road Division
 20/2/24

**UP-TO- DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF Feb/2024
(INFRASTRUCTURE / WORKS DEPARTMENT)**

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-2023

Sl.No.	Name of Scheme	Name Of implementing/ executing agency	Category- CS/CSS/STATE/EAP etc	Opening Balance	Fund received (Central share Rs. In Lakhs)	Fund Received (State Share Rs. In Lakhs)	Total Fund Available (Rs. In Lakhs)	Total Fund Utilized	UC Submitted against total Fund	UC Pending As on Date	Physical Progress (%)	Financial Progress (%)	Target Date of Completion	Any Departmental Issue	Remarks/ Reasons for delay
1	PMGSY Ph-III,2022-23	PWD(ROADS)	CS	0	0	0	0	0	-	-	65%	0%	Dec-23		Work in progress
2	MUKHYA MANTRIR PATH NABIKARAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	60%	Nil	Dec-23		Work in progress
3	MUKHYA MANTRIR PAKI PATH NIRMAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	60%	5%	Mar-24		Work in progress
4	MUKHYA MANTRIR UNNATA PAKKIPATH NIRMAN ACHANI FOR THE YEAR 2022-23	PWD(ROADS)	STATE	0	0	0	0	0	-	-	50%	Nil	Mar-24		Work in progress

Handwritten Signature
Executive Engineer, PWD,
Dhing & Rupohihat
Territorial Road Division
20/2/24

**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF JANUARY / 2024
(INFRASTRUCTURE / WORKS DEPARTMENT)**

DISTRICT : NAGAON

DISTRICT : DHING-RUPAHIHAT DIVISION, IRRIGATION, RUPAHI, NAGAON

SCHEMES SANCTIONED DURING THE YEAR 2023-24

SI NO.	NAME OF SCHEME	NAME OF IMPLEMENTING / EXECUTING AGENCY	CATEGORY - CS/CSS/STATE/IEAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS	FINANCIAL PROGRESS	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS / REASONS FOR DELAY
1	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme 3 (H.P.) under Rupahihat LAC (four points) for the year 2023-24.	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	Rs 33.8680 0 L	Nil	Nil	Nil	Nil	Nil	Nil	Not yet Started	Nil	31/05/2024	Not yet arised	Technical Sanction Under process

Sd/-
Executive Engineer
Dhing-Rupahihat Division, Irrigation
Rupahi, Nagaon

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2023

SI NO.	NAME OF SCHEME	NAME OF IMPLEMENTING / EXECUTING AGENCY	CATEGORY - CS/CSS/STATE/IEAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND AVAILABLE (RS. IN LAKHS)	TOTAL FUND UTILIZED	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS	FINANCIAL PROGRESS	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS / REASONS FOR DELAY
1	"Installation of Solar and Electrically operated Hybrid Tube well Scheme under Rupahihat LAC in Nagaon District under SOPD-G for the Year 2022-23 (Point No.1&2)"	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	15.616	-	15.50914	0.10654	15.50914	15.50914	Nil	100%	100%	Completed	Nil	
2	"Solar and Electrically operated Hybrid tube well Scheme under Dhing LAC under SOPD-G for the year 2022-23 (Point No.1&2)"	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	State	15.616	-	7.45568	8.16	7.45568	7.45568	Nil	100%	47.74%	Completed	Nil	

Sd/-
Executive Engineer
Dhing-Rupahihat Division, Irrigation
Rupahi, Nagaon

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY'2024									
NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT									
NAME OF DISTRICT:- NAGAON									
SCHEMES SANCTIONED DURING 2023-2024									
SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATE D AMOUNT (RS IN	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRES S(%)	FUND RECEIV ED (RS IN	TARGET DATE OF COMPLETIO N	REMARKS /REASONS FOR DELAY
	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY'2024									
NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT									
NAME OF DISTRICT:- NAGAON									
SCHEMES SANCTIONED DURING 2022-23									
SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATE D AMOUNT (RS IN	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRES S(%)	FUND RECEIV ED (RS IN	TARGET DATE OF COMPLETIO N	REMARKS /REASONS FOR DELAY
1	4702-00-800-0800-604-13-99-RIDF-LS-V-GA 4702-00-800-0800-604-13-99-RIDF-SS-V-GA	Phukantal MDTWS Solar Powered under RIDF-XXVIII (NABARD) for the year 2022-23	30.00	AA/IRR_2022-23(I)_3882, 18-03-2023	23-06-2023	100%	Nil	29-02-2024	Completed
2	4702-00-800-0800-604-13-99-RIDF-LS-V-GA 4702-00-800-0800-604-13-99-RIDF-SS-V-GA	Boring and installation of solar powered MDTW at Dhanekhowa Gaon Naltoli and Rahdhala Pathar area (2 Nos) under RIDF-XXVIII (NABARD) for the year 2022-23	60.00	AA/IRR_2022-23(I)_3883, 18-03-2023	24-06-2023	78.00%	Nil	29-02-2024	Work in progress
3	4702-00-102-1523-376-13-01-SOPD-G-V-GA	Boring and installation of solar powered MDTW at Sakmuthi Gaon and Panigaon-Missa area (3 Pts.) under SOPD-G for the year 2022-23	90.00	AA/IRR_2022-23(I)_3774, 13-03-2023	24-06-2023	91.33%	Nil	29-02-2024	Work in progress
4	4702-00-102-1523-376-13-01-SOPD-G-V-GA	Boring and installation of solar powered MDTW at Uoguri Barbhogia Kisamat and Baruahati Gaon-Ulluoni area (2 Pts.) under SOPD-G for the year 2022-23	60.00	AA/IRR_2022-23(I)_3773, 13-03-2023	23-06-2023	89.00%	Nil	29-02-2024	Work in progress
UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY'2024									
NAME OF DEPARTMENT :- IRRIGATION DEPARTMENT									
NAME OF DISTRICT:- NAGAON									
SCHEMES SANCTIONED DURING 2021-22									
SL NO	HEAD OF ACCOUNT	NAME OF SCHEME	ESTIMATE D AMOUNT (RS IN	REFERENCE OF AA	WORK ORDER DATE	PHYSICAL PROGRES S(%)	FUND RECEIV ED (RS IN	TARGET DATE OF COMPLETIO N	REMARKS /REASONS FOR DELAY
	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Executive Engineer,
Kaliabor-Samaguri Division (Irrigation),
Jakhlabandha, Nagaon.


UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY 2024

District: Nagaon

Department: Irrigation (Nagaon Barhamur Division)

Department: Irrigation (Nagaon Barhampur Division)

SCHEMES SANCTIONED DURING CURRENT YEAR 2023-2024																
Sl. No.	Name of Scheme	PFMS & SLS Code	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount Alloted (Rs. in Lakh)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Recieved (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	3 Ponits Solar Powered MDTW Scheme at Barhampur LAC under RIDF-XXIX (NABARD) for the year 2023-24	N/A	RIDF-XXIX (NABARD)	CS/State	112.50	0	0	0	0	Nil	Nil	5%	0	19th July 2024	Nil	Boring completed at one point (2 no. Ghugargaon, Barhampur)



 Executive Engineer
 Nagaon Barhampur Division (Irrigation)
 Nagaon, Assam

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY 2024

District: Nagaon

Department: Irrigation (Nagaon Barhamur Division)

SCHEMES SANCTIONED DURING YEAR 2021-2022																
Sl. No.	Name of Scheme	PFMS & SLS Code	Name of Implementing/Executing Agency	Category CS/CSS/State/EAP etc.	Amount Alloted (Rs. in Lakh)	Fund received (Central Share) (Rs. In Lakh)	Fund received (State Share) (Rs. In Lakh)	Total Fund Recieved (Rs. in Lakh)	Total Fund Utilised (Rs. In Lakh)	UC Submitted against total fund	UC pending as on date	Physical Progress (%)	Financial Progress (%)	Target date of Completion	Any departmental issues	Remarks/ Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Sukanjuri Solar DTW Scheme (1 Point) under Barhampur LAC under NABARD-XXVII	N/A	RIDF-NABARD-XXVII	Central/State	64.676	0	0	0	0	N/A	Nil	35%	0%	June 2024	Nil	Due to adverse site condition, recast estimate has been prepared and submitted to CE. Approval pending.
2	Telia Pahukata Electrical Lift Irr. Scheme under Barhampur LAC under NABARD-XXVII	N/A	RIDF-NABARD-XXVII	Central/State	150	0	0	0	0	N/A	Nil	0%	0%	N/A	Nil	Due to land acquisition case the work was not started yet. Now a new location has been identified and preliminary survey was completed. A new estimate has been sent for Revised A.A. Approval yet not received.


 Executive Engineer
 Nagaon Barhampur Division (Irrigation)
 Nagaon, Assam


**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY'2024
(INFRASTRUCTURE / WORKS DEPARTMENT)**

DISTRICT : NAGAON.

DEPARTMENT : Department of Housing & Urban Affairs, Middle Assam Division (Technical), Nagaon.

As on 20/02/2024

Sl No.	Name of Scheme	Name of Implementing / Executing Agency.	Category-CS/CSS/State/EAP/Etc.	Opening Balance	Fund Received (Central Share) Rs. In Lakh.	Fund Received (State Share) Rs. in Lakh.	Total Fund available (Rs. In Lakh)	Total Fund utilized.	UC submitted against total Fund.	UC pending as on date.	Physical Progress (%)	Financial Progress (%)	Target date of completion	Any Departmental issues.	Remarks /Reasons for delay.
1	Renovation of Swahid Bhawan at Nagaon	Middle Assam Division, DoH&UA, Nagaon	State		NIL	71.13868	71.13868	71.13868	Submitted	NIL	100%	71.10%	Completed		
2	Construction of Modern Swimming Pool at M.G.Raod,Nagaon		State		NIL	144.67281	144.67281	144.67281	Submitted	NIL	80.00%	20.71%	29-02-2024		
3	Construction of SHG Hut and Improvement of Open theater in front of circuit House, Nagaon		State		NIL	NIL	NIL	NIL	does not arise	NIL	98.00%	NIL	29-02-2024		
4	Extension & Renovation of Indoor Stadium at Nagaon under CIDF for the year 2020-21		State		NIL	174.45097	174.45097	174.45097	Submitted	NIL	100.00%	43.55%	Completed		
5	Construction of Dr. Bhupen Hazarika Kala Tirtha at Panigaon Chariali , Nagaon under CIDF		State		NIL	708.33115	708.33115	708.33115	Submitted	NIL	53.00%	23.60%	13-07-2024		
6	Beautification of Morikolong Lake under CIDF		State		NIL	364.59575	364.59575	364.59575	Submitted	NIL	53.00%	14.60%	31-08-2024		
7	River Front Development and Beautification of River Kolong. from Law College Bridge to RKB Bridge, Nagaon under CIDF for the year 2020-21 (likely to be extended up to the RCC Bridge near RKB High School Playground)		State		NIL	147.91071	147.91071	147.91071	Submitted	NIL	50.00%	6.72%	30-06-2024		
8	Beautification with Modern Amenities at Milanpur Fishery, Nagaon		State		NIL	53.63079	53.63079	53.63079	Submitted	NIL	100%	99.51%	Completed		


 Executive Engineer,
 Middle Assam Division (Technical)
 DoH&UA, Nagaon.

**UPTO DATE STATUS OF ONGOING SCHEMES UP TO 20-02-2024
(INFRASTRUCTURE/WORKS DEPARTMENT)**

DISTRICT : NAGAON

DEPARTMENT : PWD, NAGAON NH DIVISION, NAGAON

SCHEMES SANCTIONED DURING CURRENT YEAR 2023-24															
S L N O	NAME OF SCHEME	NAME OF IMPLEMENTING/EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABE (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS/REASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Nil	PWD, Nagaon NH Division, Nagaon	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-23															
S L N O	NAME OF SCHEME	NAME OF IMPLEMENTING/EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABE (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS/REASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Construction of a New Bridge over river Kuthori (Br. No.352/1) on NH -715 (Old NH-37) in the State of assam under EPC Mode Job No. Br.352/1/AS/2021-22/222 Package No. PWD-BRD(BR)/NAG/AP/2021-22/03. (PWD, Nagaon NH Division, Nagaon)	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	687.02	84.70	N/A	N/A	70.00%	12.33%	25/12/2023	NIL	Work is in progress. Fund is provided by Govt. of India, Ministry of Road Transport and Highways.

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY- CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINSTTOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTALISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2	Periodic Renewal from Km.315.315 to 325.000 and from km 325.000 to km 344.000 (L=28.685 km) of NH-37 (New NH-715)) under Annual Renewal Plan for the year 2021-22 in the state of Assam on EPC Mode. Job No. 15/AS/2021-22/230. (PWD, Nagaon NH Division, Nagaon)	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	1686.00	587.50	N/A	N/A	100.00%	34.85%	12-07-23	NIL	Work icompleted 27/01/2024. Fund is provided by Govt. of India, Ministry of Road Transport and Highways.

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY- CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABLE (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTM ENTAL ISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
3	bituminous pavement with 30mm and 40mm thick Bituminous Concrete overlay at stretches from Km.345 to Km 357 (L=13.00km) (Kanchanjuri to Bagori) of NH-37 (New NH-715) including construction of RCC Drain cum footpath at km.355 & km 356 (L=1.80km) at Bagori and road safety works under SOPD scheme for the year 2023-24 in the state of Assam under PWD, Nagaon NH Division, Nagaon. "Package No: PWD_BRD(Roads)/NAG/SOPD/2023-24/01).	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	1405.00	Nil	N/A	N/A	70.00%	Nil	02/07/2024	NIL	Work is in progress. Fund is provided by State Govt. of Assam.

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY- CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTALISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
4	Repair and raising of existing damaged Random Rubble Masonry roadside drain cum footpath at Km.324 & Km. 325 (at Jakhalabandha Town), providing hard shoulder with ICBP at Km. 337, 338 & 339 including wire-rope crash barrier at stretches at Burapahar Accident Prone location and road-safety measure at minor intersection (Lower Hierarchy Roads) from Km. 316 to 344 of the Old NH-37/New NH-715 under SOPD Scheme 2023-24 under PWD Nagaon NH Division, Nagaon in the State of Assam. Package No.: PWD-BRD (Roads)/NAG/SOPD/2023-24/02	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	510.00	Nil	N/A	N/A	29.00%	Nil	02/07/2024	NIL	Work is in progress. Fund is provided by State Govt. of Assam.


 Executive Engineer, PWD,
 Nagaon NH Division, Nagaon
 21/02/2024

**UPTO DATE STATUS OF ONGOING SCHEMES UP TO 20-02-2024
(INFRASTRUCTURE/WORKS DEPARTMENT)**

DISTRICT : NAGAON

DEPARTMENT : PWD, NAGAON NH DIVISION, NAGAON

S L N O	SCHEMES SANCTIONED DURING CURRENT YEAR 2023-24														
	NAME OF SCHEME	NAME OF IMPLEMENTING/EXECUTING AGENCY	CATEGORY-CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABLE (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS/REASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Nil	PWD, Nagaon NH Division, Nagaon	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

S L N O	SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-23														
	NAME OF SCHEME	NAME OF IMPLEMENTING/EXECUTING AGENCY	CATEGORY-CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABLE (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS/REASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Construction of a New Bridge over river Kuthori (Br. No.352/1) on NH-715 (Old NH-37) in the State of assam under EPC Mode Job No. Br.352/1/AS/2021-22/222 Package No. PWD-BRD(BR)/NAG/AP/2021-22/03. (PWD, Nagaon NH Division, Nagaon)	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	687.02	84.70	N/A	N/A	70.00%	12.33%	25/12/2023	NIL	Work is in progress. Fund is provided by Govt. of India, Ministry of Road Transport and Highways.

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY- CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINSTTOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTALISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2	Periodic Renewal from Km.315.315 to 325.000 and from km 325.000 to km 344.000 (L=28.685 km) of NH-37 (New NH-715)) under Annual Renewal Plan for the year 2021-22 in the state of Assam on EPC Mode. Job No. 15/AS/2021-22/230. (PWD, Nagaon NH Division, Nagaon)	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	1686.00	587.50	N/A	N/A	100.00%	34.85%	7/12/2023	NIL	Work icompleted 27/01/2024, Fund is provided by Govt. of India, Ministry of Road Transport and Highways.

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY- CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINSTTOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTALISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
3	bituminous pavement with 30mm and 40mm thick Bituminous Concrete overlay at stretches from Km.345 to Km 357 (L=13.00km) (Kanchanjuri to Bagori) of NH 37 (New NH-715) including construction of RCC Drain cum footpath at km.355 & km 356 (L=1.80km) at Bagori and road safety works under SOPD scheme for the year 2023-24 in the state of Assam under PWD, Nagaon NH Division, Nagaon. "Package No: PWD_BRD(Roads)/NAG/SOPD/2023-24/01).	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	1405.00	Nil	N/A	N/A	70.00%	Nil	02/07/2024	NIL	Work is in progress. Fund is provided by State Govt. of Assam.

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY- CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTAL ISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
4	Repair and raising of existing damaged Random Rubble Masonry roadside drain cum footpath at Km.324 & Km. 325 (at Jakhlabandha Town), providing hard shoulder with ICBP at Km. 337, 338 & 339 including wire-rope crash barrier at stretches at Burapahar Accident Prone location and road-safety measure at minor intersection (Lower Hierarchy Roads) from Km. 316 to 344 of the Old NH-37/New NH-715 under SOPD Scheme 2023-24 under PWD Nagaon NH Division, Nagaon in the State of Assam. Package No.: PWD-BRD (Roads)/NAG/SOPD-2023-24/02	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	510.00	Nil	N/A	N/A	29.00%	Nil	02/07/2024	NIL	Work is in progress. Fund is provided by State Govt. of Assam.


 Executive Engineer, PWD,
 Nagaon NH Division, Nagaon
 21/02/2024



GOVERNMENT OF ASSAM

Office Of The Executive Engineer::PWD

Nagaon, Raha, Dhing & Batadrava Territorial Building Division, Nagaon.

**Progress report of works under PWD Nagaon, Raha, Dhing & Batadrava Territorial Building
Division, Nagaon in Nagaon District as on
20th February 2024.**

Progress Report of works under PWD Nagaon, Raha, Dhing & Batadrava Territorial Building Division, Nagaon in Nagaon District as on 20th February 2024											
Sl. No.	Name of scheme	AA No & date.	A/A Amount (Rs. In Lakh)	Tender amount (Rs. In Lakh)	Work order No & Date.	Name of Contractor	Physical progress (in %)	Financial progress(In Rs. & Lakh)	Dt. of completion	Target dt. of completion.	Remark
1	2	3	4	5	6	7	8	9	10	11	12
Cultural Affairs Deptt.											
1	Development of Batadrava Thaan as Cultural and Tourist Destination at Batadrava, Nagaon.(Ph-I)	AA/PWB-2021-22-122(I)-1247 Dt. 15/09/2021	5000.0000	4770.11239	ADP/59/2019/25 Dt. 22/10/2020	M/S OM Construction, 2nd floor, Bijoy Bhawan, Bora Service, Ghy.-7, Assam. Phn. 9435445678	89%	4186.03787	21-04-2022	31-03-2024	Though work is in progress, but part of the Project is ready.
2	Development of Batadrava Thaan as Cultural and Tourist Destination at Batadrava, Nagaon.(Ph-II)	AA/PWB-2022-23(I)-1347 Dt.06-08-2022	10832.92000	9910.60107	CE/TB-VII.149/2022/22 Dt.11-10-2022	M/S OM Construction, 2nd floor, Bijoy Bhawan, Bora Service, Ghy.-7, Assam. Phn. 9435445678	68%	6712.50308	10-04-2025	30-04-2025	
3	Development and up-gradation of Batadrava Thaan at Barduwa, Nagaon for the year 2022-23.	AA-PWB-2022-23(I)-1520 dated.07-10-2022	2253.95094	2109.70072	CE/TB-VII.148/2022/23 Dt.17-11-2022	M/S swaraj Infra, Dinesh Ojah Path,Rajgarh Road, House No.25 , P.O- Bhangagarh ,Guwahati-781005, Assam. Phn. 9435054359	100%	2038.83177	16-05-2024	24-09-2023	Work Completed.
Health Department.											
4	Construction of RCC(G+2) Building of office of the Joint Director of Health Service , Nagaon(Main Building)	AA/PWB_2022-23(i)_1542 Dtd. 19.10.2022	426.59500	402.51895	CE/TB-III/106/2022/17 Dt.12-01-2023	Sri Swapan Kr. Saha S/O Chittaranjan Saha. Vill.Chakitop P.O Choto Hoiborgaon. P.S. Sadar Dist.Nagaon,Assam. Phn. 9435063254	50%	200.340670	11-07-2024	11-07-2024	Work is in Progress.

Sl. No.	Name of scheme	AA No & date.	A/A Amount (Rs. In Lakh)	Tender amount (Rs. In Lakh)	Work order No & Date.	Name of Contractor	Physical progress (in %)	Financial progress(In Rs. & Lakh)	Dt. of completion	Target dt. of completion.	Remark
1	2	3	4	5	6	7	8	9	10	11	12
Education Department.											
5	Up Gradation of Government Polytechnic institute and ITI in Assam as center of Excellence(Construction of workshop and Tech-Lab at 61 nos of ITI/Polytechnic of Assam)(Part-B)(Pakage No. ITI-Poly/2022/17) (Govt.Industrial training Institute, Nagaon and Nagaon Polytechnic,Nagaon) (for Nagaon ITI only)	AA/PWD-2022-23(I)-1650 dtd.07-12-2022	387.1	375.640860	CEB(H&E)/ITI-POLY/17/2022/20 dated.06-01-2023	Sri Saurav Phukan Siva Nagar, Panigaon, P.O. & P.S. Itachali,Panigaon, Nagaon (Assam). Phn. 7002953013	99%	278.79838	6th Month	31-03-2024	Main parts of the work is completed and some items like epoxy flooring etc. can be completed after installation of machineries by some other Agencies.
6	Up Gradation of Government Polytechnic institute and ITI in Assam as center of Excellence(Construction of workshop and Tech-Lab at 61 nos of ITI/Polytechnic of Assam)(Part-B)(Pakage No. ITI-Poly/2022/17) (Govt.Industrial training Institute, Nagaon and Nagaon Polytechnic,Nagaon) (for Nagaon ITI only)	AA/PWD-2022-23(I)-1682 dtd.09-12-2022	620.18	592.588480	CEB(H&E)/ITI-POLY/TSL/17/2022/11 dated.05-04-2023	M/S Tata Steel Limited Nest-In,15th Floor Tata Centre 43J N Road, Kolkata-700071. (Regional office of Assam) 4th floor,Subham Velocity, Honuram Boro Path,Guwahati, Kamrup,Assam,781005,GST No-18AAACT2803MIZA.	98%	493.65204	6th Month	05-03-2024	
PICU											
7	Establishment of 14 bedded fully equipped PICU of T.B ward(New construction) in B.P. Civil Hospital ,Nagaon (Construction of 14 bedded PICU with MGPS with additional oxygen outlet, manifold plant room,donning & doffing area with doctors lounge, toilet changing room,centralized A.C. system with UV treated return and throw, CCTV surveillance with central control room Automatic fire detection and fighting system, Generator, UPS etc.)	AA/PWB_2022-23(I)_1632 Dtd. 06.12.2022	539.98605	532.22183	CE/TB-III/87/2021/19 Dt.20-03-2023	M/S J.C.Associates Prop. Sri Jyotish Kalita, House No. 39, Rajgarh Road, Bye Lane No.-11, P.O.-Lachitnagar, Guwahati-781007. Phn.	100%	532.20964	19-09-2023	19-09-2023	Work completed and handed over.


Sl. No.	Name of scheme	AA No & date.	A/A Amount (Rs. In Lakh)	Tender amount (Rs. In Lakh)	Work order No & Date.	Name of Contractor	Physical progress (in %)	Financial progress(In Rs. & Lakh)	Dt. of completion	Target dt. of completion.	Remark
1	2	3	4	5	6	7	8	9	10	11	12
UNDER SOPD-G (POLYTECHNIC)											
Law College											
8	Establishment of Govt. Law College in 10 places of Assam (at Bilasipara in Dhubri District/at Tihu in Nalbari District/at Rangia in Kamrup,/at Raha in Nagaon District/at Tezpur in Sonitpur District/at Silchar in Cachar District/at North Lakhimpur in Lakhimpur District) Package No.4 (Raha) H/Ac No.-4202-01-202-2386-000-13-99-SOPD-ODS-V-GA	AA/HE-2020-21-(I)-18 Dtd. 07/10/2020	15732.50000	1474.00485	GMC/66/2019/20 Dt. 29/10/2020	Sri Bijay Kr. More, P.O-Moranhat-785670, Charaideo (Assam).	0%	0.00000	19-01-2023	31-12-2024	Previously allotted plot of land is very low laying and not feasible. Hence a new proposal for a plot of land (VGR class) at vill:-Ramjanati under Raha LAC already sent to the Joint Secretary Govt of Assam, Revenue & Disaster Management (Settlement) Department Dispur Guwahati-6 by the Deputy Commissioner, Nagaon, Vide his letter No. NRS/03/2023/29 dtd.16-03-2023 for Govt. approval.
New Model Women College											
9	Construction of 9 (Nine) nos of New Model Women College in the State of Assam (Sonai, Karimganj, Hailakandi, Canga, Joleswar, Mongoldoi, Gulukgange, Bilissipare and Batadrava Nagaon)	AHE.944/2017/449 Dtd. 28.01.2019	30303.36 Lakh (For 9 Nos.) @ RS. 3367.04 Lakh/ each	2435.87952	SMC/17/2020/15 Dtd 3rd Sept/2021.	M/S T & T Projects Ltd. Parameswar Bldg., Paltan Bazar, Ghy-01 M.No. 0361-2546096. Phn. Partha da	10%	132.48132	2 nd Sept/2023	31-03-2025	Advance Possession of the plot of land measurin 20 bighas bearing Dag no. 123(VGR Class) has been taken over by the Department on 30-05-2023 as demarcated by the lat Mandal of Mikirveta Revenue Circle Office in presence of public. Progress: 1. Now 90%of the boundary wall has been completed at site. 2. Foundation for principal quarter completed. 3. Test pile for RCC main building and the quarter building has been completed and the pile load test will be completed shortly.

Sl. No.	Name of scheme	AA No & date.	A/A Amount (Rs. In Lakh)	Tender amount (Rs. In Lakh)	Work order No & Date.	Name of Contractor	Physical progress (in %)	Financial progress(In Rs. & Lakh)	Dt. of completion	Target dt. of completion.	Remark
1	2	3	4	5	6	7	8	9	10	11	12
MODEL RESIDENTIAL SCHOOL (MSDP) (For the year 2019-20)											
10	Construction of Model Residential School at Batadrova, Nagaon District, Package No. MRS-20	WMD.18012/2/2018-WMD(Part-I)/94 Dtd.07/03/2019	3042.690	2934.53558	BPM.47/2019/7-A Dtd. 18/06/2019	M/S OM Construction. Prop. Avishek Kejriwal 2nd floor, Bijoy Bhawan, Bora Service, Ghy-7. Phn. 9435445678	100%	2889.65986	18-06-2021	31-12-2023	Work completed.
SIGNATURE PROJECT											
11	Construction of Stadium at Kapahera field, Batadraba LAC under Nagaon District under signature project for the year 2018-19, Package No. SP-3. (H/A - 4070-00-800-2333-000-13-99-SOPD-G)	AA/PWB-2018-19(I)58 Dtd. 02/11/2018	1000.0000	994.28455	BPM.64/2018/8 Dtd. 09/07/2019	M/S Shree Shyam Enterprise, Sri Omprakash Agarwal, Nabagiri Road-3-- Shree Bhawan, P.O & P.S. Chandmari, Guwahati-3, Assam. Phn- 70025 91651	100%	982.45289	08-07-2021	31-03-2023	Work completed and handed over. Demand submitted of Rs. 11,81,934.00 dtd 06/03/2023
CIDF Schemes (for the year 2019-20)											
12	Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon.	AA/TCP-2019-20(I)40 Dtd.15-07-2019	926.800	842.11	SMC/120/2019/14 Dt. 30/07/2020	Sri Hemanta Dutta, H/No.-23, Ananda Nagar, Six Mile, P.O- Khanapara, P.S.- Dispur, Ghy.- 6 Dist.- Kamrup (M) Phone No.97077-63128.	41%	125.29043	30-07-2022	31-03-2025	Work is in progress. Demand submitted for the amount of Rs.213.20038 Lakhs and payment is awaited
13	Construction of Multi-storied Market Complex including Car Parking at Natun Bazar Market, Nagaon.	AA/TCP-2019-20(I)-108 Dt. 02/03/2020	872.8600	847.91619	SMC/58/2020/29 Dt. 30/01/2021	Power tools Engineering, Seshadri Nilay, 1st floor, GS road, Guwahati. Phn-98643 37023(Ankit)	55%	169.04788	30-01-2023	31-12-2024	Work is in progress. Demand submitted for the amount of Rs.92.99558 Lakhs and payment is awaited
CIDF Schemes (for the year 2020-21)											
14	Construction of Public Bus Stand with all modern facilities at Morikolong.	AA/TCP-2020-21(I)-163 Dt. 12/10/2020	662.5800	600.2075	SMC/141/2020/16 Dt. 12/07/2021	Sri Shekhar Yadav, S/O:- Late Gadadhar Yadav, P.O. & P.S. :- Kokrajhar, Dist.:- Kokrajhar. Phn- 99540 12915	46%	74.69872	12-07-2023	31-12-2024	Work is in progress. Demand submitted for the amount of Rs.96.2823Lakhs and payment is awaited

Sl. No.	Name of scheme	AA No & date.	A/A Amount (Rs. In Lakh)	Tender amount (Rs. In Lakh)	Work order No & Date.	Name of Contractor	Physical progress (in %)	Financial progress(In Rs. & Lakh)	Dt. of completion	Target dt. of completion.	Remark
1	2	3	4	5	6	7	8	9	10	11	12
N.E.C											
15	Construction/ Re-modeling of RCC Building including Development of Library vocational Centre etc of Madhab Dev Higher Secondary School at Tulshimukh, Nagaon during the year 2016-17 (including Electrical works) (Package No. NEC/Nagaon-01)	AA/SE_2021-22(I)_62 Dtd. 05/03/2022	318.88	215.11892 (o) 290.82172 (R)	GMC.41/2016/20 Dtd. 19/4/2017. Tr. No. GMC.2C.E. PWD (Bldg.) for 2017-18	Sri Ashim Bora, Vill- Khutikatia, P.O- Lakhinagar, P.S.- Sadar, Nagaon (Assam) Phn. 99547 76651	90%	229.99995	19-10-2018	29-01-2024	1. Work handed over to the authority. 2. Some minor works are to be executed as per discussion with the School authority.
UNDER MSDP (For the year 2017-18)											
16	Construction of New Building at Borkola H.S. School under MSDP (12th Plan) for the year 2017-18 in Nagaon District under Nagaon Building Division.	NDC(D) 125/2017/26/ dtd. 06/01/2018	175.00	165.11584	BPM.14/2017/19 Dtd. 19/04/2018	M/S Unique Construction, Prop. Md. Asraf Ali, Vill Rangagora Huj, P.O.- Hujgaon, Dist. Nagaon (Assam).	100%	143.97861	19-04-2019	15-08-2023	Work complete and handed over.
UNDER MSDP (For the year 2013-14)											
17	Construction of propped Girls Hostel (100 bedded) H.S.S / High School under MSDP in Nagaon District at (1) Mowamari, (2) Sonaighat, (3) Nilbagan (Package No. Girls Hostel (MSDP) - 17	WMD.68/2013/23 Dt. 18/6/2013	474	421.36673	BPM/58/2013/12 Dt. 21-10-2013.	Shahi Md. Karim, Goalpara.		337.71900	21-10-2014		
	1. Mowamari High School										Work Under Hojai Territorial Building Division.
	2. Sonaighat High School.						100%			31.10.2022	Work completed and handed over. Demand made of Rs. 28,38,751.00 on Dtd. 06/07/2023
	3. Nilbagan H.S. School.										Work Under Hojai Territorial Building Division.

Sl. No.	Name of scheme	AA No & date.	A/A Amount (Rs. In Lakh)	Tender amount (Rs. In Lakh)	Work order No & Date.	Name of Contractor	Physical progress (in %)	Financial progress(In Rs. & Lakh)	Dt. of completion	Target dt. of completion.	Remark
1	2	3	4	5	6	7	8	9	10	11	12
18	Construction of propped Girls Hostel (100 bedded) H.S.S / High School under MSDP in Nagaon District at (Package No. Girls Hostel (MSDP) - 21)(1. Kachuwa, 2. Barkula.) 1. Kachuwa	WMD.68/2013/106 Dt. 30/03/2022	316	279.2041	BPM/62/2013/11 Dt. 21-10-2013	Shahi Md. Karim, Goalpara.	52%	200.19100	21-10-2014		Work was stopped due to difficulty in transportation of construction materials as no approach road is available to the construction site. Notice serve to contractor resume the work.
	2. Barkula.						100%				22-12-2022
NESIDS											
19	Construction of Meeting Hall by Strengthening of Assam type at Borkola H.S. School, Nagaon, Assam under North East Special Infrustructure Dev. Scheme (NESIDS) during 2020-21.	AA/SE_2020-21(i)_39 Dtd. 21.12.2020	61.0700	57.03175 (ORIGINAL)	SE/BII/Tech/CS/ Education/309/2020-21/11663 Dt.17.02.2021	Satyajit Bora, Haibargaon.	100%	22.81000	17-08.2021	Already Completed	Work completed and handed over. Demand Submitted for amount of Rs. 34,19,223.00 1st RA Bill Rs. 15,03,975.00 Dtd 06/10/2021. 2nd RA Bill Rs.41,96,248.00 Dtd 22/02/2023. Payment Made Rs. 7,77,025.00 Total Amount Already Made Rs. 22,81,000.00 Balance Rs. 34 19 223 00
Judicial Deptt.											
20	Renovation of the boundary wall (front side),gate and sentry post at the judicial Officers residential complex (RCC) situated at B.M Road,Nagaon.	AA/03-2022-23(i)1250 Dtd.01-12-2022	21.365	21.316360	SE/NBC/Judicial /Nagaon /2022-23/114 Dtd.17-02-2023	M/S Alakesh Traders Prop.-: Sri Alakesh Laskar Vill.: Pachanijar, P.O.: Kampur P.S. : Kampur, Nagaon Dist : Nagaon (Assam) Pin- 782426.	100%	0.00000	2Month	31-08-2023	Work completed and handed over. Demand submitted of rs. 14.52266
21	Construction of Model Secondary Schools in the Tea Garden Areas, Assam at Amsoi TGMS, Dist- Nagaon TGR-34.	AA/SE_2022-23 (I)_101 Dtd. 10-03-2023	30087.62 @ 300.80	288.000000	Tech- II/159/2023/9 Dtd. 09-01-2024	M/s Sanwar Mal Khetawat, House No-231, T.R.P Road, P.O. & P.S Haiborgaon, Dist- Nagaon, Assam, Pin: - 785601, Phone No-94350 61504	0%	0.00000	12 months	08-01-2025	F.W.O. have just been issued

Sl. No.	Name of scheme	AA No & date.	A/A Amount (Rs. In Lakh)	Tender amount (Rs. In Lakh)	Work order No & Date.	Name of Contractor	Physical progress (in %)	Financial progress(In Rs. & Lakh)	Dt. of completion	Target dt. of completion.	Remark
1	2	3	4	5	6	7	8	9	10	11	12
22	Development 2 (two) rooms for Guardian Minister and Guardian Commissioner/Secretary at Circuit House Nagaon for the year 2021-22	AA/PWB_2023-24(I)_1820 Dtd. 17-11-2023	31.15667	30.98407	EE/NBD/E-Ten/45/GAD/Cir-Hs/Ngg/2022-23/312 Dtd. 08-02-2024	Sri Satyajit Bora, S/o : - Lt. Debananda Bora, RRB Road, South Haiborgaon, P.O.:Haiborgaon, P.S.: Sadar, Dist.: Nagaon, Assam Phn.-94353 61777	35%	0.00000	45 days	24-03-2024	


 Executive Engineer, PWD,
 Nagaon, Raha, Dhing & Batadrava
 Territorial Building Division, Nagaon

**UPTO DATE STATUS OF ONGOING SCHEMES UP TO 20-02-2024
(INFRASTRUCTURE/WORKS DEPARTMENT)**

DISTRICT : NAGAON

DEPARTMENT : PWD, NAGAON NH DIVISION, NAGAON

SCHEMES SANCTIONED DURING CURRENT YEAR 2023-24															
S L N O	NAME OF SCHEME	NAME OF IMPLEMENTING/EXECUTING AGENCY	CATEGORY -CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABLE (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS/REASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Nil	PWD, Nagaon NH Division, Nagaon	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-23															
S L N O	NAME OF SCHEME	NAME OF IMPLEMENTING/EXECUTING AGENCY	CATEGORY -CS/CSS/STATE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABLE (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOTAL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETION	ANY DEPARTMENTAL ISSUES	REMARKS/REASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Construction of a New Bridge over river Kuthori (Br. No.352/1) on NH-715 (Old NH-37) in the State of Assam under EPC Mode Job No. Br.352/1/AS/2021-22/222 Package No. PWT- BRD(BR)/NAG/A/2021-22/03. (PWD, Nagaon NH Division, Nagaon)	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	687.02	84.70	N/A	N/A	75.00%	43.00%	31/03/2024	NIL	Work is in progress. Fund is provided by Govt. of India Ministry of Road Transport and Highways.


S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY - CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINSTTOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTALISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2	Periodic Renewal from Km.315.315 to 325.000 and from km 325.000 to km 344.000 (L- 23.685 km) of NH-37 (New NH-775) under Annual Renewal Plan for the year 2021-22 in the state of Assam on EPC Mode. Job No. 15/AS/2021-22/230. (PWD, Nagaon NH Division, Nagaon)	PWD, Nagaon NH Division, Nagaon.	N/A	N/A	N/A	N/A	1686.00	587.50	N/A	N/A	100.00%	100.00%	7/12/2023	NIL	Work completed 07/01/2024. Fund is provided by Govt. of India Ministry of Road Transport and Highways.

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakh)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTAL ISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2	Periodic Renewal from Km.315.315 to 325.000 and from km 325.000 to km 344.000 (L=28.685 km) of NH-37 (New NH-15) under Annual Renewal Plan for the year 2021-22 in the state of Assam on EPC Mode. Job No. 15/AS/2021-22/230. (PWD, Nagaon NH Division, Nagaon)	PWD, Nagaon NH Division, Nagaon.	N/A	N/A	N/A	N/A	1686.00	587.50	N/A	N/A	100.00%	100.00%	7/12/2023	NIL	Work completed 07/01/2024. Fund is provided by Govt. of India Ministry of Road Transport and Highways.

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY - CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTAL ISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
3	bituminous pavement with 30mm and 40mm thick Bituminous Concrete overlay at stretches from Km.345 to Km.357 (L=13.00) m) (Kanchanjuri to Bagori) of NH-37 (New NH-15) including construction of RCC Drain cum footpath at km.355 & km.356 (L=1.80km) at Bagori and road safety works under SOPD scheme for the year 2023-24 in the state of Assam under PWD, Nagaon NH Division, Nagaon. Package No: PWD_BRD(Roads)/NAG/SOPD/2023- 24/01).	PWD, Nagaon NH Division, Nagaon.	N/A	N/A	N/A	N/A	1405.00	Nil	N/A	N/A	70.00%	73.00%	02/07/2024	NIL	Work is in progress. Fund is provided by State Govt. of Assam.


22/2/24

S L N O	NAME OF SCHEME	NAME OF IMPLEMENTIN G/EXECUTING AGENCY	CATEGORY CS/CSS/STA TE/EAP ETC.	OPENING BALANCE	FUND RECEIVED (CENTRAL SHARE) (Rs. in lakhs)	FUND RECEIVED (STATE SHARE) (Rs. in lakhs)	TOTAL FUND AVAILABL E (Rs. in lakhs)	TOTAL FUND UTILIZED (Rs. in lakhs)	UC SUBMITTED AGAINST TOT AL FUND	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	TARGET DATE OF COMPLETIO N	ANY DEPARTM ENTALISS UES	REMARKS/RE ASONS FOR DELAY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
4	Repair and raising of existing damaged Random Rubble Masonry roadside drain cum footpath at Km. 324 & Km. 325 (at Jakhlabandha Town), providing hard shoulder with ICBP at Km. 337, 338 & 339 including wire-rope crash barrier at stretches at Burapahar Accident Prone location and road-safety measure at minor intersection (Lower Hierarchy Roads) from Km. 216 to 344 of the Old NH-37/New NH-715 under SOPD Scheme 2023-24 under PWD Nagaon NH Division, Nagaon in the State of Assam. Package No.: PWD-BRD (Roads)/NAG/SDRD/2023-24/02	PWD, Nagaon NH Division, Nagaon	N/A	N/A	N/A	N/A	510.00	Nil	N/A	N/A	29.00%	Nil	02/07/2024	NIL	Work is in progress. Fund is provided by State Govt. of Assam.



 Executive Engineer, PWD,
 Nagaon NH Division, Nagaon

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY/2024
(INFRASTRUCTURE/WORKS DEPARTMENT)

DEPARTMENT: NAGAON W.R. DIVISION
DISTRICT: NAGAON

SCHEMES SANCTIONED DURING CURRENT YEAR 2023-2024

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP ETC.	OPENING BALANCE/ ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED (CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED (STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED (RS IN LAKHS)	TOTAL FUND UTILIZED (RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND (RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (%)	Target date of completion	ANY DEPARTMENTAL ISSUES	Remarks/REASONS FOR DELAY
1	Bank stabilization works of Akashi Ganga Lake at Batadrava Than	NAGAON W.R. DIVISION	RIDF-XXIX	785.97			Nil				10%				Work in progress
2	Protection of Pachim Teteliasora area under Kampur Revenue Circle from the avulsion of river Haria on its left bank.		RIDF-XXIX	327.00			Nil				10%				Work in progress
3	Restoration of PWD road cum embankment at Rahachaki, Durgajan & Deobali area along right bank of river Kollong.		RIDF-XXIX	298.00			Nil				60%				Work in progress


 Executive Engineer
 Nagaon W.R. Division
 Nagaon

UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY/2024
(INFRASTRUCTURE/WORKS DEPARTMENT)

DISTRICT: NAGAON


DEPARTMENT: NAGAON W.R. DIVISION

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2022-2023

SL No.	Name of Scheme	NAME OF IMPLEMEN TING EXECUTING AGENCY	CATEG ORY- CS/CSS/ STATE/ EAP ETC.	OPENIN G BALANC E/ESTT AMOUN T (RS IN LAKHS)	FUND RECEIV ED(CEN TRAL SHARE) (RS. IN LAKHS)	FUND RECEIV ED(STA TE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIV ED(RS IN LAKHS)	TOTAL FUND UTILIZE D(RS IN LAKHS)	UC SUBMIT TED AGAINST TOTAL FUND(RS IN LAKHS)	UC PENDI NG AS ON DATE	PHYSIC AL PROGRE SS(%)	FINANCI AL PROGRE SS(%)	Target date of comple tion	ANY DEPAR TMENT AL ISSUES	Remarks/R EASONS FOR DELAY
1	Immediate measures to restoration of B/T dyke along left bank of river Kopilli from Charaihagi to Tuklaitup at 1 No. Nelipar area under SDRF for 2021-22.	NAGAON W.R DIVISION	SDRF	200.00	Nil	Nil	Nil	NIL	NIL	NIL	100%	Nil	COMP LETED		Demand of fund submitted to Revenue Deptt by DC Nagaon
2	Protection of Tinisuti area under Raha Revenue Circle from the avulsion of river Kollong on its left bank	NAGAON W.R DIVISION	RIDF- XXVIII	471.70	403.257	Nil	403.257	403.257	403.257	NIL	100%	85.50%	COMP LETED		Work physically completed

3	A/E measures to protect Kopilli left bank embankment at Uttar Changchaki area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF- XXVIII	150.50	127.809	Nil	127.809	127.809	127.809	NIL	100%	84.92%	COMP LETED		Work physically completed
4	A/E measures to protect Kopilli left bank embankment at South Ghilani area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF- XXVIII	200.00	Nil	Nil	Nil	NIL	NIL	NIL	60%	Nil	April,20 24		Work in Porgress
5	A/E measures to protect Kopilli left bank embankment at Pub-Darrangi Gaon area from the erosion of river Kopilli.	NAGAON W.R DIVISION	RIDF- XXVIII	187.80	Nil	Nil	Nil	NIL	NIL	NIL	100%	Nil	COMP LETED		Work physically completed
6	A/E measures to protect Bakulaguri area from the erosion of river Kopill under Raha LAC.	NAGAON W.R DIVISION	RIDF- XXVIII	1150.30	712.59	Nil	712.59	712.59	712.59	NIL	90%	61.94%	March,2 024		Work in Porgress
7	R/S to Nonoi & Haria dyke along right bank from Tulsimukh to Hariaghat (From Ch1000m. to 9500m).	NAGAON W.R DIVISION	RIDF- XXVIII	1443.79	476.019	Nil	476.019	476.019	476.019	NIL	75%	32.97%	April,20 24		Work in Porgress

8	Anti-erosion measures to protect Senchowa area along right bank of river Kollong under Nagaon revenue circle.	NAGAON W.R DIVISION	RIDF- XXVIII	180.00	153.877	Nil	153.877	153.877	153.877	NIL	100%	85.50%	COMP LETED		Work physically completed
9	Protection of B-dyke at upstream of Muwamari butting point from the erosion of river Brahmaputra.	NAGAON W.R DIVISION	RIDF- XXVIII	2277.00	1123.194	Nil	1123.194	1123.194	1123.194	NIL	76%	49.32%	April,20 24		Work in Porgress
10	Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur.	NAGAON W.R DIVISION	RIDF- XXVIII	162.00	Nil	Nil	Nil	NIL	NIL	NIL	45%	Nil	April,20 24		Work in Progress L.A. Issues


 Executive Engineer
 Nagaon W.R. Division
 Nagaon


UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY/2024
(INFRASTRUCTURE/WORKS DEPARTMENT)

DISTRICT: NAGAON

DEPARTMENT: NAGAON W.R. DIVISION

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2021-2022

SL No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY- CS/CSS/ STATE/ EAP ETC.	OPENING BALANCE/ESTT AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED (RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTAL ISSUES	Remarks/Reasons for delay
1	Anti-Erosion measures along right bank of river Kollong at Bhuyanpatty and Khutikutia area	NAGAON W.R DIVISION	SOPD-G	102.10	Nil	87.39539	87.39539	87.39539	87.39539	NIL	100%	100%	COMPLETED		Work physically completed
2	Extension of Lawkhowa Tie bund at Bogamukh area for the year 2021-22	NAGAON W.R DIVISION	SOPD-G	296.03	Nil	Nil	Nil	NIL	NIL	NIL	95%	Nil	April, 2024		Work in progress
3	Construction of embankment along right bank of Kopilli river, Medhigaon to Bareguga Ph-I for the year 2021-22.	NAGAON W.R DIVISION	SOPD-G	2000.00	Nil	Nil	Nil	NIL	NIL	NIL	30%	Nil	April, 2024		Work in progress. L.A. under process.
4	Anti-Erosion measures to protect village Kuruabahi and its adjoining areas from the erosion of river Nonoi.	NAGAON W.R DIVISION	SOPD-FDR	240.18	Nil	207.56513	207.56513	207.56513	207.56513	NIL	100%	86.42%	COMPLETED		Work physically completed


Executive Engineer
Nagaon W.R. Division
Nagaon


**UPTO DATE STATUS OF ONGOING SCHEMES FOR THE MONTH OF FEBRUARY/2024
(INFRASTRUCTURE/WORKS DEPARTMENT)**

DISTRICT: NAGAON

DEPARTMENT: NAGAON W.R. DIVISION

SCHEMES SANCTIONED DURING PREVIOUS YEAR 2020-2021

Sl. No.	Name of Scheme	NAME OF IMPLEMENTING EXECUTING AGENCY	CATEGORY- CS/CS S/STATE/EAP ETC.	OPENING BALANCE/ESTIMATE AMOUNT (RS IN LAKHS)	FUND RECEIVED(CENTRAL SHARE) (RS. IN LAKHS)	FUND RECEIVED(STATE SHARE) (RS. IN LAKHS)	TOTAL FUND RECEIVED(RS IN LAKHS)	TOTAL FUND UTILIZED(RS IN LAKHS)	UC SUBMITTED AGAINST TOTAL FUND(RS IN LAKHS)	UC PENDING AS ON DATE	PHYSICAL PROGRESS(%)	FINANCIAL PROGRESS(%)	Target date of completion	ANY DEPARTMENTAL ISSUES	Remarks/REASONS FOR DELAY
1	Rejuvenation of Kollong river (construction of intake and Appurtenant structures) (Ph-I)	NAGAON W.R DIVISION	SOPD-ODS	2070.77	Nil	1719	1719	1719	1719	Nil	100%	83.01%		Work completed
2	Rejuvenation of Kollong river (construction of intake and Appurtenant structures) (Ph-I-E)	NAGAON W.R DIVISION	SOPD-ODS	199.52	Nil	Nil	Nil	Nil	Nil	Nil	50%	Nil	April ,2024		Works are related to completion of the Sluice gate. Now the sluice gate is completed and works are in progress..
3	Rejuvenation of Kollong river (construction of intake and Appurtenant structures) (Ph-I-F)	NAGAON W.R DIVISION	SOPD-ODS	1357.45	Nil	Nil	Nil	Nil	Nil	Nil	5%	Nil	April ,2024		


Executive Engineer
Nagaon W.R. Division
Nagaon

Progress of Construction of 'Children & Adoloscents Libraries'

Sl.No	Year	Activity	Sector	Target	Unit cost(L)	Amount released(L)	Completed	In Progress	Not started	Remarks
1	2023-24	'Children & Adoloscents Libraries'	Gaon Panchayat	151	15.68	7.84+2.60=10.44	0	150	1	1no Surrendered by SMC, 6nos Lintel level,76nos Roof level,88nos Plastering work start
2	2023-24	'Children & Adoloscents Libraries'	Urban Local Bodies(ULB)	20	15.68	7.84+2.60=10.44	0	20	0	
Total				171				170	1	



Progress of Schemes under SSA, Nagaon as on 24th Feb'2024

Sl.No	Scheme	Year	Activity	Unit Cost(L)	Target	Completed	Not started	In Progress	Remarks
1	RIDF	2021-22	ACR	5.082	718	717	0	1	Will be completed within 15th March' 2024
2	RIDF	2022-23	ACR	5.082	37	36	0	1	Will be completed within 15th March' 2024
3	SSA	2022-23	ACR	8.5	27	26	0	1	Will be completed within 10th March' 2024

R

Progress of Schemes under SSA, Nagaon as on 24th Feb'2024

Sl.No	Scheme	Year	Activity	Unit Cost(L)	Released Amount(Rs)	Target	Completed	Not started	In Progress	Remarks
1	PM Shree	2023-24	ACR	8.50/17.90	4.250/8.950	10	0	1	9	1no Not started due to Exam centre of HSLC & HSSLC
2	PM Shree	2023-24	Major Repairing	3.000	3.000	11	10	1	0	1no Not started due to Exam centre of HSLC & HSSLC
3	PM Shree	2023-24	Toilet	3.18	2.862	3	0	0	3	2nd inst yet to be received
4	PM Shree	2023-24	Drinking Water	3.60	3.24	3	0	0	3	2nd inst yet to be received

Progress of Supplementary Budget 2022-23, approved & fund released activities as on 24th Feb'24

Sl.No	Scheme	Year	Activity	Target(School)	cost(Rs)	Amount released(%)	Completed	In Progress	Not started	Remarks
1	SSA	2022-23	Boundary Wall	65	Rs.7300.00 per RM	100	0	65	0	Will be completed 30th March '24
2	SSA	2022-23	Major Repairing	15	Rs 1.20L to 2.0L	100	15	0	0	
3	SSA	2022-23	Boys Toilet	32	3.00	100	29	3	0	Will be completed 15th March'24
4	SSA	2023-24	Girls Toilet	28	3.18	100	26	2	0	Will be completed 15th March'24



LIST OF WOKS AT SECONDARY SCHOOLS UNDER AWP&B 2022-23 & 2023-24(Contractor works)

Name of the Department: Samagra Shiksha, Assam

Sl. No.	Name of scheme	Amount (in Cr)	Education Block	Date of Work Order issued	Time of Completion	Present status of work (In progress/ Not started)	Proposed Month of completion	Remarks
1	Construction of various civil work interventions for strengthening of existing secondary schools under Samagra Shiksha, Assam at Dhaniabheti Hs under Batadrava block in Nagaon district	0.537	Batadrava	11/10/2023	10 month	In progress (40%)	July, 2024	
2	Construction of various civil work interventions for strengthening of existing secondary schools under Samagra Shiksha, Assam at Bagariguri Madrassa Hss under Juria block in Nagaon district	0.716	Juria	2/9/2023	10 month	In progress (60%)	March,2024	Work Stopped due to HSLC/HS Exam centre
3	Construction of teachers residential quarter in existing Adarsha Vidyalayas under Samagra Shiksha, Assam at Adarsha Vidyalaya, Saharia Kisamat under Batadrava block in Nagaon district	0.7228	Batadrava	11/10/2023	10 month	In progress (42%)	July, 2024	
4	Construction of teachers residential quarter in existing Adarsha Vidyalayas under Samagra Shiksha, Assam at Adarsha Vidyalaya, Goroimari under Laokhowa block in Nagaon district	0.7228	Laokhowa	2/9/2023	10 month	In progress (75%)	May,2024	
5	Construction of ACR at Nagaon Govt Boys HSS, Dawson MP & HS School & Kandhulimari Khairamari HS	2.09		17/12/2023	10 month	In progress (40%)	June,2024	
6	Construction of ACR at Rupahi HSS & Barghuli High Madrassa	1.11		17/12/2023	10 month	In progress (10%)	July,2024	
7	Construction of ACR at Kathiatoli HSS & Ragloo HS	1.11		17/12/2023	10 month	In progress (10%)	July,2024	Work Stopped at Kathiatoli HSS due to HSLC/HS Exam centre



GOVERNMENT OF ASSAM



PUBLIC WORKS DEPARTMENT

STATEMENT OF ONGOING WORKS

For the month of February 2024

**PWD, KALIABOR & SAMAGURI TERRITORIAL ROAD DIVISION
JAKHALABANDHA**


Status of All PMGSY & Non-PMGSY Schemes under PWD, Kaliabor and Samaguri Territorial Road Division, Jakhalabandha
For the month of February-24

GENERAL ABSTRACT

Sl. No.	Name of Scheme	Status of Work	No. of Schemes	Amount Sanctioned (Rs. in L.)	Tender Value (Rs. in L.)	Road / Bridge Length (in Km)	Completed Road Length	Overall Physical Progress	Expdr.	Financial Progress in %	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
*	All Schemes	Completed Works (w.e.f 2017-18)	278	29966	28963	526	521	100%	27707	96%	One incomplete work of 5th ASFC 5km in length is foreclosed
		Ongoing Works	21	11496	10621	122	9	58%	3728	35%	
		Total Works	299	41461.98	39583.58	648.89	530.57	88%	31434.72	79%	
1	PMGSY-III 2020-21	Completed Works	7	2129.91	1755.92	40.44	40.44	100%	1556.60	89%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	0.00	0%	
		Total Works	7	2129.91	1755.92	40.44	40.44	100%	1556.60	89%	
2	PMGSY-III 2022-23	Completed Works	3	849.96	547.41	19.65	19.65	100%	644.55	99%	
		Ongoing Works	2	1891.18	1346.28	22.68	0.00	91%	1361.95	66%	
		Total Works	5	2741.14	1893.69	42.33	19.65	96%	2006.50	89%	
3	MLCSNA, RIDF-XXIV(2018-19)	Completed Works	2	2230.89	2155.46	0.27	0.27	100%	₹ 1,990.93	92%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	2	2230.89	2155.46	0.27	0.27	100.0%	₹ 1,990.93	92%	
4	RIDF-XXVI (2020-21)	Completed Works	1	875.00	860.27	5.90	5.900	100%	₹ 850.06	100%	
		Ongoing Works	0	0.00	0.00	0.00	0.000	0%	₹ 0.00	0%	
		Total Works	1	875.00	860.27	5.90	5.900	100%	₹ 850.06	100%	
5	RIDF-XXVII (2021-22)	Completed Works	1	653.38	651.45	2.73	2.730	100%	₹ 532.32	82%	
		Ongoing Works	1	2781.72	2779.13	12.35	0.000	85%	₹ 2,014.19	72%	
		Total Works	2	3435.10	3430.58	15.08	2.73	93%	2546.51	74%	
6	SDRF 2017-18	Completed Works	33	870.83	870.76	48.455	48.46	100%	₹ 805.44	92%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	33	870.83	870.76	48.46	48.46	100%	₹ 805.44	92%	
7	FDR 2020-21	Completed Works	1	4.97	4.97	5.40	5.40	100%	₹ 0.00	0%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	1	4.97	4.97	5.40	5.40	100%	₹ 0.00	0%	
8	FDR 2021-22	Completed Works	1	22.42	22.41	0.015	0.015	100%	₹ 0.00	0%	
		Ongoing Works	0	0.00	0.00	0.000	0.00	0%	₹ 0.00	0%	
		Total Works	1	22.42	22.41	0.015	0.02	100%	₹ 0.00	0%	

Sl. No.	Name of Scheme	Status of Work	No. of Schemes	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Road / Bridge Length (in Km)	Completed Road Length	Overall Physical Progress	Expdr.	Financial Progress in %	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
9	MMPNA 2022-23	Sanctioned Works	4	613.17	551.85	29.060	-----	-----	-----	-----	Transferred to Nagaon Batahrava, Raha Barhampur TRD
		Completed Works	2	316.54	284.89	14.040	14.04	100%	₹ 284.76	100%	
		Ongoing Works	1	168.24	151.42	8.536	2.00	42%	₹ 0.00	0%	
		Total Works	3	484.78	436.30	22.576	17.04	81%	₹ 284.76	100%	
10	MMPPNA 2022-23	Sanctioned Works	12	3419.23	3199.48	50.430	-----	-----	-----	-----	
		Completed Works	0	0.00	0.00	0.000	0.00	0%	₹ 0.00	0%	
		Ongoing Works	12	3419.23	3301.64	50.432	5.265	54%	₹ 351.60	11%	
		Total Works	12	3419.23	3301.64	50.432		54%	₹ 351.60	11%	
11	MMUPPNA/RIDF- XXVIII 2022-23	Completed Works	0	0.00	0.00	0.000	0.00	0%	₹ 0.00	0%	
		Ongoing Works	2	2282.61	2164.41	19.820	0.50	28%	₹ 0.00	0%	
		Total Works	2	2282.61	2164.41	19.820		28%	₹ 0.00	0%	
12	MMMPA/RIDF- XXVIII 2022-23	Completed Works	0	0.00	0.00	0.000	0.00	0%	₹ 0.00	0%	Mathauri- Kukurakati to Hatimura
		Ongoing Works	1	745.32	670.79	3.595	3.00	80%	₹ 0.00	0%	
		Total Works	1	745.32	670.79	3.595		80%	₹ 0.00	0%	
13	SOPD-(G) 2018-19	Completed Works	72	8799.76	8780.64	163.62	163.62	100%	₹ 8,288.27	94%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	72	8799.76	8780.64	163.62	163.62	100%	₹ 8,288.27	94%	
14	SOPD-(G) 2019-20	Completed Works	35	2000.01	1965.51	55.44	55.44	100%	₹ 1,959.70	100%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	35	2000.01	1965.51	55.44	55.44	100%	₹ 1,959.70	100%	
15	SOPD-(G) 2020-21	Completed Works	53	4988.56	4927.99	72.35	72.35	100%	₹ 4,910.80	100%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	53	4988.56	4927.99	72.35	72.35	100%	₹ 4,910.80	100%	

Sl. No.	Name of Scheme	Status of Work	No. of Schemes	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Road / Bridge Length (in Km)	Completed Road Length	Overall Physical Progress	Expdr.	Financial Progress in %	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
16	SOPD-(G) 2021-22	Completed Works	1	180.39	180.36	1.20	1.20	100%	₹ 180.22	100%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	1	180.39	180.36	1.20	1.20	100%	₹ 180.22	100%	
17	SOPD-(G) 2022-23	Completed Works	2	311.14	311.13	1.76	1.76	100%	₹ 289.75	93%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	2	311.14	311.13	1.76	1.76	100%	₹ 289.75	93%	
18	MLCSNA (SOPD-G) 2018-19	Completed Works	1	319.07	305.56	0.32	0.32	100%	₹ 261.80	86%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	0.00	0%	
		Total Works	1	319.07	305.56	0.32	0.32	100%	₹ 237.12	78%	
19	SOPD-(ODS) 2018-19	Completed Works	25	1800.00	1752.46	24.58	24.58	100%	₹ 1,741.65	99%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	25	1800.00	1752.46	24.58	24.58	100%	₹ 1,741.65	99%	
20	APART 2020-21	Completed Works	1	62.28	51.69	0.00	0.00	100%	₹ 42.87	83%	Building Work.
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	1	62.28	51.69	0.00	0.00	100%	₹ 42.87	83%	
21	5th ASFC 2019-20	Completed Works	22	235.90	234.00	47.53	42.53	100%	₹ 106.97	46%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	22	235.90	234.00	47.53	42.53	89%	₹ 106.97	46%	
22	Asom Darshan 2019-20	Completed Works	13	1314.79	1299.68	9.93	9.93	100%	₹ 1,270.20	98%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	13	1315	1300	9.9	9.9	100%	₹ 1,270.20	98%	
23	Signature Project 2019-20	Completed Works	2	2000.00	2000.00	12.88	12.88	100%	₹ 1,990.08	100%	
		Ongoing Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Total Works	2	2000.00	2000.00	12.88	12.88	100.0%	₹ 1,990.08	100%	
24	SOPD-G (Road Safety Measures)	Completed Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Ongoing Works	1	107.99	107.99	0.00	0.00	40%	₹ 0.00	0%	
		Total Works	1	107.99	107.99	0.00	0.00	40.0%	₹ 0.00	0%	
25	PR Work (2023-24)	Completed Works	0	0.00	0.00	0.00	0.00	0%	₹ 0.00	0%	
		Ongoing Works	1	99.90	99.35	5.00	2.50	45%	₹ 0.00	0%	
		Total Works	1	99.90	99.35	5.00		45.0%	₹ 0.00	0%	


 Executive Engineer, PWD
 Kaliabor & Samaguri Territorial
 Road Division, Jakhlabandha

Status of all PMGSY & Non PMGSY Schemes under PWD, Kaliabor and Samaguri Territorial Road Division, Jakhlabandha

For the month of February-24

Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. In L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length(in Km)				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
Ongoing Works																									
PMGSY Ph - III :																									
1	2022-23	PMGSY-III	Kaliabor	MRL02T02-Saina to Anjukpani road	AS-19-771			Pallab Pandit	Const.126.518 Maint.134.53	1010.0268 Excluded GST & LWC	LOA/CE/PMGSY/17/2022-23/43 Dt.06/08/2022	12.80			07-08-22							92%	1023.018	89%	Work in Progress
2	2022-23	PMGSY-III	Samaguri	MRL01-Pub amarakanda to SSL road at Koroiguri	AS-19-753			Mujammil Hoque	Const.418.559 Maint.72.91	336.25306 Excluded GST & LWC	CE/PMGSY/111/2022-23/5 Dt.05/09/2022	9.880			06-09-22							90%	338.93	85%	Work in Progress (New Technology)
RIDF - XXVII WORKS :																									
1	2021-22	RIDF-XXVII	Kaliabor	Const. of road Cum embnk. Of Brahmaputra Dyke from silghat to dhing 0.0 m to 12.35 km under RIDF-XXVII of NABARD	RE/RIDF-XXVII/Kaliabor/1		AA/PWR_2021-22(I)_42259, dtd. 18/02/2022	M/s Madhab Enterprise, Kaliabor	2781.72	2779.13	CE/Comm/RIDF-XXVII/01/2021-22/10, Dt.04/04/2022	12.35			05-04-22							85%	2014.19	72%	Work in Progress
2	2021-22	RIDF-XXVII	Samaguri	Const. of B/Dyke from silghat to dhing from Ch. 12.35km to 15.075km under RIDF-XXVII of NABARD	RE/RIDF-XXVII/Samaguri/1		AA/PWR_2021-22(I)_42260, dtd. 18/02/2022	Ramawatar Agarwala	653.38	651.45	CE/Comm/RIDF-XXVII/42/2021-22/12, Dt.30/05/2022	2.73			31-05-22							100%	583.45	90%	Completed
SOPD - G 2020-21 ::																									
1	2020-21	SOPD-G	Kaliabor	Construction of RCC Bridge No. 1/1 over river Kollong on NH-37 to NKS Road via Milan Nagar road under SOPD-G for the year 2020-21,Package No. SOPD_G_2020-21_43.	SOPD_G_20_21_43	Pile foundation Bridge, Span 2x24.75=50.00 m	AA/PWR_2020-21(I)_39461 dt.29/12/2020	Pallab Kumar Pandit	362.00	362.00	CE/DEV/TB/386/2020-21/04 DT.25/2/2021				08-02-21	07-11-22						100%	337.50	93%	Completed

Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. In L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length(in Km)				
MMPNA Works - 2022-23																									
1	2022-23	MMPNA	Kaliabor	Periodic Renewal of Noltoli to (Gakhirekhati) Jawani (Naltoli to Jawani), Bharali Namghar approach road (Hatbor to Akhironagagaon), Rahdhala to Missa, Napani to NH 37 at Missa Part 4 (Salna bazar to Purana salna), Baliduwa to Silghat Kuwantal Road (Baliduwa to Deori silabondha), Kawaimari to Uluoni Part 1 (Uluoni to Gahaguri), Dulal Madhab Solal Road (Hatbor to Sagmota bagan), Besemari to Missa (Rahdhala to Shivasthan tiniali), under Mukhya Mantrir Path Nabikaran Aachani under Kaliabar LAC for the year 2022-23.	MMPNA /2022-23/132		AA/PWR_2022-23(1)_43045, dtd 09-02-2023	Sn Sagar Sarma	191.92	172.73	CEIC/MRDP/MM PNA/135/2022/5, dtd 27/02/2023	9.09					26-05-23				9.09	100%	172.67	100%	Completed
2	2022-23	MMPNA	Samaguri	Periodic Renewal of Samaguri Singimari (Ch. 8875.00m to Ch 9670.00m) Dakhin Khalihamari To NH 37 at Amoni road Part 1 (Amoni to Khalihamari), NH-37 to Uttar Khalihamari (Khalihamari to Tekelipota siva sthan), Tubuki Jarani to Pachim Solani P I (Umar chariali to Bhelauguri) under Mukhya Mantrir Path Nabikaran Aachani under Samaguri LAC for the year 2022-23	MMPNA /2022-23/205		AA/PWR_2022-23(1)_43111, dtd 09-02-2023	Sn Sagar Sarma	168.24	151.42	CEIC/MRDP/MM PNA/208/2022/5, dtd 24/02/2023	8.54					23-05-23				42%			Work is in progress. Working estimate submitted & delay in sanctioning	

Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. in L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length(in Km)				
MMPPNA Works - 2022-23																									
1	2022-23	MMPPNA	Kaliabor	Construction of Road at Jagadamba TE to Itabhata village including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23	Maint/M MPPNA /172		AA/PWR_2022-23(I)_43826, dtd.03-03-2023	Nabarun Battacharjee	125.03	124.99	CE/CMRDP/MM PPNNA/19/2/2022/9, Dtd 04/05/2023	2.20					03.01.2024					40%			Work in Progress
2	2022-23	MMPPNA	Kaliabor	Construction of road from Road at Rohdhala Gaha Sing Chuburi, Kaliabor LAC including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23	Maint/M MPPNA/ 173		AA/PWR_2022-23(I)_43829 , dtd.03-03-2023	Sri Nabajyoti Borah	133.11	133.06686	CE/CMRDP/MM PPNNA/19/3/2022/9, dtd 19/05/2023	1.16					18-02-24					45%			Work in Progress
				Construction of road from (i)Dalgaoon BamunBheti Sing Chuburi (Ch. 0.00m to 280.00 m) & (ii)Dalgaoon BamunBheti Siba Mandir (Ch. 0.00 m to 198.00) (Total Length=478.00 m) ,Kaliabor LAC including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.48								45%			Work in Progress		
				Construction of Road at Kartik Terang to Biren Kro House ,Kaliabor LAC including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.64								50%			Work in Progress		

Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. in L)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length (in Km)				
3	2022-23	MMPPNA	Kallabor	Construction of Road at Ouguri Namghar , including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23	Maint/M MPPNA/ 174		AA/PWR_20 22-23(I)_43830 , dtd.03-03-2023	Madhab Enterprise	316.76	287.038		0.300				19-06-24						35%			Work just started
				Construction of Road from Chikoni Borhola to Chikoni Pathar Road, including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.720										5%			Work just started
				Construction of Road at Rangaloo Sewalipath, including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.400										5%			Work just started
				Construction of Road at Ouguri Adarsh high school Road , including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.720										35%			Work just started
				Construction of Road at : i) Chatialgaon (Ch. 0.00m to 100.00 m), ii) Kawoimari (Ch. 0.00 m to 120.00 m), Boruati Hatiakhowa road connecting Niz Chilabandha (Ch. 0.00m to 130.00 m) (Total Length=350.00 m) including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.350										50%			Work just started
				Construction of Road from Khaloiti to Misamukhpam , including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								2.270										48%			Work in progress

Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. in L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length (in Km)				
4	2022-23	MPPNA	Kailash	Construction of road from 6th Km of Ambagan Burbandha Road connecting Bhokumari Village (length=1.375 km), including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23	Maint/M MPPNA/175		AA/PWR_2022-23(I)_43831, dtd.03-03-2023	Sri Achyut Saikia	320.22	289.666	CE/CMRDP/MM PPNA/195/2022/9 dtd 12/05/2023	1.375										5%			Work just started
				Construction of Rd at Silghat Pt-1, Pt-2, Pt-3, Pt-4 (Length=0.604 Km), including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.604										100%			Work in progress
				Construction of Jakhalabandha silghat Road to Sonarigaon Pt-A, Pt. B, Pt. C & Pt. D (Length=0.830 Km), including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.83										100%			Work in progress
				Construction of Goroimari Dasbasti Road (Length=0.700 Km), including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.7										5%			Work just started
				Construction of NH 37A connecting SL Road via Arimara (Length=1.00 Km), including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								1										100%			Work in progress
				Construction of 1st Km of NDNL Road connecting Dhonekhawa village (Part A, Part B), including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								0.51										15%			Work just started

[illegible]

Sl No	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. in L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length (in Km)				
6	2022-23	MPPNA	Kaliabor	Construction of road from (i) Akheranga to Kenkeniachook (Ch. 0.00m to 860.00m), (ii) Akheranga to Kenkeniachook part (Ch. 0.00 m to 165.00 m) & (iii) Link road of Jakhalbandha Hospital to Sakmuthi Road (Ch. 0.00 m to 80.00 m) (Total Length= 1105.00 m), including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23	Maint/M MPPNA/ 177		AA/PWR_20 22- 23(I)_43833 , dtd.03-03- 2023	Sri Gopal Bhuyan	241.18	240.66221	CE/CMROP/MM PPNA/197/2022/ dtd.15/05/2023	1.105				14-05-24						55%			Work in Progress
				Construction of Charanbasti to Borhola Sub. Centre Road (Length=1170.00m) , including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								1.17										60%			Work in Progress
				Construction of Charanbasti Shiv Mandir road, from Ch. 0.00m to Ch. 1492.00 m (Length=1492.00 m) ,including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								1.492										48%			Work in Progress


Sl No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. in L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length(in Km)				
7	2022-23	MMPNA	Kalabor	Construction of road from Widening of Sullung to Borghuli Ch. 0.00 to 440.00 m,Ch. 1238.00 m to 1325.00 m, Ch. 2616.00 m to 2663.00 m, Ch. 2709.00 to 2747.00 m & 3760.00 to 3881.00 , including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23	Maint/M MPPNA/ 178		AA/PWR_20 22-23(I)_43835 , dtd.04-03-2023	Sri Satyajit Bora	290.49	290.48	CE/CMROP/MM PPNA/198/2022/ dtd 26/05/2023	0.91				25-05-24						100%	130.60	45%	Completed
				Construction of SA Road to Amguri road (Length=2110.00m) , including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								2.11										75%			Work in Progress
				Construction of Mizigaon to Busu Bey gaon (From Ch. 0.00m to 1272.00 m). Length=1272.00m ,including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman AAachani for the year 2022-23								1.27										45%			Work in Progress
8	2022-23	MMPNA	Samaguri	Construction of road from PDB Road to Geruagaon Sankanda LP School Via Geruamukh (Ch:0.00m to 2530.00m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23	Maint/M MPPNA/ 257		AA/PWR_20 22-23(I)_43875 , dtd.04-03-2023	Md. Jakir Hussain	460.03	416.6	CE/CMROP/MM PPNA/278/2022/ dtd 26/04/2023	2.530				25-04-24						49%			Work in Progress
				Construction of road from PDB road at Bakultal to Panikhuwa Chuk (Gorematikhuwa) (Ch: 400.00 m to 2717.00 m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								2.317										48%			Work in Progress
				Construction of road from Randhanichuk LP School to Gayanor Chuk Village (Ch: 0.00 m to 1100.00 m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								1.100										50%			Work in Progress
				Construction of road from Sonaibali LP School to Sonaibali Boroma Road (Ch:0.00m to 890.00m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								0.890										38%			Work in Progress

Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. in L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length (in Km)				
6	2022-23	MMPNA	Samaguri	Construction of Bharaguri To Silathiabasti via Maheswari Vaidik Ashram, Part I (Ch: 0.00 m to 679.00 m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23	Maint/M MPPNA/ 258		AA/PWR_20-22-23(I)_43876, dtd.04-03-2023	Alal Uddin	441.56	441.5	CE/CMRDP/MM PPN/A/278/2022/ B, dtd 24/04/2023	0.679				23-04-24						80%	221.00	50%	Work in Progress
				Construction of road from Bharaguri to Silathiabasti via Maheswari Vaidik Ashram, Part II (Ch: 0.00 m to 321.00 m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								0.321										90%			Work in Progress
				Construction of PDB to RB via Barekuria (Panigaon to Barekuria) (Ch: 0.00 m to 1000.00 m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								1.160										65%			Work in Progress
				Construction of road from Hatisingia Chuk to Kekora Chuk Road Part 1 (Hatisingia chuk to Kumargaon) (Ch: 0.00 m to 1400.00 m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								1.400										50%			Work in Progress
				Hagrapully Gaon (Ch: 0.00 m to 1130.00 m) Including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								1.130										58%			Work in Progress
				Construction of road from Udmari PWD Road to Burha Bui Siva Mandir at Udmari Gaon (Ch: 0.00 m to 1340.00 m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								1.340										50%			Work in Progress

Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. in L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length (in Km)				
10	2022-23	MMPNA	Samaguri	Construction of road from NH-37 to Trinanath Mandir at Borua Chuk (Ch:0.00m to 1300.00m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23	Maint/M MPPNA /259		AA/PWR_2022-23(I)_43877, dtd 04-03-2023	Alal Uddin	166.61	166.38	CE/CMROP/MMPPNA/279/2022/8, dtd 24/04/2023	1.30				23-01-24						50%	38.07	23%	Work in Progress
				Construction of road from Sonaibali Sivasthan PWD Road to Sonaibali Bhagamur Road via Baitul Muajam Masjid (Ch:0.00m to Ch:1480.00m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								1.48										40%			Work in Progress
11	2022-23	MMPNA	Samaguri	Construction of road from Mowamari Ambagaon Road to Majuli (Ch: 00.00 m to 2670.00 m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23	Maint/M MPPNA/ 260		AA/PWR_2022-23(I)_43878, dtd.04-03-2023	Alaluddin	482.35	482.11	No.CE/CMROP/ MMPPNA/280/2022/8, Dtd-24.4.2023	2.67				23.04.2024						55%	144.96	30%	Work in Progress
				Muwamari PWD road to Bhagamur (Kadamguri Tiniali) (Ch:0.00m to 1860.00m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								1.86										48%			Work in Progress
				Construction of road from Bhatlakhali No.2 to Bhatlakhali No. 1 (Ch: 00.00 m to 2467.00 m including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								2.487										50%			Work in Progress

Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L.)	Tender Value (Rs. in L.)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. In L.)	Financial Progress in %	Remarks (Physical)	
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length (in Km)					
12	2022-23	MMPPNA	Samaguri	Construction of road from Bhagamukh7 to Nizlawkhowa west(Bhagamukh7 to Lawkhowa(new) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23	Maint/M MPPNA /261		AAPWR_2022-23(I)_43879, dtd 04-03-2023	Bodnui Hoque Chaudhuri	134.72	122.03	No.CE/CMRDP/MMPPNA/261/2022/8 , Dtd-24 04 2023	0.9					23-01-24						40%			Work in Progress
				Construction of road from Pachim Lorimukh PWD Road to Lotanichapori via Moriputhikhalti PHE (Ch: 0.0m to Ch. 1370.0m) including Routine Maintenance for 4 Years under Mukhya Mantri Paki Path Nirman Aachani for the year 2022-23								1.37										42%			Work in Progress	
MMUPPNA (Unnoto) Works - 2022-23																										
1	2022-23	MMUPPNA	Kaliabor	Improvement of Silghat Naltoli Road (Santipur - Naltali) & Jamkhala Naltoli Sulung Borghuli Ambagan Road Part 1 (Jamkhala to Borghuli)(part) under Mukhya Mantrir Unnoto Pakipath Nirman Aachani for the year 2022-23	MMUPPNA _RIDF_XX VIII_22_23 _58		AA/PWR_2022-23(I)_44164, dtd 10-03-2023	M/S Madhab Enterprise	1101.33	1101.26	CE/DEV/RIDF-XXVIII/134/2022-23/10 dtd. 21.03.2023	8.55					20.03.2024						30%			Work in Progress
				Improvement of road from Jakhlabondha to Chikoni TE (tetulguri) Part 1 (Jakhlabondha to Tetulguri) under Mukhya Mantrir Unnoto Pakipath Nirman Aachani for the year 2022-23 (RIDF-XXVIII), Kaliabor LAC.								1.27									5%			Work just started		
2	2022-23	MMUPPNA	Samaguri	Improvement of Road from Samaguri Udmari Road(Ch:0.00m to Ch:5720.00m) under Mukhya Mantrir Unnoto Pakipath Nirman Aachani for the year 2022-23 (RIDF-XXVIII), Samaguri LAC.	MMUPPNA _RIDF_XX VIII_22_23 _91		AAPWR_2022-23(I)_44200, dtd 10-03-2023	Sri Ramawter Agarwala	1181.28	1063.15	CE/DEV/RIDF-XXVIII/136/2022-23/12, dtd.22/03/2023	5.72					21-03-24						40%			Work in Progress
				Improvement of Road from Rupahi Borama Rangagarah Sibasthan Missa Road (Rupahi Samaguri)Part-1(Ch:2210.00m to Ch:6490.00m) under Mukhya Mantrir Unnoto Pakipath Nirman Aachani for the year 2022-23 (RIDF-XXVIII), Samaguri LAC.								4.28									35%			Work in Progress		


Sl. No.	Financial Year	Name of Programme	Name of LAC	Name of Schemes/Projects	Package No.	Estimated Provision	A.A. No. & Date	Name of Contractor	Amount Sanctioned (Rs. in L)	Tender Value (Rs. in L)	Work Order No. & Date	Road / Bridge Length (in Km)	Br. App. Length in mtr	Span of Bridge	Date of Commencement	Stipulated dt. of Completion	Physical Progress					Overall Physical Progress	Financial Progress (Rs. In L.)	Financial Progress in %	Remarks (Physical)
																	Foundation	Sub structure	Super Structure	Approach	Completed Road Length (in Km)				
				MMMPA/RIDF-XXVIII Works - 2022-23																					
1	2022-23	MMMPA	Kaliabor	Const. of road Cum embnk. Of Brahmaputra Dyke from Kukurakata hill to Hatimura hill (from Ch. 0.00Km to Ch.3.595) (Length=3.595Km)under RIDF-XXVIII of NABARD for the year 2022-23.	RE/RID F-XXVIII/ Kaliabor /1		AA/PWR_2022-23(i)_44085, dtd 10-03-2023	Achyut Saikia	745.32	670.788	CE/Commn/ RIDF-XXVIII/8 /2022-23/10 Dtd 21.03.2023	3.595					20-03-24					80%			Work in Progress
1	2023-24	SOPD-G	Kaliabor	Implementation of Road safety measures at Junction point of PWD Roads connecting with Higher Hierarchy Road (NH) under 5054-03-337-0337-966-Road safety works-13 major works-99 other SOPD_G under Kaliabor and Samaguri Road Division for the year 2023-24.			AA/PWR_2023-24(i)_44737, dtd 10-10-2023	Rohan Dutta	107.99	107.99	SE/NHRC/TB /SOPD-G/13/2023-23/4, dtd 01/12/2023						31-03-24					40%			Work in Progress
1	2023-24	PR Work	Samaguri	Periodic Renewal of road from (i) Singia Bebejia-Haiborgaon constructed PMGSY Package No-AS-19-250 & (ii) Dhonekhwa to Kuhimari constructed under PMGSY Package No-AS-19-145	PR/202 3-24/34		AA/PWR_2023-24(i)_44737, dtd 10-10-2023	Suman Das	99.9	99.35	CE/MAINT/P R/34/2023-24/8 dtd 09/01/2024	5					04-08-24					45%			Maintenance work is to be included


 Executive Engineer, PWD
 Kaliabor & Samaguri Territorial
 Road Division, Jakhlabandha

Name of the District:- Nagaon (Assam)

Sl. No.	Name of scheme	Concerned Department/Office	Distance from district HQ	Expected time required to have an overview of the institutions	Nodal Officers with contract details.
1	2	3	4	5	6
1	Development of Batadrava Thaan as Cultural and Tourist Destination at Batadrava, Nagaon.	PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon	16.00Km	45 minutes Approximately	Sri Kangkan Barman Executive Engineer PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon Contract No. 9864062757
2	Up Gradation of Government Polytechnic institute and ITI in Assam as center of Excellence(Construction of workshop and Tech-Lab at 61 nos of ITI/Polytechnic of Assam)(Part-B)(Package No. ITI-Poly/2022/17) (Govt.Insdtrial training Institute, Nagaon and Nagaon Polytechnic,Nagaon) for Nagaon ITI Building only.	PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon	2.40Km.	20 minutes Approximately	Sri Kangkan Barman Executive Engineer PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon Contract No. 9864062757
3	Construction of RCC(G+2) Building of office of the Joint Director of Health Service , Nagaon(Main Building)	PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon	1.20km	20 minutes Approximately	Sri Kangkan Barman Executive Engineer PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon Contract No. 9864062757

Sl. No.	Name of scheme	Concerned Department/Office	Distance from district HQ	Expected time required to have an overview of the institutions	Nodal Officers with contract details.
1	2	3	4	5	6
4	Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon.	PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon	1.50km	20 minutes Approximately	Sri Kangkan Barman Executive Engineer PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon Contract No. 9864062757
5	Construction of Multi-storied Market Complex including Car Parking at Natun Bazar Market, Nagaon.	PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon	1.50km	20 minutes Approximately	Sri Kangkan Barman Executive Engineer PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon Contract No. 9864062757
6	Construction of Public Bus Stand with all modern facilities at Morikolong.	PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon	1.50km	20 minutes Approximately	Sri Kangkan Barman Executive Engineer PWD Nagaon Raha Dhing & Batadrava Territorial Building Division Nagaon Contract No. 9864062757


 Executive Engineer PWD
 Nagaon Raha Dhing & Batadrava
 Territorial Building Division Nagaon



GOVERNMENT OF ASSAM

Office Of The Executive Engineer::PWD


Nagaon, Raha, Dhing & Batadrava Territorial Building Division, Nagaon.

**Status of works under PWD Nagaon, Raha, Dhing & Batadrava Territorial Building Division,
Nagaon in Nagaon District as on
21st February 2024.**

**Status Of Works under PWD Nagaon, Raha, Dhing & Batadrava Territorial Building Division, Nagaon
in Nagaon District as on 21st February 2024**

SI No.	Name of Major Projects	Sanction Amount (in lakhs)	Contract Amount (in lakhs)	Work Order Date	Physical Progress as on 1st review	Physical Progress as on 2nd review	Financial Progress (In Lakhs)	Target Completion Date
1	Development of Batadrava Thaan as Cultural and Tourist Destination at Batadrava, Nagaon.(Ph-I)	₹ 5,000.00000	₹ 4,770.11239	ADP/59/2019/25 Dt. 22/10/2020	89%		₹ 4,186.03787	31-03-2024
2	Development of Batadrava Thaan as Cultural and Tourist Destination at Batadrava, Nagaon.(Ph-II)	₹ 10,832.92000	₹ 9,910.60107	CE/TB-VII.149/2022/22 Dt.11-10-2022	68%		₹ 6,712.50908	30-04-2025
3	Construction of RCC(G+2) Building of office of the Joint Director of Health Service , Nagaon(Main Building)	₹ 426.59500	₹ 402.51895	CE/TB-III/106/2022/17 Dt.12-01-2023	50%		₹ 200.34067	11-07-2024
4	Up Gradation of Government Polytechnic institute and ITI in Assam as center of Excellence(Construction of workshop and Tech-Lab at 61 nos of ITI/Polytechnic of Assam)(Part-B)(Package No. ITI-Poly/2022/17) (Govt.Industrial training Institute, Nagaon and Nagaon Polytechnic,Nagaon) (for Nagaon ITI only)	₹ 387.10000	₹ 375.64086	CEB(H&E)/ITI-POLY/17/2022/20 Dtd.06-01-2023	99%		₹ 278.79838	31-03-2024
5	Up Gradation of Government Polytechnic institute and ITI in Assam as center of Excellence(Construction of workshop and Tech-Lab at 61 nos of ITI/Polytechnic of Assam)(Part-B)(Package No. ITI-Poly/2022/17) (Govt.Industrial training Institute, Nagaon and Nagaon Polytechnic,Nagaon) (for Nagaon ITI only)	₹ 620.18000	₹ 592.58848	CEB(H&E)/ITI-POLY/TSL/17/2022/11 Dtd.05-04-2023	98%		₹ 439.63782	05-03-2024

Sl No.	Name of Major Projects	Sanction Amount (in lakhs)	Contract Amount (in lakhs)	Work Order Date	Physical Progress as on 1st review	Physical Progress as on 2nd review	Financial Progress (In Lakhs)	Target Completion Date
6	Construction of 9 (Nine) nos of New Model Women College in the State of Assam (Sonai, Karimganj, Hailakandi, Canga, Joleswar, Mongoldoi, Gulukgange, Bilissipare and Batadrava Nagaon)	Rs. 30303.36 @ Rs. 3367.04 lakh/each	₹ 2,435.87952	SMC/17/2020/15 Dtd 3-09-2021.	10%		₹ 132.48132	31-03-2025
7	Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon.	₹ 926.80000	₹ 842.11000	SMC/120/2019/14 Dt. 30/07/2020	41%		₹ 125.29043	31-03-2025
8	Construction of Multi-storied Market Complex including Car Parking at Natun Bazar Market, Nagaon.	₹ 872.86000	₹ 847.91619	SMC/58/2020/29 Dt. 30/01/2021	55%		₹ 169.04788	31-12-2024
9	Construction of Public Bus Stand with all modern facilities at Morikolong.	₹ 662.58000	₹ 600.20750	SMC/141/2020/16 Dt. 12/07/2021	46%		₹ 74.69872	31-12-2024


 Executive Engineer, PWD,
 Nagaon, Raha, Dhing & Batadrava
 Territorial Building Division, Nagaon

PRESENT STATUS OF SCHEMES UNDER CIDE, NAGAON (As on 23rd February, 2024)

Sl No	Name of Project	Estimated Cost (in crore)	Whether AA Obtained or Not	Present Status	DPR Prepared by	Implementing Agency / Line Deptt.	Contractor	Physical Progress (%)	Financial Progress (%)	Fund Utilized	Remarks
1	Infrastructure development of Cremation Ground at Amolapatty, Madhupur, Milanpur & Haiborgaon, Nagaon	2.00	AA Obtained	Work is in progress for Haiborgaon cremation ground	PWD (Bldg)	PWD (Bldg)	Ruhini Bora 9435001000	100.00%	53.76%	₹ 1,06,46,949.00	Part UC Submitted to the Govt. Commencement.20/09/2020 Target date of Completion July/2023
2	Construction of Modern Swimming Pool at M.G.Raod,Nagaon	7.13	AA obtained on 19/01/22	Work is in progress	TASKI	MAD, DoH&UA	Ramawatar Agarwala 9864161001	80.00%	21.43%	₹ 1,44,67,281.00	Work is in progress Date of Commencement 04/07/2022
3	River Front Development and Beautification of River Kolong. from Law College Bridge to RKB Bridge, Nagaon (likely to be extended up to the RCC Bridge near RKB High School Playground)	22.92	AA Obtained	Work is in progress	TASKI	MAD, DoH&UA	Ramawatar Agarwala 9864161001	50.00%	6.72%	₹ 1,47,91,071.00	Work is in Progress. Date of Commencement 17/02/2022
4	Development of public Bus stands with all modern facilities at Morikolong.	6.63	AA Obtained	Work is in progress	TASKI	PWD (Bldg)	Sekhar Yadav	52.00%	12.44%	₹ 74,69,872.00	Work is in Progress Date of Commencement 11-07-2022 Target date of Completion Dec/23
5	Construction of Multi storied Market Complex including car parking at Haladhar Bhuyan Market,Nagaon .	9.27	AA Obtained	Work is in progress	TASKI	PWD (Bldg)	Hemanta Dutta	52.00%	13.52 %	₹ 1,25,29,043.00	Work is in progress Commencement.02/03/2021 Target date of completion Dec/23
6	Construction of Multi storied Market Complex including car parking at Natun Bazar Market,Nagon.	8.73	AA Obtained	Work is in progress	TASKI	PWD (Bldg)	M/S Power Tools Engineering	52.00%	19.36%	₹ 1,69,04,788.00	Work is in progress Commencement.12/01/2022 Target date of completion
7	Construction of SHG Hut and Improvement of Open theater in front of circuit House, Nagaon	2.25	AA obtained on 19/01/22	Work is in progress	TASKI	MAD, DoH&UA	Ramesh Kumar Agarwala 9435061757	98.00%	-	₹ 0.00	Work is in progress. Date of Commencement 27/06/2022
8	Construction of Dr. Bhupen Hazarika Kala Tirtha at T.B Hospital Panigaon, Nagaon	31.19	AA obtained 31/03/2022	Work is in progress	TASKI	MAD, DoH&UA	M/S UCN Construction 7002337927 9435061643	53.00%	23.60%	₹ 7,08,33,115.00	Work is in progress. Date of Commencement 13/07/2022
9	Beautification of Morikolong Lake	25.34	AA Obtained.	Work is in progress	TASKI	MAD, DoH&UA	M/S UCN Construction 7002337927 9435061643	53.00%	14.60%	₹ 3,64,59,575.00	Work is in progress. Date of Commencement 11/02/2022

Sl No	Name of Project	Estimated Cost (in crore)	Whether AA Obtained or Not	Present Status	DPR Prepared by	Implementing Agency / Line Deptt.	Contractor	Physical Progress (%)	Financial Progress (%)	Fund Utilized	Remarks
10	Extension & Renovation of Indoor Stadium at Nagaon	4.09	AA obtained on 19/01/22	Work is in progress	TASKI	MAD, DoH&UA	Mr. Banik	100.00%	43.55%	₹ 1,74,45,097.00	Work is in progress. Date of Commencement 03/06/2022
11	Renovation of Swahid Bhawan, Nagaon	1.03	AA obtained on 22/02/22	Work is in progress	Technical Cell Housing & Urban Affairs	MAD, DoH&UA	Shreesti SRD Group Nagaon	100%	71.10%	₹ 71,13,868.00	Completed
		120.58								₹ 20,86,60,659.00	

PMAY-HFA (U) STATUS REPORT OF NAGAON DISTRICT UNDER ULB'S AS ON 21/02/2024

ULB Name	Total Beneficiary	Financial Status			Physical Status					
		No of Beneficiaries who received 1st Installment Payment and work on progress (As per SMD office) @ 80,000 -/-	No of Beneficiaries who received Second installment Payment (As per SMD office) 1Lakh	No of Beneficiaries who received Third (final) installment Payment (As per SMD office) 30K/40K	Founda on	Founda on(%)	Roof	Roof(%)	Completed	Completed(%)
DHING	1905	1685	1093	881	1291	76.62	1082	98.99	1084	99.18
RAHA	1343	1233	931	719	993	80.54	880	94.52	876	94.09
NAGAON	3216	2567	1761	994	2112	82.28	1550	88.02	1607	91.25
KAMPUR	971	551	481	238	527	95.64	439	91.27	442	91.89
GRAND TOTAL	7435	6036	4266	2832	4923	81.56	3951	92.62	4009	93.98

Status of Master Plan, NAGAON District

DISTRICT	TOWN	STATUS
NAGAON	REVISED FINAL MASTER PLAN NAGAON, 2045	GAZETTE NOTIFIED ON 08/03/2022 & 27/05/2022 STAKE HOLDER MEETING HELD ON 03/08/2022 ADVISORY COMMITTEE MEETING HELD ON 01/12/2022 APPROVED WITH SOME MODIFICATION FINAL MP NAGAON GAZETTE NOTIFIED ON 27/12/2022
NAGAON	DRAFT FINAL MASTER PLAN KAMPUR, 2045	GAZETTE NOTIFIED ON 06/06/2022 & 17/03/2022 STAKE HOLDER MEETING HELD ON 27/09/2022 TECHNICAL COMMITTEE MEETING HELD ON 03/04/2023 DLC MEETING HELD ON 23 RD MAY, 2023
NAGAON	DRAFT FINAL MASTER PLAN RAHA, 2045	GAZETTE NOTIFIED ON 02/05/2022 STAKE HOLDER MEETING HELD ON 18/08/2022 TECHNICAL COMMITTEE MEETING HELD ON 03/04/2023 DLC MEETING HELD ON 23 RD MAY, 2023
NAGAON	DRAFT MASTER PLAN DHING, 2045	GAZETTE NOTIFIED ON 07/05/2022 STAKE HOLDER MEETING HELD ON 25/08/2022 TECHNICAL COMMITTEE MEETING HELD ON 03/04/2023 DLC MEETING HELD ON 23 RD MAY, 2023

Status of Master Plan, HOJAI District

DISTRICT	TOWN	STATUS
HOJAI	DRAFT FINAL MASTER PLAN DABAKA, 2045	GAZETTE NOTIFIED ON 07/05/2022 STAKE HOLDER MEETING HELD ON 10/11/2022
HOJAI	DRAFT FINAL MASTER PLAN LANKA, 2045	GAZETTE NOTIFIED ON 01/06/2022 STAKE HOLDER MEETING HELD ON 21/02/2023
HOJAI	DRAFT FINAL MASTER PLAN HOJAI, 2045	GAZETTE NOTIFIED ON 22/06/2022 STAKE HOLDER MEETING HELD ON 11/04/2023
HOJAI	DRAFT FINAL MASTER PLAN LAMDING, 2045	GAZETTE NOTIFIED ON 21/07/2022 STAKE HOLDER MEETING HELD ON 17/02/2023



GOVERNMENT OF ASSAM

OFFICE OF THE ASSISTANT CONTROLLER OF LEGAL METROLOGY, NAGAON

NO.ACLM/NAG-10/2023-24/496

Date: 06.02.2024

To,

The District Development Commissioner,
Nagaon, Assam

Sub: Submission of monthly progressive Report for the month of January/2024 - regarding.

Sir,

With reference to the subject cited above, I have the honour to submit herewith the reports of Fees collected and Nos of prosecution cases detected by the Inspector of Legal Metrology, Nagaon up to January/2024 and financial Year 2023-24.

In this connection I would also like to inform you that There is no any development scheme going on in our Department and there is no any internal departmental issues.

This is for favour of your kind information and necessary actions.

Financial Year 2023-24 up to January/2024

Target Fixed	Verification fees collected for the month of January/2024	Total Verification fees collected upto January/2024	Total no of prosecution cases booked for the month of January/2024		Total no. of cases compounded for the month of January/2024		Total collection of composition fees during the month January/2024		Total no of prosecution cases booked upto January/2024		Total collection of composition fees upto January/2024		Total Composition Fees deposited for the year 2023-24
			PCR	State Act	PCR	State Act	PCR	State Act	PCR	State Act	PCR	State Act	
Not Given	2,15,766.00	21,29,007.00	1	3	40,000.00	6,000.00	19	2	3,20,000.00	71,000.00	3,91,000.00

Financial Year 2022-2023

Target Fixed	Verification fees collected up to March/2023	Total Composition fees collected upto March/2023	Total no of prosecution cases booked for the Year 2022-23		Total no. of cases compounded for the year 2022-23	
			PCR	State Act	PCR	State Act
Not Given	28,77,569.00	3,45,500.00	15	15	9	10

Memo NO.ACLM/NAG-10/2023-24/497

Copy forwarded to: 1. The Additional Deputy Commissioner, Food, Civil Supplies & Consumer Affairs and Legal Metrology, Nagaon for kind of information

Yours Faithfully

Assistant Controller of Legal Metrology,

Legal Metrology, Nagaon

Date: 06.02.2024

Assistant Controller of Legal Metrology,
Nagaon

Monitoring of schemes in DDC meeting for the month of January (Upto 31st) / 2023 under A. H. & Veterinary Department, Nagaon

Sl. No	Department/Schemes	Financial aspect (Rs. in lakh)				Physical aspect			Target Data of Completion	Action to be taken by. Deptt./Govt
	A. H. & Vety. Deptt., Nagaon, Assam	Sanctioned amount with year of sanction	Fund received	Fund utilized		Physical Target (unit to be specified) nos., km etc.	Physical Achievement nos, km etc.			
				During the month	Cumulative		During the month	Cumulative		
1	2	3	4	5	6	7	8	9	10	11
1.	Livestock Dev. Component									
	i) Total nos. of treatment done						6,807	63,171		
	ii) Total nos. of castration						343	3,427		
	iii) Total nos. of vaccination, cattle, poultry, Swine Fever, Goat Pox, PPR						700	11,675		
	iv) F.M.D. – CP under NADCP						3,353	1,34,504		
	v) Brucella under NADCP						1,383	6,365		
	vi) CSF						--	11,781		
	vii) LSD						--	1,16,681		
	viii) Total nos. of calf born						868	8,007		
	ix) Artificial insemination done	Conventional Semen					2,605	25,420		
		Sexed Semen					244	386		
	x) Activities of DDL, Nagaon Blood, Faecal Sample examination.						53	660		
	xi) Postmortem						1	5		
	xii) Skill Up-gradation training on Dairy, Goatery, Piggery, Poultry and composite farming to SHG.									
	xiii) K.C.C. Kisan Credit Card						9	249		

Contd...2

Sl No	Department/Scheme	Financial aspect (Rs. in lakh)				Physical aspect			Target Data of Completion	Action to be taken by Deptt./Govt
		Sanctioned amount with year of sanction	Fund received	Fund utilized		Physical Target (unit to be specified) nos, km etc.	Physical Achievement nos, km etc.			
				During the month	Cumulative		During the month	Cumulative		
1	2	3	4	5	6	7	8	9	10	11
	xiv) Awareness cum Animal Health Camp.							10		* 31 Camp
	xv) Cattle Insurance (General)									
	xvi) NLM Risk Management Livestock Insurance	13,64,000	13,64,000	--	12,54,000					The Balance Amount had returned to the Mission Director, NLM
	xvii) NLM Individual fodder cultivation in farmers land waste land/ Non forage land etc.	16,00,000	16,00,000	--	9,44,000			236 Unit (97 Nos. Beneficiary)		
	xviii) HS & BQ Vaccine									
	xix) NADCP (National Animal Disease Control Programme) Tagging	11,30,426	11,30,426	--	11,29,979					The Balance Amount had returned to the CEO & Director, LHDCP Assam
	xx) IPPP (Innovative Poultry Productivity Project)	51,65,800	51,65,800	--	51,26,700					Scheme Completed
	xxi) APART (Assam Agribusiness and Rural Transformation Project)							2523		HS & BQ Vaccination
	xxii) INAPH (Information Network for Animal Productivity and Health)							4036		

Contd...3

Sl No	Department/Sehems	Financial aspect (Rs. in lakh)				Physical aspect			Target Data of Completion	Action to be taken by Deptt./Govt
		Sanctioned amount with year of sanction	Fund received	Fund utilized		Physical Target (unit to be specified) nos, km etc.	Physical Achievement nos, km etc.			
				During the month	Cumulative		During the month	Cumulative		
1	2	3	4	5	6	7			10	11
	WORK in PROGRESS									
	xxiii) Fodder Development under SOPD – G 2021–22	--	--	--	--	8 KG Maize Seeds, 10 KG Urea and 2 KG Zinc Sulphate	--	--	200 Units	Completed
	xxiv) Rural Backyard Goat / Sheep Dev. Scheme under NLM	6,27,000	6,27,000	NIL	NIL		11 x 10 = 110 Nos.	--	10 Nos. of SHG (10 Nos. beneficiary per SHG)	Completed & II phase to be start
	xxv) Farmers Training (Poultry / Piggery / Goatery) under NLM	68,588 x 15 Nos. Batch = 10,28,820	--	--	--			--	Total Beneficiary 450 Nos. (15 Batch / 30 Nos. Beneficiary) (General 05 Nos. and SC ST 10 Nos.	Completed
	xxvi) Awareness Workshop & Introductory Training Programme to the Youth of Rural Areas on Feed & Fodder Development under NLM	1,51,515.00	1,51,515.00	NIL	NIL			--		Completed
	xxvii) Women Empowerment through Scientific Rearing of Assam Hill Goat Scheme under SOPD – G	--	--	--	--		--	--	90 Nos. of SHG. (10 Nos. beneficiary per SHG)	Beneficiary selected which is approved by MLA & DC and sent to the Director


 i/c District A. H. & Veterinary Officer
 Nagaon (Assam)