

Village wise Entry Point Activities under Axom Adarxo Gram Yojana (AAGY) Nagaon District

As on 27-01-2022

Sl. No.	Name of LAC	Name of Village	Name of Schemes	Cost. In Rs.	Amount Released to Implementing Agency	Physical Progress	Financial Progress	Remarks
1	2	3	4	5	7	8	9	10
1	Raha	Niz Jarabari	Construction of Welcome Gate to Niz-Jarabari Adarsha Gaon near Public Health Centre	1000000.00	80000.00	50%	80%	
2			Improvement of Dakhin Jarabari L.P. School (AWC Play School with Children Park and approach road) (Pt-I)	826000.00	660800.00	55%	80%	
3			Improvement of Dakhin Jarabari L.P. School (AWC Play School with Children Park and approach road) (Pt-II)	674000.00	539200.00	55%	80%	
4			Development and approach road to Niz-Jarabari M.E. School and minor repairing of school building	600000.00	180000.00	50%	80%	
5			Improvement of Niz-Jarabari Library and Community Hall (Providing Internet connectivity with all accessories)	1000000.00	800000.00	50%	80%	
6			Beautification of Piporagaon Tiniali with sitting arrangement	150000.00	120000.00	55%	80%	
7			Installation of Solar Street Light at Niz-Jarabari village area from Entry Gate to Niz-Jarabari Library and Community Hall	750000.00	750000.00	100%	100%	Work completed
8		Hariyamukh	Construction of Welcome Gate to Hariamukh Adarsha Gram Village near Panchayat Office	1000000.00	800000.00	45%	80%	
9			Improvement of Hariamukh Junior Basic L.P. School Campus (School Building, Anganwadi Centre & Boundary Wall)	1000000.00	800000.00	50%	80%	
10			Construction of Children Park in the campus of Raha Chaki L.P. School	1000000.00	800000.00	50%	80%	
11			Improvement of Hariamukh Public Health Sub-Centre	1000000.00	800000.00	80%	80%	
12			Installation of Solar Street Light in Hariamukh Adarsha Gram Area	1000000.00	1000000.00	100%	100%	Work completed

Sl. No.	Name of LAC	Name of Village	Name of Schemes	Cost. In Rs.	Amount Released to Implementing Agency	Physical Progress	Financial Progress	Remarks	
1	2	3	4	5	7	8	9	10	
13	Dhing	Athgaon	Construction of Weaving Centre at Athgaon Chapari	1000000.00	800000.00	40%	80%		
14			Construction of Boundary wall at Athgaon Chapori weaving Centre	660000.00	528000.00	40%	80%		
15			Construction of Boundary wall at Athgaon Chapari L.P. School	450000.00	135000.00	10%	30%		
16			Construction of Computer Room at Athgaon Chapari L.P. School	890000.00	267000.00	0%	30%		
17			Upgradation of Community Hall at Athgaon Chapari	1000000.00	800000.00	40%	80%		
18			Installation of Solar Street Light at Athgaon Chapari	1000000.00	300000.00	30%	30%		
19		Lahkarghat	Construction of Weaving Centre for Lahkarghat Gaon	1000000.00	800000.00	40%	80%		
20			Construction of Computer Room at Lahkar M.E. School	1000000.00	800000.00	40%	80%		
21			Construction of Boundary Wall at Lahkarghat L.P. School	1000000.00	800000.00	40%	80%		
22			Construction of Computer Room at Lahkarghat L.P. School	1000000.00	800000.00	50%	80%		
23			Installation of Solar Street Light at Lahkar Gaon	1000000.00	300000.00	60%	30%		
24		Batadrava	Ahomgaon	Upgradation of Smashan at Ahom Gaon under AAGY	1000000.00	800000.00	65%	80%	
25				Upgradation of Ahom Gaon Natya Mandir under AAGY	1000000.00	800000.00	70%	80%	
26	Construction of Library cum Museum at Ahom Gaon under AAGY			1000000.00	800000.00	70%	80%		
27	Construction of Computer Classroom at Ahom Gaon Janajati ME School under AAGY			1000000.00	800000.00	65%	80%		
28	Installation of Solar Street Light village link road and also at cremation ground at Ahom Gaon			1000000.00	AA issued against 100% allocation	80%	0%		

Sl. No.	Name of LAC	Name of Village	Name of Schemes	Cost. In Rs.	Amount Released to Implementing Agency	Physical Progress	Financial Progress	Remarks
1	2	3	4	5	7	8	9	10
29		Raidongia	Construction of Raidongia G.P. Community Hall with Computer Training Centre (Ward 7)	1000000.00	800000.00	80%	80%	
30			Construction of Raidongia L.P. School (Ward 3)	1000000.00	800000.00	80%	80%	
31			Improvement of Raidongia Sahid Smiti Bhawan (Ward 10)	800000	640000.00	80%	80%	
32			Construction of Anganawadi Centre at Naharhatia (Ward 9)	400000	320000.00	80%	80%	
33			Boundary wall at Raidongia Rajahuwa Mancha Campus (Ward 10)	1000000.00	800000.00	80%	80%	
34			Construction of Raidongia Raja Gaon Bir Chilarai Puthibharal with accessories (Ward 2)	800000.00	640000.00	80%	80%	
35			Kanchanpur	Construction of community recreation center at Kanchanpur GP office campus	1000000.00	800000.00	30%	80%
36		Construction of smart classroom at 2 No Madhya Kanchanpur L.P. School (Near Ganesh Mandir)		1000000.00	800000.00	30%	80%	
37		Construction of new classroom at 2 No Kanchanpur L.P. School (Near GP office)		1000000.00	800000.00	30%	80%	
38	Rupahihat	Construction of Open stage with Hall near Durgabari and R.K. Jatiya Bidyalaya.		1000000.00	800000.00	30%	80%	
39		Installation of Solar Street Light at Various point of the village		1000000.00	1000000.00	100%	100%	Work completed
40		Garajan	Construction of open stage with hall near Chaitanya Ashram	950000.00	760000.00	30%	80%	
41			Construction of Community recreation center at Uttar Garajan Near Uttar Garajan L.P. School	1000000.00	800000.00	30%	80%	

Sl. No.	Name of LAC	Name of Village	Name of Schemes	Cost. In Rs.	Amount Released to Implementing Agency	Physical Progress	Financial Progress	Remarks
1	2	3	4	5	7	8	9	10
42			Construction of Smart Educational classroom at Joy Narayan Higher Secondary School	1000000.00	80000.00	30%	80%	
43			Renovation of 108 no. AWC at Garajan Village	300000.00	240000.00	30%	80%	
44			Reconstruction and Augmentation of 109 No AWC	300000.00	240000.00	30%	80%	
45			Reconstruction of 118 Nos. AWC with boundary fencing	450000.00	360000.00	30%	80%	
46			Installation of Solar Street Light at Various point of the Garajan village	1000000.00	1000000.00	100%	100%	Work completed
47			Construction of Museum cum selling Centre for Assamese Jewellery at Ranthali Village	1000000.00	30000.00	0%	30%	
48			Construction of Class Room at Rajabheti L.P. School with Computer Facility	1000000.00	80000.00	70%	80%	
49		Ranthali	Construction of AWC with toilet and drinking water facility at 5 No. Ward in Deodhar	500000.00	400000.00	70%	80%	
50		Ranthali	Construction of AWC with toilet and drinking water facility at 6 No. Ward in Deodhar	500000.00	400000.00	40%	80%	
51	Nagaon Sadar		Construction of Multi-Sector Training Centre for Women SHG at Block Head Quarter	1000000.00	800000.00	30%	80%	
52			Construction of Sunuwali Library	1000000.00	300000.00	10%	30%	
53		Tukulai Bebejia	Construction of Community Toilet at Bebejia Chariali Market including Drinking Water facility	1000000.00	800000.00	30%	80%	
54		Tukulai Bebejia	Construction of SHG Handloom Production and Selling Centre at Tukulai Bebejia	1000000.00	800000.00	80%	80%	
55			Construction of Open Stage at Bhugeswar Hazarika School	1000000.00	800000.00	75%	80%	

Sl. No.	Name of LAC	Name of Village	Name of Schemes	Cost. In Rs.	Amount Released to Implementing Agency	Physical Progress	Financial Progress	Remarks
1	2	3	4	5	7	8	9	10
56			Renovation of 3 No. Anganwadi Centre under Tuklai Bebejia Revenue village area	1000000.00	800000.00	50%	80%	
57			Installation of Solar Street Light at Bebejia	500000.00	485100.00	100%	100%	Work completed
58			Construction of Community Hall with sanitation facility at Tukulai Bebejia	500000.00	150000.00	60%	30%	
59			Construction of Modern Public Latrine with running water at Sagunbahi Adarsha Gaon Bazar Tiniali uder EPA of AAGY	1000000.00	800000.00	50%	80%	
60		Sagunbahi	Installation of 8 nos. Modern Tubewell with Filter at Sagunbahi Adarsha Gaon Area under AAGY (Standalone Terafil Treatment Palnt (Ferro Cement) for Fresh Drinking Water	1000000.00	800000.00	50%	80%	
61			Construction and Upgradation of Sagunbahi Adarsha Gaon Boradehi Anganwadi Centre with Children Park under AAGY	1000000.00	800000.00	60%	80%	
62	Barhampur		Construction of Village Entrance Gate of Sagunbahi Adarsha Gaon under AAGY	1000000.00	800000.00	60%	80%	
63			Installation of 35 Nos. Solar Street Lights at Sagunbahi Adarsha Gaon Area	1000000.00	AA issued against 100% allocation	0%	0%	
64			Renovation of Palashabari L.P. School Class Room	1000000.00	800000.00	40%	80%	
65			Re-Construction of Kalaikhowa Public Library	1000000.00	800000.00	50%	80%	
66		Kalaikhowa	Construction of Open Stage near Kalaikhowa Sankari Kala Kristi Bikash Kendra	1000000.00	800000.00	40%	80%	
67			Construction of Welcome Gate at Kalaikhowa Village	1000000.00	800000.00	50%	80%	
68			Installation of Solar Street Lights in Kalaikhowa village	1000000.00	AA issued against 100% allocation	0%	0%	

Sl. No.	Name of LAC	Name of Village	Name of Schemes	Cost. In Rs.	Amount Released to Implementing Agency	Physical Progress	Financial Progress	Remarks		
1	2	3	4	5	7	8	9	10		
69	Samaguri	Mikirhat	Infrastructure development of Bhabendra Nath Saikia Auditorium with plantation.	1000000.00	800000.00	50%	80%			
70			Infrastructure development of Library at Hatigaon Ganakaati with Computer Facility.	1000000.00	800000.00	50%	80%			
71			Infrastructure development of recreation center at Alichinga near Namghar	1000000.00	800000.00	55%	80%			
72			Upgradation of 3 nos. Anganabadi Centers at i. Alichinga = 3.30 L, ii. Baruachuk = 3.40 L, iii. Hatigaon Namghar = 3.30L	1000000.00	800000.00	50%	80%			
73			Installation of Solar Light at 10 different places under Mikirhat Village	1000000.00	1000000.00	100%	100%	Work completed		
74		Dakhin Bhomoraguri	Upgradation of Community Hall Near Dakhin Bhomoraguri Nigamananda Asrom.	1000000.00	800000.00	45%	80%			
75			Construction of Library with Computer Training Centre at Dakhin Bhomoraguri LP School.	1000000.00	800000.00	50%	80%			
76			Construction of Skill Development Centre at Dakhin Bhomoraguri.	1000000.00	800000.00	45%	80%			
77			Infrastructure Development of 4no. Anganawadi Centre Dakhin Bhomoraguri village area.	1000000.00	800000.00	45%	80%			
78			Installation of Solar Light at Dakhin Bhomoraguri village area	1000000.00	1000000.00	100%	100%	Work completed		
79			Kaliabor	Bamunigaon	Construction of weaving centre for Handloom weavers at Bamunigaon	1000000.00	300000.00	70%	30%	
80					Construction of Boundary Wall with Gate & Toilet at Bamunigaon Girls M.E. School	1000000.00	300000.00	70%	30%	
81		Construction of Elephant Protection Tower 3 Nos. at Bamunigaon area			1000000.00	300000.00	70%	30%		

Sl. No.	Name of LAC	Name of Village	Name of Schemes	Cost. In Rs.	Amount Released to Implementing Agency	Physical Progress	Financial Progress	Remarks
1	2	3	4	5	7	8	9	10
82			Construction of Community Centre at Bamunigaon	1000000.00	300000.00	70%	30%	
83			Installation of Solar Street Light at Bamunigaon area.	1000000.00	1000000.00	100%	100%	Work completed
84		Langichuk	Construction of Building for Handloom Weaving Centre at Langichuk	1000000.00	300000.00	50%	30%	
85			Construction of Entry Gate to Langichuk Sri Gopal Madhab Devalaya and Bholanath Mandir	1000000.00	300000.00	35%	30%	
86			Construction of Open Community Hall at Jamkhola	1000000.00	300000.00	50%	30%	
87			Construction of Boundary Wall at Kanaklata L.P. School	500000.00	150000.00	50%	30%	
88			Construction of Boundary Wall with Bhog Ghar at Uttar Jamkhola Namghar	510000.00	153000.00	55%	30%	
89			Installation of Solar Street Light at Langichuk Village area.	990000.00	990000.00	100%	100%	Work completed