

Model DDC/CDC minutes of meeting format

Subject	Minutes of the Meeting of District Development Committee
Date & Time	26/08/2026 at 10:30 AM
Venue	Conference Hall, D.C.'s Office, Nagaon
Participants	Annexure-1.1
Absentees	Annexure-1.2
Fund receipt & Utilisation	Annexure-A(Received) & B (Not received)
Physical Progress	Annexure-C (for Current Year) and Annexure-D (for Previous Years).

The meeting was presided by **Shri Devashish Sharma, IAS, District Commissioner, Nagaon**. DDC, Nagaon, CEO, Nagaon Zilla Parishad and other officers were also present in the meeting as annexed in Annexure 1.1 and the meeting began with a welcome address by the District Development Commissioner.

The discussion and decisions taken in the meeting are summarized as follows:

Sl. No.	Sector	Administrative Department	Scheme/Project/Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
1	Infrastructure	Irrigation		i) Staff Concerns ii) Jack Wells and MCAD Development iii) Flood Mitigation and public opposition iv) Restriction on Lift Irrigation Scheme at Kaliabor v) Scope of convergence	i) The EE stated that the posts/requirements for an Electrician, a Pump Operator and a permanent Accounts Officer had still not been filled. The DDC requested to resolve the matter by rationalisation of staff within the divisions under the dept. of Irrigation in Nagaon district till the vacancy is permanently filled by the government. ii) The DDC enquired about the tender process of the construction of Jack Wells and Micro Command Area Development (MCAD) systems, which are intended to channel water directly from local water bodies to agricultural fields. The EE stated that the tender-related process is expected to be completed by September. iii) As discussed in the previous meeting regarding the sluice gate at Missa Kaliabor, the EE informed that the situation was under control, as most of the water had drained out through the gates. He further stated that local people were keen to utilise the water flow for cultivation. The EE mentioned that the sluice gate is being primarily used for storing rainwater, which can subsequently be utilised for irrigation and crop cultivation. He further clarified that the sluice gate and its maintenance fall under PNRD jurisdiction. The DDC asked EE to hold a joint meeting with the concerned authorities to resolve the issue permanently. iv) In the previous meeting, the EE had reported that the estimate for the damage to the power line caused by the felling of trees at Hatimura had been submitted to APDCL, due to which the Lift Irrigation Scheme had been temporarily halted. The AGM, APDCL, informed that the necessary cable-related works will be completed within one month. v) The DDC further advised the EE, Irrigation to converge with various other departments like Zilla Parishad, Panchayat etc. for utilising the funds of scheme like VB-G Ram G, if permissible.	EE, Irrigation Department


District Dev. Commissioner,
Nagaon

Sl. No.	Sector	Administrative Department	Scheme/ Project /Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
2	Infrastructure	APDCL		(i) Land Requirement for Substations (ii) Frequent power cut and meter bill issues at various departments	(i) The DDC enquired the status of land required for the construction and installation of additional substations as discussed in the previous meeting. The AGM, APDCL stated that the plot locations have been identified for construction of additional 33/11 kv Sub Station at Haiborgaon Teliapatty Cremation Ground which will be pursued and at Police Reserve and the same has been communicated to the Circle Officer, Nagaon Sadar Revenue Circle. However, he informed that the plot is yet to be identified in Uriagaon. (ii) The DAO, Agriculture, raised the issue of frequent power cuts caused by insufficient balance in one of the three prepaid meters installed at their office premises. He requested the AGM to merge all their 3 meters for smooth functioning of power supply. The AGM mentioned that the issue can be resolved at their nearest sub-division office. He also suggested the DAO to convert the prepaid connection into postpaid which may help in smoother bill payments. The DSWO reported that a lot of their AWCs have been receiving high electricity bills and pending unresolved units of old meters and the details of the same has been sent to APDCL. The AGM, APDCL stated that all the issues related to DSWO will be solved sub-division wise. The ADC (Dev.) instructed that electricity should not be disconnected meanwhile and also instructed DSWO to submit the list of AWCs before the next meeting. The DDC also asked the AGM to categorize departments that need uninterrupted power supply and also asked him to adapt with flexible measures so that power supply isn't immediately disconnected upon insufficient balance as all departments are working for public service.	AGM, APDCL & DSWO, Nagaon
3	Economic Development	Agriculture		i) Paddy procurement ii) Beekeeping for Mitigating Human-Elephant Conflict iii) Issue regarding farmer registry	i) The DDC enquired about the status of paddy procurement and the DAO stated that 97% procurement of the initial target has been achieved due to issues in godown space. The DDC asked the DAO for cent percent procurement and asked about the 2nd stock and also instructed the DAO to reconcile the report and fulfill the gap of the 1st crop's procurement. The ADC(Dev.) instructed the DAO to take up the issue of inadequate crop storage facility with the FCI to facilitate the completion of CMR and to follow up on all related matters. The ADC(Dev.) emphasized that the procurement of the second crop should not be delayed. ii) The DAO stated that a list of approximately 500 farmers has been prepared for providing bee boxes and bee colonies to help repel elephant incursions in the Kaliabor-Amsoi area, where human-elephant conflict occurs frequently. iii) The DAO raised the issue of the farmer registry, stating that the hierarchy data of 968 villages have been received from Revenue Department but same for 39 villages are yet to be received and farmers of those villages will remain out of farmer registry. He further reported that 2050 numbers of FRA pattadar farmers list has not been received from revenue department. In this regard, the ADC (Development) emphasized completing this process at the earliest so that eligible beneficiaries may receive fertilizer subsidies on time.	DAO, Nagaon


 District Dev. Commissioner,
 Nagaon

Sl. No	Sector	Administrative Department	Scheme/ Project /Program me	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
				iv) Land Revision for Oil Palm Cultivation v) Issues in PM-KISAN	iv) The DAO reported that the land verification covering 100 hectares for oil palm cultivation is yet to be completed. The ADC (Development) asked the DAO to coordinate with the concerned Circle Officer and take necessary action to resolve the issue at the earliest. v) The DAO informed that out of 1.8 lakh farmers, only 93000 are registered under the PM-KISAN scheme due to discrepancies in applicants' documents, such as Aadhaar and daags, pattas, during registration. The DDC asked the DAO to convene a meeting with all agencies involved, discuss the matter comprehensively and resolve the issues at the earliest.	
4	Social sector	Social Welfare	i) Model Anganwadi Centre.	i) Site change for MAWCs. ii) Boundary Conflicts of AWCs iii) Irregularities in functioning of AWCs iv) Identification of unregistered Drug Rehabilitation Centres	i) The DSWO informed that out of 5 Nos. of Model AWCs under Barhampur LAC, site changes for 4 Nos. of Model AWCs is required and one MAWC's construction has been started. The unresolved site issues for 4 nos. of MAWCs is expected to be resolved within a month. The ADC(Development) instructed the DSWO to select the sites meticulously. ii) The CDC, Raha Co-District, highlighted that 165 AWCs are facing boundary-related issues, as they are physically located in Nagaon district, while 80 are administered by Morigaon district and the remaining 85 by Hojai district. The DSWO informed that a formal communication has already been submitted to the Directorate of Women & Child Development in this regard. The DDC asked the DSWO to coordinate with the DSWOs of Morigaon and Hojai districts and, if necessary, jointly approach the Director for an appropriate resolution of the matter. iii) It has been observed that several AWCs are not adhering to the prescribed timings of their opening and closing of the AWCs. Complaints have also been received regarding irregularities in the distribution of food items, while some AWCs are facing issues related to the availability of water within their premises. In this regard, the DDC asked the DSWO and Asstt. Commissioner Smti. Anjali Kumari, ACS, to coordinate and prepare an area-wise list of AWCs where attendance and overall functionality are below satisfactory levels for further appropriate action. The DSWO was further instructed to conduct sudden field visits regularly and any irregularities should be dealt immediately. iv) With respect to the drug rehabilitation centres discussed in the last meeting, the DSWO mentioned that regular visits are being conducted to identify unregistered drug addiction centres. He reported that 44 such centres have been identified, 3 seized and 3 surrendered upon raids conducted with the CDPOs on Supervisor level and mentioned that as per SoP only District Level Monitoring Committee for Drug Deaddiction and Rehabilitation Centres has been notified to constitute, but no proper guideline has been notified in the SoP to constitute the Panchayat Level Monitoring Committee.	DSWO, Nagaon


 District Dev. Commissioner,
 Nagaon

Sl. No.	Sector	Administrative Department	Scheme/ Project /Program me	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
5	Social sector	Health		i) Earthing Cable Theft and Repairs ii) Traffic congestion at NMCH iii) Pending construction of Kawaimari CHC iv) Excessive iron content in water.	i) The Superintendent, NMCH, stated that the earthing work has been completed at a cost of Rs. 25 lakh and that operations would resume within a week. The Superintendent informed that security personnel have been deployed at critical and suspected locations vulnerable to theft. The Chairperson requested the department to take best possible means to prevent theft and suggested the installation of CCTV cameras in and around those locations. The Chairperson further requested the Dept. of Police to look into this matter and emphasized that the Security Agency engaged by the dept. should be held accountable for any lapse in this regard. ii) The Superintendent, NMCH, reported that congestion continues in and around the NMCH campus due to the movement of e-rickshaws. The DTO informed that intensified enforcement drives are being carried out and lawful actions are being taken, including the seizure and penalisation of offending vehicles. The Chairperson also directed PWD (Roads) to complete the stretch of road in front of NMCH at the earliest. iii) The Chairperson asked the Jt. DHS and DPM to resolve the pending construction of Kawaimari CHC, which had been delayed due to the non-formation of the Management Committee. The DPM informed that a circular had been issued in this regard; however, several unauthorised persons were attempting to interfere with the constitution of the Management Committee. He further stated that an existing land dispute with an individual was also causing the construction work to remain halted. iv) The DPM reported excessive iron content in the water of Simonabasti Health Care Centre. Regarding the current progress, he informed that, following a site visit, the department decided to install an FRP tank, replace the submersible pump, and install an iron-removal filter. He also informed that the proposal shall be forwarded through the CDC, Kaliabor. The DPM also stated that the newly shifted Jt.DHS Office building has an excessive presence of iron in its running water facility and requested a better water connection through AMRUT. The Jt.DHS requested to co-ordinate with the EO, NMB in this regard.	Jt. DHS, Nagaon, EE PWD (Roads) & EO, NMB


 District Dev. Commissioner,
 Nagaon

Sl. No.	Sector	Administrative Department	Scheme/ Project /Program me	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
				v) Identification of Lands for new Sub-Centres vi) Adoption of Nikshay Mitra	v) Regarding the need for identification of land for construction of new Sub-Centres: 3 nos. in Dhing and 1 no. in Kaliabor, the DPM reported that land at Jaramari has been finalized and the foundation stone for the construction of sub-centre will be laid soon. He also reported that the land for Jengoni sub centre has been identified, however, the land for Melekadhing sub centre is yet to be identified. The ADC(Development) asked to complete the process of land identification before MCC. vi) The DPM requested for supporting/adopting TB patients (Nikshay Mitra) by departments by providing funds for the patient's nutrition needs and sustenance. The CEO, ZP, suggested that the DPM form a dedicated team for this purpose and take up initiatives like visiting offices, and create awareness to receive support. vii) The ALC requested the DPM for fogging the Seconee Tea Estate. She also mentioned that since the new Principal joined NMCH, the cleaning staff's salary has been on hold, and there is a rumour that some staff might be laid off. She requested the Principal, NMCH, to release their pending salary/wages, as the workers have been suffering from mental distress.	
6	Economic Development	Excise		i) Revenue collection ii) Illegal activities and enforcement drives	(i) The Superintendent of Excise apprised the revenue collection target for FY 2026-27. The DDC asked the Superintendent of Excise to take appropriate actions to fulfil the target within the stipulated time. ii) The Superintendent of Excise apprised the DDC about the regular enforcement drives conducted to prevent illegal activities. The DDC asked to continue the regular drives and punish the offenders.	Superintendent of Excise, Nagaon
7	Reforms, Governance Facilitation and Regulation	Environment & Forest		i) Formation of Zonal Man-Animal Conflict Region ii) Damaged boundary wall at Amsoi Hospital	i) The DDC enquired the DFO about the zonal man-animal conflict and instructed him to form a Zonal Man-Elephant Conflict Region with the neighbouring districts and a meeting may be convened regarding the same amongst the concerned departments. ii) The DPM reported damage to the boundary wall of Amsoi Hospital caused by elephant incursions. He further informed that the electric fencing is not functioning properly, allowing elephants to enter and roam around the staff quarters and posing a threat to staff and workers. The DDC asked DFO(T) to resolve the issue at the earliest.	DFO(Territorial)


 District Dev. Commissioner,
 Nagaon

Sl. No.	Sector	Administrative Department	Scheme/ Project /Program me	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
8	Social Sector	Education		i) Implementing Conceptual Teaching Methodologies ii) Field level monitoring by BEEOs iii) Update on Unauthorised Private Schools	i) In the previous DDC meeting, a dedicated focus was placed on conceptual teaching methodologies to improve students' learning techniques and overall academic outcomes. The IS stated that the methodology is being implemented subject-wise; however, Census duty has limited its potential, and classroom attendance has also declined as a result. The DDC asked the IS to hold a detailed discussion with the teachers regarding the issue. The DDC further advised the IS to ensure partial preparation, if complete preparation is not possible, and directed him to implement the Vidyanjali Scheme at school level so that retired teachers and Alumni may serve voluntarily. ii) In the last DDC meeting, the Chairperson emphasised that diaries are to be maintained by the BEEOs to ensure effective monitoring of field-level academic activities of teachers and updates are to be submitted every fortnight. The IS stated that inspections are being done; however, only a handful have submitted their progress/track record. The DDC asked the IS to issue a reminder notice and to remind the BEEOs that all schools of their respective jurisdiction are to be regularly visited. The ADC (Development) informed the House that an MoU was signed between Axis Bank & Govt. of Assam in February, 2026, regarding the opening/maintenance of salary accounts of contractual employees in Axis Bank, which would provide insurance benefits to the employee in case of accidental death up to Rs 1 crore. In this regard, the DDC requested all HoDs to adhere to the same. iii) The IS stated that he has submitted all the required documents to the Govt. of Assam regarding private schools operating without full permission or documentation. The DDC advised the BEEOs to take a proactive role in cases of unauthorised enrollment. The IS has also been instructed to enquire into the matter of dual entries of students who may be enrolled in a govt. school but is pursuing his/her education in a private school. The DDC enquired about the optimum functioning of the Mid-Day Meal schemes and asked the IS to personally investigate this matter and regularise strict monitoring through the BEEOs. The ALC reported that 2 schools in Salna, Rangagora and 1 school in Jiajuri Tea Estate have been demolished before the GELA 2026 elections, and students of school in Jiyajuri Tea Estate are forced to study on the floors of open places with minimal facilities. The DDC asked the SSA to look into the matter for its reconstruction.	IS, Nagaon


 District Dev. Commissioner,
 Nagaon

Sl. No.	Sector	Administrative Department	Scheme/ Project / Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
9	Economic Development	Sericulture Department		i) Lack of funds for high performing centres ii) Maintenance of Mustard Oil Farm Centres iii) Model village construction for sericulture activities and tourism	i) The EO emphasized the need for high-performing training centres in the Nagaon district and informed the House that a proposal for funds had been submitted during a meeting with the BDOs. She further stated that a meeting with all Gaon Sabha representatives is scheduled to be held in October. ii) The EO reported the issue in the maintenance of Mustard oil farm centres as most of the previous personnel/work force have retired. iii) As discussed in the previous meeting, the EO stated that she has submitted a proposal to the Govt. of Assam regarding establishing a Model Village to showcase the complete range of sericulture activities, including silkworm rearing, spinning, weaving, and other related processes. The DDC advised the EO to converge with departments like Zilla Parishad, Tourism and explore the scope of schemes like VB G RAM-G.	EO, Sericulture
10	Economic Development	Cooperative Societies	Review of the schemes	i) Status of Mushroom Cultivation and exposure visit ii) Mushroom cultivation iii) Grain Storage Facility and Land Suitability	i) In the last DDC meeting, the Chairperson had asked the DRCS to undertake an exposure visit to Morigaon to study mushroom production practices and directed the DRCS to prepare a comprehensive report on mushroom production practices. ii) The DRCS informed that the mushroom cultivation for this season has been initiated. iii) The DRCS reported that the grain storage facility at Dwarbagori / Singiamari has been verified. The ADC, Dev. mentioned that he is yet to receive its formal report and stated that the proposed land is in low lying area and is therefore not ideal for grain storage construction. The DDC asked DRCS to coordinate with the concerned CO and resolve the issue.	DRCS, Cooperative Societies
11	Infrastructure	Public Health Engineering Department.		i) Functionality and Maintenance of JJM Centres ii) Tariff Collection	i) The EE reported that out of 160 JJM centres in the district, 140 are partly functional. The DDC asked about the verification of dysfunctional centres, and the EE informed that the verification is conducted as a joint venture with PNRD. ii) The EE raised the issue of tariff collection in the house, mentioning that the figures are not satisfactory and has held meetings regarding this at the Block/Panchayat level.	EE, PHE


 District Dev. Commissioner,
 Nagaon

Sl. No.	Sector	Administrative Department	Scheme/ Project / Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
12	Economic Development	Fisheries Department		i) Proposal for an AI based Modern Hygienic Fish Market ii) Encroachment causing Artificial Floods	i) Regarding the establishment of an AI-based modern hygienic fish market equipped with all necessary amenities under the ADB-SWIFT Project, the DFDO stated that a joint venture has been conducted with the CO, Nagaon Sadar and a proposal has been raised, and the land allotment shall be finalised soon. ii) Regarding the occurrence of artificial flooding caused by roadside construction of fisheries on Myadi plots in the Rupahi-Dhing area, which violates the prescribed minimum setback distance from the roads, the DFDO stated that the notice has been issued and a joint verification was done in Rupahi while in Dhing, the inspection is being pursued.	DFDO, Nagaon
13	Social Sector	Legal Metrology Department	Issue of Meter Tampering & Short Filling by Petrol Pumps.	i) Enforcement Drive and Surprise Inspections	i) The Asstt. Controller of Legal Metrology apprised about the work and the enforcement drives conducted from time to time. The DDC asked the officials to intensify calibration checks during surprise enforcement drives and to publicise their fieldwork.	Asstt. Controller of Legal Metrology
14	Economic Development	Transport Department		i) Revenue Collection for FY 2026-27 ii) Action Against Unauthorized E-Rickshaws: iii) Functioning of the Automatic Sensor-Based Vehicle Speed Regulatory System.	i) The DTO informed that the revenue generation target for FY 2026-27 is Rs. 121.41cr and the revenue generated till date is Rs.43.09cr. ii) The DDC expressed concern over e-rickshaws consistently obstructing traffic and creating congestion on the roads of Nagaon. The DTO informed that e-rickshaws operating without valid licences have been seized and the owners have been penalised ₹5,000 each. The vehicles were released only after payment of the prescribed penalty. The DDC directed that e-rickshaws be strictly prohibited from operating on National Highways. Further, in view of the approaching Durga Puja festivities, the enforcement drives against unauthorised and improperly operated e-rickshaws are to be intensified to ensure smooth traffic movement and prevent congestion. iii) The DDC advised that the Automatic Sensor-Based Vehicle Speed Regulatory System installed along the Kaziranga National Park Road be inspected to ascertain its proper functioning.	DTO, Nagaon
15	Economic Development	District Industries & Commerce Centre		i) Implementation of PM Vishwakarma and PMEGP Schemes ii) Verification of MSME Certification	i) The GM, DICC reported that the implementation of PMEGP was temporarily affected due to the launch of a new PMEGP portal by the Ministry of MSME, resulting in a temporary halt in fresh applications and consequently impacting loan sanctions. Further, the GM mentioned that PM Vishwakarma mapping is ongoing and after the verification fresh registration will be resumed. ii) The ADC (Development) instructed the GM to thoroughly check the already registered individual's/business' MSME Udyam certification, especially their service categories, ensure they have the exact certification for the service they are providing and take necessary steps accordingly.	GM, DICC


 District Dev. Commissioner,
 Nagaon

Sr. No.	Sector	Administrative Department	Scheme/ Project Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
				iii) Low Conversion Rate of applications under Government subsidized Schemes	iii) The Chairperson upon observing that the conversion rate of applications under schemes such as PM Vishwakarma, KCC, PMEGP, etc. is below the satisfactory level, asked the GM to convene a joint meeting with all concerned departments and banks to review the matter and take necessary corrective measures. Moreover, the DDC asked the LDM to coordinate with all subordinate banks and ensure their active cooperation in implementing the schemes.	
16	Economic Development	Nagaon Municipal Board		i) Convergence of DICC Schemes with Municipal Board Projects	i) The EO requested the GM, DICC, to inform suitable schemes so that projects can be taken up by MB with public participation, supported by subsidised loans from the DICC schemes. The DDC asked the EO, NMB, to follow up and present its status in the next meeting.	EO, NMB
17	Social Sector	Sports Department		i) Promotion of Sports Activities	i) The DSO informed that 25 Physical Instructors (19 Male and 6 Female) from DSYW, Assam, are presently attached to the District Sports Office, Nagaon, and are assigned to 23 Government schools to conduct regular sports classes and promote sports activities. He further informed that 11 Physical Instructors were engaged as Resource Persons under ASSEB in August 2026 for monitoring Physical Education classes at the Secondary Schools. The DSO was also instructed to carry out inter school competition/camps to identify the athletes who can be nurtured to make them better athletes.	DSO, Sports
18	Economic Development	Dairy Development Board		i) Joint Inspection of Milk and Dairy Products ii) Monitoring of Food Business Licensing, Quality and Hygiene Standards iii) Implementation of Dairy Development Schemes	i) The DDC enquired about the monthly joint inspection drives regarding monitoring the quality of milk and dairy products. The DDO reported that the joint inspections are being carried out regularly within the district. ii) The DDC asked the DDO to be vigilant about the new stores being opened in the district and ensure their licensing procedure is carried out properly, and that quality and hygiene are taken care of. iii) The Dairy Development Officer stated that the departmental schemes are functioning satisfactorily and that beneficiaries are receiving financial assistance as scheduled. She informed the House that, during the month of June, 131 dairy cooperative societies comprising 3,334 farmers received funds under the respective schemes. The House discussed the utilisation of AIF funds for milk production, as some dairy societies don't have infrastructural facilities.	Dairy Development Officer


 District Dev. Commissioner,
 Nagaon

Sl. No.	Sector	Administrative Department	Scheme/ Project Programme	Issues Discussed	Decision/ Action to be taken.	Agency responsible & Timeline
19	Economic Development	Handloom & Textiles Department		i) Implementation of SAMARTH Weavers' Training Programme ii) Enforcement against the Sale of Power Loom made Gamochas	(i) The DHO updated on the weavers' training programme under the SAMARTH Scheme. He further informed that the beneficiaries have been enlisted and that 20 trainees per centre are being held at Raha and Kathaguri, and the next one at Amonisali is being planned. (ii) Regarding the raid against the sale of power loom-made Gamochas, the DDC asked the DHO to converge with the Magistrate and police personnel and conduct an enforcement drive.	DHO, Nagaon
20	Social Sector	Labour Department		i) Arsenic Contamination in Drinking Water at Diju Valley Tea Estate	i) The ALC informed that arsenic contamination has been detected in the drinking water supply at Diju Valley and that the EE, PHE Kaliabor Division has already taken necessary steps. The ADC (Development) instructed EE, PHE to carry out testing of water samples in the vicinity of that area. The ALC also reported that the JJM schemes are not yet fully functional in the 2 & 3 No. lines of Diju Valley Tea Estate. The EE, PHE Kaliabor Division stated the absence of deep tubewells, and that the water has a very strong muddy presence during the monsoon season. The DDC asked EE, PHE to come up with a solution to address the issue and also advised to work in collaboration with Zilla Parishad and explore possibilities under VB-G Ram-G scheme.	ALC, Nagaon & EE, PHE Kaliabor Division
21	Economic Development	Animal Husbandry and Veterinary Department, Nagaon		i) Establishment of Animal Care Centres and Stray Dog Management ii) Regarding Slaughter house	i) The DVO reported that the proposal for requirement of fund for setting up an Animal Care Centre has been submitted. He mentioned about the land in Katimari near the garbage management centre/scheme which is not fully occupied and expressed his desire for constructing stray dog keeping facilities as their partnership with NGOs in securing these dogs, their vaccination and care is only possible if the dept. can ensure animal care centres. The DDC asked the DVO to present an extensive report on the stray dog vaccination process. The DDC asked the DVO to coordinate with CEO, Zilla Parishad and other NGOs, departments, check SOP, guidelines, deploy teams for vaccination and provide shelter & care post vaccination and to submit monthly reports with PPT in the next meeting. ii) The DDC asked the DVO to conduct awareness campaigns on hygienic and scientific methods of slaughtering and meat processing, highlighting the long-term health risks associated with unhygienic slaughtering process.	AH & Vety. Officer, Nagaon
22	Infrastructure	PWD (Building)		i) Restoration of the house of Sudha Kontho Dr. Bhupen Hazarika	i) The EE, PWD Kaliabor & Barhampur Territorial Building Division stated that the building belongs to the Department of Cultural Affairs and the restoration amount of Rs 18 lakh is beyond their scope. The ADC (Development) asked the EE to issue a letter to the Cultural Affairs Department to restore the house.	EE, PWD (Building)
23	Infrastructure	NHIDCL		Potholes on the stretch of Uriagaon to Raha.	The DDC asked the NHIDCL official to repair the stretch between Uriagaon to Raha by-pass at the earliest as the condition of the road is non-commutable.	Deputy General Manager, NHIDCL
24	Infrastructure	Water Resources			The EE apprised the progress of the department's infrastructure scheme. The DDC asked the EE to speed up progress and ensure convergence, if need be.	EE, Water Resources


 District Dev. Commissioner,
 Nagaon

The Chairperson also desired to review the department-wise progress of Infrastructure Development of Major Schemes / Projects of the following departments.

Issues discussed on Major Schemes / Projects and target date of completion assured by the Department as follows:-

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
1	Handloom & Textiles	1. Kumar Shasaktikaran Yojana:-		
		Distribution of Electric pottery wheels is completed	100%	
		2. Geographical Index Mark of Assamese Fulam Gamocha:-		
		No. of weavers applied for the G.I registration of Assamese Fulam Gamocha - 217 nos.	Under process	Ongoing Scheme
		3. Implementation of Handloom (Reservation of Articles for Production) Act, 1985:-		
		Inspection and raid operations against powerloom-made Gamocha was conducted by the Handloom Department Team in Dhing town under the provisions of Handloom (Reservation of Articles for Production) Act, 1985.	Under process	Ongoing Scheme
		4. Swanirbhar Naari:-		
		The re-verification of the weavers under Swanirbhar Naari Scheme is going on.	Under process	Ongoing Scheme
		5. Batadrava Small Cluster Development Programme:-		
		Distribution of Frame looms and Accessories set is completed	100%	
		6. SAMARTH :-		
		The distribution of Frame loom has been planned for 100 nos. of pass-out trainees of Handloom Training Centre, Jajari and Handloom Training Centre Kuwaritol. The verification of beneficiaries is currently under process prior to the distribution of the looms.	Under process	Ongoing Scheme
2	Nagaon Soil Conservation Division	7. Pradhan Mantri Jeevan Jyoti Bima Yojana (PMJJBY) & Pradhan Mantri Suraksha Bima Yojana (PMSBY) :-		
		The no. of weavers/ workers enrolled/ claim settled under :-		
		PMJJBY - 23 nos.	1.15%	30-6-2027
		PMSBY - 55 nos.	1.15%	30-6-2027
3	Sewerage Board	As reported by the Executive Engineer, Assam Urban Water Supply and Sewerage Board:-		
		1) Sewerage Treatment Plant Detail Progress:- Supply Installation of Sewerage Pipeline.	90.33 %	Partially Commissioned.
		2) Re-costruction of OHSR and ancillary works at Zone -3A of Nagaon Water Supply Project under UIDF	47%	2nd bracing beam is completed reinforcement binding of coloumn above 2nd bracing beam is under progress. Construction work for ESR will be completed on December, 2026.


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
4	NHM, Nagaon	The Junior Engineer (Civil) NHM, Nagaon reported that the schemes namely:-		
		Up Gradation of Panigaon PHC to CHC at Nagaon District under NHM, Assam	97%	03-06-2026
		Construction of New PHC at Kuthori in Nagaon district under NHM, Assam	80%	20-10-2026
		Establishment of 30 Bedded CHC at Kawaimari FRU under XV-FC	0%	Site not handed over by Committee
		PM ABHIM Work : Construction of building less Sub Health Centres:-		
		• Chalchali SC:	90%	work progress slow. Notice issued
		• Sunarigaon SC:	95%	work progress slow. Notice issued
		• Dimaruguri:	98%	Work Stopped Notice issued
		• Biharigaon SC:	95%	work progress slow. Notice issued
		• Bhotiagaon SC	85%	work progress slow. Notice issued
		• Ghilani:	30%	Work Stopped Notice issued
		• Niz Jaarabari SC :	98%	15/08/2026
		Construction of PHC under XV-FC:-		
		• Samaguri	15%	22/05/2027
		• Kolongpar Haluagaon	15%	25/05/2027
		• Juria	40%	25/05/2027
		• Laopani	10%	19/05/2027
		• Chaparmukh	10%	21/05/2027
		• Barapujia	15%	21/05/2027
		• Bamuni	25%	2/6/2027
		• Singimari SD	10%	2/6/2027
		• Buragohaithan	5%	2/6/2027
		• Kothiatoli	5%	22/05/2027
		Construction of Building less Sub Centre under XV-FC:-		
		• Bamuni		Waiting for Foundation stone by MLA
		• Chakarigaon		Waiting for Foundation stone by MLA
		• Melekadhing		Land Issue
		• Jengoni		Land Issue
		• Jaramari		Land Issue
		• Khalihamari	30%	work in progress
		• Lothabori	5%	work in progress
		• Sorajuri		Land Issue


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
5	Water Resources	The EE, Water Resources reported that the following schemes:-		
		• Construction of New Embankment from Pub Kawoimari to Borchung including Dowel Bund from Dhing gaon to Pub-Kawoimari on the left of river Kopilli.	90%	February, 2027
		• Construction of New Embankment from Jamunamukh PWD Bridge to Atigaon, Kopillikan to Premajan including Dowel Bund from Atigaon to Kopillikan, Premajan to Gosaigaon on the left bank of river Kopilli.	78%	February, 2027
		• Construction of New Embankment at Maruwaripatty-Raha on the right bank of River Kopilli including one Sluice Gate.	79%	February, 2027
		• Construction of New Embankment from Niznarikoli to Bahakabari on the right bank of River Kopilli.	90%	February, 2027
		• M&R to Construction of embankment on the left bank of river Kopilli at Garukhunda, Borchung to Changchaki and on the right bank from Bareguga to Niz-Narikali (Extension of embankment from Saibook gaon to Gosaigaon)	50%	February, 2027
		• M&R to Construction of embankment along right bank of river Kopilli & Jamuna from Jamuna PWD bridge to Jamunamukh PWD road and along left bank of river Kopilli from Bakuloguri to Jamunamukh PWD bridge.	90%	February, 2027
		• M & R to Construction of embankment along right bank of river Kopilli from Patiypam to Gar ali (Kahargaon), Kathkatia gaon to Kamar gaon and Dhanbazar to Jamunamukh PWD bridge.	68%	March, 2027
		• M&R to Protection of East Tetelisor area under Kampur Revenue Circle from the avulsion of river Haria on its right bank	80%	March, 2027
		• Restoration of damaged section along left bank embankment of river Kopilli from Changchaki to Siuguri at Nelipar and its adjoining areas.. PDNA 2022	80%	February, 2027
		• Restoration of damaged section along left bank embankment of river Kopilli in between Basundhari and Pachim Bula areas. PDNA 2022	80%	February, 2027
		• Immediate measures for bank stabilisation at Hatimura area under Koliabor Revenue Circle from the avulsion of river Brahmaputra for the year 2025-26	60%	March, 2027
		• Construction of new embankment from gorubandha to majorati gaon along left bank of river nikhari.	75%	February, 2027
		• Construction of new embankment from raha PWD RCC bridge to dubaritoli on the left bank of river kolong.	90%	February, 2027
		• Bank stabilization works of Akashi Ganga Lake at Batadrava Than.	80%	February, 2027
		• Pro-siltation measures against bank erosion of river Brahmaputra at Bhurabandha area (Samaguri	90%	February, 2027
		• Construction of embankment along left bank of river Kollong from Baidyatup to Madhupur.	90% (LA issues)	February, 2027


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
6	SSA	The DPE, SSA reported the progress of the schemes as follows:-		
		• Addl. class room (Secondary) for 2025-26 under SSA	Out of total 6 nos. 2 nos. are complete & 4 nos. are in progress	2nd inst. yet to be received
		• Science Lab (Secondary) under SSA, 2024-25:	out of total 1 nos., 1 is in progress.	2nd inst. yet to be received
		• Integrated Maths. with science lab.	Out of total 97 nos. 90 nos. are complete & 7 nos. are in progress	
		<u>PM-Shri School:-</u>		
		• Addl. Class Room for the year 2024-25:	out of total 2 nos., 2 nos. are in progress.	2nd inst. yet to be received
		• Library Room for the year 2024-25:	out of total 1 no., 1 no. is in progress.	2nd inst. yet to be received
		• Science Lab (Sec) for the year 2023-24:	out of total target 2 Nos., 1 no. is completed & 1 No. is in progress	2nd inst. yet to be received
		<u>SBM-G :-</u>		
		• Girls Toilet for the year 2024-25:	out of total target of 59 Nos., 59 nos. are completed	
		• Boys Toilet for the year 2024-25:	out of total target of 48 Nos., 48 nos. are completed .	
		<u>PM-CSPY :-</u>		
		• ACR	out of total target of 10 Nos., 5 Nos. are completed and 5 nos. are in progress	2nd inst. yet to be received
		• Library	out of total target of 5 Nos., 2 nos. is completed & 3 Nos. are in progress	2nd inst. yet to be received
		• Girls Toilet	out of total target of 14 Nos., 9 nos. are completed & 5 Nos. are in progress	2nd inst. yet to be received
		• Boys Toilet	out of total target of 16 Nos., 10 nos. are completed & 6 Nos. are in progress	2nd inst. yet to be received
		• Kitchen Room	out of total target of 7 Nos., 5 nos. are completed & 2 Nos. are in progress	2nd inst. yet to be received
7	PWD, Dhing & Rupohihat Territorial Road Division	The Executive Engineer, PWD, Dhing & Rupohihat Territorial Road Division reported that the following schemes namely:-		
		• Hatipara Khatowal PWD Road at Tarabari to Rupahi College Road via Gehua Chalchali.	96%	September,2026
		• NagabandhaUdmari Road.	98%	September,2026
		• Mukundaati to Sutirpar Road via Jahajan.	95%	September 2026
		<u>MMPNA:-</u>		
		• Periodic Renewal of JTB road-Paghali.Ghahi Kuruabahi Road - West Kujidah Medhichuk.	95%	September,2026


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
8	PWD, Nagaon-Batadroba, Raha & Barhampur Territorial Road Division	The Executive Engineer, PWD, Nagaon- Batadroba, Raha & Barhampur Territorial Road Division reported the progress of the following schemes namely:-		
		• Improvement and upgradation of road from Kathiatoli (From ch. 0.00Km to KampurJamunamukh to Doboka) to ch. 40.813KM) Road Under Assam Mala 2.0 for the year 2023-24, L=38.185 K	42%	Dec, 2026 (For Nagaon District)
		<u>ASOM MALA 3.0</u>		
		• Improvement and Upgradation and of road from Urigaon Chariali to Borghat Chariali via Dimaruguri Tiniali & Morikolong Chariali Road (Length - 9.90 KM) under Asom Mala 3.0 for the year 2025-26.	25%	January, 2027
		• Improvement & Upgradation of Raha Chaparmukh KampurBaithalangso Road (From Ch. 13.50 Km at Bahakabari to Ch 24.40 Km at Bogoritol) under Asom Mala 3.0 for the year 2025-26 (Package No-ASOM_MALA_3.0_25_26_64)	10%	July, 2027
		<u>SOPD-G:-</u>		
		• Construction of road side RCC covered drain in front of Nagaon Medical College at Mokhuli on Nagaon- LawkhowaNaltoli Road (SH-03) (1600.00 m) under SOPD- G for the year 2021-22, Barhampur LAC.	92%	October, 2026
		• Construction of Heliport under (RCS UDAN- 2) at Nagaon under SOPD – G for the year 2022-23 of Nagaon LAC.	60%	December, 2026
		• Construction of 2-Lane approach road leading to Nagaon Heliport under SPOD (G) for the year 2022-23.	30%	December, 2026
		<u>PMGSY-III:-</u>		
		• MRL05-Rupohigaon Uttar Etapara to Uttar Herapatty via Laogaon,	91% + 70% (Bridge)	December, 2026
		• MRL04-SH 47 to Niz Hatichung (Package No.-AS19800)	40%	November, 2026
		<u>MMUPPN:-</u>		
		• Improvement & Widening of Nagaon Dakhinpat Kampur Road (From Haria RCC Bridge Approach at Borkula towards Dakhinpat) under Mukhya Mantrir Unnoto Paki Path Nirman Achani (MMUPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	65%	October, 2026
		<u>RIDF:-</u>		
		• Construction of Road from NH-27 to Potiapam under RIDF-XXIX-NABARD for the year 2023-24 of Nagaon District (Barhampur LAC), L= 3.200 Km.	83%	October, 2026
		<u>MMNPPNA:-</u>		
		• Improvement of Amlokhi Kathiatoli Kampur Chaparmukh Raha Road (Amoni Tiniali Roha College) (ch.58600.00 m to Ch. 58975.00m) as Gaurab Path under Mukhya Mantrir Nagariya Pakipath Nirman Achani (MMNPPNA) for the year 2023-24	98%	September, 2026


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		- Construction of Chokitup road bye-lane (Prabhat Pal to Sanjay Biswas house) with P.C.C. pavement including C.C. road, - Construction of RCC drain by the side of Chokitup road including culvert near Arun House to Swapan Kar house, - Construction of Chokitup road from Kalibari to Hanif House providing ICBP pavement including culvert - Construction of Kirtan Ghar Road bye-lane (Humeswar Das path), - Construction of B.B. Road bye-lane including drain (infront of Nagaon Fire Service) , - Construction of Mohi Chandra Road bye-lane including drain, - Construction of drain between B.B. Road and M. Azad road, - Construction of Choukat Ali road including both side drain, - Construction of drain by the side of R.D.M. road including culvert - Construction of connecting road between swahid kushal konwar road and M. Azad road (near masjid), - RCC drain at Paruj Bora road(Sechabat), - Construction of drain by the side of Paroj Bora road (right side) from railgate to dimoruguri tiniali	98%	September, 2026
		- Construction of RCC drain from Panigaon to Kolong - Construction of Poly road bye-lane (Ananda Nagar path), - Construction of Shiva Nagar road bye-lane 07 , - Construction of Ratnapur Bhupen Hazarika path - Construction of NH-37 (Old) bye-lane including drain, - Construction of BB Road bye-lane 1 including drain (left side) - Construction of BB Road bye-lane 2 including drain (left side), - Construction of BB Road bye-lane 1 including drain (right side), - Construction of BB Road bye-lane 3 including drain (left side) - Construction of Pratap Sarmah road bye-lane including drain, - Construction of J.B. road bye-lane including drain near Malbhog Baba Shiva Mandir, - Construction of Centre drain with CC at SM Road byelane (Post Office Gully 1) - Construction of Dr. Huge road bye-lane including drain (near senbari), - Construction of ADP road bye-lane including drain (near Mahesh Mansion) - Improvement & widening of Park Road (Goru field Road),	99%	September, 2026
		Improvement of Road from (i) NH-27 to Rajagaon:- (i) Raha Barapujia Road to PuP Topakuchiajagaon (ii) NH-27 to Raha Barapujia Road (iii) Raha Barapujia Road to Shankar Dev Colony (iv) Khadi Board Road (v) Segun Bagan Road	97%	September, 2026
		ARRBP:-		
		Const. of Bridges in Nagaon District i) Br. On Galani Madhapara Road	92%	October,2026
		Br. No. 1/1 on NonoiKamargaon Kamalchuk Adarsha Gaon Road. Pkg. CE/EAP/ ARRB/ OCB/ Bridges- 2/Nagaon/05	70%	December,2026
		Const. of Bridges in Nagaon District i) Br. 1/1 on KSB Road to SingimariParghat. Pkg. No. CE/ EAP/ ARRB/ OCB/Bridge- 1/Nagaon/04	90%	November, 2026


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		• Br. No. 3/1 on SamaguriUdmari Road to Kathalguri Amalakhi Road via Sotarbasti	35%	December, 2026
		• Br. No. 2/1 on ChalchaliMuslimgaon to KA road	80%	November,2026
		• Br. No 1/1 on BB Road to Ghograaon	95%	September,2026
		• Br. on Olapia Bebejia to Nonoi Dakhinpat Road	85%	November,2026
		• Br. on Nasatra to Shantipur Road	45%	December, 2026
		• Br. No. 1/1 on Phulaguri Deobali	85%	October, 2026
		• Br. on Ramanipathar to Pamila Jarani	45%	November, 2026
		• Br. No 2/1 on Nonoi Sutargaon Nibukali Road	80%	November, 2026
		• Br. No 1/2 on KA Road to Ganjugaon Road	80%	November, 2026
		• Br. on 1/1 on Chapanala waterfall road to Matiapathar TE	75%	November, 2026
		• Br. on 1/1 on Nonoi Panigaon Putani Chutiagaon Road	75%	November, 2026
		• Br. on Roha Gaon Tupakuchi	27%	January,2027
		• Br. on Mahgarh to Tepporati Road	95%	September,2026
		• Br. on Chapanala Bhoraguri Link Road	60%	November,2026
		• Const. of Bridges in Nagaon District i) Br. No. 1/1 on Phulaguri deobali Road	85%	October, 2026
		• Br. No 1/1 on Dakhin Jagial to Darrangibeel Kacharigaon	20%	December, 2027
		• Br. No. 5/1 on Barbheti Kachamari Road	60%	July, 2027
		• Br. No 1/1 on Garangati to Hatigarh Balijuri connecting to road leading to Karbi Anglong	45%	February,2028
9	PWD, Kaliabor and Samaguri Territorial Road Division	The Executive Engineer, PWD, Kaliabor and Samaguri Territorial Road Division, Jakhlabandha reported that the following schemes namely:-		
		<u>PMGSY-III:</u>		
		Upgradation of MRL05-Kawoimari to Missamukh Via Rahdhala including Cross-Drainage Works and Routine Maintenance of the works for 5 years under PMGSY-III, Batch 1, 2024-25	68%	October,2026
		Upgradation of MRL11-Sonaibali to Borbalitup via Dakshin Puta Kolong including Cross-Drainage Works and Routine Maintenance of the works for 5 years under PMGSY-III, Batch 1, 2024-25	90%	September, 2026
		<u>MMPNA Works - 2023-24:</u>		
		Periodic Renewal of approach road to Madhatari village, Missamukh Rahdhala Khamkhua Ambagan (MRKA) road & Barua-ati to Hatiakhowa Road under Mukhya Mandir Path Nabikaran Aachani for the year 2023-24 under Kaliabor LAC	35%	November, 2026
		<u>Mukhya Mantrir Pakipath Nirman Aachani (MMPPNA)- 2022-23:</u>		
		• Construction of Road at Ouguri Namghar, including routine maintenance for 4 years	65%	December, 2026
		• Construction of Road from Chikoni Borhola to Chikoni Pathar Road,	65%	December, 2026
		• Construction of Road at Rangaloo Sewalipath,	65%	December, 2026
		• Construction of Road at Ouguri Adarsh high school Road,	65%	December, 2026


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		Construction of Road at i) Chatialgaon (Ch. 0.00m to 100.00 m), ii) Kawoimari (Ch. 0.00 m to 120.00 m), Boruati Hatiakhowa road connecting Niz Chilabandha (Ch. 0.00m to 130.00 m) (Total Length=350.00 m),	65%	December, 2026
		Construction of Road from Khaloati to Misamukhpam	65%	December, 2026
		Construction of road from 6th Km of Ambagan Burbhandha Road connecting Bhokuamari Village (length-1.375 km)	60%	September, 2026
		Construction of 1st Km of NDNL Road connecting Dhonekhowa village (Part A, Part B),	65%	September, 2026
		Construction of road from Randhanichuk LP School to Gayanor Chuk Village (Ch: 0.00 m to 1100.00 m),	75%	November, 2026
		Construction of Road at Hatimura (Part A, Part B) (Length=0.830 Km),	70%	November, 2026
		Construction of road from PDB Road to GeruagaonSankanda LP School Via Geruamukh	70%	November, 2026
		Construction of road from PDB road at Bakultal to Panikhuwa Chuk (Goremantikhuwa)	76%	November, 2026
		Construction of road from Sonaibali LP School to Sonaibali Boroma Road	75%	November, 2026
		Construction of Road from No. 2 Khalihamari RCC Bridge to NH-37 at Amoni,	35%	November, 2026
		Construction of Road from Kanuwamari Muwamari Road to Goni Basti (Ch 0.00 m to 1900.00 m),	35%	November, 2026
		MMUPPNA (Unnoto) Works:		
		Improvement of road from NH-37 (Jakhalabandha) to Hatimura, Keribakori to NKA, NKS Diversion road connecting to NH-37, NKS Silghat road via Teliagaon,	45%	March, 2027
		ASOM MALA:		
		Improvement and upgradation of road from NH 715 at Kuwaritol Tiniali (Ch 0 km) to Jakhalabandha Road (Ch 14.93 km),	78%	December, 2026
10	PWD, Kaliabor & Barhampur Territorial Building Division	The EE, PWD, Kaliabor & Barhampur Territorial Building Division reported that progress of the following schemes namely:-		
		Establishment of new Engineering College Nagaon,	92%	31-10-2026
		Establishment of Model Degree College at Samaguri.	68%	31-10-2026
		Construction of District Science Centre and Planetarium at Kaliabor,	83%	31-09-2026
		Construction of 100 nos. of Model Secondary School at Burapahar Tea Estate under RIDF XXVIII.	52%	31-10-2026
		Jagnnath community Hall Cum Skill Centre at Sakmuthia TE.	76%	30-11-2026


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
		Jagnnath community Hall Cum Skill Centre at Lungsung TE.	84%	30-11-2026
		Jagnnath community Hall Cum Skill Centre at Seconee TE.	40%	13-11-2026
		Jagannath Community Hall cum Skill Center at Rangamati T.E. under Kaliabor LAC	95%	09-10-2026
		Jagannath Community Hall cum Skill Center at Nonoi T.E. under Kaliabor LAC	94%	30-09-2026
		Jagannath Community Hall cum Skill Center at Udmari T.E. under Kaliabor LAC	55%	30-11-2026
		Design and Construction of 150 bedded New District Hospital at Kaliabor, Assam EPC Mode.	25%	20-10-2026
		Transformation of Ambagan HS School as centre of excellence under NESIDS-OTRI.	92%	31-10-2026
		Transformation of Kampur HS & MP School as centre of excellence under NESIDS-OTRI.	82%	31-10-2026
		Infrastructure development of 126 nos. of Secondary Schools under RIDF - XXIX during 2023-24 for :		
		Chapanala H.S. School on Engineering, Procurement and Construction (EPC) mode - I basis (Group XIII)	89%	07-10-2026
		Kaliabor Girls' H.S. School on Engineering,	92%	07-10-2026
		Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District:-		
		(ii) Kaliabor HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	15%	26-02-2027
		(i) Barhampur SSI HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	40%	26-02-2027
		Establishment of Govt. Law College at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode-I basis	2%	21-07-27
		Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i) Kuwaritol Higher Secondary School, Kaliabor under Kaliabor, Barhampur TBD (Gr-33)	40%	26-06-2027
		Construction of new school building for 100 nos secondary school under-RIDF-XXXI at Jakhalabandha HS School under Nagaon District.	Nil	12-09-2027
		Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Puranigudam RKB Higher secondary School	6%	17-11-2027
		Additional Classroom under ASAP- i) Lutumani par HS ii) Pub Garubathari Teron HS iii) Leng Teng HS	Nil	21-07-2027
		Construction of 50 bedded AYUSH Hospital at Kaliabor, Nagaon District" on Engineering, Procurement and Construction (EPC) Mode-I Basis	16%	18-11-2027
		Establishment of Government Model Degree College at Kaliabor (Nagaon District), Assam for setting up of Model Degree College (Special Education / Training Institution) at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode - I basis (Group XIII)	77%	16-03-2027


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
11	PWD, Nagaon-Batadrava, Raha(SC), Dhing, Rupohihat & Samaguri Territorial Building Division	The EE, PWD, Nagaon-Batadrava, Raha(SC), Dhing, Rupohihat & Samaguri Territorial Building Division reported that progress of the following schemes namely:-		
		• Construction of Multi-storied Market Complex including Car Parking at Haladhar Bhuyan Market, Nagaon.	93%	September, 2026
		• Construction of Public Bus Stand with all modern facilities at Morikolong.	84%	September, 2026
		• Construction of 9 Nos. of Model Women College at Batadrava.	89%	September, 2026
		• Construction of New Circuit House (G+3) RCC Building at Nagaon.	72%	December, 2026
		<u>Jagannath Community and skill center at:-</u>		
		• Borpani T.E.	94%	September, 2026
		• Amsoi T.E.	94%	September, 2026
		• Balikuchi TE under Raha LAC	94%	September, 2026
		• Up gradation of Govt. Polytechnic and ITI in Assam as centre of Excellence (Construction).	98%	Work completed
		<u>MSDP :-</u>		
		Construction of proposed Girls Hostel (100 bedded) under MSDP in Nagaon district at: Kachuwa	52%	The Balanced estimate has been submitted to the higher authority.
		<u>RIDF :-</u>		
		<u>Infrastructure development for 126 Nos. Secondary School under RIDF XXIV during 2023-24 for:-</u>		
		i) Salmara High School	95%	September, 2026
		ii) Jaramari Char D.K.B High school	65%	September, 2026
		iii) Batadrava SS Sankardev High school	95%	September, 2026
		iv) Kashori High school	80%	September, 2026
		v) Senchowa Amar Borkakoti HSS	95%	September, 2026
		vi) Singimari MD Ali HS School	55%	September, 2026
		<u>NESIDS :-</u>		
		Transformation of 50 Nos. of School of State under NESID-OTRI (i) Haiborgaon High School at Nagaon District.	73%	September, 2026
12	Kaliabor Samaguri Irrigation Division	The EE, Kaliabor Samaguri Irrigation Division reported the progress of the schemes:-		
		• Solar Powered Cart Mounted Multifunctional Irrigation Scheme with Existing Water Source- 14 Nos., Solar Powered Cart mounted Multifunctional Irrigation Scheme with 2 Nos. Manual Boring- 07 Nos., and Solar Powered Mobile Irrigation Schemes- 04 Nos under SOPD-G (Innovation/ Consultation & Pilot Project) for the year 2024-25 under Kaliabor Samaguri Division (i), Jakhalabandha, Nagaon. (From Existing Water Source	94%	30-09-2026
		• INSTALLATION OF 2 NOS. OF MDTW SCHEME AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	40%	31-12-2026
		• INSTALLATION OF 7 NOS OF MDTW SCHEME AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	60%	31-12-2026


 District Dev. Commissioner,
 Nagaon

Sl. No.	Name of Department	Name of Major Schemes/Project	Physical Progress (%)	Target date for completion
13	Nagaon-Batadrava-Raha-Barhampur Irrigation Division	The EE, Nagaon-Batadrava-Raha – Barhampur Irrigation Division reported the progress of the schemes :-		
		• Installation of 2 no.s of MDTW Schemes under Raha LAC under SOPD-G for the year 2025-26	15%	December-2026
		• Renovation of IIS from Kollong River under Nagaon Batadrava LAC under SOPD G FTY 2025-26	15%	Mar-2027
		• MDTW scheme at Jorabari, Bahakabari and Hatigarh (03 Points) under SOPD-SCSP for the year 2024-25	25%	December-2026
		• IIS for KRB & SRB: Renovation works of Dakhinpat (R/B) ILP under SOPD for the year 2023-24.	85%	August, 2026
		• Paschim Palasha Gaon ELIS under RIDF- XXX (NABARD) for the year 2024-25.	95%	August, 2026
		• Renovation of IIS from KRB&SRB under Raha LAC under SOPD-G for the year 2025-26.	90%	Dec-26
		• Renovation of Samuguribeel LIS (Ph-I) under SOPD-G for the year 2023-24.	70%	December-2026
14	Dhing - Rupahihat Irrigation Division	The EE, Dhing - Rupahihat Irrigation Division reported the progress of the schemes of the department:-		
		• Installation of 1 (One) Point MDTWS at Rupahihat LAC under SOPD-G for the year 2024-25.	100%	Completed on 31/01/2026
		• Solar Powered MDTW Scheme at Godaimari Gaon Panchayat under Rupahihat LAC (1Point) under SOPD-G for the year 2024-25.	100%	Completed on 20/02/2026
		• INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT RUPAHIHAT LAC UNDER SOPD-G FOR THE YEAR 2025-26	100%	Completed
		• INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT DHING LAC UNDER SOPD-G FOR THE YEAR 2025-26	100%	Completed
15	DoH&UA	The EE, DoH&UA, Nagaon reported the progress of schemes namely:-		
		• River Front Development and Beautification of river Kollong from Law College Bridge to RKB Bridge, Nagaon (likely to be extended upto the RCC Bridge near RKB High School Playground).	90%	in progress

The meeting concluded with a vote of thanks from the Chair.


District Dev. Commissioner,
Nagaon

Date: /09/2026

Memo No. E 26392 /

(A)

Copy to:

1. The Addl. Chief Secretary to the Govt. of Assam, T&D Department, Dispur, Guwahati-6 for kind information.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Guwahati-6 for kind information.
3. The Principal Secretary to the Govt. of Assam, T&D Department, Dispur for kind information.
4. The S.O. to C.S. to the Govt. of Assam for kind appraisal of Chief Secretary.
5. The Director (DCP), T&D Department, Dispur for kind information.
6. The Director, Evaluation & Monitoring Division, T&D Department, Dispur for kind information.
7. All Circle Officers/BDOs, Nagaon district for information and necessary action.
8. The District Manager, DITEC, Nagaon. He is directed to upload the DDC minutes in the District Website urgently.
9. All Members of DDC for information and necessary action.
10. Office copy.


District Dev. Commissioner,
Nagaon.




ATTENDANCE SHEET**DDC AND REVIEW MEETING ON INFRASTRUCTURE DEVELOPMENT
OF SCHEMES OF NAGAON DISTRICT FOR THE MONTH OF AUGUST-2026****VENUE : CONFERENCE HALL, D.C'S OFFICE, NAGAON****DATE : 26/08/2026 TIME: 10:30 AM**

Sl. No.	Name	Designation	Mobile No.	E-mail	Signature
1	Sri Devashish Sharma, IAS	District Commissioner, Nagaon			
2	Sri Manoj Kumar Sikaria, ACS	Chief Executive Officer, Nagaon Zilla Parishad & PD, DRDA			m
3	Sri Partha Pratim Bairagi, ACS	District Development Commissioner, Nagaon			
4	Shri V.V. Rakesh Reddy, IPS	Senior Superintendent of Police, Nagaon (represented by Asst. Commr)	6026-900899		
5	Shri Gopal Sharma, ACS	Addl. District Commissioner, Nagaon			he.
6		Addl. District Commissioner, Nagaon			
7	Sri Raj Baruah, ACS	Co-District Commissioner, Kaliabor Co-District			
8	Dr. Ankita Bora, ACS	Co-District Commissioner, Raha Co-District			
9		Addl. District Commissioner, Nagaon			
10	Kamal Jyoti Sarma, ACS	Addl. District Commissioner, Nagaon	86343-75323		
11		Addl. District Commissioner, Nagaon			
12		Asstt. Commissioner, Nagaon			
13	Anjali Kumari, ACS	Asstt. Commissioner, Nagaon	8800748105		Anjali
14	Praneen K. Mahanta, ACS	Asstt. Commissioner, Nagaon	9368003920		P.K.
15		Asstt. Commissioner, Nagaon			
16	Bibhuti Charan Baruah	IS/DEEO, Nagaon	8471813048		Baruah 26/8/26
17	Rupjyoti Borths	EE (PHE), Nagaon	8822745835		Reddy
18	Mondeep Bhargali	EE (P/C) PHE, Kaliabor	7002863624		
19	Badruz Zaman	EE (PHE) Dmng Division	7399568248		Badr
20	Deepjyoti Barik	EE, PWD, Kaliabor & Barhampur Building	8638133834		
21	Bhola Nath Regu	ASNO, Nagaon	9435879432		
22	Puspa Chetoi	EE, PWD, Kaliabor & Samaguri T.R.-D.	9435485674		Puspa
23	Maximal Bora	EE, PWD(R), Nagaon-Barhampur Raha & Barhampur TRD	9435062166		
24	Ajit Sarma	Assistant Director of Secretariat, Nagaon	9401245631		
25	Liza Marang	SDFDO, Nagaon	8136048298		

Contd.....

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
26	Mousumi Datta	E.O. Sericulture	813 5807930	mousumidatta@gmail.com	
27	Sikharshi Bora	AEE(i/c), PWD (Ehe)	9678522943		
28	Dhrubajyoti Das	A.E.E. PWRD, KALABOR TRSD	9508742148		
29	Papnami Khaty	AEE PWD, Kalabor PWD (Bldg)	7002683717		
30	Mr. K. Rajput (R)		817791255		
31	Vikrant Singh	AIE (NHIDCL)	9570803783		
32	Abdus Sattar	OPR, Ss. Nagaon	7435314629		
33	Pranjol Seiker	JE PWD NH Nagaon Division	6003827996		
34	Himbaji Devi	AEE PWD, Nagaon	9864703079		
35	Minaara Hussain	AEE, PWD, Bldg Nagaon	9435760518		
36	Chandam Mazumdar	AE, NHM, Nagaon	9707020651		
37	Rajdeep Borah	Instrumentation, NHM	7399019224		
38	Dr. P.K. Borah	H Director Health	9864241688		
39	Anirban Beethaker	DPM, NHM	9435010851		
40	Bhritige Kn Borca	JE (C) NHM	8761924183		
41	Pranab Saha	AS AUWERK	9401366771		
42	Trishanku Dutta	ASCO, Soil Conservation	8011747158		
43	Rituparna Phukan	ARB (PHB)	8486895971		
44	Nikhil Siva Deka	AEE (PHE)	9854553238		
45	Prasanta Rongpi	DHO Hemdloom & textile	8761898758		
46	Adlin Nay Hazarika	Junior Engineer (C)	7662880283		
47	Saikat Ahmed	DPM, ASDM	7002649230		
48	Ananta Khatu	Supdt of Excise	9435492745		
49	Ganggi Goswami	Asst. Manager DICC Nagaon	8638142080		
50	Jyotikamkam Choudhary	Executive officer Nagaon NIS	7401215053		

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
51	Rudriyoti Das	EO RMB	872396069		
52	Himakshi Lakshy	EO DMB	9401447982		
53	Parvita Sharma	EO, KMB	9365319357		
54	Alipanjali Das	District Librarian	9401368648		
55	Gndrajit Bery	ACLM Nagan Legal Metrology	9678255 905		
56	Prady Kr. Seng	1/s DDES, Nagaon	7086767072		
57	Hemant Sarmah	EE, Nagan Zilla Parisad	9435062644		
58	Jahnu Bhowgohain	AEO, DEE & Mee Nagaon	8688806989		
59	Jayram Deka	Br. Asst. cum. Asst. SDWO, Nagaon	9854606462		
60	Rinkunon Bord	P. I D SO, Nagaon	9401628609		
61	Mohan Ch. Kumar	1/s DDES (S/O)	9859153205		
62	Libyula S.	AEE. Nagaon	9127221838		
63	Ritu Sarker	J.E. Kalabor-Sangri Div. Jakhali	7002898851		
64	Kabita Barman	Asst. Labour Commissioner, Nagaon	7002878308		
65	Anjali Anjan	DCPO, Nagaon	9508830327		
66	Jogendra Khari K.P.	A.R.O, T&C. P Nagaon	7002771323		
67	Dr. Prasanta Kr. Debnath	NMCH, Nagaon	8876431983		
68	Gourananda Ghadar	LDR Nagaon	9778682007		
69	Nirupama Das	STDP (under NHIDCO) BE	9435533124		
70	Mridul Saitan	SAS/AB/NAIDCL	9435641167		
71	S. P. Smedley	DPM,	7662667982		
72	Suhaskanti	DFO, Nagaon	6900134855		
73	Swapna Das	AGM, APDCL	98640 19326		
74	Pinku Majumdar	EE - Nagaon WR Div.	94355 48188		
75	Sachin Talukder	COOP & Rep. Con	91016249 88		
76	Simentaborn	D i O	6001432595		
77	Nilam P. B. Borah	EE, Nagaon, Kalabor Sangri Div.	7002833129		

Sl. No.	Name	Designation	Contact No.	E-mail	Signature
78	Hemanta Kr. Dore	E.E. Nagaon (Bata) Div (Borhampur)	99541-28364		
79	Ujjwal Hegonika	EE(1/c) Dohua Nagaon	87210-62612		
80	Nikhil N. Baruah	D 1st Agril. officer Nagaon	8638861412		
81	Dr. Ram Narayan Barua	Distric Veterinary Officer	94353-61175	dr.ram.narayan.barua@gmail.com	 26/03/2026
82	Khaliqueuddin Ahmed	EE, PDRD Dhing & Rupahat (R)	5401468253		
83					
84					
85					
86					
87					
88					
89					
90					
91					
92					
93					
94					
95					
96					
97					
98					
99					
100					
101					
102					

[illegible]

NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR


Annexure-A

NAME OF DISTRICT:- NAGAON

MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF AUGUST, 2026

A. For Schemes: Fund Received

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME (+ IMPLEMENTATION AGENCY)	PFMS CODE & SLS CODE	CATEGORY CS/CSS//STATE/EAP ETC.	OPENING BALANCE WITH CNA/ SNA/ OTHERS AS APPLICABLE		OPENING BALANCE WITH DISTRICT/ COUNCIL/ OTHERS AS APPLICABLE		CURRENT YEAR ALLOCATION TO DISTRICT		FUND RECEIVED IN THE CURRENT YEAR		TOTAL FUNDS AVAILABLE FOR SCHEME	FUNDS UTILISED TILL NOW AMOUNT & (%INB RACKET)		AMOUNT FOR WHICH UCS ARE PENDING AT THE END OF THE PREVIOUS YEAR	UTILISATION CERTIFICATE SUBMITTED AGAINST TOTAL AVAILABLE FUNDS FOR THE CURRENT YEAR	AMOUNT FOR WHICH UCS ARE PENDING AS ON DATE		REMARKS
					CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE	CENTRAL SHARE	STATE SHARE		CENTRAL SHARE	STATE SHARE			OF PREVIOUS YEAR	OF CURRENT YEAR	
	N/A	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A


Executive Engineer, P.W.D.
Kaliabor & Barhampur
Territorial Building Division,
Kaliabor

NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR

NAME OF DISTRICT:- NAGAON

MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF AUGUST, 2026

B. Schemes for which no funds are received by the District/ Council

SL NO	ADMIN DEPARTMENT	SCHEME NAME	REASONS	REMARKS, IF ANY
1	N/A	N/A	N/A	N/A


Executive Engineer, P.W.D.
Kaliabor & Barhampur
Territorial Building Division,
Kaliabor

NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR

NAME OF DISTRICT:- NAGAON

MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF AUGUST, 2026

C. Physical Progress of Works under different Schemes/ Programmes/ Projects across departments of Current Year

SCHEMES SANCTIONED DURING 2025-2026

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	NUMBER OF WORKS SANCTIONED IN THE CURRENT YEAR	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (in Lakh)	NOT STARTED	REMARKS
LAC: KALIABOR							
1	HIGHER EDUCATION	Establishment of Govt. Law College at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	2%	Nil		Boundary Wall work is in progress
2	EDUCATION	Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District (ii)Kaliabor HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	15%	Nil		Foundation work completed.Demand submitted for 260.35 L which is yet to be recieved.
3	EDUCATION	Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Kuwaritol Higher Secondary School, Kaliabor under Kaliabor, Barhampur TBD (Gr-33)	N/A	40%	Nil		The foundation work has been completed. Brick masonry work for the ground floor is currently in progress, while the construction of the first-floor columns is completed. Demand submitted for 296.69 L which is yet to be recieved.
4	EDUCATION	Construction of 50 bedded AYUSH Hospital at Kaliabor, Nagaon District" on Engineering, Procurement and Construction (EPC) Mode-1 Basis	N/A	16%	Nil		Foundation work completed . Demand submitted for 222.68 L which is yet to be recieved.
5	JUDICIAL	Upgradation of Official residence of Sub-Divisional Judicial magistrate (M) at Kaliabor in Nagaon District	N/A	100%	17.21		Work completed and handed over.
6	JUDICIAL	Construction of Lock up including toilet facilities and sitting arrangementfor Female U.T.P at Sub-Divisional Judicial Court, Kaliabor (Balance work)	N/A	100%	13.98		Work completed and handed over,
7	EDUCATION	Construction of new school building for 100 nos secondary school under RIDF-XXXI at Jakhlabandha HS School under Nagaon District.	N/A	NIL	NIL		Detail DPR and drawing under preparation.
8	EDUCATION	Construction of Additional Class Rooms under Assam School Education and Adolescent Well-being Project (ASAP) under Kaliabor & Barhampur TBD for:(i) Leng Teng HS (Package-53)	N/A	NIL	Nil		Detail DPR and drawing under preparation.
9	EDUCATION	"Infrastructure Development works of Laokhowa High School, Nagaon" EPC Mode-I	N/A	1%	Nil		Foundation work of Security Guard Quarter is in progress

LAC: BARHAMPUR							
1	EDUCATION	Infrastructure Development of 65 Secondary Schools for Construction of new School buildings under NESID- OTRI Scheme in Nagaon District (i)Barhampur SSI HS School (Grp-32) on Engineering, Procurement and Construction (EPC) mode-I basis	N/A	40%	Rs 191.84		Work upto plinth level complete,Ground floor Slab work completed
2	EDUCATION	Construction of 126 Secondary Schools in 35 districts of Assam under RIDF - XXX (2024-25) for (i)Puranigudam RKB Higher secondary School	N/A	6%	Nil		Foundation work in progress.
3	EDUCATION	Construction of additional class rooms under Assam school Education and adolescent well-being project(ASAP) (i)Lutumani par HS (ii)Pub Garubathari Teron Hs.	N/A	NIL	NIL		Detail DPR and drawing under preparation.


 Executive Engineer, P.W.D.
 Kaliabor & Barhampur Territorial Building Division, Jakhlabandha,
 Kaliabor

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
NAME OF DEPARTMENT :- PWD KALIABOR & BARHAMPUR TERRITORIAL BUILDING DIVISION, KALIABOR MONTHLY STATUS OF FUND RECEIPT & UTILISATION FOR THE MONTH OF AUGUST, 2026 NAME OF DISTRICT:- NAGAON D. Physical Progress of Works under different Schemes/ Programmes/ Projects across departments of Previous Year									
LAC: KALIABOR									
SCHEMES SANCTIONED DURING 2024-2025									
1	LABOUR DEPARTMENT	"Establishment of Government Model Degree Colleges at Kaliabor (Nagaon District), Assam" for setting up of Model Degree College (Special Educational/ training institution) at Kaliabor, Nagaon on Engineering, Procurement and Construction (EPC) Mode-1 Basis		N/A	N/A	77%	2,363.49	N/A	Block A: Plastering complete. Plumbing works going on. Flooring & Tiles work complete. Granite complete on stairs. Block B: Plastering complete. Plumbing works going on. Flooring & Tiles work complete. Granite complete on stairs. Block C: Plastering complete. Plumbing works going on. Flooring & Tiles work in Toilet ongoing. Granite complete on stairs. Ramp civil work complete and flooring work to be done. Underground RCC water tank completed. Gate under construction. Putty Complete and Painting ongoing.

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
SCHEMES SANCTIONED DURING 2023-2024									
2	EDUCATION DEPARTMENT	Transformation of School (50 nos.) of the State as center of Excellence in Assam under NESIDS - OTRI for (ix) Ambagan HS School at Nagaon District		N/A	N/A	92%	Rs. 668.88	N/A	Civil works almost completed. Site development works, Electrical works, installation of Furniture and Firefighting works in progress
3	EDUCATION DEPARTMENT	Infrastructure Development of 126 nos. of Secondary School under RIDF - XXIX during 2023-24 for (viii) Koliabor Girls HS School on Engineering, Procurement and Construction (EPC) mode-I basis (Group XIII)		N/A	N/A	92%	446.820	N/A	Main school building , Cycle Stand & Security Qtr completed. Mid-Day Meal building is under progress.. Demand Submitted for Rs. 199.77 L, which is yet to be received

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
SCHEMES SANCTIONED DURING 2022-2023									
4	HEALTH & FAMILY WELFARE DEPARTMENT	Design and Construction of 150 bedded New District Hospital at Kaliabor, Assam in EPC Mode.		N/A	1. Delay in shifting of existing PSA plant and ETP which is located within the hospital building footprint. 2. Delay in handling over encumbrance free site. 3. Delay due to occurrence of force majeure event i.e. collapse of the Hatimura Sluice Gate caused flooding within the project. 4. Delay in shifting of existing electrical pole by APDCL and delay in tree cutting approval from the forest department.	25%	Rs. 2,281.73	N/A	Part-1 -(i) 6th floor slab work in progress & PSA tank obstruction G.F slab work in progress (ii) Internal ceiling plaster work in progress ground floor & 1st, 2nd floor (iii) AAC block work in progress upto 3rd floor (iv) MEP work in progress upto 2nd floor. Part-2 - (i) 6th floor slab work complete (ii) Internal ceiling plaster work in progress ground, 1st and 2nd, 3rd, 4th floor (iii) AAC block work in progress upto 4th floor (iv) MEP work in progress to ground floor to 4th floor. Part-3 - (i) Slab work completed (ii) Internal ceiling plaster completed & Internal wall plaster in progress upto 4th Floor & outside plaster in progress (iii) MEP work in progress to ground floor to 4th floor. Part-4 (Ramp)- (i) Slab work completed. (ii) Internal ceiling plaster work complete., Internal wall plaster work complete and outside plaster in progress. ESS Building, Mortuary & Laundry Building (i) Foundation work completed. (ii) Plinth beam work completed (iii) RCC frame structure work completed

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
5	TEA TRIBES	Jagannath Community Hall cum Skill Center at Kellydin T.E. under Kaliabor LAC		N/A	N/A	100%	122.15	N/A	Work completed.
6	TEA TRIBES	Jagannath Community Hall cum Skill Center at Dijuvalley T.E. under Kaliabor LAC		N/A	N/A	100%	117.923	N/A	Work completed. Demand submitted for Rs.26.38278 L which is not yet received
7	TEA TRIBES	Jagannath Community Hall cum Skill Center at Kaliabor T.E. under Kaliabor LAC		N/A	N/A	100%	124.518	N/A	Work completed.
8	TEA TRIBES	Jagannath Community Hall cum Skill Center at Jagadamba T.E. under Kaliabor LAC		N/A	N/A	100%	125.976	N/A	Work completed.
9	TEA TRIBES	Jagannath Community Hall cum Skill Center at Missa T.E. under Kaliabor LAC		N/A	N/A	100%	106.24	N/A	Work completed.
10	TEA TRIBES	Jagannath Community Hall cum Skill Center at Sakmuthia T.E.		N/A	N/A	76%	42.377	N/A	Work completed upto roof sheet level. Boundary work is in progress. The work was delayed due to shifting of HT line, which was finally shifted on August, 2025. Notice issued to the contractor vide letter no.: KBTBD/ Tech/ Jagannath/2024-25/26A/831 dated 02.07.2025, KBTBD/ Tech/ Jagannath/ 2024-25/26A/1092 dated 26.09.2025 and KBTBD/Tech/Jagannath/2024-25/26(A)/1776 dated 09.07.2026 to expedite the work. Demand submitted for Rs.55.10 L which is not yet received.
11	TEA TRIBES	Jagannath Community Hall cum Skill Center at Salona T.E. under Kaliabor LAC		N/A	N/A	100%	114.396	N/A	Work completed.

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
12	TEA TRIBES	Jagannath Community Hall cum Skill Center at Amluckie T.E. under Kaliabor LAC		N/A	N/A	100%	50.444	N/A	Work completed. Demand amounting to Rs.77.02 L is submitted
13	TEA TRIBES	Jagannath Community Hall cum Skill Center at Seconee T.E. under Kaliabor LAC		N/A	N/A	40%	Nil	N/A	Truss work has been started, All works upto roof beam is completed. Bill amounting to s Rs.51.68 L is submitted Notice issued to the contractor vide letter no.: KBTBD/ Tech/ Jagannath/ 2024-25/26A/1792 dated 15.07.2026,
14	HEALTH & FAMILY WELFARE DEPARTMENT	Establishment of 54 beded covid-19 isolation bed facility along with one number doctor room and 5 nos toilet at Uluoni CHC under Simona Basti BPHC Nagaon.		N/A	Delay of APDCL processing	100% (Civil Works)	Nil	N/A	Work completed only external Eletrification work is to be done which will be executed by the PWD (Electrical). Bill submitted for Rs. 45.08 L. on Jan, 2024 which is not yet paid.
15	EDUCATION DEPARTMENT	Construction of 100 (Hundred) nos. of Model Secondary Schools in the Tea Garden Areas Assam at Burapahar TG Model School, Kaliabor, Nagaon		N/A	N/A	52%	72.92	N/A	Work completed upto 1st floor post plate beam. Brick work & plastering completed. Putty & roof truss work is ongoing. Notice issued to the contractor vide letter no.:KBTBD/School/2024-25/41/1899 dated 17/08/2026


SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
SCHEMES SANCTIONED DURING 2020-2021									
17	SCIENCE, TECHNOLOGY & CLIMATE CHANGE DEPARTMENT	Construction of 6(six) of District Science Centre Cum Planetarium for ASTEC under Department of Science & Technology, Assam at 1. Majuli, 2. Diphu, 3. Kaliabor , 4. Silchar, 5. Amingaon and 6. Bongaigaon at Kaliabor, Package No. -DSC Cum Planetarium- Kaliabor.			1. Revised estimate has been submitted to the C.E., PWD (Building) Office which was approved on October, 2025. 2. Delay in receipt of structural drawings. 3. Payment issue which has been resolved now.	83%	929.896	N/A	Planetarium Hall =85% Science Centre Building = 100% Auditorium = 80% Toilet = 100 % Office =100% Grade-III Qtr. = 95 % Grade-IV Qtr.= 95 % Guest House = 95 % Snack Bar = 95 % Barrack = 95% Boundary Wall and Gate = 95% Raisng Low Site & Site Development = 90 % CCTV, Video System, Fire Fighting = 50 % Sewerage Treatment Plant = Nil Furniture = Nil Indoor & Outdoor Exhibit = 100 % .

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
LAC: BARHAMPUR									
SCHEMES SANCTIONED DURING 2023-2024									
1	EDUCATION DEPARTMENT	Construction of Netaji Subhash Chandra Bose Avasiya Vidyalaya at Kathiatoli block, Nagaon District under Samagra Shiksha.		N/A	N/A	100%	568.62	N/A	Academic building & Hostel Block: Work completed .Bill submitted fpr Rs-88.28L and 11.29 L which are not yet received
2	EDUCATION DEPARTMENT	Transformation of School (50 nos.) of the State as center of Excellence in Assam under NESIDS - OTRI for (viii) Kampur HS & MP School at Nagaon District.		N/A	N/A	82%	498.82	N/A	Main School Building Complete. Electrical works, installation of Furniture, Firefighting, Approach road and Site development in progress..
3	EDUCATION DEPARTMENT	Infrastructure Development of 126 nos. of Secondary School under RIDF - XXIX during 2023-24 for (vi) Chapanala HS School on Engineeering, Procurement and Construction (EPC) mode-I basis (Group XIII)		N/A	N/A	89%	386.03	N/A	Main school building & Cycle Stand completed. Security Qtr & Mid-Day Meal building is under progress. Demand for Rs. 202.66 L is yet to be received.

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
SCHEMES SANCTIONED DURING 2022-2023									
4	TEA TRIBES	Jagannath Community Hall cum Skill Center at Lungsung T.E. under Kaliabor LAC		N/A	N/A	84%	39.95	N/A	Work completed upto Roof sheet level and false ceiling completed. Boundary wall is under progress.. Notice issued to the contractor vide letter no.: KBTBD/ Tech/ Jagannath/ 2024-25/ 26A/ 831 dated 02.07.2025 , KBTBD/ Tech/ Jagannath/ 2024-25/26A/1092 dated 26.09.2025 and KBTBD/ Tech/Jagannath/ 2024-25/26A/1776 dated 09/07/2026 to expedite the work. Demand for Rs. 71.12 L submitted which is not yet received.
5	TEA TRIBES	Jagannath Community Hall cum Skill Center at Rangamati T.E. under Kaliabor LAC		N/A	N/A	95%	Nil	N/A	Work completed upto roof sheet level. Flooring, false ceiling completed, painting and putty is in progress. Notice issued to the contractor vide letter no.: KBTBD/Tech/Jagannath/2024-25/26A/1099 dated 07.10.2025 to expedite the work.. Demand for Rs. 110.99 L is submitted which is yet to be received
6	TEA TRIBES	Jagannath Community Hall cum Skill Center at Nonoi T.E. under Kaliabor LAC		N/A	N/A	94%	40.009	N/A	All work upto roof level complete. Site Development work is in progress, .Demand submitted for Rs. 51.68L which is not yet received..

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
7	TEA TRIBES	Jagannath Community Hall cum Skill Center at Udmari T.E. under Kaliabor LAC		N/A	N/A	55%	31.71	N/A	Work completed upto post plate level. Roof Truss and Brick work is going on. Notice issued to the contractor vide letter no: KBTBD/Tech/Jagannath/ 2024-25/ 26A/983 dated 20.08.2025, KBTBD/Tech/ Jagannath/ 2024-25/26A/1458 dt 9.03.2026 and KBTBD/Tech/ Jagannath/2024-25/26A/1775 dated 09.07.2026 to expedite the work.
8	TEA TRIBES	Jagannath Community Hall cum Skill Center at Kondoli T.E. under Barhampur LAC		N/A	N/A	100%	107.937	N/A	Bill submitted for Rs.37.68 L
9	TEA TRIBES	Jagannath Community Hall cum Skill Center at Dhantula T.E. under Barhampur LAC		N/A	N/A	100%	71.574	N/A	Work completed and handed over. Bill submitted for Rs..60.07 &13.69L which is yet to the received
10	TEA TRIBES	Jagannath Community Hall cum Skill Center at Sogunbahi T.E. under Barhampur LAC		N/A	N/A	100%	29.703	N/A	Work completed and handed over. Demand submitted for Rs. 93.56L & 22.38 L which is not yet received.
11	TEA TRIBES	Jagannath Community Hall cum Skill Center at Chapanala T.E. under Barhampur LAC		N/A	N/A	100%	71.9	N/A	Work Completed. Demand submitted for Rs. 73.09 L is submitted which is yet to be received.

SL NO	ADMIN DEPARTMENT	NAME OF SCHEME	TOTAL NO. OF WORKS PENDING AS ON THE LAST DATE OF PREVIOUS FINANCIAL YEAR	NO. OF YEARS DELAYED FOR COMPLETION AS ON THE LAST DATE OF LAST FINANCIAL YEAR- CATEGORISE WORKS BASED ON THE DELAY IN COMPLETION	REASONS FOR DELAY	PHYSICAL PROGRESS (%)	FINANCIAL PROGRESS (Rs. In Lakh)	NOT STARTED	REMARKS
LAC: SAMAGURI									
SCHEMES SANCTIONED DURING 2019-2020									
1	HIGHER EDUCATION DEPARTMENT	Establishment of 3 new Engineering College (Nalbari Udalguri and Nagaon) at Nagaon of Assam for the year 2019-20		1 Year	1. Delay in receipt of Running bill 2. Revised estimate recently sanctioned.	92%	2671.29	N/A	Block A: Completed, Block B: Completed Block C: Completed.Site development and electrical works is in progress. Demand submitted for Rs. 177.41 and 157.82L which are yet to be received.
2	EDUCATION	Establishment of Model Degree College in 12 District of Assam (at Samaguri) Nagaon (Balance work)		1 Year	Work is delayed due to non timely receipt of fund.	68%	391.14	N/A	Academic building, Principals Qtr and Professor's qtr completed. Grade III & Gr- IV qtr in progress, Boundary wall for the Academic block almost completed. Health Center completed up to roof beam level. 4 nos of Gr-III and 3 nos of Grade IV qtr under construction. Demand submitted for Rs. 22.77 L which is yet to be recieved.Notice issued to the contractor vide letter no.: KBTBD/School/2022-23/10/1573 dt 02.05.2026 to expedite the work.
SCHEMES SANCTIONED DURING 2018-2019									
3	HEALTH & FAMILY WELFARE DEPARTMENT	Establishment of New Medical college attached with District/Referral Hospital at Nagaon .Assam .Centrally sponsored Scheme (Balance work) Package No NMC-Nagaon		1 Year	Works Completed. Some minor repairing/ maintenance works are going on.	99.90%	36,926.53	N/A	Some minor repairing/ maintenance works are going on.


 Executive Engineer, P.W.D.
 Kaliabor & Barhampur
 Territorial Building Division, Kaliabor

ANNEXURE-A

Name and address Officer/ Department : Khaleque Uddin Ahmed, PWD Dhing & Rupohihat Territorial Road Division

Sl. No.	Name of Activity in details	Progress Report	Target achievement if any	Remarks
	The Executive Engineer, PWD, Dhing & Rupohihat Territorial Road Division reported that the following schemes.			
	MMUPNA			
	Improvement of road from MoirabariLochanaboriBelobori Road Part1 (Moirabari to Belobori) under MMUPNA for the year 2022-23 (RIDF - XXVIII), Dhing LAC	100%	100%	completed.
	MMPPNA			
	Construction of Road from Maj Rowmari to Uttar Rowmari including Routine Maintenance for Four Years under MukhyaMantrirPakipath Nirman Aachani for the year 2022-23.	100%	100%	completed
	Balika Nangaldhua Kasakati Road.	100%	100%	completed
	Hatipara Khatowal PWD Road at Tarabari to Rupahi College Road via Gehua Chalchali.	95%	95%	September,2026
	NagabandhaUdmari Road.	97%	97%	September,2026
	RupohiMarangaon PWD Road to Jukati Bajar Road.	100%	100%	completed
	Mukundaati to Sutirpar Road via Jahajan.	92%	93%	August 2026
	MMPNA			
	Periodic Renewal of JTB road-Paghali.Ghahi Kuruabahi Road - West Kujidah Medhichuk.	90%	90%	August,2026
	PMGSY			
7	MRL01-Jamuguri to GenduaPathar 2.Up-gradation of road from MRL 18-Jukuta to Pamila Jarani	96%	100%	completed


Executive Engineer, PWD
Dhing & Rupohihat
Territorial Road Division

Annexure A

Monthly Status of Fund Receipt and Utilisation for the Month of July 2026.

A. For Schemes: Funds Received

Sl. No	Admin Dept.	Name of Scheme (+ Implementation Agency)	PFMS Code and SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others as applicable		Opening Balance with District/Council/Others-as applicable		Current Year Allocation to District		Fund Received in the Current Year		Total Funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1.	Soil Conservation	WDC-PMKSY-2.0	AS-83	CS & SS	0	0	0	0	0	0	401.00	0	401.00	401.00	0	0	0	0	0	
Total					0	0	0	0	0	0	401.00	0	401.00	319.00	0	0	0	0	0	

Annexure B

B. Schemes for which no funds received by the District/Council:

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any


Divisional Officer,
Nagaon Soil Conservation Division,
Katimari, Nagaon.

Annexure C**C. Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Current Year (2026-27).**

Sl. No.	Admin Dept.	Name of Scheme	Number of Works Sanctioned in the Current Year	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	SOIL CONSERVATION DEPARTMENT	PMKSY-WDC 2.0 Nagaon/WDC-II/2024-25 (Chapanala)	44	75%	70%	17	Work under progress
2		RIDF-XXXI	1	45%	-	-	Work under progress
3		RIDF-XXX	1	100	-	-	State Share to be received
4		SOPD-G	1	100%	-	-	-

D. Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Year (2025-26).Annexure D

Sl. No.	Admin. Dept.	Name of Scheme	Total Number of Work Spending as on the Last date of previous Financial Year	Number of Years Delayed for completion	Reason for Delay	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	SOIL CONSERVATION DEPARTMENT	PMKSY-WDC 2.0 Nagaon/WDC-II/2024-25 (Chapanala)	22	0	No	100%	100%	-	NRM works
2		RIDF-XXX	1	0	No	100%	95%	-	State Share Demand submitted
3		RIDF-XXIX	1	0	No	100%	95%	-	State Share Demand submitted
4		SOPD-G	1	0	No	100%	100%	-	-


 Divisional Officer,
 Nagaon Soil Conservation Division,
 Katimari, Nagaon.

Monthly Status of Fund receipt and utilisation for the month of July 2026

A. for Scheme: Fund received

Sl. No.	Admin Dept.	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CS S/Sate/EAP etc.	Opening Balance with CAN/SNS/Others as applicable		Opening Balance with the District/Council/Others- As applicable		Current Year Allocation to District		Fund received in the Current Year		Total funds available for scheme	Funds utilised till now Amount & (%) in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation on Certificate submitted against total available funds for the Current Year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Handloom & Textiles, Nagaon	Nagaon Other than assisted cluster	Nil	CSS	Nil	Nil	Nil	Nil	96.3 lakhs	Nil	96.3 lakhs	Nil	96.3 lakhs	Nil	Nil	Nil	Nil	Nil	Nil	Nil


 Assistant Director
 Handloom & Textiles, Nagaon

Annexure-B

B. Schemes for which no funds are received by the District/Council

Sl No.	Administrative Dept.	Scheme Name	Reasons	Remarks if any
1	2	3	4	5
1	Handloom & Textiles, Nagaon	Swanirbhar Naari	All financial matters are associated with the Nodal Agency Directorate of Handloom & Textiles, Assam Ghy-1	
		Batadraba Handloom Cluster Development Programme		
		SAMARTH		
		Kumar Shasaktikaran Yojana		
		Geographical Index Mark of Assamese Gamocha		
		Handloom (Reservation of Articles for Production) Act, 1985		
		Pradhan Mantri Jeevan Jyoti Bima Yojana & Pradhan Mantra Suraksha Bima Yojana		


 Assistant Director
 Handloom & Textiles, Nagaon

Physical Progress of Works under different Schemes/Programmes/projects across Departments- Of Current Year

Sl No.	Admin. Dept.	Name of Scheme	No. of Works sanctioned in the Current Year	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	2	3	4	5	6	7	8
1	Handloom & Textiles, Nagaon	Swanirbharnaari (State Flagship Scheme)	Nil	Under process	N/A	Nil	The re-verification of the weavers under Swanirbhar Naari scheme is going on.
2		Batadrava Handloom Cluster Development Programme (Centrally Sponsored Scheme)	Nil	100%	Nil	Nil	Distribution of Looms and accessories is completed. (i) Fly Shuttle Frame Loom 52" (RS) – 5 Nos. (ii) Accessories set – 4 Nos.
3		SAMARTH	Nil	Under process	Nil		Under the SAMARTH Scheme, the distribution of 100 has been planned for the pass-out trainees of Handloom Training Centre, Jajari and Handloom Training Centre, Kuwaritol . The verification of the beneficiaries is currently under process prior to the distribution of the looms.
4		Kumar Shasaktikaran Yojana	Nil	100%	N/A	Nil	Distribution of Electric pottery wheels is completed.
5		Geographical Index Mark of Assamese Gamocha	Nil	No. of weavers applied for the G.I registration of Assamese Gamocha- 217 nos.	N/A	Nil	The list has been sent to the Directorate of Handloom & Textiles, Assam.
6		Handloom (Reservation of Articles for Production) Act, 1985	Nil	On going scheme	N/A	Nil	Inspection and raid operations against the sale of powerloom made Gamocha was conducted by the Handloom Department Team in Dhing town area under the provisions of Handloom (Reservation of Articles for Production) Act, 1985.
7		Pradhan Mantri Jeevan jyoti Bima Yojana (PMJJBY) & Pradhan Mantri Suraksha Bima Yojana (PMSBY)	Nil	No. of weavers/ workers enrolled/ claim settled under: PMJJBY – 23 nos. PMSBY – 55 nos.	N/A	N/A	


 Assistant Director
 Handloom & Textiles, Nagaon

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- Of Previous Year

S/N o.	Admin. Dept.	Name of Scheme	Total no. of works pending as on the last date of previous Financial Year	No. of Years delayed for completion- as on the last date of last Financial Year- Categorise works based on the delay in completion	Reason for Delay	Physical Progress (%)	Financial Progress (%)	Not started	Remarks
1	2	3	4	5	6	7	8	9	10
1	Handloom & Textiles, Nagaon	Swanirbharnaari 2025-26 (State Flagship Scheme)	Nil	Nil	Nil	86% completed	N/A	Nil	The distribution of 52 inch R.S.Fly Shuttle Frame Looms with 6 posts made of 3mm metal (steel) posts along with base plates and accessories intended for 154 nos. of weavers registered under the Swanirbhar Naari Scheme is going on.
2		Batadrava Handloom Cluster Development Programme (Centrally Sponsored Scheme)	Nil	Nil	Nil	(i) 100% of total amount has been deposited to the beneficiaries account directly (ii) 100% complete (iii) 100% complete	27.60 30.78 0.897	Nil 71 nos. 4 nos.	(i) Individual Workshed – 23 Nos. (Physical progress - 100%) @ 1.20 Lakh each (ii) Looms & Accessories – 108 Nos. (iii) Complete set of Jacquard Machine – 6 Nos.
3		Handloom Weavers MUDRA Scheme	Nil	Nil	Nil	100% completed	2 lakhs	Nil	(i) No. of proposals submitted to the different banks – 40 nos.
4		Self Employment to passed-out trainees of HTC & HTI under SOPD-G, 2025-26	Nil	Nil	Nil	Looms & accessories have not been received yet from the Directorate of Handloom & Textiles, Assam.	N/A	Nil	The distribution of 52 inch R.S.Fly Shuttle Frame Looms with 6 posts made of 3mm metal (steel) posts along with base plates and accessories has been intended for 67 nos. of passed-out trainees of Handloom Training Centres and 48 nos. of passed-out trainees of Handloom Training Institutes under Nagaon district.
5		Kumar Shasaktikaran Yojana	Nil	Nil	Nil	The selected pottery artisans will get Electric Pottery Wheels. District target- 35 nos. of beneficiaries	N/A	Nil	(i) No. of Artisans applied – 118 nos. (ii) No. of Artisans approved – 108 nos. (iii) No. of Artisans rejected – 10 nos.


 Assistant Director
 Handloom & Textiles, Nagaon

INSPECTOR OF SCHOOLS, NDC, NAGAON UNDER DEPARTMENT OF EDUCATION**DDC MEETING AGENDA FOR EDUCATION DEPTT. FOR THE MONTH OF AUGUST, 2026**

Social Sector	Education		i) Implementing Conceptual Teaching Methodologies	i) In the previous DDC meeting, a dedicated focus was placed on conceptual teaching methodologies to improve students' learning techniques and overall academic outcomes. The Chairperson instructed that such meetings be held regularly. The IS stated that the curriculum is being well maintained and confirmed that it will continue once the summer vacation ends.	IS, Nagaon	As per the direction of the Hon'ble District Commissioner, Nagaon, a meeting with all the Heads of Schools was held on 21st August, 2026 at the District Library, Nagaon. The meeting focused on strengthening conceptual teaching methodologies, improving students' learning techniques, and enhancing overall academic outcomes. The Heads of Schools were advised to ensure effective implementation of the curriculum and to continue adopting learner-centric teaching practices. The meeting was held in continuation of the directions issued in the previous DDC meeting, with emphasis on regular review and improvement of academic activities.
			ii) Field level monitoring by BEEOs	ii) In the last DDC meeting, the Chairperson instructed the IS to ensure effective monitoring of field-level academic activities of teachers through the BEEOs. In this regard, the IS informed that instructions have already been given to all BEEOs to perform proper monitoring of academic activities of teachers on a regular basis. The Chairperson emphasized that diaries are to be maintained by the BEEOs and updates are to be submitted every fortnight.		In compliance with the directions of the Chairperson, all BEEOs are taking necessary steps for regular monitoring of the academic activities of teachers through the engagement of CRCCs. Besides, BEEOs are conducting sudden visits to schools to assess the academic activities. The IS also undertakes surprise visits to schools for effective field-level monitoring. Necessary records and updates are being maintained and monitored accordingly.

SUBMISSION OF ACTION TAKEN REPORT OF THE LAST DDC MEETING FOR THE MONTH OF AUGUST, 2026:

Annexure-A

			iii) Update on Unauthorized Private Schools	iii) The IS updated the house on the issue of private schools operating without obtaining the required permissions for monetary gain. He informed that an FIR has been lodged, and the concerned schools are currently being investigated by the Police and the Government. He clarified that all private schools must obtain prior permission before commencing operations. However, several schools have been established without such permission and seek approval only after 8–10 years, typically when applying for expansion. To address this issue, the IS has submitted an elementary proposal to the Government seeking appropriate orders on the matter. The Chairperson directed IS to be vigilant in this matter and ensure that such illegal practices are not carried out in future.	In response, the previous Inspector of Schools has submitted all the required documents to the Investigating Officer appointed by the Government of Assam in connection with the matter. Necessary precautions and strict vigilance will be maintained in future to ensure that such unauthorized practices do not recur.
			iv) Flood Relief Assistance to Sivasagar flood victims	iv) The IS informed the house that stationery items worth ₹3.5 lakh have been dispatched for the flood victims of Sivasagar. He further stated that additional books would be sent in due course. The Chairperson requested all departments to coordinate with the concerned District Administration while sending relief materials to ensure that assistance reaches the areas most in need.	As per the direction of the Hon'ble District Commissioner, all relief materials will be dispatched in coordination with the District Administration to ensure proper distribution and reach the areas most in need.


Inspector of Schools
Nagaon District Circle
Nagaon

Annexure-B

B. Schemes for which no funds are received by the District / Council : For (Please visit https://www. Indiabudget.gov.in/index: php-and concerened Ministry/ Department wbsite to know the list to know listo of Central scheme of current and prevbious years)				
Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Dhing-Rupahihat Division, Irrigation, Rupahi, Nagaon	Nil	Nil	Nil

Fon 
Executive Engineer
Dhing-Rupahihat Division, Irrigation
Rupahi, Nagaon

Monthly status of Fund receipt and utilization for the Month of August Year 2026

A. For Schemes: Fund received.

Sl. No.	Admin Dept.	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others as applicable.		Opening Balance with the District/Council /Others as applicable.		Current year Allocation to District*		Fund received in the current year		Total fund available for Scheme	Funds utilized till now Amount & (%) in bracket)		Amount for which Ucs are pending at the end of previous year	Utilization certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous year	Of current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Nagaon S.F. Division	CAMPA		State CAMPA	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	1595520			Nil	Nil	Nil	Nil	As per PCCF &HOFF, ASSAm's Letter no. FG.5/Amrit Brikshya Andolan/2025, dtd, 04/04/2026, raising of new saplings kept in abeyance
2		RKVY Agroforestry		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	0			500000	Nil	500000	Nil	Maintenance of 0.5Ha RKVY Agroforestry nursery at Dhing Lahkar is under progress for the year 2025-26.


 Divisional Forest Officer
 Nagaon Social Forestry Division
 Katimari: Nagaon

B. Schemes for which no fund received by the District/Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned ministry/Department website to know the list of Central schemes of current and previous years)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Nagaon S.F. Division	SCCP, TSP, RFW, SFG		Fund not received for the year 2023-24, 2024-25, 2025-26 & 2026-27.


 Divisional Forest Officer
 Nagaon Social Forestry Division
 Moul Katimari: Nagaon

Physical progress of works under different schemes/Programmes/Projects across Departments of current year

Sl. No.	Admin Dept.	Name of Scheme	Number of works sanctioned in the current year	Physical progress(%)	Financial progress(%)	Not started	Remarks
1	Nagaon S.F. Division	CAMPA	1	0%	0%	1	As per PCCF &HOFF, ASSAm's Letter no. FG.5/Amrit Brikshya Andolan/2025, dtd, 04/04/2026, raising of new saplings at 1.5 ha CAMPA Nursery, Missa Roumari kept in abeyance.
2		RKVY	Nil				Fund not Received for the Year 2026-27


 Divisional Forest Officer
 Nagaon Social Forestry Division
 Katimari: Nagaon

Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Years

Sl. No.	Admin Dept.	Name of scheme	Total number of works pending as on the last date of previous financial year	Number of years delayed for completion as on the last date of last financial year categorise works based on the delayed in completion	Reason for Delay	Physical progress(%)	Financial progress (%)	Not started	Remarks
1	Nagaon S.F. Division	RKVY Agroforestry Nursery	1	N/A	Fund received on Feb/2026	100%	100%		


 Divisional Forest Officer
 Nagaon Social Forestry Division
 Katimari: Nagaon

Annexure - A

Monthly Status of Fund receipt and utilisation for the Month of July, 2026

A. For Schemes : Fund received.

A. For Schemes - Fund received.

Rs. In Lakh																				
Sl. No	Admin. Dept	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With CAN/SNA/Others-as applicable		Opening Balance With the District/Council/Others - as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised - till now Amount & % in Bracket		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Fishery	PMMSY	ASNG00010483	CS/CSS	299.0547	38.9783	0	0	261.306	29.034	261.306	29.034	412.873	314.1509	34.90964	NIL	Yes	NIL	NIL	


District Fishery Dev Officer
Nagaon: Assam

Dist. Fishery Devt. Officer
Nagaon (Assam)

Annexure - B

B. Schemes for which no funds are received by the District/Council :

S NO	Administrative Department	Scheme Name	Reasons	Remarks (if any)
1	Fishery	Nil	NIL	
2				

Annexure - C

Physical Progress of Works under different Schemes/Programmes/Project across Departments of Current Year

Si. No	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	Fishery	JICA- ASAPALI (Productivity enhancement of existing individual ponds of progressive fish farmers)	20 Ha	Nil	Nil	Nil	DLC of JICA-ASAPALI done & the list of beneficiaries to DOF for final approval already submitted.
2							

Annexure - D

Physical Progress of Works under different Schemes/Programmes/Project across Departments of Previous Year

Sl No.	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion as on the last date of last financial Year categorise works based on the delay in completion	Reason for Delay	Physical Progress (%)	Financial Progress (%)	Not Started	Remarks
1	Fishery	PMMSY	16Nos.	1-3 Years		89%	81%	9Nos.	

District Fishery Dev Officer

Nagaon: Assam

Dist. Fishery Devt. Officer

Nagaon (Assam)